

Appendix A Master Programme

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M76 Remarks	2024			
											Mar 76	Apr 77	May 78	Jun 79
Programme for Design and Construction Works WP7-M76 - 3-Month														
Key Dates														
Dates of Site Possession														
01-1160	Possession of Portion 3	0	0	0%	31-Mar-24	31-Mar-24	30-Jan-24	29-Jul-26	-60	◆ Possession of Portion 3				
01-1170	Possession of Portion 4 (To be removed from the Programme - Pending for the Issuance of EC)	0	0	0%	31-Mar-24	31-Mar-24	30-Jan-24	29-Jul-26	851	◆ Possession of Portion 4 (To be removed from the Programme - Pending for the Issuance of EC)				
License/Permit Applications														
License Application for Brine Discharge														
03-3950(7)	Brine Discharge License Application Submissions to EPD	0	0	0%	15-Apr-24*	16-May-24	16-May-24	16-May-24	31	◆ Brine Discharge License Application Submissions to EPD				
03-3960(7)	Review by EPD	28	28	0%	15-Apr-24	12-May-24	16-May-24	12-Jun-24	31	Review by EPD				
03-3970(7)	Re-Submission of Application to EPD	14	14	0%	13-May-24	26-May-24	13-Jun-24	26-Jun-24	31	Re-Submission of Application to EPD				
03-3980(7)	Issuance of Temporary License by EPD	0	0	0%	26-May-24	26-May-24	26-Jun-24	26-Jun-24	31	◆ Issuance of Temporary License by EPD				
03-3990(7)	Public Consultation	40	40	0%	27-May-24	05-Jul-24	27-Jun-24	05-Aug-24	31					
DG Licence														
Day Tank & Fuel Oil Storage (Cat 5)														
03-1400	General Building Plans and FSI Provision Design Submission to FSD (Cat 5)	30	30	0%	30-May-24	28-Jun-24	25-Feb-24	25-Mar-24	-95					
03-1410	DGD and VD Review and Approval of Submission	90	90	0%	29-Jun-24	26-Sep-24	26-Mar-24	23-Jun-24	-95					
Chemical Stores (all Cat)														
03-1480	Plans and FSI Provision Design Submission to FSD	21	21	0%	30-May-24	19-Jun-24	24-Jul-24	13-Aug-24	55	Plans and FSI P				
03-1490	DGD and VD Review and Approval of Submission	90	90	0%	20-Jun-24	17-Sep-24	14-Aug-24	11-Nov-24	55					
Fire Services Installations (FSI) Certificate														
Fire Engineering Report														
05-4460(7)	Submission of Revised FER (comment by FSD in Nov 2023)	30	30	0%	31-Mar-24	29-Apr-24	27-Dec-23	25-Jan-24	-95	Submission of Revised FER (comment by FSD in Nov 2023)				
05-4470	FSD review and approval of General Building Plan	30	30	0%	30-Apr-24	29-May-24	26-Jan-24	24-Feb-24	-95	FSD review and approval of General Building Plan				
Fire Services Installations Certificate Inspection														
03-1555-1(5a)	Approval of General Building Plans and FSI Provision Design Submission	0	0	0%	29-May-24	29-May-24	24-Feb-24	24-Feb-24	-95	◆ Approval of General Building Plans and FSI Provision				
Air Pollution Control (Specified Processes) License														
03-1760(3)	Public Consultation	60	29	51.67%	04-Jan-24 A	28-Apr-24	02-Apr-24	30-Apr-24	2	Public Consultation				
03-1780(3)	Preparation and Submission for Trial Plan	90	90	0%	31-Mar-24	28-Jun-24	02-Mar-24	30-May-24	-29					
03-1790(3)	Review and approval of Trial Plan by EPD Licensing Department	90	90	0%	29-Jun-24	26-Sep-24	31-May-24	28-Aug-24	-29					
Lifts or Escalators														
03-1060	Notification of Commencement of Works Involving Installation or Maintenance	0	0	0%	02-May-24	02-May-24	18-Dec-23	18-Dec-23	-136	◆ Notification of Commencement of Works Involving Installation or Maintenance				
Design Submissions														
General Building Plan														
04-1600(M42)	Process Building & Wastewater Treatment Plant	135	30	77.78%	03-Jun-21 A	29-Apr-24	26-Jan-24	24-Feb-24	-65	Process Building & Wastewater Treatment Plant				
04-1610(M42)	Turbine Hall Building	135	30	77.78%	03-Mar-21 A	29-Apr-24	26-Jan-24	24-Feb-24	-65	Turbine Hall Building				
04-1620(M42)	Compressor & CCCW Building	135	30	77.78%	03-Mar-21 A	29-Apr-24	26-Jan-24	24-Feb-24	-65	Compressor & CCCW Building				
04-1630(M42)	Chimney	135	30	77.78%	03-Mar-21 A	29-Apr-24	26-Jan-24	24-Feb-24	-65	Chimney				
04-1640(M42)	Mechanical Treatment Plant & Water Treatment Plant	135	30	77.78%	03-Jun-21 A	29-Apr-24	26-Jan-24	24-Feb-24	-65	Mechanical Treatment Plant & Water Treatment Plant				
04-1650(M42)	Reception Pavilion	135	30	77.78%	03-Jun-21 A	29-Apr-24	26-Jan-24	24-Feb-24	-65	Reception Pavilion				
04-1660(M42)	Administration Building and Viewing Gallery	135	30	77.78%	03-Jun-21 A	29-Apr-24	26-Jan-24	24-Feb-24	-65	Administration Building and Viewing Gallery				
04-1670(M42)	Elevated Drive Way and Associated Structures	135	30	77.78%	03-Mar-21 A	29-Apr-24	26-Jan-24	24-Feb-24	-65	Elevated Drive Way and Associated Structures				
04-1680(M42)	IWMF Substation	135	30	77.78%	03-Mar-21 A	29-Apr-24	26-Jan-24	24-Feb-24	-65	IWMF Substation				
04-1690(M46)	ACC Equipment Structure	135	30	77.78%	03-Mar-21 A	29-Apr-24	26-Jan-24	24-Feb-24	-65	ACC Equipment Structure				
04-1700	Vessel Offloading Point	60	60	0%	31-Mar-24	29-May-24	21-Feb-24	20-Apr-24	-39	Vessel Offloading Point				
04-1710	Vehicle Fuel Filling Station	60	60	0%	31-Mar-24	29-May-24	06-May-24	04-Jul-24	36	Vehicle Fuel Filling Station				
04-1720	Fuel Filling Kiosk	60	60	0%	31-Mar-24	29-May-24	06-May-24	04-Jul-24	36	Fuel Filling Kiosk				
04-1730	Weighbridge	135	22	83.7%	22-Apr-22 A	21-Apr-24	25-Mar-24	16-Apr-24	-5	Weighbridge				
04-1740	Seawater Intake Structure	60	30	50%	23-Feb-23 A	29-Apr-24	02-Jan-24	01-Feb-24	-89	Seawater Intake Structure				
AIP Design Package Submissions														
AIP Fire services installation design (2.3.05)														
Turbine Hall Building (2.3.05.03)														
05-5420-1(M22)	FS schematics (2.3.05.03.03)	90	29	67.78%	30-Sep-19 A	28-Apr-24	04-Sep-24	02-Oct-24	157	FS schematics (2.3.05.03.03)				
AIP Mechanical Treatment Plant Building (2.4)														
05-1670	Electrical and instrumentation works design (2.4.03)	190	41	78.42%	08-Aug-23 A	10-May-24	26-Dec-23	04-Feb-24	-96	Electrical and instrumentation works design (2.4.03)				
Building services design (excluding fire services installation design) (2.4.06)														
05-1700	LV and Emergency Power Distribution Design	135	30	77.78%	18-Jan-22 A	29-Apr-24	24-May-24	22-Jun-24	54	LV and Emergency Power Distribution Design				
AIP Roads and Utilities (2.10)														
Water supply system design on the Artificial Island (2.10.04)														
05-2360	Water Tanks (2.10.04.05)	60	60	0%	31-Mar-24	29-May-24	11-Feb-24	10-Apr-24	-49	Water Tanks (2.10.04.05)				
AIP Testing and Commissioning (2.12)														
05-2650-1(5)	Factory Acceptance Testing plan (2.12.01.02-07) (8 Packages)	1651	31	98.12%	23-Apr-19 A	30-Apr-24	12-Aug-24	11-Sep-24	134	Factory Acceptance Testing plan (2.12.01.02-07) (8 Packages)				
05-2670	System commissioning plan (2.12.03)	90	90	0%	31-Mar-24	28-Jun-24	03-Jun-24	31-Aug-24	64					
05-2680	Plant commissioning plan (2.12.04)	105	105	0%	29-Jun-24	11-Oct-24	01-Sep-24	14-Dec-24	64					
AIP Miscellaneous Works (2.14)														
05-2710	Existing onshore crane replacement works at Portion 2	220	220	0%	31-Mar-24*	05-Nov-24	24-Apr-25	29-Nov-25	389					
AIP Auxiliary Plant Systems (2.16)														
05-2760	Maintenance workshops (2.16.01)	90	90	0%	31-Mar-24	28-Jun-24	11-Apr-24	09-Jul-24	11					
05-2770	Vehicle Fuel Filling Station (2.16.02)	90	90	0%	31-Mar-24	28-Jun-24	07-Jan-24	05-Apr-24	-84					
05-2780	Stores systems (2.16.03)	90	90	0%	31-Mar-24	28-Jun-24	20-Apr-24	18-Jul-24	20					
AIP O&M Packages														
05-8010(6E)	Warehouse (O&M Scope)	185	29	84.32%	04-Jul-22 A	28-Apr-24	02-Jul-24	30-Jul-24	93	Warehouse (O&M Scope)				

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M76 Remarks	2024					
											Mar 76	Apr 17	May 78	Jun 79		
05-8020(6E)	Workshop (O&M Scope)	150	29	80.67%	04-Jul-22 A	28-Apr-24	02-Jul-24	30-Jul-24	93							
05-8030(6E)	Ash & Residues Container (O&M Scope)	160	90	43.75%	06-Jun-22 A	28-Jun-24	03-May-24	31-Jul-24	33							
05-8050(6E)	Other Mobile Plants (O&M Scope)	210	210	0%	31-Mar-24	26-Oct-24	01-Aug-24	26-Feb-25	123							
05-8050-1(M55)	Design of (pilot) Electric Vehicle	150	148	1.33%	28-Mar-24 A	25-Aug-24	07-Jan-24	02-Jun-24	-84	Update Actual Start Date						
DDA Design Package Submissions		2253	302		05-Sep-18 A	26-Jan-25	28-Oct-23	29-Jul-25	184							
DDA Process and Layout Design (2.1)		768	118		25-Sep-21 A	26-Jul-24	29-Jan-24	14-Dec-24	141							
MSW treatment process design for mechanical treatment (2.1.14)		181	42		05-Jul-23 A	11-May-24	03-Nov-24	14-Dec-24	217							
05-3500	Mechanical Treatment Plant (2.1.14)	181	42	76.8%	05-Jul-23 A	11-May-24	03-Nov-24	14-Dec-24	217							
Logistic arrangement design for MSW and Ash and Residues (2.1.17)		105	118		25-Sep-21 A	26-Jul-24	29-Jan-24	25-May-24	-62							
05-4410	Mechanical Shredder	105	118	0%	25-Sep-21 A	26-Jul-24	29-Jan-24	25-May-24	-62							
DDA Ground Treatment, Reclamation, Seawall, Breakwater, Berth (2.2)		1957	60		20-Jan-19 A	29-May-24	06-Jan-24	22-Nov-24	177							
05-3450	Seawall design (2.2.20)	60	20	66.67%	20-Jan-19 A	19-Apr-24	06-Jan-24	25-Jan-24	-85							
05-3470-1(M37)	Mooring Dolphins	60	60	0%	31-Mar-24	29-May-24	25-Feb-24	24-Apr-24	-35							
05-3480	Onshore crane Facility (2.2.23)	60	30	50%	01-Feb-24 A	29-Apr-24	27-Jun-24	26-Jul-24	88	Update Actual Start Date						
05-3490	Onshore vessel power supply system (2.2.24)	90	59	34.44%	29-Feb-24 A	28-May-24	25-Sep-24	22-Nov-24	178							
DDA Incineration Plant Buildings (2.3)		2041	150		05-Sep-18 A	27-Aug-24	28-Oct-23	10-Apr-25	226							
Structural design (2.3.14)		59	30		01-Oct-23 A	29-Apr-24	10-Jan-24	08-Feb-24	-81							
05-3280-1(M55)	Sky Deck	59	30	50%	01-Oct-23 A	29-Apr-24	10-Jan-24	08-Feb-24	-81	Update Progress Percent						
Electrical and instrumentation works design (2.3.15)		2041	90		05-Sep-18 A	28-Jun-24	28-Oct-23	22-Aug-24	55							
E&I Package 1 (Process Island) (2.3.15.02)		105	60		12-Jul-21 A	29-May-24	08-Jan-24	08-Mar-24	-82							
05-3390-13(M55)	Electrical Works E&I Installation at Yard (2.3.15.02.08)	105	31	70.48%	07-May-22 A	30-Apr-24	07-Feb-24	08-Mar-24	-53							
05-3390-6(M55)	Electrical Works Instrumentation (2.3.15.02.06)	105	31	70.48%	15-Oct-21 A	30-Apr-24	07-Feb-24	08-Mar-24	-53							
05-7400-1(M55)	Electrical works CEMS and Process Analyzers (2.3.15.02.07)	105	60	42.86%	12-Jul-21 A	29-May-24	08-Jan-24	08-Mar-24	-83							
E&I Package 2 (Power Island) (2.3.15.03)		348	31		23-Dec-20 A	30-Apr-24	28-Oct-23	14-Dec-23	-138							
05-3390-13(M55)10	Electrical Works Design (2.3.15.03.01 to 04)	105	31	70.48%	23-Dec-20 A	30-Apr-24	14-Nov-23	14-Dec-23	-138							
05-3390-4(M46)	Generator Related Equipment (2.3.15.03.08)	105	31	70.48%	29-Jun-21 A	30-Apr-24	28-Oct-23	27-Nov-23	-155							
Operation Management System (2.3.15.04)		2041	90		05-Sep-18 A	28-Jun-24	31-Jan-24	22-Aug-24	55							
05-5400-1(M22)	Automatic Traffic Control System (ATCS)	90	90	0%	31-Mar-24	28-Jun-24	25-May-24	22-Aug-24	55							
05-7400(6E)	Automatic License Plate and Container Recognition System (ALPCRS)	90	31	65.56%	05-Sep-18 A	30-Apr-24	26-Jun-24	26-Jul-24	87							
2.3.15.04.03		167	31		19-Apr-22 A	30-Apr-24	31-Jan-24	01-Mar-24	-60							
2.3.15.04.03.02		105	29		02-Aug-22 A	28-Apr-24	02-Feb-24	01-Mar-24	-58							
05-3390-13(M58)	OMS/SCADA/DCS - Panel Design for Power Island and Plant Common (2.3.15.04.03.02)	105	29	72.38%	02-Aug-22 A	28-Apr-24	02-Feb-24	01-Mar-24	-58							
2.3.15.04.03.03		105	31		19-Apr-22 A	30-Apr-24	31-Jan-24	01-Mar-24	-60							
05-3390-14(M55)	OMS/SCADA/DCS - Server Panel Design (2.3.15.04.03.03)	105	31	70.48%	19-Apr-22 A	30-Apr-24	31-Jan-24	01-Mar-24	-60							
2.3.15.04.06		105	31		09-Dec-21 A	30-Apr-24	31-Jan-24	01-Mar-24	-60							
05-3390-9(6D)	Process Related 3rd Party System (2.3.15.04.06.01.01)	105	31	70.48%	09-Dec-21 A	30-Apr-24	31-Jan-24	01-Mar-24	-60							
2.3.15.05		105	31		30-Aug-21 A	30-Apr-24	07-Feb-24	10-Jun-24	41							
05-3390-15(M55)	Balance of Plant LV Switchgear Design (2.3.15.05.01)	105	31	70.48%	07-May-22 A	30-Apr-24	07-Feb-24	08-Mar-24	-53							
05-3390-5(M55)	Electrical and Instrumentation Works - Ash Crane (2.3.15.05.05)	105	31	70.48%	30-Aug-21 A	30-Apr-24	11-May-24	10-Jun-24	41							
Mechanical works design (2.3.16)		1796	150		28-Feb-19 A	27-Aug-24	10-Dec-23	10-Jun-24	-78							
Plant and Equipment		1796	150		28-Feb-19 A	27-Aug-24	10-Dec-23	10-Jun-24	-78							
05-3390-4(M55)	Electrical and Instrumentation Works - Waste Crane and Grapple System (2.3.15.05.04)	105	31	70.48%	07-Jan-22 A	30-Apr-24	11-May-24	10-Jun-24	41							
05-3600	Mechanical Shredder	105	31	70.48%	05-May-22 A	30-Apr-24	29-Jan-24	28-Feb-24	-62							
05-3610	Incineration System (9 Packages)	105	150	0%	28-Feb-19 A	27-Aug-24	10-Dec-23	07-May-24	-112							
05-3790	Flue Gas Treatment System (12 Packages)	105	48	54.29%	31-Oct-19 A	17-May-24	21-Jan-24	08-Mar-24	-70							
05-3800	Boiler ash and APC residue handling and solidification	105	44	58.1%	09-Jun-20 A	13-May-24	25-Jan-24	08-Mar-24	-66							
DDA Fire services installation design (2.3.17)		60	44		22-Sep-22 A	13-May-24	03-Oct-24	17-Oct-24	157							
05-3660	Fire Systems (same package with 05-3680)	60	15	75%	22-Sep-22 A	14-Apr-24	03-Oct-24	17-Oct-24	186							
05-3680	FS schematics (same package with 05-3660)	60	15	75%	22-Sep-22 A	13-May-24	03-Oct-24	17-Oct-24	157							
Building services design (excluding fire services installation design) (2.3.18)		242	90		25-Oct-21 A	28-Jun-24	18-Jan-24	20-Oct-24	114							
05-3690	Electrical Services and Lighting (7 Packages)	60	30	50%	22-Apr-22 A	29-Apr-24	09-Feb-24	09-Mar-24	-51							
05-3700	MVAC	90	28	68.89%	26-Oct-21 A	27-Apr-24	21-Sep-24	18-Oct-24	174							
05-3710	Odour Control	90	90	0%	31-Mar-24	28-Jun-24	21-Jul-24	18-Oct-24	112							
05-3720	Plumbing (7 Packages)	90	29	67.78%	02-Dec-22 A	28-Apr-24	14-Sep-24	12-Oct-24	167							
05-3730	Drainage (7 Packages)	90	29	67.78%	10-Mar-22 A	28-Apr-24	14-Sep-24	12-Oct-24	167							
05-3740	ELV (7 Packages)	60	30	50%	25-Oct-21 A	29-Apr-24	21-Sep-24	20-Oct-24	174							
05-3750	Lifts and Escalators	90	29	67.78%	13-Jul-23 A	28-Apr-24	18-Jan-24	15-Feb-24	-73							
05-3770	Building Management System (BMS)	60	30	50%	14-Jun-22 A	29-Apr-24	10-Mar-24	08-Apr-24	-21							
05-3780	Vehicle & Container Wash System	60	30	50%	28-Apr-23 A	29-Apr-24	11-Apr-24	10-May-24	11							
05-3780-2(M20)	Water Cannon System	90	90	0%	31-Mar-24	28-Jun-24	20-Jul-24	17-Oct-24	111							
General Layout Drawings and Fire Safety Strategy (2.3.25)		637	62		31-Jul-21 A	31-May-24	19-Apr-24	10-Apr-25	314							
05-3290	Process Building & Wastewater Treatment Plant	60	14	76.67%	13-Jun-22 A	13-Apr-24	05-Aug-24	18-Aug-24	127							
05-3330	Chimney	60	28	53.33%	23-May-22 A	27-Apr-24	22-Jul-24	18-Aug-24	113							
05-3340	Elevated Drive Way and Associated Structures	105	62	40.95%	31-Jul-21 A	31-May-24	18-Jun-24	18-Aug-24	79							
05-4170	Administration Building and Viewing Gallery (2.7.21)	60	62	0%	15-Dec-22 A	31-May-24	19-Apr-24	19-Jun-24	19							
05-4800	IWMF Site Wide Architectural Details	105	62	40.95%	20-Nov-21 A	31-May-24	08-Feb-25	10-Apr-25	314							
05-5160	Mechanical Treatment Plant & Water Treatment Plant (2.4.25)	60	28	53.33%	15-Dec-22 A	27-Apr-24	05-Jun-24	02-Jul-24	66							
DDA Mechanical Treatment Plant Building (2.4)		516	180		20-Sep-22 A	26-Sep-24	19-Nov-23	07-Jul-24	-81							
05-5190	Electrical and instrumentation works design	180	180	0%	31-Mar-24*	26-Sep-24	26-Dec-23	22-Jun-24	-96							
05-5200	Mechanical works design (2.4.16)	135	152	20%	14-Aug-23 A	29-Aug-24	19-Nov-23	18-Apr-24	-133							
05-5210	Fire services installation design (2.6.17)	60	29	51.67%	21-Apr-23 A	28-Apr-24	04-Jun-24	02-Jul-24	65							
Building services design (excluding fire services installation design) (2.4.18)		395	37		20-Sep-22 A	06-May-24	05-May-24	07-Jul-24	62							
05-3850	LV and Emergency Power Distribution Design	90	28	68.89%	20-Sep-22 A	27-Apr-24	26-May-24	22-Jun-24	56							
05																

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M76 Remarks	2024			
											Mar 76	Apr 77	May 78	Jun 79
05-3870	Odour Control	90	14	84.44%	16-Apr-23 A	13-Apr-24	21-May-24	03-Jun-24	51					
05-3880	Plumbing	60	30	50%	20-Sep-22 A	29-Apr-24	05-May-24	03-Jun-24	35					
05-3890	Drainage	60	29	51.67%	24-Apr-23 A	28-Apr-24	06-May-24	03-Jun-24	36					
05-3900	Lighting and small power	90	29	67.78%	20-Sep-22 A	28-Apr-24	25-May-24	22-Jun-24	55					
05-3910	Lifts and Escalators	90	37	58.89%	13-Jul-23 A	06-May-24	09-May-24	14-Jun-24	39					
05-3910-1	Building Management System (BMS)	60	29	51.67%	20-Sep-22 A	28-Apr-24	09-Jun-24	07-Jul-24	70					
DDA Wastewater Treatment Plant (2.5)		760	92		10-Mar-22 A	30-Jun-24	08-Dec-23	04-Aug-24	35					
05-3950	Electrical and instrumentation works design (2.5.15)	60	92	0%	19-Sep-22 A	30-Jun-24	08-Dec-23	08-Mar-24	-114					
05-3960	Mechanical works design (2.5.16) (5 Packages)	232	92	60.34%	31-May-22 A	30-Jun-24	17-Feb-24	18-May-24	-43					
05-3970	Fire services installation design (2.6.17) (2 Packages)	60	30	50%	21-Apr-23 A	29-Apr-24	22-Mar-24	20-Apr-24	-9					
Building services design (excluding fire services installation design) (2.5.18)		416	90		10-Mar-22 A	28-Jun-24	06-Jan-24	04-Aug-24	37					
05-3980	LV and Emergency Power Distribution Design for IWMF Waste Water Treatment Plant	90	28	68.89%	20-Sep-22 A	27-Apr-24	11-Feb-24	09-Mar-24	-49					
05-3990	MVAC	90	30	66.67%	09-Mar-23 A	29-Apr-24	06-Mar-24	04-Apr-24	-25					
05-4000	Odour Control	90	90	0%	31-Mar-24	28-Jun-24	06-Jan-24	04-Apr-24	-85					
05-4010	Plumbing	90	30	66.67%	20-Sep-22 A	29-Apr-24	06-Jul-24	04-Aug-24	97					
05-4020	Drainage	105	30	71.43%	10-Mar-22 A	29-Apr-24	06-Jul-24	04-Aug-24	97					
05-4030	ELV	90	30	66.67%	22-Sep-22 A	29-Apr-24	09-Feb-24	09-Mar-24	-51					
DDA Water Treatment Plant Building (2.6)		513	60		02-May-22 A	29-May-24	12-Feb-24	02-Jul-24	34					
05-4090	Mechanical works design (2.6.16)	90	60	33.33%	02-May-22 A	29-May-24	12-Feb-24	11-Apr-24	-48					
05-4100	Fire services installation design (2.6.17)	60	30	50%	22-Sep-22 A	29-Apr-24	03-Jun-24	02-Jul-24	64					
Building services design (excluding fire services installation design) (2.6.18)		455	30		29-Jun-22 A	29-Apr-24	05-May-24	07-Jun-24	39					
05-4110	Electrical Services and Lighting	90	30	66.67%	20-Sep-22 A	29-Apr-24	09-May-24	07-Jun-24	39					
05-4120	MVAC	90	30	66.67%	29-Jun-22 A	29-Apr-24	05-May-24	03-Jun-24	35					
05-4140	Plumbing	60	30	50%	20-Sep-22 A	29-Apr-24	05-May-24	03-Jun-24	35					
05-4150	Drainage	60	30	50%	20-Sep-22 A	29-Apr-24	05-May-24	03-Jun-24	35					
05-4160	ELV	90	30	66.67%	20-Sep-22 A	29-Apr-24	09-May-24	07-Jun-24	39					
DDA Administration Building (2.7)		395	37		20-Sep-22 A	06-May-24	10-Mar-24	03-Oct-24	150					
05-4200	Electrical and instrumentation works design (2.7.13)	60	20	66.67%	02-Dec-22 A	19-Apr-24	04-Apr-24	23-Apr-24	4					
05-4210	Fire services installation design (2.7.14)	60	30	50%	09-Mar-23 A	29-Apr-24	21-May-24	19-Jun-24	51					
Building services design (excluding fire services installation design) (2.7.15)		395	37		20-Sep-22 A	06-May-24	10-Mar-24	03-Oct-24	150					
05-4220	Electrical Services and Lighting	90	30	66.67%	02-Dec-22 A	29-Apr-24	25-Mar-24	23-Apr-24	-6					
05-4230	MVAC	90	30	66.67%	14-Feb-23 A	29-Apr-24	22-May-24	20-Jun-24	52					
05-4250	Plumbing	90	30	66.67%	05-May-23 A	29-Apr-24	04-Sep-24	03-Oct-24	157					
05-4260	Drainage	90	30	66.67%	05-May-23 A	29-Apr-24	04-Sep-24	03-Oct-24	157					
05-4270	ELV	90	30	66.67%	20-Sep-22 A	29-Apr-24	25-Mar-24	23-Apr-24	-6					
05-4280	Lifts and Escalators	90	37	58.89%	13-Jul-23 A	06-May-24	09-May-24	14-Jun-24	39					
05-4280-1	Building Management System (BMS)	90	30	66.67%	29-Oct-22 A	29-Apr-24	10-Mar-24	08-Apr-24	-21					
DDA IWMF Substation (2.8)		274	30		16-Oct-21 A	29-Apr-24	02-Apr-24	19-Oct-24	173					
05-4340	Fire services installation design (2.8.17)	60	0	100%	17-Jun-22 A	31-Mar-24	19-May-24	19-May-24	50					
Building services design (excluding fire services installation design) (2.8.18)		151	30		25-Oct-21 A	29-Apr-24	02-Apr-24	19-Oct-24	173					
05-4990	Electrical Services and Lighting	90	30	66.67%	22-Apr-22 A	29-Apr-24	19-Sep-24	19-Oct-24	173					
05-5000	MVAC	90	30	66.67%	19-Nov-21 A	29-Apr-24	19-Sep-24	18-Oct-24	172					
05-5010	Plumbing	90	30	66.67%	08-Dec-22 A	29-Apr-24	02-Apr-24	01-May-24	2					
05-5020	Drainage	90	30	66.67%	10-Nov-22 A	29-Apr-24	02-Apr-24	01-May-24	2					
05-5030	ELV	90	30	66.67%	25-Oct-21 A	29-Apr-24	19-Sep-24	19-Oct-24	173					
05-5030-1	Building Management System (BMS)	90	30	66.67%	25-Oct-21 A	29-Apr-24	06-Sep-24	05-Oct-24	159					
Electrical and instrumentation works design (2.8.15)		90	0		16-Oct-21 A	31-Mar-24	01-May-24	01-May-24	32					
2.8.15.06		90	0		16-Oct-21 A	31-Mar-24	01-May-24	01-May-24	32					
05-4320	Electrical and instrumentation works design (2.8.15.06.01 to 40)	90	0	100%	16-Oct-21 A	31-Mar-24	01-May-24	01-May-24	32					
DDA Air Cool Condensers Equipment (2.3.06)		60	14		14-Jun-22 A	13-Apr-24	24-Jul-24	06-Aug-24	115					
Building services design (excluding fire services installation design) (2.3.06)		60	14		14-Jun-22 A	13-Apr-24	24-Jul-24	06-Aug-24	115					
05-5540	Building Management System (BMS)	60	14	76.67%	14-Jun-22 A	13-Apr-24	24-Jul-24	06-Aug-24	115					
DDA Chimney		121	90		21-Jun-22 A	28-Jun-24	29-Mar-24	19-Aug-24	52					
05-5540-2(6D)	Fire services installation design	29	22	25%	23-Feb-23 A	21-Apr-24	28-Jul-24	18-Aug-24	119					
Building services design (excluding fire services installation design)		121	90		21-Jun-22 A	28-Jun-24	29-Mar-24	19-Aug-24	52					
05-6000-1(5a)	Electrical Services and Lighting	90	5	94.44%	21-Jun-22 A	04-Apr-24	03-Jul-24	07-Jul-24	94					
05-6010(5a)	MVAC	60	60	0%	31-Mar-24	29-May-24	21-Jun-24	19-Aug-24	82					
05-6020-1(5a)	Plumbing	90	90	0%	31-Mar-24	28-Jun-24	29-Mar-24	26-Jun-24	-2					
05-6050-1(5a)	Lift	90	37	58.89%	13-Jul-23 A	06-May-24	09-May-24	14-Jun-24	39					
05-6060-1(5a)	Building Management System (BMS)	60	24	60%	28-Jul-22 A	23-Apr-24	14-Jul-24	06-Aug-24	105					
DDA Elevated Drive Way and Associated Structures Foundation		410	48		25-Jul-22 A	17-May-24	27-Jun-24	21-Aug-24	96					
05-5540-3(6D)	Fire services installation design	60	30	50%	24-Apr-23 A	29-Apr-24	20-Jul-24	18-Aug-24	111					
Building services design (excluding fire services installation design)		105	48		25-Jul-22 A	17-May-24	27-Jun-24	21-Aug-24	96					
05-5560	Building Management System (BMS)	90	37	58.89%	25-Jul-22 A	06-May-24	01-Jul-24	06-Aug-24	92					
05-7250	Electrical Services and Lighting	90	37	58.89%	25-Oct-22 A	06-May-24	16-Jul-24	21-Aug-24	107					
05-7260	MVAC	105	48	54.29%	22-Aug-22 A	17-May-24	03-Jul-24	19-Aug-24	94					
05-7270	Plumbing	105	48	54.29%	23-Jun-23 A	17-May-24	27-Jun-24	13-Aug-24	88					
05-7280	Drainage	105	48	54.29%	05-Dec-22 A	17-May-24	27-Jun-24	13-Aug-24	88					
05-7290	ELV	105	48	54.29%	01-Sep-22 A	17-May-24	05-Jul-24	21-Aug-24	96					
DDA Reception Pavilion		410	48		20-Jul-22 A	17-May-24	12-Apr-24	22-Jul-24	66					
05-3280	Foundation Design	90	30	66.67%	15-Dec-22 A	29-Apr-24	12-Apr-24	11-May-24	12					
05-5540-4(6D)	Fire services installation design	60	30	50%	24-Apr-23 A	29-Apr-24	23-Jun-24	22-Jul-24	84					
Building services design (excluding fire services installation design)		105	48		20-Jul-22 A	17-May-24	03-Jun-24	20-Jul-24	64					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M/6 Remarks	2024				
											Mar 76	Apr 77	May 78	Jun 79	
05-2130-1	Building Management System (BMS)	60	14	76.67%	28-Sep-22 A	13-Apr-24	07-Jul-24	20-Jul-24	98						
05-7310	MVAC	105	22	79.05%	20-Jul-22 A	21-Apr-24	29-Jun-24	20-Jul-24	90						
05-7330	Drainage	105	48	54.29%	28-Feb-23 A	17-May-24	03-Jun-24	20-Jul-24	64						
DDA CCCW Building															
05-5540-5(6D)	Fire services installation design	60	30	50%	08-Dec-22 A	29-Apr-24	21-May-24	19-Jun-24	51						
Building services design (excluding fire services installation design)															
05-2130-2	Building Management System (BMS)	60	30	50%	14-Jun-22 A	29-Apr-24	06-Sep-24	05-Oct-24	159						
DDA Roads and Utilities (2.10)															
Permanent road works layout on the Artificial Island (2.10.13)															
05-4480	Road signage and markings	90	45	50%	08-Aug-22 A	14-May-24	09-Jul-24	22-Aug-24	100	Update Progress Percent					
05-5400	Roads and hardstandings layout	90	45	50%	08-Aug-22 A	14-May-24	09-Jun-24	23-Jul-24	70	Update Progress Percent					
Sewerage design on the Artificial Island (2.10.14)															
05-4430	Foul Sewerage	60	30	50%	14-Mar-23 A	29-Apr-24	28-Nov-23	27-Dec-23	-124						
05-4440	Contaminated Sewerage (Site Wide Sewerage System)	60	30	50%	14-Mar-23 A	29-Apr-24	28-Nov-23	27-Dec-23	-124						
05-4440-2(M55)	Ship-to-shore Sewage Transfer System for Passenger Ferry	90	30	66.67%	13-Jan-21 A	29-Apr-24	15-Jul-24	13-Aug-24	106						
Drainage system design on the Artificial Island (2.10.15)															
05-5310	Surface water Drainage System	90	23	75%	22-Feb-23 A	22-Apr-24	05-Dec-23	27-Dec-23	-117						
Water supply system design on the Artificial Island (2.10.16)															
05-5250	Potable Water Distribution System	105	105	0%	31-Mar-24	13-Jul-24	26-Feb-24	09-Jun-24	-34						
05-5260	Reuse Water System	90	90	0%	31-Mar-24	28-Jun-24	12-Mar-24	09-Jun-24	-19						
05-5270	Irrigation System	90	90	0%	31-Mar-24	28-Jun-24	12-Mar-24	09-Jun-24	-19						
05-5280	Rainwater harvesting System	90	90	0%	31-Mar-24	28-Jun-24	12-Mar-24	09-Jun-24	-19						
05-5290	Water Tanks	60	60	0%	30-May-24	28-Jul-24	11-Apr-24	09-Jun-24	-49						
05-5300	External FS Systems	60	60	0%	31-Mar-24	29-May-24	11-Apr-24	09-Jun-24	11						
05-5300-1(M24)	E&M system for seawater intake (2.10.16.07)	105	14	86.67%	04-Apr-22 A	13-Apr-24	27-May-24	09-Jun-24	57						
05-5300-3(5a)	Chemical scrubber system for odour control (2.10.16.10)	105	105	0%	31-Mar-24	13-Jul-24	26-Feb-24	09-Jun-24	-34						
Design of telecommunication and other utilities (2.10.18)															
05-4580	Power Distribution System concept / schematics	75	75	0%	31-Mar-24	13-Jun-24	08-Jan-24	22-Mar-24	-83						
05-4590	Site Lighting Concept / Schematics	90	90	0%	31-Mar-24	28-Jun-24	26-Jan-24	24-Apr-24	-65						
05-4600	Lightning Protection System concept / schematics	90	90	0%	31-Mar-24	28-Jun-24	26-Jan-24	24-Apr-24	-65						
05-4610	Site ELV Network System - Communications System concept / schematics	75	30	60%	16-Aug-22 A	29-Apr-24	26-Mar-24	24-Apr-24	-5						
05-4620	Site ELV Network System - Security Systems concept / schematics	75	30	60%	14-Jun-22 A	29-Apr-24	26-Mar-24	24-Apr-24	-5						
05-4630	Site ELV Network System - Navigation aids concept / schematics	60	60	0%	31-Mar-24	29-May-24	25-Feb-24	24-Apr-24	-35						
05-4640	Microwave transmission of FS direct link	105	3	97.14%	22-Aug-22 A	02-Apr-24	22-Apr-24	24-Apr-24	22						
05-4650	Fuel Handling System concept / schematics	60	60	0%	31-Mar-24	29-May-24	25-Feb-24	24-Apr-24	-35						
Utility ducts/Pipebridges design (2.10.26)															
05-5040	Design of Pipe / Utilities Trenches concept	90	29	67.78%	05-Jul-23 A	28-Apr-24	29-Dec-23	26-Jan-24	-93						
05-5050	Site-wide Utilities Trenches Design	90	45	50%	03-Jul-23 A	14-May-24	13-Dec-23	26-Jan-24	-109	Update Progress Percent					
DDA Architectural, Finishes and Landscaping Works (2.11)															
External and internal finishes design															
05-4670	External and internal finishes design for Incineration Plant Building (2.11.15.01)	90	28	68.89%	19-Sep-22 A	27-Apr-24	17-May-24	13-Jun-24	47						
05-4720	External and internal finishes design for Reception Pavilion (2.11.01.05)	90	28	68.89%	10-Nov-22 A	27-Apr-24	14-Dec-24	10-Jan-25	258						
05-4730	External and internal finishes design for MT Plant Building (2.11.16)	60	29	51.67%	16-Aug-23 A	28-Apr-24	19-Jul-24	16-Aug-24	110						
05-4740	External and internal finishes design for the Wastewater Treatment Plant (2.11.17)	60	29	51.67%	06-Jun-23 A	28-Apr-24	09-Mar-24	06-Apr-24	-22						
05-4750	External and internal finishes design for the Water Treatment Plant Building (2.11.08)	60	29	51.67%	16-Aug-23 A	28-Apr-24	16-Feb-24	15-Mar-24	-44						
05-4760	External and internal finishes design for the Administration Building (2.11.19)	60	29	51.67%	21-Sep-23 A	28-Apr-24	21-May-24	18-Jun-24	51						
05-5430	External and internal finishes design for Elevated Driveway	90	29	67.78%	15-Jun-21 A	28-Apr-24	09-Jun-24	07-Jul-24	70						
Landscaping Works (2.11.21)															
05-4780	Landscape Masterplan & Landscape Design for Water Feature (2.11.19.01)	105	5	95%	26-Jan-23 A	05-Apr-24	04-Feb-25	09-Feb-25	311						
Facade Structural Design															
05-8040(6D)	Reception Pavilion (2.3.14.07.01)	90	90	0%	31-Mar-24	28-Jun-24	12-Nov-24	09-Feb-25	226						
05-8050(6D)	Mechanical Treatment Plant & Desalination Plant Building (2.4.14.01)	90	14	85%	01-Dec-23 A	13-Apr-24	19-Jun-24	02-Jul-24	81						
05-8060(6D)	Administration Building and Viewing Gallery (2.7.12.01)	60	8	87%	01-Dec-23 A	07-Apr-24	13-Jun-24	20-Jun-24	74						
05-8080(6D)	Elevated Driveway and Associated Structures	90	90	0%	31-Mar-24	28-Jun-24	09-Mar-24	06-Jun-24	-22						
05-8090(6D)	Sky Deck near Administration Building Structural Design	90	90	0%	31-Mar-24	28-Jun-24	13-Sep-24	11-Dec-24	166						
DDA Testing and Commissioning (2.12)															
05-4810-1(5a)	Factory Acceptance Testing plan (2.12.09.02.07) (8 Packages)	90	31	65.56%	23-Apr-19 A	30-Apr-24	12-Aug-24	11-Sep-24	134						
05-4810-2(M55)	FAT of DCS - Software SIL FAT Plant for Process Island (2.12.09.03.01)	105	10	90.48%	19-May-22 A	09-Apr-24	21-Jan-24	30-Jan-24	-70						
05-4820	Site Acceptance Testing plan (2.12.10)	90	57	36.67%	28-Nov-23 A	26-May-24	13-Nov-23	08-Jan-24	-139						
05-4830	System commissioning plan (2.12.11)	90	90	0%	29-Jun-24	26-Sep-24	02-Sep-24	30-Nov-24	65						
DDA Transportation Facilities for the Operation (2.13)															
05-4860	Design of marine vessels for the use of the Employer and visitors (2.13.06)	240	60	75%	30-Jun-23 A	29-May-24	31-May-25	29-Jul-25	426						
DDA Miscellaneous Works (2.14)															
05-4880	Design of visitors and environmental education facilities (2.14.06)	241	241	0%	31-May-24*	26-Jan-25	12-Oct-24	09-Jun-25	134						
DDA Miscellaneous Detailing (2.15)															
05-4890	Covered walkway at passenger berth (2.15.06)	90	90	0%	31-Mar-24	28-Jun-24	25-Feb-24	24-May-24	-35						
05-4900	Gatehouses (2.15.07)	60	60	0%	31-Mar-24	29-May-24	25-May-24	23-Jul-24	55						
05-4910	Weighbridge office (2.15.08)	123	123	0%	31-Mar-24	31-Jul-24	24-Nov-23	25-Mar-24	-128						
DDA Auxiliary Plant Systems (2.16)															
05-4920	Maintenance workshops (2.16.04)	0	0	0%	29-Jun-24	29-Jun-24	09-Jul-24	09-Jul-24	11						
05-4930	Vehicle Fuel Filling Station (2.16.05)	90	90	0%	29-Jun-24	26-Sep-24	06-Apr-24	04-Jul-24	-84						
05-4940	Stores systems (2.16.06)	90	90	0%	29-Jun-24	26-Sep-24	19-Jul-24	16-Oct-24	20						
05-4940-1(5a)	IWMF Laboratory (2.16.08)	90	31	65.56%	11-Nov-22 A	30-Apr-24	16-Sep-24	16-Oct-24	169						

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M76 Remarks	2024				
											Mar 76	Apr 77	May 78	Jun 79	
05-4940-2(5a)	Hoisting systems (2.16.10)	180	31	82.78%	24-May-23 A	30-Apr-24	16-Sep-24	16-Oct-24	169						
05-4940-3(6E)	EOTC System (2.16.11)	90	31	65.56%	26-Apr-22 A	30-Apr-24	08-Jan-24	08-Feb-24	-83						
DDA O&M Packages		270	270		31-Mar-24	25-Dec-24	03-Feb-24	27-Jan-25	33						
05-8070(6E)	Warehouse (O&M Scope)	181	181	0%	29-Apr-24	26-Oct-24	31-Jul-24	27-Jan-25	93						
05-8080(6E)	Workshop (O&M Scope)	181	181	0%	29-Apr-24	26-Oct-24	31-Jul-24	27-Jan-25	93	Update OD					
05-8090(6E)	Ash & Residues Container (O&M Scope)	180	180	0%	29-Jun-24	25-Dec-24	01-Aug-24	27-Jan-25	33						
05-8110(6E)	Other Mobile Plants (O&M Scope)	180	180	0%	31-Mar-24	26-Sep-24	01-Aug-24	27-Jan-25	123						
05-8110-1(M55)	Design of (pilot) Electric Vehicle	180	180	0%	27-Apr-24	23-Oct-24	03-Feb-24	31-Jul-24	-84						
Procurement of Major Equipment		972	302		21-Apr-22 A	26-Jan-25	06-Nov-23	18-Sep-24	-130						
Off-site Fabrication of Incineration Modules		972	302		22-May-22 A	26-Jan-25	06-Nov-23	18-Sep-24	-130						
Fabrication of Module (TPU)		972	302		22-May-22 A	26-Jan-25	06-Nov-23	18-Sep-24	-130						
PFab 1- Line 1		702	93		23-May-22 A	01-Jul-24	24-Mar-24	11-Sep-24	72						
E&I Installation (On-site Installation)		583	16		25-Nov-22 A	15-Apr-24	24-Mar-24	21-Jul-24	97						
Electrical		302	16		04-Aug-23 A	15-Apr-24	24-Mar-24	21-Jul-24	97						
06-TPU-1-1280	PFab 1-Line 1 - Electrical Cable Pulling and Termination	180	16	91.11%	18-Sep-23 A	15-Apr-24	06-Jul-24	21-Jul-24	97						
06-TPU-1-1290	PFab 1-Line 1 - Electrical Equipment Installation	180	1	99.44%	04-Aug-23 A	31-Mar-24	24-Mar-24	24-Mar-24	-7						
Instrument		583	10		25-Nov-22 A	10-Apr-24	11-Jul-24	21-Jul-24	103						
06-TPU-1-1310	PFab 1-Line 1 - Instrument Cable Pulling and Termination	180	10	94.44%	25-Dec-22 A	10-Apr-24	11-Jul-24	21-Jul-24	103						
06-TPU-1-1320	PFab 1-Line 1 - Instrument Equipment Installation	180	1	99.44%	25-Nov-22 A	31-Mar-24	19-Jul-24	19-Jul-24	110						
06-TPU-1-1330	PFab 1-Line 1 - Instrument Tubing Installation	180	1	99.44%	01-Oct-23 A	31-Mar-24	19-Jul-24	19-Jul-24	110						
Insulation		698	62		23-May-22 A	31-May-24	11-Jun-24	11-Aug-24	72						
06-TPU-1-1020	PFab 1-Line 1 - Insulation	698	62	91.12%	23-May-22 A	31-May-24	11-Jun-24	11-Aug-24	72						
Precommissioning		92	92		01-Apr-24	01-Jul-24	12-Jun-24	11-Sep-24	72						
06-TPU-1-1030	PFab 1-Line 1 - Pre-commissioning	92	92	0%	01-Apr-24	01-Jul-24	12-Jun-24	11-Sep-24	72	Update OD					
PFab 1- Line 2		716	107		22-May-22 A	15-Jul-24	09-Mar-24	11-Sep-24	58						
E&I Installation (On-site Installation)		180	46		18-Oct-23 A	15-May-24	09-Mar-24	23-Apr-24	-22						
Electrical		180	31		18-Oct-23 A	30-Apr-24	24-Mar-24	23-Apr-24	-7						
06-TPU-2-1270	PFab 1-Line 2 - Electrical Cable Pulling and Termination	180	31	82.78%	18-Oct-23 A	30-Apr-24	24-Mar-24	23-Apr-24	-7						
06-TPU-2-1280	PFab 1-Line 2 - Electrical Equipment Installation	112	16	85.71%	06-Jan-24 A	15-Apr-24	24-Mar-24	08-Apr-24	-7						
Instrument		180	46		01-Nov-23 A	15-May-24	09-Mar-24	23-Apr-24	-22						
06-TPU-2-1300	PFab 1-Line 2 - Instrument Cable Pulling and Termination	180	46	74.45%	01-Nov-23 A	15-May-24	09-Mar-24	23-Apr-24	-22						
06-TPU-2-1310	PFab 1-Line 2 - Instrument Equipment Installation	112	29	74.11%	06-Jan-24 A	28-Apr-24	24-Mar-24	21-Apr-24	-7						
06-TPU-2-1320	PFab 1-Line 2 - Instrument Tubing Installation	112	29	74.11%	06-Jan-24 A	28-Apr-24	24-Mar-24	21-Apr-24	-7						
Insulation		698	77		22-May-22 A	15-Jun-24	28-May-24	12-Aug-24	58						
06-TPU-2-1010	PFab 1-Line 2 - Insulation	698	77	88.97%	22-May-22 A	15-Jun-24	28-May-24	12-Aug-24	58						
Precommissioning		107	107		31-Mar-24	15-Jul-24	28-May-24	11-Sep-24	58						
06-TPU-2-1020	PFab 1-Line 2 - Pre-commissioning	107	107	0%	31-Mar-24	15-Jul-24	28-May-24	11-Sep-24	58	Update OD					
PFab 1- Line 3		769	239		23-May-22 A	24-Nov-24	05-Jan-24	30-Aug-24	-86						
E&I Installation		201	201		08-Apr-24	25-Oct-24	31-Jan-24	18-Aug-24	-68						
Electrical		201	201		08-Apr-24	25-Oct-24	31-Jan-24	18-Aug-24	-68						
06-TPU-3-1270	PFab 1-Line 3 - Electrical Cable Pulling and Termination	180	180	0%	29-Apr-24	25-Oct-24	31-Jan-24	18-Aug-24	-68						
06-TPU-3-1280	PFab 1-Line 3 - Electrical Equipment Installation	180	180	0%	08-Apr-24*	04-Oct-24	31-Jan-24	28-Jul-24	-68						
Instrument		201	201		08-Apr-24	25-Oct-24	31-Jan-24	18-Aug-24	-68						
06-TPU-3-1300	PFab 1-Line 3 - Instrument Cable Pulling and Termination	180	180	0%	29-Apr-24	25-Oct-24	21-Feb-24	18-Aug-24	-68						
06-TPU-3-1310	PFab 1-Line 3 - Instrument Equipment Installation	180	180	0%	08-Apr-24	04-Oct-24	31-Jan-24	28-Jul-24	-68						
06-TPU-3-1320	PFab 1-Line 3 - Instrument Tubing Installation	180	180	0%	08-Apr-24	04-Oct-24	31-Jan-24	28-Jul-24	-68						
Insulation		769	239		23-May-22 A	24-Nov-24	05-Jan-24	30-Aug-24	-86						
06-TPU-3-1010	PFab 1-Line 3 - Insulation	769	239	68.92%	23-May-22 A	24-Nov-24	05-Jan-24	30-Aug-24	-86						
PFab 1- Line 4		781	255		25-May-22 A	10-Dec-24	20-Dec-23	30-Aug-24	-102						
E&I Installation		194	194		01-May-24	10-Nov-24	07-Feb-24	18-Aug-24	-84						
Electrical		194	194		01-May-24	10-Nov-24	07-Feb-24	18-Aug-24	-84						
06-TPU-4-1270	PFab 1-Line 4 - Electrical Cable Pulling and Termination	180	180	0%	15-May-24	10-Nov-24	21-Feb-24	18-Aug-24	-84						
06-TPU-4-1280	PFab 1-Line 4 - Electrical Equipment Installation	180	180	0%	01-May-24*	27-Oct-24	07-Feb-24	04-Aug-24	-84						
Instrument		194	194		01-May-24	10-Nov-24	07-Feb-24	18-Aug-24	-84						
06-TPU-4-1300	PFab 1-Line 4 - Instrument Cable Pulling and Termination	180	180	0%	15-May-24	10-Nov-24	21-Feb-24	18-Aug-24	-84						
06-TPU-4-1310	PFab 1-Line 4 - Instrument Equipment Installation	180	180	0%	01-May-24	27-Oct-24	07-Feb-24	04-Aug-24	-84						
06-TPU-4-1320	PFab 1-Line 4 - Instrument Tubing Installation	180	180	0%	01-May-24	27-Oct-24	07-Feb-24	04-Aug-24	-84						
Insulation		767	255		25-May-22 A	10-Dec-24	20-Dec-23	30-Aug-24	-102						
06-TPU-4-1010	PFab 1-Line 4 - Insulation	767	255	66.75%	25-May-22 A	10-Dec-24	20-Dec-23	30-Aug-24	-102						
PFab 1- Line 5		822	287		04-Jun-22 A	11-Jan-25	21-Nov-23	18-Sep-24	-115						
E&I Installation		194	194		01-Jun-24	11-Dec-24	09-Mar-24	18-Sep-24	-84						
Electrical		194	194		01-Jun-24	11-Dec-24	09-Mar-24	18-Sep-24	-84						
06-TPU-5-1270	PFab 1-Line 5 - Electrical Cable Pulling and Termination	180	180	0%	15-Jun-24	11-Dec-24	23-Mar-24	18-Sep-24	-84						
06-TPU-5-1280	PFab 1-Line 5 - Electrical Equipment Installation	180	180	0%	01-Jun-24*	27-Nov-24	09-Mar-24	04-Sep-24	-84						
Instrument		194	194		01-Jun-24	11-Dec-24	09-Mar-24	18-Sep-24	-84						
06-TPU-5-1300	PFab 1-Line 5 - Instrument Cable Pulling and Termination	180	180	0%	15-Jun-24	11-Dec-24	23-Mar-24	18-Sep-24	-84						
06-TPU-5-1310	PFab 1-Line 5 - Instrument Equipment Installation	180	180	0%	01-Jun-24	27-Nov-24	09-Mar-24	04-Sep-24	-84						
06-TPU-5-1320	PFab 1-Line 5 - Instrument Tubing Installation	180	180	0%	01-Jun-24	27-Nov-24	09-Mar-24	04-Sep-24	-84						
Insulation		822	287		04-Jun-22 A	11-Jan-25	21-Nov-23	02-Sep-24	-131						
06-TPU-5-1010	PFab 1-Line 5 - Insulation	822	287	65.09%	04-Jun-22 A	11-Jan-25	21-Nov-23	02-Sep-24	-131						
PFab 1- Line 6		761	302		08-Jul-22 A	26-Jan-25	06-Nov-23	02-Sep-24	-146						
Insulation		761	302		08-Jul-22 A	26-Jan-25	06-Nov-23	02-Sep-24	-146						
06-TPU-6-1010	PFab 1-Line 6 - Insulation	761	302	60.32%	08-Jul-22 A	26-Jan-25	06-Nov-23	02-Sep-24	-146						
Fabrication of Module (FGC)		834	286		25-May-22 A	10-Jan-25	22-Nov-23	18-Sep-24	-114						
PFab 2 - Line 1		681	92		25-May-22 A	30-Jun-24	12-Jun-24	11-Sep-24	73						

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M76 Remarks	2024			
											Mar 76	Apr 77	May 78	Jun 79
E&I Installation														
Electrical														
06-FGC-1-1250	PFab 2-Line 1 - Electrical Cable Pulling and Termination	120	16	86.67%	18-Sep-23	15-Apr-24	06-Jul-24	21-Jul-24	97					
06-FGC-1-1260	PFab 2-Line 1 - Electrical Equipment Installation	120	1	99.17%	04-Aug-23	31-Mar-24	06-Jul-24	06-Jul-24	97					
Instrument														
06-FGC-1-1280	PFab 2-Line 1 - Instrument Cable Pulling and Termination	120	16	86.67%	01-Oct-23	15-Apr-24	06-Jul-24	21-Jul-24	97					
06-FGC-1-1290	PFab 2-Line 1 - Instrument Equipment Installation	120	1	99.17%	05-Nov-23	31-Mar-24	06-Jul-24	06-Jul-24	97					
06-FGC-1-1300	PFab 2-Line 1 - Instrument Tubing Installation	120	1	99.17%	01-Oct-23	31-Mar-24	06-Jul-24	06-Jul-24	97					
Insulation														
06-FGC-1-1130	PFab 2-Line 1 - Insulation	666	62	90.69%	25-May-22	31-May-24	12-Jun-24	12-Aug-24	73					
Precommissioning														
06-FGC-1-1190	PFab 2-Line 1 - Pre-commissioning	17	17	0%	14-Jun-24	30-Jun-24	26-Aug-24	11-Sep-24	73					
PFab 2 - Line 2														
E&I Installation														
Electrical														
06-FGC-2-1250	PFab 2-Line 2 - Electrical Cable Pulling and Termination	120	31	74.17%	18-Oct-23	30-Apr-24	06-Jun-24	21-Jul-24	82					
06-FGC-2-1260	PFab 2-Line 2 - Electrical Equipment Installation	59	16	72.88%	06-Jan-24	15-Apr-24	06-Jun-24	21-Jun-24	67					
Instrument														
06-FGC-2-1280	PFab 2-Line 2 - Instrument Cable Pulling and Termination	120	46	61.67%	01-Nov-23	15-May-24	06-Jun-24	21-Jul-24	67					
06-FGC-2-1290	PFab 2-Line 2 - Instrument Equipment Installation	112	29	74.11%	06-Jan-24	28-Apr-24	06-Jun-24	04-Jul-24	67					
06-FGC-2-1300	PFab 2-Line 2 - Instrument Tubing Installation	112	29	74.11%	06-Jan-24	28-Apr-24	06-Jun-24	04-Jul-24	67					
Insulation														
06-FGC-2-1010	PFab 2-Line 2 - Insulation	405	77	80.99%	10-Feb-23	15-Jun-24	28-May-24	12-Aug-24	58					
Precommissioning														
06-FGC-2-1020	PFab 2-Line 2 - Pre-commissioning	29	29	0%	17-Jun-24	15-Jul-24	14-Aug-24	11-Sep-24	58	Update OD				
PFab 2 - Line 3														
E&I Installation														
Electrical														
06-FGC-3-1250	PFab 2-Line 3 - Electrical Cable Pulling and Termination	180	180	0%	29-Apr-24	25-Oct-24	21-Feb-24	18-Aug-24	-68					
06-FGC-3-1260	PFab 2-Line 3 - Electrical Equipment Installation	180	180	0%	08-Apr-24*	04-Oct-24	13-Jan-24	10-Jul-24	-86					
Instrument														
06-FGC-3-1280	PFab 2-Line 3 - Instrument Cable Pulling and Termination	180	180	0%	29-Apr-24	25-Oct-24	03-Feb-24	31-Jul-24	-86					
06-FGC-3-1290	PFab 2-Line 3 - Instrument Equipment Installation	180	180	0%	08-Apr-24	04-Oct-24	13-Jan-24	10-Jul-24	-86					
06-FGC-3-1300	PFab 2-Line 3 - Instrument Tubing Installation	180	180	0%	08-Apr-24	04-Oct-24	13-Jan-24	10-Jul-24	-86					
PFab 2 - Line 4														
E&I Installation														
Electrical														
06-FGC-4-1250	PFab 2-Line 4 - Electrical Cable Pulling and Termination	180	180	0%	15-May-24	10-Nov-24	21-Feb-24	18-Aug-24	-84					
06-FGC-4-1260	PFab 2-Line 4 - Electrical Equipment Installation	180	180	0%	01-May-24*	27-Oct-24	20-Jan-24	17-Jul-24	-102					
Instrument														
06-FGC-4-1280	PFab 2-Line 4 - Instrument Cable Pulling and Termination	180	180	0%	15-May-24	10-Nov-24	03-Feb-24	31-Jul-24	-102					
06-FGC-4-1290	PFab 2-Line 4 - Instrument Equipment Installation	180	180	0%	01-May-24	27-Oct-24	20-Jan-24	17-Jul-24	-102					
06-FGC-4-1300	PFab 2-Line 4 - Instrument Tubing Installation	180	180	0%	01-May-24	27-Oct-24	20-Jan-24	17-Jul-24	-102					
PFab 2 - Line 5														
E&I Installation														
Electrical														
06-FGC-5-1250	PFab 2-Line 5 - Electrical Cable Pulling and Termination	180	180	0%	15-Jun-24	11-Dec-24	23-Mar-24	18-Sep-24	-84					
06-FGC-5-1260	PFab 2-Line 5 - Electrical Equipment Installation	180	180	0%	01-Jun-24*	27-Nov-24	09-Mar-24	04-Sep-24	-84					
Instrument														
06-FGC-5-1280	PFab 2-Line 5 - Instrument Cable Pulling and Termination	180	180	0%	15-Jun-24	11-Dec-24	23-Mar-24	18-Sep-24	-84					
06-FGC-5-1290	PFab 2-Line 5 - Instrument Equipment Installation	180	180	0%	01-Jun-24	27-Nov-24	09-Mar-24	04-Sep-24	-84					
06-FGC-5-1300	PFab 2-Line 5 - Instrument Tubing Installation	180	180	0%	01-Jun-24	27-Nov-24	09-Mar-24	04-Sep-24	-84					
Insulation														
06-FGC-5-1200	PFab 2-Line 5 - Insulation	736	286	61.14%	30-Jun-22	10-Jan-25	22-Nov-23	02-Sep-24	-130					
Off-site Fabrication of Turbine Modules														
Fabrication of Module (Power Island)														
Turbine Module 2														
06-4280(6)	Turbine Module 2 - Delivery	30	30	0%	25-Apr-24*	24-May-24	14-Nov-23	13-Dec-23	-163	Update OD				
Turbine Module 3														
06-4480(6)	Turbine Module 3 - Delivery	30	30	0%	25-Apr-24	24-May-24	14-Nov-23	13-Dec-23	-163	Update OD				
Procurement for ACC Units														
06-1150	Factory Acceptance Test (FAT) for ACC-3	16	16	0%	30-Mar-24	15-Apr-24	02-Dec-23	17-Dec-23	-120	Update Actual Start Date				
06-1160	Delivery to Site ACC-1	11	9	18.18%	06-Dec-23	08-Apr-24	18-Nov-23	26-Nov-23	-134					
06-1170	Delivery to Site ACC-2	21	21	0%	04-Apr-24	24-Apr-24	04-Dec-23	24-Dec-23	-122					
06-1190	Delivery to Site ACC-3	21	21	0%	02-May-24	22-May-24	03-Jan-24	23-Jan-24	-120					
Procurement for CCCW Building Equipment														
06-1420-1(1)	Delivery to Site	38	38	0%	08-Apr-24	15-May-24	31-Dec-23	06-Feb-24	-99	Update OD				
Procurement for Mechanical Treatment Plant Building Plant Equipment														
06-1180	Delivery to Site	61	61	0%	31-Mar-24	30-May-24	19-Mar-24	18-May-24	-12					
Procurement for Wastewater Treatment Plant Equipment														
06-1200-1(1)	Mechanical Equipment Procurement (Incl. FAT)	210	62	70.48%	01-Sep-22	31-May-24	06-Feb-24	07-Apr-24	-54					
06-1200-2(1)	Pipe Material Procurement (Incl. FAT)	210	62	70.48%	01-Sep-22	31-May-24	06-Feb-24	07-Apr-24	-54					
06-1200-3(1)	Electrical and Instrumentation Material Procurement (Incl. FAT)	210	62	70.48%	01-Sep-22	31-May-24	06-Feb-24	07-Apr-24	-54					
06-1220	Delivery to Site	90	90	0%	15-Jan-24	30-Jun-24	08-Feb-24	07-May-24	-54	Update Actual Start Date				
Procurement for Desal & Demin Plant Equipment														
06-1220	Delivery to Site	584	120	21-Apr-22	28-Jul-24	13-Dec-23	11-Apr-24	-108						

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M76 Remarks	2024				
											Mar 76	Apr 77	May 78	Jun 79	
06-1240-1(1)	Mechanical Equipment Procurement (Incl. FAT)	576	31	94.62%	01-Jun-22 A	30-Apr-24	12-Jan-24	11-Feb-24	-79						
06-1240-2(1)	Pipe Material Procurement (Incl. FAT)	150	31	79.33%	01-Sep-22 A	30-Apr-24	12-Jan-24	11-Feb-24	-79						
06-1240-3(1)	Electrical and Instrumentation Material Procurement (Incl. FAT)	60	31	48.33%	01-Sep-22 A	30-Apr-24	12-Jan-24	11-Feb-24	-79						
06-1260	Delivery to Site	55	60	0%	15-Feb-24 A	30-May-24	13-Dec-23	11-Feb-24	-108						
06-1260-1(M55)	WTP chemical storage tank Material Submission and Approval	120	30	75%	21-Apr-22 A	29-Apr-24	14-Dec-23	12-Jan-24	-108						
06-1260-2(M55)	WTP chemical storage tank Procurement (Incl. FAT)	180	30	83.33%	22-Apr-22 A	29-May-24	13-Jan-24	11-Feb-24	-108						
06-1260-3(M55)	Chemical storage tank delivery to Site	60	60	0%	30-May-24	28-Jul-24	12-Feb-24	11-Apr-24	-108						
Procurement for HV Transformers and Associated Equipment		215	63		01-Jan-23 A	02-Jun-24	14-Dec-23	26-Feb-24	-96						
Procurement of EDG		60	60		31-Mar-24	29-May-24	14-Dec-23	11-Feb-24	-108						
06-1300	Delivery to Site	60	60	0%	31-Mar-24	29-May-24	14-Dec-23	11-Feb-24	-108						
Procurement of IS Limiter		215	63		01-Jan-23 A	02-Jun-24	25-Dec-23	26-Feb-24	-96						
06-1270(7)	IS Limiter Design Approval	4	26	0%	01-Jan-23 A	25-Apr-24	02-Jan-24	27-Jan-24	-89						
06-1280(7)	Manufacturing of IS Limiter	90	33	63.33%	31-Dec-23 A	03-May-24	25-Dec-23	27-Jan-24	-96						
06-1290(7)	Factory Acceptance Test (FAT)	15	15	0%	03-May-24	18-May-24	28-Jan-24	11-Feb-24	-96						
06-1300(7)	Delivery to Site	15	15	0%	18-May-24	02-Jun-24	12-Feb-24	26-Feb-24	-96						
Procurement for Control SCADA Systems		92	61		30-Nov-23 A	30-May-24	01-Jan-24	01-Mar-24	-90						
06-1330	Factory Acceptance Test (FAT)	30	30	0%	30-Nov-23 A	29-Apr-24	01-Jan-24	30-Jan-24	-90						
06-1340	Delivery to Site	31	31	0%	30-Apr-24	30-May-24	31-Jan-24	01-Mar-24	-90	Update OD					
Procurement for Onshore Crane at Berth		607	182		04-Dec-22 A	28-Sep-24	14-Dec-23	12-Jun-24	-108						
06-1350	Supplier Submission and Approval	60	2	96.67%	04-Dec-22 A	01-Apr-24	14-Dec-23	15-Dec-23	-108						
06-1360	Material & Equipment Procurement	180	180	0%	02-Apr-24	28-Sep-24	16-Dec-23	12-Jun-24	-108						
Procurement and Off-site Fabrication of Pipe Bridges (Incl. Pipings)		23	23		23-Apr-24	15-May-24	05-Feb-24	27-Feb-24	-78						
Fabrication of Pipe Bridge C		23	23		23-Apr-24	15-May-24	05-Feb-24	27-Feb-24	-78						
Pipe Bridge C between Turbine Hall & ACC -3		23	23		23-Apr-24	15-May-24	05-Feb-24	27-Feb-24	-78						
06-5520(6)	ACC-1 to 3 Load out & ready to ship	6	6	0%	23-Apr-24*	28-Apr-24	05-Feb-24	10-Feb-24	-78						
06-5530(6)	Pipe Bridge C - ACC1 to 3 Delivery	17	17	0%	29-Apr-24	15-May-24	11-Feb-24	27-Feb-24	-78						
Procurement for Crange Equipment		30	30		31-Mar-24	29-Apr-24	08-Feb-24	08-Mar-24	-52						
Hoist System		30	30		31-Mar-24	29-Apr-24	08-Feb-24	08-Mar-24	-52						
06-8330(M57)	Monorail Hoist Delivery to Site	30	30	0%	31-Mar-24	29-Apr-24	08-Feb-24	08-Mar-24	-52						
Procurement for Weighbridge System		31	31		01-May-24	31-May-24	01-May-24	31-May-24	0						
06-2240(1)	Delivery to Site (EIAC Equipment)	31	31	0%	01-May-24	31-May-24	01-May-24	31-May-24	0						
Procurement for Truck Wash System		150	150		31-Mar-24	27-Aug-24	12-Mar-24	08-Aug-24	-19						
06-2290(1)	Material Submission and Approval	60	60	0%	31-Mar-24	29-May-24	12-Mar-24	10-May-24	-19						
06-2300(1)	Material & Equipment Procurement	90	90	0%	30-May-24	27-Aug-24	11-May-24	08-Aug-24	-19						
Procurement for Curtain Wall Materials		210	210		31-Mar-24	26-Oct-24	16-Jan-24	12-Aug-24	-75						
06-8200(6D)	Material Submission and Approval	60	60	0%	31-Mar-24	29-May-24	16-Jan-24	15-Mar-24	-75						
06-8210(6D)	Material & Equipment Procurement	120	120	0%	30-May-24	26-Sep-24	16-Mar-24	13-Jul-24	-75						
06-8220(6D)	Factory Acceptance Test (FAT)	120	120	0%	29-Jun-24	26-Oct-24	15-Apr-24	12-Aug-24	-75						
Off-site Precasting of Facade Panels		524	127		14-Feb-23 A	04-Aug-24	12-Dec-23	28-Aug-24	24						
06-8040(6D)	Procurement of Precast Concrete Wall Panel Moulding & Fabrication	205	7	96.59%	14-Feb-23 A	06-Apr-24	12-Dec-23	18-Dec-23	-110						
IWMF Substation		90	90		06-Apr-24	05-Jul-24	31-May-24	28-Aug-24	54						
06-8070(6D)	Precasting of Concrete Panels	60	60	0%	06-Apr-24	05-Jun-24	31-May-24	29-Jul-24	54						
06-8080(6D)	Factory Acceptance Test (FAT)	60	60	0%	06-May-24	05-Jul-24	30-Jun-24	28-Aug-24	54						
Elevated Drive Way		90	90		06-Apr-24	05-Jul-24	08-Feb-24	07-May-24	-59						
06-8100	Precasting of Concrete Panels	60	60	0%	06-Apr-24	05-Jun-24	08-Feb-24	07-Apr-24	-59						
06-8110	Factory Acceptance Test (FAT)	60	60	0%	06-May-24	05-Jul-24	09-Mar-24	07-May-24	-59						
Turbine Hall		90	90		06-Apr-24	05-Jul-24	09-Jan-24	07-Apr-24	-89						
06-8130	Precasting of Concrete Panels	45	45	0%	06-Apr-24	21-May-24	09-Jan-24	22-Feb-24	-89						
06-8140	Factory Acceptance Test (FAT)	45	45	0%	06-May-24	20-Jun-24	08-Feb-24	23-Mar-24	-89						
06-8150	Delivery to Site	30	30	0%	05-Jun-24	05-Jul-24	09-Mar-24	07-Apr-24	-89						
Process Building		90	90		06-Apr-24	05-Jul-24	09-Jan-24	07-Apr-24	-89						
06-8160	Precasting of Concrete Panels	60	60	0%	06-Apr-24	05-Jun-24	09-Jan-24	08-Mar-24	-89						
06-8170	Factory Acceptance Test (FAT)	60	60	0%	21-Apr-24	20-Jun-24	24-Jan-24	23-Mar-24	-89						
06-8180	Delivery to Site	30	30	0%	05-Jun-24	05-Jul-24	09-Mar-24	07-Apr-24	-89						
Mechanical Treatment Plant		90	90		06-Apr-24	05-Jul-24	05-Mar-24	02-Jun-24	-33						
06-8190	Precasting of Concrete Panels	60	60	0%	06-Apr-24	05-Jun-24	05-Mar-24	03-May-24	-33						
06-8200	Factory Acceptance Test (FAT)	60	60	0%	06-May-24	05-Jul-24	04-Apr-24	02-Jun-24	-33						
Administration Building		90	90		06-Apr-24	05-Jul-24	19-Dec-23	17-Mar-24	-110						
06-8250	Precasting of Concrete Panels	60	60	0%	06-Apr-24	05-Jun-24	19-Dec-23	16-Feb-24	-110						
06-8260	Factory Acceptance Test (FAT)	60	60	0%	06-May-24	05-Jul-24	18-Jan-24	17-Mar-24	-110						
Chimney		120	120		06-Apr-24	04-Aug-24	16-Jan-24	14-May-24	-82						
06-8280	Steel Claddings Fabrication	90	90	0%	06-Apr-24	05-Jul-24	16-Jan-24	14-Apr-24	-82	change dur to 90					
06-8290	Factory Acceptance Test (FAT)	60	60	0%	05-Jun-24	04-Aug-24	16-Mar-24	14-May-24	-82						
Environmental Works		365	305		01-Feb-24 A	29-Jan-25	31-Jan-24	30-Nov-24	-60						
Baseline Air Quality Monitoring Works		365	305		01-Feb-24 A	29-Jan-25	31-Jan-24	30-Nov-24	-60						
07-1220	Carry out baseline Air Quality monitoring at Portion 3 (Alternative Location)	365	305	16.44%	01-Feb-24 A	29-Jan-25	31-Jan-24	30-Nov-24	-60	Update Actual Start Date					
07-1240	Carry out baseline Air Quality monitoring at Portion 5	365	305	16.44%	01-Feb-24 A	29-Jan-25	31-Jan-24	30-Nov-24	-60	Update Actual Start Date					
Maritime Works		1793	210		30-Nov-19 A	26-Oct-24	18-Dec-23	09-Jun-25	226						
Marine Construction		1793	210		30-Nov-19 A	26-Oct-24	18-Dec-23	09-Jun-25	226						
Phase I - Construction of Perimeter Seawalls		1793	210		30-Nov-19 A	26-Oct-24	18-Dec-23	09-Jun-25	226						
Seawall and Berth at DCM Area		1793	210		30-Nov-19 A	26-Oct-24	18-Dec-23	23-Jul-24	-95						

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M76 Remarks	2024										
											Mar 76	Apr 77	May 78	Jun 79							
Seawall Structural Works																					
08-1115(3)	Caisson infill, Solid ballast, toe protection, precast concrete blocks ...etc Laying	250	18	93%	30-Nov-19 A	17-Apr-24	08-Mar-24	25-Mar-24	-23												
Remain Works																					
08-1120	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall A	220	63	71.45%	10-Oct-21 A	26-Oct-24	18-Dec-23	23-Jul-24	-95												
08-1120-1(6)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall B	220	12	94.55%	10-Oct-21 A	11-Apr-24	13-Apr-24	24-Apr-24	13												
08-1120-2(M55)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall B No. C1 & C2 (Caisson A2 & /	60	21	65%	28-Jun-23 A	20-Apr-24	31-Mar-24	20-Apr-24	0												
08-1120-4(M55)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall B No. C73 & C73C1	60	25	58.33%	01-Dec-23 A	25-Apr-24	18-Dec-23	12-Jan-24	-103												
08-1320(6)	Construction of Rear Wall Buttress & Panel for Seawall A	180	180	0%	30-Apr-24	26-Oct-24	26-Jan-24	23-Jul-24	-95												
Seawall at Dredging Area																					
Remain Works																					
08-1170	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level (Bay 1 to Bay 8)	160	12	92.5%	11-Jul-22 A	11-Apr-24	29-May-25	09-Jun-25	424												
Phase II - Reclamation, Breakwater and Berth Construction																					
Reclamation																					
Reclamation Works																					
Surcharge Filling																					
08-3060-2(M57)	Fill up +7.5 to +15mPD at West Edge Area (Area 7B2) (30,700m3 @ 2500m3/d)	5	5	0%	25-May-24	29-May-24	28-Feb-24	03-Mar-24	-87												
Surcharge Period																					
08-3120-3(M57)	Loading @ +12mPD at West Edge Area (Area 7B2)	60	60	0%	30-May-24	28-Jul-24	04-Mar-24	02-May-24	-87												
Seawall and Berth at Marine Access																					
Remain Works																					
08-1330(2)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level	30	30	0%	31-Mar-24	29-Apr-24	26-Mar-24	24-Apr-24	-5												
Seawater Intake Structure																					
08-2400(6D)	Construction of Seawater Intake	90	11	87.78%	22-Mar-23 A	10-Apr-24	02-Jan-24	12-Jan-24	-89												
Fire Boat Access																					
08-2500(6D)	Construction of Fire Boat Access	120	120	0%	30-May-24	26-Sep-24	21-Apr-24	18-Aug-24	-39												
Mooring Dolphins																					
09-4000(6G)	Mooring Dolphins Piling Works	90	90	0%	30-May-24*	27-Aug-24	25-Apr-24	23-Jul-24	-35												
Foundation Works																					
Administration & Viewing Gallery Bld Foundation																					
Administration & Viewing Gallery Bld Pile Caps Construction																					
09-1110	Pile Caps Construction	90	7	92.22%	17-Aug-23 A	07-Apr-24	12-Jan-24	19-Jan-24	-78												
Sky Deck Foundation																					
Sky Deck Pile Caps Construction																					
09-2730(M62)	Excavation to Pile Cap Formation	21	21	0%	31-Mar-24	20-Apr-24	13-Dec-23	02-Jan-24	-109												
09-2740(M62)	Pile Cut-off & Capping Plate (2 Welders @ 2nrd)	21	21	0%	07-Apr-24	27-Apr-24	20-Dec-23	09-Jan-24	-109												
09-2750(M62)	Pile Caps Construction	30	30	0%	28-Apr-24	27-May-24	10-Jan-24	08-Feb-24	-109												
Process Building - Waste Bunker & Tipping Hall Bld Foundation																					
Process Building Pile Cap Construction																					
Pile Cap Stage 3 (Module 3 Between Grid PB22 to PB32)																					
Process Building (Module 3) WWTP																					
09-1260	Pile Caps and Raft Foundation Construction (60m x 24m 4set@100m2/7day)	26	2	92%	05-Aug-23 A	02-Apr-24	16-Dec-23	18-Dec-23	-106												
Pile Cap Stage 4 (Haul Road Area)																					
09-2800(7)	Pile Cap and Base Slab Construction Between Grid PB11 to PB12	60	60	0%	01-May-24*	29-Jun-24	02-Jun-24	31-Jul-24	32												
09-3810(7)	Pile Cap and Base Slab Construction Between Grid PB21 to PB22	60	60	0%	01-May-24	29-Jun-24*	02-Jun-24	31-Jul-24	32												
ACC Equipment Foundation																					
ACC Pile Cap Construction																					
09-1710-1(M58)	Excavation to Pile Caps formation and construction (Module 2 & 3)	30	6	80%	01-Oct-23 A	05-Apr-24	28-Nov-23	03-Dec-23	-124												
09-1710-2(M58)	Tie Beams & Slab Construction (Module 2 & 3 @+6.5mPD)	30	26	13.33%	01-Nov-23 A	02-May-24	04-Dec-23	30-Dec-23	-124												
ACC Equipment Structure																					
09-1720-1(M58)	Base Slab Construction (Module 2 & 3 @+6.5mPD)	45	45	0%	06-Apr-24	20-May-24	04-Dec-23	17-Jan-24	-124												
Mechanical Treatment Plant & Water Treatment Plant Bld Foundation																					
Mechanical Treatment Plant & Water Treatment Plant Bld Pile Cap Construction																					
Mechanical Treatment Plant Pile Cap Construction																					
09-1920	Excavation to Pile Cap Formation	39	12	69.23%	22-Jan-24 A	15-Apr-24	14-Jan-24	25-Jan-24	-81												
09-1930	Pile Cut-off & Capping Plate (410hrs, @20/d)	21	21	0%	01-Feb-24 A	20-Apr-24	05-Jan-24	25-Jan-24	-86												
09-1940	Pile Caps Construction	60	31	48.33%	21-Mar-24 A	30-Apr-24	26-Dec-23	25-Jan-24	-96												
Water Treatment Plant Pile Cap Construction																					
09-1950	Excavation to Pile Cap Formation	28	3	90%	14-Oct-23 A	02-Apr-24	18-Dec-23	20-Dec-23	-104												
09-1970	Pile Caps Construction	60	10	83.17%	30-Oct-23 A	15-Apr-24	23-Dec-23	03-Jan-24	-104												
Elevated Drive Way and Associated Structures Foundation																					
Elevated Drive Way Pile Cap Construction																					
Elevated Drive Way RSA to RSG																					
09-2060(M57)	Pile Cut-off & Capping Plate	30	24	20%	04-Jan-24 A	30-Apr-24	08-Dec-23	07-Jan-24	-114												
09-2070(M57)	Pile Caps Construction	61	31	49.3%	12-Jan-24 A	30-Apr-24	08-Dec-23	07-Jan-24	-114												
Elevated Drive Way RSG to RSU																					
09-2740(M57)	Excavation to Pile Cap Formation	14	11	20%	20-Jan-24 A	11-Apr-24	29-Jan-24	09-Feb-24	-62												
09-2750(M57)	Pile Cut-off & Capping Plate	14	11	20%	25-Jan-24 A	18-Apr-24	05-Feb-24	16-Feb-24	-62												
09-2760(M57)	Pile Caps Construction	21	19	10%	05-Feb-24 A	25-Apr-24	05-Feb-24	23-Feb-24	-62												
Elevated Drive Way RSU to RSAF																					
09-2710(M57)	Excavation to Pile Cap Formation	30	12	60%	06-Dec-23 A	11-Apr-24	06-Dec-23	17-Dec-23	-116												
09-2720(M57)	Pile Cut-off & Capping Plate	30	17	43.33%	18-Dec-23 A	18-Apr-24	08-Dec-23	24-Dec-23	-116												

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M76 Remarks	2024				
											Mar 76	Apr 77	May 78	Jun 79	
09-2730(M57)	Pile Caps Construction	21	19	9.52%	30-Dec-23 A	25-Apr-24	13-Dec-23	31-Dec-23	-116	Remove Actual Finish Date					
Heavy Load Access															
	Demolition	3	3		09-Jun-24	11-Jun-24	24-Feb-24	26-Feb-24	-106						
09-3040(6D)	Removal of Sub Base & Road Base & Foundation Works (Stage 3)	3	3	0%	09-Jun-24	11-Jun-24	24-Feb-24	26-Feb-24	-106					Removal of Sub Base & Road	
Superstructure Works															
Administration & Viewing Gallery Bld Structure															
10-1000	Ground Slab to +6.0mPD	21	16	23.81%	14-Mar-24 A	15-Apr-24	04-Jan-24	19-Jan-24	-87	Change Relationship from Predecessor 09-1110FS7 to FFO: Update Actual Start Date				Ground Slab to +6.0mPD	
10-1010	Column & Wall to +11.5mPD	21	21	0%	16-Apr-24	06-May-24	20-Jan-24	09-Feb-24	-87					Column & Wall to +11.5mPD	
10-1020	Beam & Slab to +11.5mPD	21	21	0%	07-May-24	27-May-24	10-Feb-24	01-Mar-24	-87					Beam & Slab to +11.5mPD	
10-1030	Column & Wall to +17.0mPD	21	21	0%	28-May-24	17-Jun-24	02-Mar-24	22-Mar-24	-87					Column & Wall to +17.0mPD	
10-1040	Beam & Slab to +17.0mPD	21	21	0%	18-Jun-24	08-Jul-24	23-Mar-24	12-Apr-24	-87					Beam & Slab to +17.0mPD	
Sky Deck Structure															
10-2310(M55)	Construction of RC Column (16nr, 0.9m Dia x 11m, 3 pours @ 5d/pour with 4 formwork sets)	60	60	0%	28-May-24	26-Jul-24	09-Feb-24	08-Apr-24	-109						
Process Building - Waste Bunker & Tipping Hall Bld Structure															
Waste & Ash Bunker Bld Structure															
Process Building (Module 1) Waste & Ash Bunker Bld Structure															
10-1150	Column & Wall to +33.5mPD	30	3	90%	24-Dec-23 A	02-Apr-24	03-Nov-23	06-Nov-23	-148					Column & Wall to +33.5mPD	
10-1170	Beam & Slab to +33.5mPD	30	17	43.33%	29-Dec-23 A	16-Apr-24	03-Nov-23	20-Nov-23	-148					Beam & Slab to +33.5mPD	
10-1180	Column, Wall & Beam to +41.0mPD	21	19	9.52%	27-Mar-24 A	18-Apr-24	01-Nov-23	20-Nov-23	-150	Update Actual Start Date: Change Relationship on Predecessor from FS0 to FFO				Column, Wall & Beam to +41.0mPD	
10-1190	Column & Wall to +53.7mPD	21	21	0%	19-Apr-24	09-May-24	20-Nov-23	11-Dec-23	-150					Column & Wall to +53.7mPD	
Process Building (Module 2) Waste & Ash Bunker Bld Structure															
10-1230	Column & Wall to +20.0mPD (Ash Bunker)	17	14	17.65%	26-Aug-23 A	13-Apr-24	20-Oct-23	02-Nov-23	-163					Column & Wall to +20.0mPD (Ash Bunker)	
10-1250	Beam & Slab to +20.0mPD (Ash Bunker)	14	21	0%	10-Jan-24 A	20-Apr-24	13-Oct-23	02-Nov-23	-170	Change Relationship on Predecessor from FS0 to FFO				Beam & Slab to +20.0mPD (Ash Bunker)	
10-1260	Column & Wall to +33.5mPD	30	30	0%	21-Apr-24	20-May-24	08-Nov-23	07-Dec-23	-165					Column & Wall to +33.5mPD	
10-1280	Beam & Slab to +33.5mPD	30	30	0%	21-May-24	19-Jun-24	08-Dec-23	06-Jan-24	-165					Beam & Slab to +33.5mPD	
10-1290	Column, Wall & Beam to +41.0mPD	21	21	0%	20-Jun-24	10-Jul-24	07-Jan-24	27-Jan-24	-165					Column, Wall & Beam to +41.0mPD	
Process Building (Module 3) Waste & Ash Bunker Bld Structure															
10-1340	Column & Wall to +20.0mPD (Ash Bunker)	14	14	0%	07-Mar-24 A	13-Apr-24	15-Oct-23	28-Oct-23	-168					Column & Wall to +20.0mPD (Ash Bunker)	
10-1360	Beam & Slab to +20.0mPD (Ash Bunker)	7	7	0%	14-Apr-24	20-Apr-24	29-Oct-23	04-Nov-23	-168					Beam & Slab to +20.0mPD (Ash Bunker)	
10-1370	Column & Wall to +33.5mPD	30	30	0%	21-Apr-24	20-May-24	05-Nov-23	04-Dec-23	-168					Column & Wall to +33.5mPD	
10-1390	Beam & Slab to +33.5mPD	30	30	0%	21-May-24	19-Jun-24	16-Dec-23	14-Jan-24	-157					Beam & Slab to +33.5mPD	
10-1400	Column, Wall & Beam to +41.0mPD	21	21	0%	20-Jun-24	10-Jul-24	15-Jan-24	04-Feb-24	-157					Column, Wall & Beam to +41.0mPD	
Process Building Waste & Ash Bunker Bld Structural Steel Roof															
10-2080	Structural Steel Roof Erection	90	90	0%	02-Jun-24	30-Aug-24	11-Feb-24	10-May-24	-112						
10-2330(M63)	Facade Structural Frame Installation at Module 1	60	60	0%	10-May-24	08-Jul-24	22-Dec-23	19-Feb-24	-140						
Tipping Hall Bld Structure															
Process Building (Module 1) Tipping Hall Bld Structure															
10-1540(7)	Column, Beam & Slab to +38.9mPD (Control Room Area)	35	23	34.29%	08-Feb-24 A	22-Apr-24	11-Dec-23	02-Jan-24	-111					Column, Beam & Slab to +38.9mPD (Control Room Area)	
Process Building (Module 2) Tipping Hall Bld Structure															
10-1500	Beam & Slab to +17.5mPD	14	11	21.43%	27-Mar-24 A	10-Apr-24	11-Oct-23	21-Oct-23	-172	Update Actual Start Date				Beam & Slab to +17.5mPD	
10-1510	Column & Wall to +27.28mPD	21	21	0%	11-Apr-24	01-May-24	22-Oct-23	11-Nov-23	-172					Column & Wall to +27.28mPD	
10-1520	Beam & Slab to +27.28mPD	21	21	0%	02-May-24	22-May-24	12-Nov-23	02-Dec-23	-172					Beam & Slab to +27.28mPD	
Process Building (Module 3) WWTP & Tipping Hall Structure															
10-3070-3(M63)	Column & Wall to +17.5mPD	21	7	67.07%	19-Mar-24 A	08-Apr-24	18-Dec-23	24-Dec-23	-106	Update Actual Start Date				Column & Wall to +17.5mPD	
10-3070-4(M63)	Beam & Slab to +17.5mPD	15	15	0%	09-Apr-24	23-Apr-24	25-Dec-23	08-Jan-24	-106					Beam & Slab to +17.5mPD	
10-3070-5(7)	Column & Wall to +27.28mPD	21	21	0%	24-Apr-24	14-May-24	30-Apr-24	20-May-24	6					Column & Wall to +27.28mPD	
10-3070-6(7)	Beam & Slab to +27.28mPD	14	14	0%	15-May-24	28-May-24	21-May-24	03-Jun-24	6					Beam & Slab to +27.28mPD	
Process Building - Boiler & Flue Gas Treatment Bld Structure															
Steel Structure															
Boiler Building Steel Structure															
Process Building (Module 1) Steel Structure Erection															
10-1640	Roof Cladding Installation	60	28	53.33%	21-Aug-23 A	28-Apr-24	17-Jan-24	14-Feb-24	-73					Roof Cladding Installation	
Process Building (Module 2) Steel Structure Erection															
10-1680	Roof Cladding Installation	60	50	16.67%	25-Oct-23 A	11-Aug-24	10-Apr-24	29-May-24	-73					Roof Cladding Installation	
Process Building (Module 3) Process Building Steel Structure Erection															
10-1720	Roof Cladding Installation	60	55	8.33%	12-Dec-23 A	22-Jun-24	15-Feb-24	10-Apr-24	-73					Roof Cladding Installation	
Flue Gas Treatment Bld Steel Structure															
Process Building (Module 1) Steel Structure Erection															
10-1760	Roof Cladding Installation	30	2	93%	03-Oct-23 A	02-Apr-24	15-Nov-23	17-Nov-23	-136					Roof Cladding Installation	
Process Building (Module 2) Steel Structure Erection															
10-1800	Roof Cladding Installation	30	30	0%	29-Nov-23 A	01-Jun-24	05-Jun-24	04-Jul-24	34					Roof Cladding Installation	
Process Building (Module 3) Steel Structure Erection															
10-1840	Roof Cladding Installation	30	30	0%	02-Apr-24	02-May-24	16-Feb-24	16-Mar-24	-46					Roof Cladding Installation	
Process Building Internal Partition Wall and Staircase															
10-1850	RC Partition and Staircase at Module 1	60	60	0%	02-Apr-24	01-Jun-24	18-Nov-23	16-Jan-24	-136					RC Partition and Staircase at Module 1	
10-1860	RC Partition and Staircase at Module 2	60	60	0%	01-Jun-24	31-Jul-24	17-Jan-24	16-Mar-24	-136						
Turbine Hall Bld Structure															
Turbine Hall Electrical Bld															

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M76 Remarks	2024			
											Mar 76	Apr 77	May 78	Jun 79
10-2070(M64)	Column & Wall to +32.45mPD	10	9	10%	13-Mar-24 A	08-Apr-24	12-Feb-24	20-Feb-24	-48	Update Actual Start Date				
10-2080(M64)	Beam & Slab to +32.45mPD	7	7	0%	09-Apr-24	15-Apr-24	21-Feb-24	27-Feb-24	-48					
Turbine Hall TBS2 & 3		43	30		21-Mar-24 A	29-Apr-24	20-Oct-23	18-Nov-23	-163					
10-2340(7)	Turbine Hall #3 Column & Wall to +26.5mPD	43	23	46.51%	21-Mar-24 A	22-Apr-24	20-Oct-23	11-Nov-23	-163					
10-2350(7)	Turbine Hall #3 Beam & Slab to +28.0mPD	7	7	0%	23-Apr-24	29-Apr-24	12-Nov-23	18-Nov-23	-163					
Compressor & CCCW Bld Structure		21	21		31-Mar-24	20-Apr-24	18-Dec-23	07-Jan-24	-104					
10-2210	Concrete Plinth & install anchor bolts @+15.0mPD	21	21	0%	31-Mar-24	20-Apr-24	18-Dec-23	07-Jan-24	-104					
Chimney Structure		75	56		26-Jan-24 A	26-May-24	13-Dec-23	07-Feb-24	-108					
10-2060	Chimney RC Structure (1st to 46th Pour)	75	56	25%	26-Jan-24 A	26-May-24	13-Dec-23	07-Feb-24	-108					
Mechanical Treatment Plant Bld Structure		63	63		01-May-24	02-Jul-24	26-Jan-24	28-Mar-24	-96					
10-2090	Ground Slab @+6.5mPD	21	21	0%	01-May-24	21-May-24	26-Jan-24	15-Feb-24	-96					
10-2095	Column & Wall to +13.5mPD	21	21	0%	22-May-24	11-Jun-24	16-Feb-24	07-Mar-24	-96					
10-2096	1/F Slab @+13.5mPD	21	21	0%	12-Jun-24	02-Jul-24	08-Mar-24	28-Mar-24	-96					
Water Treatment Plant Bld Structure		95	91		08-Dec-23 A	29-Jun-24	16-Dec-23	15-Mar-24	-106					
10-2310(6F)	Ground Slab @+6.5mPD	21	11	50%	08-Dec-23 A	16-Apr-24	23-Dec-23	03-Jan-24	-104					
10-2320(6F)	Column & Wall to +13.5mPD	21	13	38%	11-Jan-24 A	18-Apr-24	23-Dec-23	05-Jan-24	-104					
10-2330(6F)	1/F Slab @+13.5mPD	21	21	0%	01-Mar-24 A	20-Apr-24	16-Dec-23	05-Jan-24	-106					
10-2340(6F)	Column & Wall to +17.5mPD	21	21	0%	04-Apr-24	24-Apr-24	20-Dec-23	09-Jan-24	-106					
10-2350(6F)	2/F Slab @+17.5mPD	21	21	0%	07-Apr-24	27-Apr-24	23-Dec-23	12-Jan-24	-106					
10-2360(6F)	Column & Wall to +23.0mPD	21	21	0%	28-Apr-24	18-May-24	13-Jan-24	02-Feb-24	-106					
10-2370(6F)	3/F Slab @+23.0mPD	21	21	0%	19-May-24	08-Jun-24	03-Feb-24	23-Feb-24	-106					
10-2390(6F)	Parapet Wall	21	21	0%	09-Jun-24	29-Jun-24	24-Feb-24	15-Mar-24	-106					
Elevated Drive Way and Associated Structures		90	90		26-Apr-24	24-Jul-24	01-Jan-24	30-Mar-24	-116					
Elevated Drive Way RSA to RSG (42.8m)		75	75		01-May-24	14-Jul-24	08-Jan-24	22-Mar-24	-114					
10-2210(M57)	G/F Base Slab	45	45	0%	01-May-24	14-Jul-24	08-Jan-24	21-Feb-24	-114					
10-2220(M57)	Wall & Column to +12.5mPD Mezzanine Level	30	30	0%	15-Jun-24	14-Jul-24	22-Feb-24	22-Mar-24	-114					
Elevated Drive Way RSG to RSU (100m)		30	30		15-Jun-24	15-Jul-24	24-Feb-24	24-Mar-24	-112					
10-2310(M57)	G/F Base Slab	30	30	0%	15-Jun-24	15-Jul-24	24-Feb-24	24-Mar-24	-112					
Elevated Drive Way RSU to RSAF (99m)		90	90		26-Apr-24	24-Jul-24	01-Jan-24	30-Mar-24	-116					
10-2360(M57)	G/F Base Slab	45	45	0%	26-Apr-24	09-Jun-24	01-Jan-24	14-Feb-24	-116					
10-2370(M57)	Wall & Column to +13mPD Mezzanine Level	45	45	0%	10-Jun-24	24-Jul-24	15-Feb-24	30-Mar-24	-116					
Pipebridge Structure		150	150		31-Mar-24	27-Aug-24	14-Oct-23	27-Apr-24	-122					
Pipe Rack		10	10		31-Mar-24	09-Apr-24	14-Oct-23	23-Oct-23	-169					
10-2340(6)	Erection of Pipe Rack 3 (Pipe Rack D2 to ACC & C3)	10	10	0%	31-Mar-24	09-Apr-24	14-Oct-23	23-Oct-23	-169					
Pipe Bridge B		138	138		12-Apr-24	27-Aug-24	30-Nov-23	27-Apr-24	-122					
10-2300-1(6D)	Erection of Pipe bridge B1 on the Roof of Turbine Hall	90	90	0%	12-Apr-24	10-Jul-24	30-Nov-23	27-Feb-24	-134					
10-2300-2(6H)	Erection of Pipe bridge B2 on the Roof of Turbine Hall	90	90	0%	30-May-24	27-Aug-24	29-Jan-24	27-Apr-24	-122					
Pipe Bridge C		22	22		16-May-24	06-Jun-24	28-Feb-24	22-Mar-24	-76					
Connect to ACC 1		3	3		16-May-24	18-May-24	28-Feb-24	01-Mar-24	-78					
10-2310(6)	Erection of Pipebridge C between Turbine Hall & ACC 1	3	3	0%	16-May-24	18-May-24	28-Feb-24	01-Mar-24	-78	Deleted successor 13-2000-1(M63)				
Connect to ACC 2		3	3		01-Jun-24	03-Jun-24	17-Mar-24	19-Mar-24	-76					
10-2310-1(M63)	Erection of Pipebridge C between Turbine Hall & ACC 2	3	3	0%	01-Jun-24	03-Jun-24	17-Mar-24	19-Mar-24	-76					
Connect to ACC 3		3	3		04-Jun-24	06-Jun-24	20-Mar-24	22-Mar-24	-76					
10-2310-2(M63)	Erection of Pipebridge C between Turbine Hall & ACC 3	3	3	0%	04-Jun-24	06-Jun-24	20-Mar-24	22-Mar-24	-76					
ACC Yard		106	106		08-Apr-24	22-Jul-24	26-Nov-23	07-Mar-24	-137					
13-2000	Delivery and Erection of ACC Steel Structure & Steel Structure Support of Condensate Tank (Module 1)	45	45	0%	08-Apr-24	22-May-24	26-Nov-23	09-Jan-24	-134					
13-2040	Delivery and Erection of ACC Steel Structure & Steel Structure Support of Condensate Tank (Module 2)	45	45	0%	01-Jun-24	15-Jul-24	24-Dec-23	06-Feb-24	-160					
13-2080	Delivery and Erection of ACC Steel Structure & Steel Structure Support of Condensate Tank (Module 3)	45	45	0%	08-Jun-24	22-Jul-24	23-Jan-24	07-Mar-24	-137					
Architectural Builders Works & Finishes		341	250		27-Sep-23 A	05-Dec-24	29-Oct-23	10-Apr-25	126					
Process Building - Waste Bunker & Tipping Hall Bld ABWF Works		281	250		20-Nov-23 A	05-Dec-24	15-Dec-23	27-Oct-24	-39					
11-1060	Door, Roller Shutter, Windows and Louvers Installation	180	180	0%	09-Jun-24	05-Dec-24	01-May-24	27-Oct-24	-39					
11-1070	Metal Railings, Platforms, Gratings, Cable trench covers Installations	115	115	0%	31-Mar-24	23-Jul-24	15-Dec-23	07-Apr-24	-107					
11-1080	Internal Wall and Floor Finishes	230	195	15.22%	20-Nov-23 A	11-Oct-24	14-Jan-24	26-Jul-24	-77					
11-1090	False ceiling and Raise Floor installation (in CCR)	45	45	0%	07-May-24	20-Jun-24	17-Jan-24	01-Mar-24	-111	changed dur to 60				
11-1100	External Finishes, Curtain Walls and Roof Waterproofing	90	87	3%	20-Feb-24 A	04-Sep-24	10-Jan-24	06-Apr-24	-150	Update Progress Percent				
11-1530(M63)	Facade Panels Erection for Module 1 (612pcs. @8pcs/d)	77	77	0%	09-Jun-24	24-Aug-24	21-Jan-24	06-Apr-24	-140	Change relation with 10-2330(m63) to FS				
Process Building - Boiler & Flue Gas Bld ABWF Works		180	180		02-Apr-24	29-Sep-24	10-Nov-23	05-Jul-24	-85					
11-1130	Internal Wall and Floor Finishes	180	180	0%	02-Apr-24	29-Sep-24	08-Jan-24	05-Jul-24	-85	Changed relation with 16-1550 to FS-90d				
11-1560(7)	Transformer Room 1 & 2 Blockwork and Finishes	30	30	0%	03-May-24*	01-Jun-24	10-Nov-23	09-Dec-23	-175					
11-1570(7)	Transformer Room 3 & 4 Blockwork and Finishes	30	30	0%	03-May-24	01-Jun-24	12-Nov-23	11-Dec-23	-173					
11-1580(7)	Transformer Room 5 & 6 Blockwork and Finishes	30	30	0%	02-Jun-24	01-Jul-24	24-Dec-23	22-Jan-24	-161					
Turbine Hall Bld ABWF Works		171	171		09-Dec-23 A	17-Sep-24	29-Oct-23	25-Jun-24	-84					
Electrical Bld ABWF Works		123	123		09-Dec-23 A	31-Jul-24	29-Oct-23	25-Jun-24	-36					
11-1150	Door, Windows and Louvers Installation	90	90	0%	03-Apr-24	01-Jul-24	27-Feb-24	26-May-24	-36					
11-1160	Metal Railings, Platforms, Gratings, Cable trench covers Installations	90	90	0%	03-Apr-24	01-Jul-24	28-Mar-24	25-Jun-24	-6					
11-1170	Internal Wall and Floor Finishes	90	79	12%	09-Dec-23 A	30-Jun-24	07-Apr-24	25-Jun-24	-4	Update Progress Percent				
11-1180	False ceiling and Raise Floor installation	90	90	0%	31-Mar-24	28-Jun-24	29-Oct-23	26-Jan-24	-154					
11-1190	External Finishes, Roof Waterproofing	90	90	0%	03-May-24	31-Jul-24	28-Mar-24	25-Jun-24	-36					
11-1540	Facade Panels Erection (167pcs. @8pcs/d)	23	23	0%	30-May-24	21-Jun-24	03-Jun-24	25-Jun-24	4					
Turbine Hall ABWF Works		163	163		08-Apr-24	17-Sep-24	15-Dec-23	03-Jun-24	-106					
11-1200	Door, Roller Shutter, Windows and Louvers Installation	60	60	0%	20-Jun-24	18-Aug-24	26-Feb-24	25-Apr-24	-115					
11-1210	Metal Railings, Platforms, Gratings, Cable trench covers Installations	90	90	0%	30-Apr-24	28-Jul-24	27-Jan-24	25-Apr-24	-94					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M76 Remarks	2024			
											Mar 76	Apr 77	May 78	Jun 79
11-1220	Internal Wall and Floor Finishes for remain area	90	90	0%	30-Apr-24	28-Jul-24	27-Jan-24	25-Apr-24	-94					
11-1240	External Finishes, Curtain Walls and Roof Waterproofing	120	120	0%	21-May-24	17-Sep-24	05-Feb-24	03-Jun-24	-106					
11-1540-1(M63)	Facade Structural Frame Erection	52	52	0%	08-Apr-24	29-May-24	15-Dec-23	04-Feb-24	-115					
11-1550	Facade Panels Erection (207pcs. @4pcs/d)	51	51	0%	30-May-24	19-Jul-24	05-Feb-24	26-Mar-24	-115					
Compressor & CCCW Bld ABWF Works		126	126		31-Mar-24	03-Aug-24	28-Mar-24	25-Jul-24	-9					
11-1250	Door, Roller Shutter, Windows and Louvers Installation	90	90	0%	31-Mar-24	28-Jun-24	27-Apr-24	25-Jul-24	27					
11-1260	Metal Railings, Platforms, Gratings, Cable trench covers Installations	90	90	0%	06-May-24	03-Aug-24	27-Apr-24	25-Jul-24	-9					
11-1270	Internal Wall and Floor Finishes	90	90	0%	06-Apr-24	04-Jul-24	27-Apr-24	25-Jul-24	21					
11-1280	False ceiling and Raise Floor installation	90	90	0%	06-Apr-24	04-Jul-24	27-Apr-24	25-Jul-24	21					
11-1290	External Finishes and Roof Waterproofing	90	90	0%	06-Apr-24	04-Jul-24	28-Mar-24	25-Jun-24	-9					
Chimney ABWF Works		120	120		26-May-24	23-Sep-24	08-Feb-24	25-Aug-24	-28					
10-2240	Erection of Steel Grating Platform	90	90	0%	26-May-24	24-Aug-24	08-Feb-24	07-May-24	-108					
11-1000	Installation of Metal Staircase, Railings	90	90	0%	25-Jun-24	23-Sep-24	28-May-24	25-Aug-24	-28	Remove successor 16-1550c added successor 16-1970(6G)				
Mechanical Treatment Plant & Water Treatment Plant Bld ABWF Works		120	120		28-May-24	24-Sep-24	25-Feb-24	13-Jul-24	-73					
Water Treatment Plant ABWF Works		120	120		28-May-24	24-Sep-24	25-Feb-24	13-Jul-24	-73					
11-1610(7)	Metal Railings, Platforms, Gratings, Cable trench covers Installations	120	120	0%	28-May-24	24-Sep-24	09-Mar-24	06-Jul-24	-80					
11-1620(7)	Internal Wall and Floor Finishes	120	120	0%	28-May-24	24-Sep-24	16-Mar-24	13-Jul-24	-73					
11-1640(7)	Facade Structural Frame Erection	90	90	0%	09-Jun-24	06-Sep-24	25-Feb-24	24-May-24	-105					
IWMF Substation ABWF Works		279	126		27-Sep-23 A	03-Aug-24	15-Nov-23	10-Apr-25	250					
11-1340	Door, Roller Shutter, Windows and Louvers Installation	60	58	3%	18-Dec-23 A	28-May-24	01-Aug-24	28-Sep-24	124	Remove Predecessor 11-1560-2(M63) FSO				
11-1350	Metal Railings, Platforms, Gratings, Cable trench covers Installations	90	86	5%	27-Dec-23 A	24-Jun-24	06-Dec-23	29-Feb-24	-116	Update Progress Percent				
11-1360	Internal Wall and Floor Finishes	90	23	75%	27-Sep-23 A	24-Jun-24	07-Feb-24	29-Feb-24	-116	Update Progress Percent				
11-1370	False ceiling and Raise Floor installation	90	63	30%	06-Dec-23 A	03-Aug-24	07-Feb-24	09-Apr-24	-116					
11-1380	External Finishes and Roof Waterproofing	86	86	0%	06-Apr-24	01-Jul-24	15-Jan-25	10-Apr-25	283					
11-1560-1(M63)	Facade Structural Frame Installation	64	64	0%	31-Mar-24	02-Jun-24	26-Jul-24	27-Sep-24	117					
IWMF Substation - CLP Equipment Room ABWF Works		60	20		12-Dec-23 A	19-Apr-24	15-Nov-23	04-Dec-23	-137					
11-1660(7)	ABWF Works for CLP Equipment Room	60	20	66.67%	12-Dec-23 A	19-Apr-24	15-Nov-23	04-Dec-23	-137					
Seawater Intake Chamber ABWF Works		60	60		10-May-24	09-Jul-24	12-Feb-24	11-Apr-24	-89					
11-1670(7)	Floor, wall and ceiling finishes	30	30	0%	10-May-24	09-Jun-24	12-Feb-24	12-Mar-24	-89					
11-1680(7)	Steel platforms, metal covers, cat ladder and staircase	30	30	0%	09-Jun-24	09-Jul-24	13-Mar-24	11-Apr-24	-89					
Building Services Installation		302	270		20-May-22 A	25-Dec-24	10-Mar-24	29-Jul-26	581					
Administration & Viewing Gallery Bld BS Works		180	180		27-Jun-24	23-Dec-24	09-Apr-24	20-Oct-24	-64					
12-1030	Electrical and Lighting System	180	180	0%	27-Jun-24	23-Dec-24	24-Apr-24	20-Oct-24	-64					
12-1040	CCTV & Surveillance System	180	180	0%	27-Jun-24	23-Dec-24	09-Apr-24	05-Oct-24	-79					
Process Building - Waste Bunker & Tipping Hall Bld BS Works		240	240		30-Apr-24	25-Dec-24	10-Mar-24	31-Jan-25	37					
12-1060	Plumbing & Drainage System	180	180	0%	30-Apr-24	26-Oct-24	05-Aug-24	31-Jan-25	97					
12-1070	MVAC & OCS System	180	180	0%	29-Jun-24	25-Dec-24	05-Apr-24	01-Oct-24	-85					
12-1080	Fire Service System (Waste Bunker and Tipping Hall)	180	180	0%	30-Apr-24	26-Oct-24	21-Apr-24	17-Oct-24	-9					
12-1090	Electrical and Lighting System	180	180	0%	30-Apr-24	26-Oct-24	10-Mar-24	05-Sep-24	-51					
12-1100	Security, Surveillance & Communication System	180	180	0%	30-May-24	25-Nov-24	09-Apr-24	05-Oct-24	-51					
Process Building - Boiler & Flue Gas Bld BS Works		286	171		20-May-22 A	28-Nov-24	03-May-24	29-Jul-26	609					
12-1120	MVAC System	180	153	15%	14-Oct-23 A	28-Nov-24	19-May-24	18-Oct-24	-40					
12-1140	Electrical and Lighting System	180	171	5%	18-Oct-23 A	28-Nov-24	03-May-24	20-Oct-24	-38					
12-1580(6E)	Earthing and Lightning Protection System	180	171	5%	20-May-22 A	28-Nov-24	09-Feb-26	29-Jul-26	609					
Turbine Hall Bld BS Works		144	120		11-Oct-23 A	28-Jul-24	20-Jun-24	18-Oct-24	82					
Electrical Bld BS Works		144	120		11-Oct-23 A	28-Jul-24	20-Jun-24	17-Oct-24	81					
12-1270	Plumbing & Drainage System	60	29	51.67%	11-Oct-23 A	28-Apr-24	20-Jun-24	18-Jul-24	81	Remove Predecessor 11-1150 SSO				
12-1280	MVAC System	120	102	15%	25-Feb-24 A	10-Jul-24	20-Jun-24	29-Sep-24	81					
12-1290	Fire Service System (Electrical Building)	120	120	0%	31-Mar-24	28-Jul-24	20-Jun-24	17-Oct-24	81					
12-1300	Electrical and Lighting System	120	72	40%	11-Oct-23 A	10-Jun-24	26-Jun-24	05-Sep-24	87					
12-1310	Security, Surveillance & Communication System	90	72	20%	25-Feb-24 A	10-Jul-24	26-Jul-24	05-Oct-24	87					
Turbine Hall BS Works		123	102		11-Oct-23 A	10-Jul-24	08-Jul-24	18-Oct-24	100					
12-1320	Plumbing & Drainage System	90	28	68.89%	11-Oct-23 A	09-May-24	20-Jul-24	16-Aug-24	99					
12-1330	MVAC System	90	90	0%	12-Apr-24	10-Jul-24	21-Jul-24	18-Oct-24	100					
12-1340	Fire Service System (Turbine Hall)	90	90	0%	12-Apr-24	10-Jul-24	20-Jul-24	17-Oct-24	99					
12-1350	Electrical and Lighting System	90	28	68.89%	11-Oct-23 A	09-May-24	25-Aug-24	21-Sep-24	135					
12-1360	Security, Surveillance & Communication System	90	90	0%	31-Mar-24	28-Jun-24	08-Jul-24	05-Oct-24	99					
Compressor & CCCW Bld BS Works		161	150		20-Mar-24 A	27-Aug-24	20-Jun-24	18-Oct-24	52					
12-1370	Plumbing & Drainage System	60	60	0%	31-Mar-24	29-May-24	20-Jun-24	18-Aug-24	81					
12-1380	MVAC System	120	120	0%	31-Mar-24	28-Jul-24	21-Jun-24	18-Oct-24	82					
12-1390	Fire Service System (CCCW Bld)	120	120	0%	30-Apr-24	27-Aug-24	20-Jun-24	17-Oct-24	51					
12-1400	Electrical and Lighting System	120	108	10%	20-Mar-24 A	16-Jul-24	20-Jun-24	05-Oct-24	81					
12-1410	Security, Surveillance & Communication System	90	36	60%	20-Mar-24 A	16-Jul-24	31-Aug-24	05-Oct-24	81					
Mechanical Treatment Plant & Water Treatment Plant Bld BS Works		120	120		12-May-24	08-Sep-24	04-Jun-24	17-Oct-24	39					
Water Treatment Plant BS Works		120	120		12-May-24	08-Sep-24	04-Jun-24	17-Oct-24	39					
12-1580(7)	Plumbing & Drainage System	120	120	0%	12-May-24	08-Sep-24	04-Jun-24	01-Oct-24	23					
12-1600(7)	Fire Service System	107	107	0%	12-May-24	26-Aug-24	03-Jul-24	17-Oct-24	52					
12-1610(7)	Electrical and Lighting System	120	120	0%	12-May-24	08-Sep-24	08-Jun-24	05-Oct-24	27					
12-1620(7)	Security, Surveillance & Communication System	90	90	0%	11-Jun-24	08-Sep-24	08-Jul-24	05-Oct-24	27					
IWMF Substation BS Works		120	36		10-Oct-23 A	07-Jul-24	14-Apr-24	19-Oct-24	104					
12-1470	Plumbing & Drainage System	90	18	80%	10-Oct-23 A	19-Jun-24	14-Apr-24	01-May-24	-49					
12-1480	MVAC System	90	27	70%	11-Oct-23 A	28-Jun-24	22-Sep-24	18-Oct-24	112					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M76 Remarks	2024				
											Mar 76	Apr 77	May 78	Jun 79	
12-1490	Fire Service System (WWMF Substation)	90	36	60%	12-Oct-23 A	07-Jul-24	14-Apr-24	19-May-24	-49						
12-1500	Electrical and Lighting System	90	27	70%	10-Oct-23 A	28-Jun-24	22-Sep-24	19-Oct-24	113						
12-1510	Security, Surveillance & Communication System	90	14	85%	20-Nov-23 A	15-Jun-24	22-Sep-24	05-Oct-24	113						
ACC Equipment Structure BS Works															
12-1580(5a)	Plumbing & Drainage System	60	60	0%	30-May-24	28-Jul-24	03-Dec-24	31-Jan-25	187						
12-1590(5a)	MVAC System	90	90	0%	30-May-24	27-Aug-24	21-Jul-24	18-Oct-24	52						
12-1600(5a)	Fire Service System (Equipment/Appliance)	60	60	0%	30-May-24	28-Jul-24	19-Aug-24	17-Oct-24	81						
12-1610(5a)	Electrical and Lighting System	60	60	0%	30-May-24	28-Jul-24	02-Oct-24	30-Nov-24	125						
12-1620(5a)	Security, Surveillance & Communication System	60	60	0%	30-May-24	28-Jul-24	07-Aug-24	05-Oct-24	69						
Seawater Intake Chamber BS Works															
12-1630(7)	Plumbing & Drainage System	60	60	0%	09-Jun-24	08-Aug-24	01-May-24	29-Jun-24	-40						
12-1640(7)	MVAC System	60	60	0%	09-Jun-24	08-Aug-24	20-Aug-24	18-Oct-24	71						
12-1650(7)	Fire Service System (Equipment/Appliance)	60	60	0%	09-Jun-24	08-Aug-24	19-Aug-24	17-Oct-24	70						
12-1660(7)	Electrical and Lighting System	60	60	0%	09-Jun-24	08-Aug-24	01-May-24	29-Jun-24	-40						
Process Equipment Installation															
Process Building - Waste Bunker & Tipping Hall Bld Process Equipment Installation															
Equipment, Piping and Instrument Installation and Connection Works															
Process Building (Module 1)															
12-3010(6F)	Piping Installation Works	120	120	0%	31-Mar-24	28-Jul-24	17-Oct-23	13-Feb-24	-166						
12-3020(6F)	Pipe Testing	60	60	0%	23-Jun-24	21-Aug-24	09-Jan-24	08-Mar-24	-166						
Process Building (Module 2)															
12-3040(6F)	Embedded Piping Installation	60	24	60%	02-Jan-24 A	15-Jun-24	03-Feb-24	26-Feb-24	-110						
12-3050(6F)	Piping Installation Works	120	120	0%	23-May-24	19-Sep-24	03-Dec-23	31-Mar-24	-172	Change Relationship on Predecessor 10-1250 from FS60 to FS30					
12-3075(M71)	Equipment Installation at Basin Area at +6.5mPD (included Boiler Drainage Tanks)	120	120	0%	02-May-24	29-Aug-24	10-Dec-23	07-Apr-24	-144						
Process Building (Module 3)															
12-3080(6F)	Embedded Piping Installation	60	54	10%	05-Feb-24 A	12-Aug-24	12-Apr-24	04-Jun-24	-69						
12-3090(6F)	Piping Installation Works	120	120	0%	20-Jun-24	17-Oct-24	07-Mar-24	04-Jul-24	-105						
Process Building (WWTP)															
12-3160(6F)	Embedded Piping Installation	60	60	0%	20-Sep-23 A	01-Jun-24	09-Jan-24	08-Mar-24	-84						
Ash Treatment Equipment (Module 1)															
12-4000(6G_R1)	Deliver and installation of Ash Treatment Equipments	120	108	10%	10-Mar-24 A	16-Jul-24	22-Dec-23	07-Apr-24	-100	Change Relationship from Predecessor from FS30 to FF0					
Ash Treatment Equipment (Module 2)															
12-4010(6G_R1)	Deliver and installation of Ash Treatment Equipments	120	120	0%	20-Jun-24	17-Oct-24	27-Feb-24	25-Jun-24	-114						
Ash Treatment Equipment (Module 3)															
12-4020(6G_R1)	Deliver and installation of Ash Treatment Equipments	120	120	0%	24-May-24	20-Sep-24	08-Dec-23	05-Apr-24	-168						
Process Building (Cranes and Shredder)															
Process Building (Module 1)															
13-1000-1(6)	Ash Crane Installation @+15.3mPD	70	70	0%	01-May-24*	09-Jul-24	11-May-24	19-Jul-24	10						
13-1000-2(6)	Shredder Installation	70	70	0%	04-Jun-24	12-Aug-24	29-Jan-24	07-Apr-24	-127						
13-1000-3(6)	Hoist Installation	70	70	0%	08-May-24	16-Jul-24	10-Jul-24	17-Sep-24	63						
13-1000-5(6B)	EOTC & Monorail Hoist System installation in Waste Crane Control Room (+33.5 & 36.5mPD)	70	70	0%	10-May-24	18-Jul-24	10-Jul-24	17-Sep-24	61						
13-1000-6(6B)	EOTC & Monorail Hoist System installation in Ash Crane Control Room (+15.8mPD & +19.9mPD)	70	70	0%	31-May-24	08-Aug-24	10-Jul-24	17-Sep-24	40						
13-1000-7(6B)	EOTC & Monorail Hoist System installation in Mechanical Shredder Area +28.5mPD	70	70	0%	23-Jun-24	31-Aug-24	10-Jul-24	17-Sep-24	17						
13-1000-8(6B)	Monorail Hoist System installation in CCR Electrical Switch room +13.75mPD	60	60	0%	23-Jun-24	21-Aug-24	01-May-24	29-Jun-24	-53						
13-1000-9(6B)	Monorail Hoist System installation in CCR Electrical Switch room +23mPD	60	60	0%	09-Jun-24	07-Aug-24	01-May-24	29-Jun-24	-39						
13-1010(6B)	EOTC Hoist System installation in Main Workshop & Store +15.3mPD	60	30	50%	15-Mar-24 A	30-Apr-24	19-Aug-24	17-Sep-24	140	Update Actual Start Date					
Process Building (Module 2)															
13-1004-1(M71)	Ash Crane Installation @+15.3mPD	70	70	0%	31-May-24	19-Aug-24	10-Jun-24	17-Sep-24	29						
13-1004-6(M71)	EOTC & Monorail Hoist System installation in Ash Crane Control Room (+15.8mPD & +19.9mPD)	70	70	0%	11-Jun-24	19-Aug-24	10-Jul-24	17-Sep-24	29						
Process Building (WWTP)															
13-1010-1(6)	WWTP Piping and instrument installation	120	120	0%	27-Nov-23 A	26-Oct-24	09-Mar-24	06-Jul-24	-112						
WWTP Mechanical equipment installation															
13-1010-12(M63)	Equipments for Bio-Tank Area @+3.3mPd	120	120	0%	24-May-24	20-Sep-24	08-Feb-24	06-Jun-24	-106						
13-1010-13(M63)	Equipments for Centrate Area, Inlet Sump & EQ Tank Area @+2.0mPd	120	120	0%	24-May-24	20-Sep-24	08-Feb-24	06-Jun-24	-106						
13-1010-5(6B)	EOTC Hoist System installation in WWTP +6.5	60	60	0%	24-May-24	22-Jul-24	09-Mar-24	07-May-24	-76						
13-1010-6(6B)	Monorail Hoist System installation in WWTP +10mPD & +13.3mPD	60	60	0%	24-May-24	22-Jul-24	09-Mar-24	07-May-24	-76						
13-1010-7(6B)	LVSG 6A/6B @ WWTP Switch room +13.3mPD	60	60	0%	24-May-24	22-Jul-24	09-Mar-24	07-May-24	-76						
13-1010-8(6B)	UPS DB @ WWTP Switch room @13.3mPD	60	60	0%	24-May-24	22-Jul-24	09-Mar-24	07-May-24	-76						
13-1020(6F)	Equipment Installation for Equipment Rm, Sludge Dewatering Rm & Chemical Rm Area @+6.5mPD	120	120	0%	24-May-24	20-Sep-24	08-Feb-24	06-Jun-24	-106						
13-1030(6F)	Equipment Installation for MBR Tank, DAF & Chemical Tank Area @+10.0mPd	60	60	0%	29-Jun-24	27-Aug-24	09-Mar-24	07-May-24	-112						
13-1040(6F)	Equipment for Pretreatment, Chemical Tank, RO, MBR, AQP, MCC & Control Area @+12.5mPD	60	60	0%	24-May-24	22-Jul-24	09-Mar-24	07-May-24	-76						
Process Building (Central Control System Installation)															
13-1010-3(6B)	Mechanical equipment installation (Control Room 2 +36.5mPD)	145	145	0%	10-May-24	01-Oct-24	20-Feb-24	13-Jul-24	-80						
13-1980	Control Systems Installation at CCR	90	90	0%	21-Jun-24	18-Sep-24	02-Mar-24	30-May-24	-111						
13-1990	Cable laying and Termination	90	90	0%	21-Jun-24	18-Sep-24	02-Mar-24	30-May-24	-111						
13-2160(6B)	DCS Installation	90	90	0%	21-Jun-24	18-Sep-24	02-Mar-24	30-May-24	-111						
13-2210(6B)	CMMS Installation	90	90	0%	21-Jun-24	18-Sep-24	02-Mar-24	30-May-24	-111						
13-2260(6B)	IDMS Installation	90	90	0%	21-Jun-24	18-Sep-24	02-Mar-24	30-May-24	-111						
13-2270(6B)	OMS Installation	90	90	0%	21-Jun-24	18-Sep-24	02-Mar-24	30-May-24	-111						
13-2280(6D)	Monorail Hoist System installation in CCR Electrical Switch room +13.75mPD	90	90	0%	21-Jun-24	18-Sep-24	01-Apr-24	29-Jun-24	-81						
Process Building (Switch Room)															
		149	149		11-May-24	06-Oct-24	02-Feb-24	25-Jun-24	-103						

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M76 Remarks	2024			
											Mar 76	Apr 77	May 78	Jun 79
13-1000-4(6B)	Waste Crane Switch room E&I Equipment installation @ +29.5mPd, inclusive of Control Chair and Junction box in WCCR	60	60	0%	31-May-24	29-Jul-24	27-Apr-24	25-Jun-24	-34					
13-1010-4(6B)	Mechanical equipment installation (Switch Room +28.25mPD)	145	145	0%	15-May-24	06-Oct-24	02-Feb-24	25-Jun-24	-103					
13-2280(6B)	Transformer @ Process Bldg. switch room x4 Nos. @+13.3 mPD	90	90	0%	21-May-24	18-Aug-24	28-Mar-24	25-Jun-24	-54					
13-2280-1(6B)	LVSIG 1A/1B and 2A/2B (below Toilet/Server Room - Process building Switch room)	90	90	0%	31-May-24	28-Aug-24	28-Mar-24	25-Jun-24	-64					
13-2280-2(6B)	UPS @ Process Building Switch room and Battery room	90	90	0%	11-May-24	08-Aug-24	28-Mar-24	25-Jun-24	-44					
Process Building - Boiler House & Flue Gas Treatment Bld Process Equipment Installation		357	205		15-Aug-23 A	21-Oct-24	08-Oct-23	29-Sep-24	-22					
Process Building (Installation TPU Module)		357	205		15-Aug-23 A	21-Oct-24	08-Oct-23	29-Sep-24	-22					
TPU Train 1		305	153		15-Aug-23 A	30-Aug-24	08-Oct-23	20-Apr-24	-132					
13-1040	Boiler Condition Check and Repair	70	70	0%	10-Apr-24*	18-Jun-24	30-Jan-24	08-Apr-24	-71					Boiler Condition C
13-1050	Remaining Equipment Installation at GL	120	17	85.83%	15-Aug-23 A	17-Apr-24	17-Oct-23	03-Nov-23	-165					Remaining Equipment Installation at GL
13-1060	Pipe Connection to FGT Unit	120	57	52.5%	01-Dec-23 A	26-May-24	08-Oct-23	03-Dec-23	-175					Pipe Connection to FGT Unit
13-1070	Pipe Insulation Works	60	60	0%	27-May-24	25-Jul-24	08-Feb-24	07-Apr-24	-109					
13-1080	Electrical Instrument and Cabling Works	90	90	0%	02-Jun-24	30-Aug-24	10-Dec-23	08-Mar-24	-175					
13-1090	Boiler Pressure Test	15	15	0%	16-Jun-24	30-Jun-24	06-Apr-24	20-Apr-24	-71					
TPU Train 2		305	153		15-Aug-23 A	30-Aug-24	12-Oct-23	20-Apr-24	-132					
13-1130	Boiler Condition Check and Repair	70	70	0%	10-Apr-24*	18-Jun-24	11-Feb-24	20-Apr-24	-59					Boiler Condition C
13-1140	Remaining Equipment Installation at GL	120	35	70.45%	15-Aug-23 A	05-May-24	14-Oct-23	18-Nov-23	-168					Remaining Equipment Installation at GL
13-1150	Pipe Connection to FGT Unit	120	60	50%	01-Dec-23 A	29-May-24	12-Oct-23	10-Dec-23	-171					Pipe Connection to FGT Unit
13-1160	Pipe Insulation Works	60	60	0%	30-May-24	28-Jul-24	08-Feb-24	07-Apr-24	-112					
13-1170	Electrical Instrument and Cabling Works	90	90	0%	02-Jun-24	30-Aug-24	10-Dec-23	08-Mar-24	-175					
TPU Train 3		211	167		27-Nov-23 A	13-Sep-24	24-Nov-23	29-Sep-24	16					
13-1220	Boiler Condition Check and Repair	71	71	0%	31-Mar-24	09-Jun-24	25-Feb-24	05-May-24	-35					Boiler Condition Check and Repair
13-1230	Remaining Equipment Installation at GL	121	54	55.45%	27-Nov-23 A	23-May-24	24-Nov-23	16-Jan-24	-128					Remaining Equipment Installation at GL
13-1240	Pipe Connection to FGT Unit	121	85	30%	12-Jan-24 A	23-Jun-24	01-Dec-23	24-Feb-24	-120					Pipe Coni
13-1250	Pipe Insulation Works	120	108	10%	20-Jan-24 A	23-Jul-24	14-Jun-24	29-Sep-24	68					
13-1260	Electrical Instrument and Cabling Works	90	90	0%	16-Jun-24	13-Sep-24	17-Jan-24	15-Apr-24	-151					
TPU Train 4		181	167		27-Nov-23 A	13-Sep-24	27-Nov-23	29-Sep-24	16					
13-1310	Boiler Condition Check and Repair	70	70	0%	31-Mar-24	08-Jun-24	12-Mar-24	20-May-24	-19					Boiler Condition Check and Repair
13-1320	Remaining Equipment Installation at GL	120	31	73.83%	27-Nov-23 A	01-May-24	27-Nov-23	28-Dec-23	-124					Remaining Equipment Installation at GL
13-1330	Pipe Connection to FGT Unit	120	68	43%	12-Jan-24 A	30-Jun-24	20-Dec-23	26-Feb-24	-124					
13-1340	Pipe Insulation Works	120	120	0%	01-Apr-24	30-Jul-24	02-Jun-24	29-Sep-24	62					
13-1350	Electrical Instrument and Cabling Works	90	90	0%	16-Jun-24	13-Sep-24	17-Jan-24	15-Apr-24	-151					
TPU Train 5		204	204		27-Mar-24 A	20-Oct-24	15-Oct-23	04-Jun-24	-138					
13-1490	Boiler Condition Check and Repair	70	70	0%	31-Mar-24	08-Jun-24	27-Mar-24	04-Jun-24	-4					Boiler Condition Check and Repair
13-1500	Remaining Equipment Installation at GL	120	114	5%	31-Mar-24 A	22-Jul-24	15-Oct-23	05-Feb-24	-168					Remaining Equipment Installation at GL
13-1510	Pipe Connection to FGT Unit	120	114	5%	27-Mar-24 A	20-Sep-24	14-Dec-23	05-Apr-24	-168					
13-1520	Pipe Insulation Works	120	120	0%	23-Jun-24	20-Oct-24	07-Jan-24	05-May-24	-168					
TPU Train 6		236	205		22-Dec-23 A	21-Oct-24	14-Oct-23	19-Jun-24	-124					
13-1395(M63)-2	TPU-6 Welding to Base Plate	20	1	95%	22-Dec-23 A	31-Mar-24	14-Oct-23	14-Oct-23	-169					TPU-6 Welding to Base Plate
13-1400	Boiler Condition Check and Repair	70	70	0%	31-Mar-24	08-Jun-24	11-Apr-24	19-Jun-24	11					Boiler Condition Check and Repair
13-1410	Remaining Equipment Installation at GL	120	114	5%	31-Mar-24 A	23-Jul-24	15-Oct-23	05-Feb-24	-169					Remaining Equipment Installation at GL
13-1420	Pipe Connection to FGT Unit	120	114	5%	28-Mar-24 A	21-Sep-24	14-Dec-23	05-Apr-24	-169					
13-1430	Pipe Insulation Works	120	120	0%	24-Jun-24	21-Oct-24	07-Jan-24	05-May-24	-169					
Process Building (Installation of Flue Gas Module)		327	175		15-Aug-23 A	21-Sep-24	08-Oct-23	05-May-24	-139					
FGC Train 1		305	153		15-Aug-23 A	30-Aug-24	08-Oct-23	08-Mar-24	-175					
13-1580	FGC Unit Condition Check and Repair	70	70	0%	31-Mar-24	08-Jun-24	31-Oct-23	08-Jan-24	-152					FGC Unit Condition Check and Rep
13-1590	Remaining Equipment Installation at GL	90	12	86.67%	15-Aug-23 A	11-Apr-24	23-Oct-23	03-Nov-23	-160					Remaining Equipment Installation at GL
13-1600	Pipe Connection Works to TPU and Pipebridge	90	57	36.67%	01-Dec-23 A	26-May-24	08-Oct-23	03-Dec-23	-175					Pipe Connection Works to TPU and Pipebridge
13-1610	Pipe Insulation Works	90	90	0%	31-Mar-24	28-Jun-24	08-Oct-23	05-Jan-24	-175					
13-1620	Electrical Instrument and Cabling Works	90	90	0%	02-Jun-24	30-Aug-24	10-Dec-23	08-Mar-24	-175	Changed relation to 16-1540 to FF+70				
FGC Train 2		305	153		15-Aug-23 A	30-Aug-24	08-Oct-23	08-Mar-24	-175					
13-1650	FGC Unit Condition Check and Repair	70	70	0%	31-Mar-24	08-Jun-24	31-Oct-23	08-Jan-24	-152					FGC Unit Condition Check and Rep
13-1655(6A)	Installation 4 nos. of Transformers for Process Module 1	14	14	0%	19-May-24	01-Jun-24	26-Nov-23	09-Dec-23	-175					Installation 4 nos. of Transformers for Process M
13-1660	Remaining Equipment Installation at GL	90	25	71.67%	15-Aug-23 A	25-Apr-24	16-Oct-23	10-Nov-23	-166					Remaining Equipment Installation at GL
13-1670	Pipe Connection Works to TPU and Pipebridge	90	45	50%	01-Jan-24 A	29-May-24	27-Oct-23	10-Dec-23	-171					Pipe Connection Works to TPU and Pipebridge
13-1680	Pipe Insulation Works	90	90	0%	31-Mar-24	28-Jun-24	08-Oct-23	05-Jan-24	-175					
13-1690	Electrical Instrument and Cabling Works	90	90	0%	02-Jun-24	30-Aug-24	10-Dec-23	08-Mar-24	-175	Changed relation to 16-1540 to FF+70				
FGC Train 3		173	167		31-Dec-23 A	13-Sep-24	25-Oct-23	27-Mar-24	-170					
13-1720	FGC Unit Condition Check and Repair	70	70	0%	31-Mar-24	08-Jun-24	18-Jan-24	27-Mar-24	-73					FGC Unit Condition Check and Rep
13-1730	Remaining Equipment Installation at GL	90	51	43.33%	31-Dec-23 A	21-May-24	25-Oct-23	16-Dec-23	-157					Remaining Equipment Installation at GL
13-1740	Pipe Connection Works to TPU and Pipebridge	90	90	0%	31-Mar-24	29-Jun-24	26-Nov-23	24-Feb-24	-126					
13-1750	Pipe Insulation Works	90	90	0%	30-Apr-24	29-Jul-24	28-Dec-23	27-Mar-24	-123					
13-1760	Electrical Instrument and Cabling Works	90	90	0%	16-Jun-24	13-Sep-24	26-Dec-23	24-Mar-24	-173					
FGC Train 4		198	167		31-Dec-23 A	13-Sep-24	25-Oct-23	27-Mar-24	-170					
13-1790	FGC Unit Condition Check and Repair	70	70	0%	31-Mar-24	08-Jun-24	18-Jan-24	27-Mar-24	-73					FGC Unit Condition Check and Rep
13-1795(6A)	Installation 4 nos. of Transformers for Process Module 2	14	14	0%	02-Jun-24	15-Jun-24	12-Dec-23	25-Dec-23	-173					Installation 4 nos. of Tra
13-1800	Remaining Equipment Installation at GL	90	61	32.22%	31-Dec-23 A	31-May-24	25-Oct-23	25-Dec-23	-157					Remaining Equipment Installation at GL
13-1810	Pipe Connection Works to TPU and Pipebridge	90	72	20%	20-Jan-24 A	30-Jun-24	17-Dec-23	26-Feb-24	-124					
13-1820	Pipe Insulation Works	90	90	0%	01-May-24	30-Jul-24	29-Dec-23	27-Mar-24	-124					
13-1830	Electrical Instrument and Cabling Works	90	90	0%	16-Jun-24	13-Sep-24	26-Dec-23	24-Mar-24	-173					
FGC Train 5		206	175		10-Feb-24 A	21-Sep-24	14-Oct-23	05-May-24	-139					
13-1855(M63)-1	Removal of Temporary Steel from Prefab from FGC-5	14	7	50%	10-Feb-24 A	06-Apr-24	14-Oct-23	20-Oct-23	-169					Removal of Temporary Steel from Prefab from FGC-5
13-1855(M63)-2	FGC-5 Welding to Base Plate	14	2	85%	16-Mar-24 A	02-Apr-24	12-Nov-23	14-Nov-23	-140					FGC-5 Welding to Base Plate

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M/6 Remarks	2024				
											Mar 76	Apr 77	May 78	Jun 79	
13-2440	132kV GIS Switch Gear @+6.5mPD	110	110	0%	02-Jun-24	19-Sep-24	07-Feb-24	26-May-24	-116						
13-2450	GIS Insulation Switchboard Installation	110	110	0%	02-Jun-24	19-Sep-24	07-Feb-24	26-May-24	-116						
13-2460	Main Switch Board Installation	110	110	0%	02-Jun-24	19-Sep-24	07-Feb-24	26-May-24	-116						
13-2470	Other Associated Equipment Installation	110	110	0%	13-May-24	31-Aug-24	07-Feb-24	26-May-24	-96						
13-2630(6B)	EOTC Hoist System installation in Substation @+14.1mPD	30	1	98%	31-Dec-23 A	31-Mar-24	08-Jan-24	08-Jan-24	-83						
13-2640(7)	Deliver and Position of EDGs	30	30	0%	02-Jun-24	01-Jul-24	07-Feb-24	07-Mar-24	-116						
Seawater Intake Chamber															
13-2540-1(6B)	Monorail Hoist System installation in Sea Water Intake Pump Area	90	90	0%	09-Jun-24	07-Sep-24	01-Apr-24	29-Jun-24	-70						
External Process Pipe Works															
Process and Non-process Piping Works															
Piping from Module 1 to Turbine Bld															
13-2550	Piping Installation Works	60	60	0%	31-Mar-24	29-May-24	09-Jan-24	08-Mar-24	-82	Added predecessor 10-2320(6) & 10-2330(6), change relation with 10-2300(6) FS+0					
13-2560	Piping Pressure Test	60	60	0%	06-Jun-24	04-Aug-24	08-Feb-24	07-Apr-24	-119						
Pipe Rack Piping from Module 2 & 3 to Turbine Bld															
13-2580	Piping Installation Works	60	60	0%	30-Apr-24	28-Jun-24	13-Nov-23	11-Jan-24	-169	Added predecessor, removed predecessor 13-2550					
Pipe Bridge B Piping from Turbine Bld 1 to CCCW Bld															
13-2670	Piping Installation Works	60	60	0%	23-Jun-24	21-Aug-24	06-Jan-24	05-Mar-24	-169						
Pipe Bridge C Piping from Turbine Bld to ACC 1															
13-2640	Piping Installation Works	60	60	0%	28-May-24	26-Jul-24	02-Mar-24	30-May-24	-87	Added predecessor 13-2010 FF+0					
13-2650	Piping Pressure Test	60	60	0%	27-Jun-24	25-Aug-24	01-Apr-24	30-May-24	-87						
Chimney Flue Gas Ducting Works															
13-2510(7)	Fabrication and Delivery of Chimney Flue Gas Duct	110	110	0%	03-Jun-24*	20-Sep-24	09-Mar-24	26-Jun-24	-86						
Landscape, External Road and Drains Works															
External Utilities Works															
External Utilities C&S Works															
14-1055(7)	Cable Duct and Drawpit	290	290	0%	01-May-24	14-Feb-25	28-Nov-23	12-Sep-24	-155						
14-4000(7)	Utility Trench Construction Section UT1 (27nr Semi-precast segments @3nrs/5d)	60	60	0%	01-May-24*	29-Jun-24	28-Nov-23	26-Jan-24	-155						
14-4010(7)	Utility Trench Construction Section UT2 (27nr Semi-precast segments @3nrs/5d)	60	60	0%	01-May-24	29-Jun-24	29-Dec-23	26-Feb-24	-124						
14-4020(7)	Utility Trench Construction Section UT3a (14nr Semi-precast segments @2nrs/5d)	45	45	0%	08-Jun-24*	22-Jul-24	28-Jan-24	12-Mar-24	-132						
14-4025(7)	Utility Trench Construction Section UT3b (11nr Semi-precast segments @2nrs/5d)	45	45	0%	08-Jun-24	22-Jul-24	07-Feb-24	22-Mar-24	-122						
14-4040(7)	Utility Trench Construction Section UT5 (29nr Semi-precast segments @3nrs/5d)	60	60	0%	15-May-24	13-Jul-24	27-Feb-24	26-Apr-24	-78						
Drainage Works															
Overtopping Drain System															
West Culvert (2.5m x 2.5m x 102m)															
14-3010	Pipe Section (69m @5m/d)	62	62	0%	07-Jun-24	07-Aug-24	15-Jan-24	16-Mar-24	-144						
U/G Storm Drainage System															
14-1000(6D)	External Drainage System Construction Works (Common trench construction Utility Trench)	290	290	0%	30-Apr-24	13-Feb-25	28-Dec-23	12-Oct-24	-124						
U/G Wastewater Drainage System															
14-1000-1(M55)10	External Sewage Drainage System Construction Works (Common trench construction Utility Trench)	290	290	0%	30-Apr-24	13-Feb-25	28-Dec-23	12-Oct-24	-124						
Earthing System															
16-1900-2(6)	Installation of Ground Earthing Mesh	180	106	41.05%	28-Apr-22 A	15-Jul-24	09-Dec-23	24-Mar-24	-112						
Works By CLP															
Installation of Transmission System															
15-0800	450 days Prior to Commencement of System Commissioning Test	0	0	0%	10-Jun-24		18-Dec-23		-175						
15-1000	Construction of Transmission System	90	60	33.33%	30-Nov-23 A	29-May-24	05-Dec-23	02-Feb-24	-117						
Remaining Installation Works by CLP															
15-1005	Availability of CLP Equipment Room for Equipment Installation (no later than 10 mths before energization)	0	0	0%	20-Apr-24		05-Dec-23		-137						
15-1007	Telecom / Digital / Security / Metering Equipment Installation	210	210	0%	19-Jun-24	14-Jan-25	03-Feb-24	30-Aug-24	-137						