

Appendix A Master Programme

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M/9 Remarks	2024			
											Jun 79	Jul 80	Aug 81	Sep 82
Programme for Design and Construction Works WP7A-M79 - 3-Month														
Key Dates														
Contractual Key Dates														
01-1015(3)(M12)	Original Date of Substantial Completion of the Works	0	0	0%	27-Jul-24*	27-Jul-24	27-Jul-24	27-Jul-24	0		◆ Original Date of Substantial Completion of the Works			
01-1020(7A)	Extension of Time (EOT) Granted (in working days)	317	317	0%	27-Jul-24	21-Aug-25	27-Jul-24	21-Aug-25	0					
Dates of Site Possession														
01-1170	Possession of Portion 4 (EC No. 040)	0	0	0%	30-Jun-24	30-Jun-24	21-Aug-26	21-Aug-26	783		◆ Possession of Portion 4 (EC No. 040)			
License/Permit Applications														
License Application for Brine Discharge														
03-3960(7)	Review by EPD	28	7	75%	15-Apr-24 A	06-Jul-24	25-Jun-24	01-Jul-24	-5		Review by EPD			
03-3970(7)	Re-Submission of Application to EPD	14	14	0%	07-Jul-24	20-Jul-24	02-Jul-24	15-Jul-24	-5		◆ Re-Submission of Application to EPD			
03-3980(7)	Issuance of Temporary License by EPD	0	0	0%	20-Jul-24	20-Jul-24	15-Jul-24	15-Jul-24	-5		◆ Issuance of Temporary License by EPD			
03-3990(7)	Public Consultation	40	40	0%	21-Jul-24	29-Aug-24	16-Jul-24	24-Aug-24	-5		Public Consultation			
03-4000(7)	Issuance of Conditional License by EPD	0	0	0%	29-Aug-24	29-Aug-24	24-Aug-24	24-Aug-24	-5		◆ Issuance of Conditional License by EPD			
03-4010(7)	Issuance of Brine Discharge License by EPD	7	7	0%	30-Aug-24	05-Sep-24	25-Aug-24	31-Aug-24	-5		◆ Issuance of Brine Discharge License by EPD			
DG Licence														
Day Tank & Fuel Oil Storage (Cat 5)														
03-1400	General Building Plans and FSI Provision Design Submission to FSD (Cat 5)	30	30	0%	11-Aug-24	09-Sep-24	29-Apr-24	28-May-24	-104		General Building Plans and FSI Pr			
03-1410	DGD and VD Review and Approval of Submission	90	90	0%	10-Sep-24	08-Dec-24	29-May-24	26-Aug-24	-104					
Chemical Stores (all Cat)														
03-1480	Plans and FSI Provision Design Submission to FSD	21	21	0%	11-Aug-24	31-Aug-24	01-Aug-24	21-Aug-24	-10		Plans and FSI Provision Design Submission to FS			
03-1490	DGD and VD Review and Approval of Submission	90	90	0%	01-Sep-24	29-Nov-24	22-Aug-24	19-Nov-24	-10					
Fire Services Installations (FSI) Certificate														
Fire Engineering Report														
05-4460(7)	Submission of Revised FER (comment by FSD in Nov 2023)	30	12	60%	01-Mar-24 A	11-Jul-24	18-Mar-24	29-Mar-24	-104		Submission of Revised FER (comment by FSD in Nov 2023)			
05-4470	FSD review and approval of General Building Plan	30	30	0%	12-Jul-24	10-Aug-24	30-Mar-24	28-Apr-24	-104		◆ FSD review and approval of General Building Plan			
Fire Services Installations Certificate Inspection														
03-1555-1(5a)	Approval of General Building Plans and FSI Provision Design Submission	0	0	0%	10-Aug-24	10-Aug-24	28-Apr-24	28-Apr-24	-104		◆ Approval of General Building Plans and FSI Provision Design Submission			
Fire Services Installations Certificate Inspection for IWMF Sub-Station														
03-3880	Completion of FSI Installations for IWMF Sub-Station	0	0	0%	01-Sep-24	01-Sep-24	06-Aug-24	06-Aug-24	-26		◆ Completion of FSI Installations for IWMF Sub-St			
03-3890	Application for FSI Inspection	14	14	0%	04-Aug-24	18-Aug-24	10-Jul-24	23-Jul-24	-26		Application for FSI Inspection			
03-3900	FSD Process Application	14	14	0%	18-Aug-24	01-Sep-24	24-Jul-24	06-Aug-24	-26		◆ FSD Process Application			
03-3910	FSD Initial Inspection	14	14	0%	01-Sep-24	15-Sep-24	07-Aug-24	20-Aug-24	-26		◆ FSD Initial Inspection			
03-3920	Defect Rectifications	30	30	0%	15-Sep-24	15-Oct-24	21-Aug-24	19-Sep-24	-26					
Air Pollution Control (Specified Processes) License														
03-1830(3)	Issuance of SP License	14	8	42.86%	25-May-24 A	07-Jul-24	23-Sep-24	30-Sep-24	85		◆ Issuance of SP License			
Lifts or Escalators														
03-1060	Notification of Commencement of Works Involving Installation or Maintenance	0	0	0%	30-Jun-24	30-Jun-24	27-Dec-23	27-Dec-23	-186		◆ Notification of Commencement of Works Involving Installation or Maintenance			
Design Submissions														
General Building Plan														
04-1600(M42)	Process Building & Wastewater Treatment Plant	135	31	77.04%	03-Mar-21 A	30-Jul-24	29-Mar-24	28-Apr-24	-93		Process Building & Wastewater Treatment Plant			
04-1610(M42)	Turbine Hall Building	135	31	77.04%	03-Mar-21 A	30-Jul-24	29-Mar-24	28-Apr-24	-93		Turbine Hall Building			
04-1620(M42)	Compressor & CCCW Building	135	31	77.04%	03-Mar-21 A	30-Jul-24	29-Mar-24	28-Apr-24	-93		Compressor & CCCW Building			
04-1630(M42)	Chimney	135	31	77.04%	03-Mar-21 A	30-Jul-24	29-Mar-24	28-Apr-24	-93		Chimney			
04-1640(M42)	Mechanical Treatment Plant & Water Treatment Plant	135	31	77.04%	03-Jun-21 A	30-Jul-24	29-Mar-24	28-Apr-24	-93		Mechanical Treatment Plant & Water Treatment Plant			
04-1650(M42)	Reception Pavilion	135	31	77.04%	03-Jun-21 A	30-Jul-24	29-Mar-24	28-Apr-24	-93		Reception Pavilion			
04-1660(M42)	Administration Building and Viewing Gallery	135	31	77.04%	03-Jun-21 A	30-Jul-24	29-Mar-24	28-Apr-24	-93		Administration Building and Viewing Gallery			
04-1670(M42)	Elevated Drive Way and Associated Structures	135	31	77.04%	03-Mar-21 A	30-Jul-24	29-Mar-24	28-Apr-24	-93		Elevated Drive Way and Associated Structures			
04-1680(M42)	IWMF Substation	135	31	77.04%	03-Mar-21 A	30-Jul-24	29-Mar-24	28-Apr-24	-93		IWMF Substation			
04-1690(M46)	ACC Equipment Structure	135	31	77.04%	03-Mar-21 A	30-Jul-24	29-Mar-24	28-Apr-24	-93		ACC Equipment Structure			
AIP Design Package Submissions														
AIP Mechanical Treatment Plant Building (2.4)														
05-1670	Electrical and instrumentation works design (2.4.03)	190	91	52.11%	08-Aug-23 A	28-Sep-24	07-Jan-24	06-Apr-24	-175					
Building services design (excluding fire services installation design) (2.4.06)														
05-1700	LV and Emergency Power Distribution Design	135	30	77.78%	18-Jan-22 A	29-Jul-24	29-May-24	27-Jun-24	-32		◆ LV and Emergency Power Distribution Design			
AIP Roads and Utilities (2.10)														
Water supply system design on the Artificial Island (2.10.04)														
05-2360	Water Tanks (2.10.04.05)	60	60	0%	30-Jun-24	28-Aug-24	06-Feb-24	05-Apr-24	-145		Water Tanks (2.10.04.05)			
AIP Testing and Commissioning (2.12)														
05-2670	System commissioning plan (2.12.03)	90	90	0%	30-Jun-24	27-Sep-24	22-Jun-24	19-Sep-24	-8					
05-2680	Plant commissioning plan (2.12.04)	105	105	0%	28-Sep-24	10-Jan-25	20-Sep-24	02-Jan-25	-8					
AIP Miscellaneous Works (2.14)														
05-2710	Existing onshore crane replacement works at Portion 2	221	221	0%	30-Jul-24*	07-Mar-25	01-Feb-25	09-Sep-25	186	Remove Actual Start Date				
AIP Auxiliary Plant Systems (2.16)														
05-2760	Maintenance workshops (2.16.01)	90	90	0%	30-Jun-24	27-Sep-24	30-Apr-24	28-Jul-24	-61		Maintenance Workshops (2.16.01)			
05-2770	Vehicle Fuel Filling Station (2.16.02)	90	41	54.44%	01-Apr-24 A	09-Aug-24	04-Mar-24	13-Apr-24	-118		◆ Vehicle Fuel Filling Station (2.16.02)			
05-2780	Stores systems (2.16.03)	90	90	0%	30-Jun-24	27-Sep-24	25-Apr-24	23-Jul-24	-66					
AIP O&M Packages														
05-8010(6E)	Warehouse (O&M Scope)	185	31	83.24%	04-Jul-22 A	30-Jul-24	19-Jul-24	18-Aug-24	19		Warehouse (O&M Scope)			
05-8020(6E)	Workshop (O&M Scope)	150	31	79.33%	04-Jul-22 A	30-Jul-24	19-Jul-24	18-Aug-24	19		Workshop (O&M Scope)			
05-8030(6E)	Ash & Residues Container (O&M Scope)	160	136	15%	06-Jun-22 A	12-Nov-24	21-Jul-24	03-Dec-24	21					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M/9 Remarks	2024			
											Jun 79	Jul 80	Aug 81	Sep 82
DDA Design Package Submissions														
DDA Ground Treatment, Reclamation, Seawall, Breakwater, Berth (2.2)		2048	60		20-Jan-19 A	28-Aug-24	06-Mar-24	11-Dec-24	105					
05-3450	Seawall design (2.2.20)	60	20	66.67%	20-Jan-19 A	19-Jul-24	06-Mar-24	25-Mar-24	-116	Remove Actual Finish Date				
05-3470	Berth design (2.2.22)	60	15	75%	30-Jan-19 A	14-Jul-24	02-Apr-24	16-Apr-24	-89	Remove Actual Finish Date				
05-3470-1(M37)	Mooring Dolphins	60	60	0%	30-Jun-24	28-Aug-24	15-Mar-24	13-May-24	-107					
05-3480	Onshore crane Facility (2.2.23)	60	15	74.17%	01-Feb-24 A	15-Jul-24	30-Jul-24	14-Aug-24	31					
05-3490	Onshore vessel power supply system (2.2.24)	90	59	34.44%	29-Feb-24 A	27-Aug-24	14-Oct-24	11-Dec-24	106					
DDA Incineration Plant Buildings (2.3)														
Structural design (2.3.14)		59	30		01-Oct-23 A	29-Jul-24	24-Jan-24	22-Feb-24	-158	Remove Actual Finish Date				
05-3280-1(M55)	Sky Deck	59	30	50%	01-Oct-23 A	29-Jul-24	24-Jan-24	22-Feb-24	-158	Remove Actual Finish Date				
Electrical and instrumentation works design (2.3.15)		1034	61		23-Dec-20 A	29-Aug-24	24-Feb-24	24-Sep-24	26					
E&I Package 1 (Process Island) (2.3.15.02)		105	61		12-Jul-21 A	29-Aug-24	24-Feb-24	24-Apr-24	-127					
05-3390-13(M55)	Electrical Works E&I Installation at Yard (2.3.15.02.08)	105	30	71.43%	07-May-22 A	29-Jul-24	27-Feb-24	27-Mar-24	-124					
05-3390-6(M55)	Electrical Works Instrumentation (2.3.15.02.06)	105	30	71.43%	15-Oct-21 A	29-Jul-24	27-Feb-24	27-Mar-24	-124					
05-7400-1(M55)	Electrical works CEMS and Process Analyzers (2.3.15.02.07)	105	61	41.9%	12-Jul-21 A	29-Aug-24	24-Feb-24	24-Apr-24	-127					
E&I Package 2 (Power Island) (2.3.15.03)		348	31		23-Dec-20 A	30-Jul-24	19-Apr-24	24-Sep-24	56					
05-3390-13(M55)10	Electrical Works Design (2.3.15.03.01 to 04)	105	31	70.48%	23-Dec-20 A	30-Jul-24	25-Aug-24	24-Sep-24	56					
05-3390-4(M46)	Generator Related Equipment (2.3.15.03.08)	105	31	70.48%	29-Jun-21 A	30-Jul-24	19-Apr-24	19-May-24	-72					
Operation Management System (2.3.15.04)		972	45		09-Dec-21 A	13-Aug-24	22-Mar-24	20-Sep-24	38					
05-5400-1(M22)	Automatic Traffic Control System (ATCS)	90	45	50%	14-Jun-23 A	13-Aug-24	07-Aug-24	20-Sep-24	38					
2.3.15.04.03		105	29		02-Aug-22 A	28-Jul-24	22-Mar-24	19-Apr-24	-100					
2.3.15.04.03.02		105	29		02-Aug-22 A	28-Jul-24	22-Mar-24	19-Apr-24	-100					
05-3390-13(M58)	OMS/SCADA/DCS - Panel Design for Power Island and Plant Common (2.3.15.04.03.02)	105	29	72.38%	02-Aug-22 A	28-Jul-24	22-Mar-24	19-Apr-24	-100					
2.3.15.04.06		105	31		09-Dec-21 A	30-Jul-24	30-Mar-24	29-Apr-24	-92					
05-3390-9(6D)	Process Related 3rd Party System (2.3.15.04.06.01.01)	105	31	70.48%	09-Dec-21 A	30-Jul-24	30-Mar-24	29-Apr-24	-92					
Mechanical works design (2.3.16)		105	62		30-Sep-20 A	30-Aug-24	29-Jul-24	28-Sep-24	29					
Plant and Equipment		105	62		30-Sep-20 A	30-Aug-24	29-Jul-24	28-Sep-24	29					
05-3390-4(M55)	Electrical and Instrumentation Works - Waste Crane and Grapple System (2.3.15.05.04)	105	62	40.95%	30-Sep-20 A	30-Aug-24	29-Jul-24	28-Sep-24	29					
Building services design (excluding fire services installation design) (2.3.18)		333	90		02-Dec-22 A	27-Sep-24	27-Jan-24	31-Oct-24	34					
05-3710	Odour Control	90	90	0%	30-Jun-24	27-Sep-24	26-Jul-24	23-Oct-24	26					
05-3720	Plumbing (7 Packages)	90	29	67.78%	02-Dec-22 A	28-Jul-24	03-Oct-24	31-Oct-24	95					
05-3750	Lifts and Escalators	90	29	67.78%	13-Jul-23 A	28-Jul-24	27-Jan-24	24-Feb-24	-155					
05-3780	Vehicle & Container Wash System	60	30	50%	28-Apr-23 A	29-Jul-24	30-Apr-24	29-May-24	-61					
05-3780-2(M20)	Water Cannon System	90	90	0%	30-Jun-24	27-Sep-24	10-Jul-24	07-Oct-24	10					
General Layout Drawings and Fire Safety Strategy (2.3.25)		637	62		31-Jul-21 A	30-Aug-24	09-Apr-24	22-Apr-25	235					
05-3290	Process Building & Wastewater Treatment Plant	60	14	76.67%	13-Jun-22 A	13-Jul-24	26-Jul-24	08-Aug-24	26					
05-3330	Chimney	60	28	53.33%	23-May-22 A	27-Jul-24	12-Jul-24	08-Aug-24	12					
05-3340	Elevated Drive Way and Associated Structures	105	62	40.95%	31-Jul-21 A	30-Aug-24	08-Jun-24	08-Aug-24	-22					
05-4170	Administration Building and Viewing Gallery (2.7.21)	60	62	80%	15-Dec-22 A	30-Aug-24	09-Apr-24	09-Jun-24	-82					
05-4800	IWMF Site Wide Architectural Details	105	62	40.95%	20-Nov-21 A	30-Aug-24	20-Feb-25	22-Apr-25	235					
05-5160	Mechanical Treatment Plant & Water Treatment Plant (2.4.25)	60	28	53.33%	15-Dec-22 A	27-Jul-24	26-May-24	22-Jun-24	-35					
DDA Mechanical Treatment Plant Building (2.4)		639	212		20-Sep-22 A	27-Jan-25	07-Feb-24	05-Aug-24	-175					
05-5190	Electrical and instrumentation works design	181	181	0%	31-Jul-24	27-Jan-25	07-Feb-24	05-Aug-24	-175	Update Duration from 172 to 181				
05-5200	Mechanical works design (2.4.16)	135	54	20%	14-Aug-23 A	22-Aug-24	05-Apr-24	28-May-24	-86					
05-5210	Fire services installation design (2.6.17)	60	29	51.67%	21-Apr-23 A	28-Jul-24	25-May-24	22-Jun-24	-36					
Building services design (excluding fire services installation design) (2.4.18)		395	37		20-Sep-22 A	05-Aug-24	14-May-24	27-Jun-24	-39					
05-3870	Odour Control	90	14	84.44%	16-Apr-23 A	13-Jul-24	26-May-24	08-Jun-24	-35					
05-3900	Lighting and small power	90	29	67.78%	20-Sep-22 A	28-Jul-24	30-May-24	27-Jun-24	-31					
05-3910	Lifts and Escalators	90	37	58.89%	13-Jul-23 A	05-Aug-24	14-May-24	19-Jun-24	-47					
DDA Wastewater Treatment Plant (2.5)		821	154		31-May-22 A	30-Nov-24	08-Feb-24	23-Aug-24	-99					
05-3950	Electrical and instrumentation works design (2.5.15)	60	154	20%	19-Sep-22 A	30-Nov-24	12-Feb-24	14-Jul-24	-139					
05-3960	Mechanical works design (2.5.16) (5 Packages)	232	120	35%	31-May-22 A	27-Oct-24	08-Feb-24	06-Jun-24	-143					
Building services design (excluding fire services installation design) (2.5.18)		427	45		20-Sep-22 A	13-Aug-24	25-Apr-24	23-Aug-24	10					
05-4000	Odour Control	90	45	50%	08-Jan-24 A	13-Aug-24	25-Apr-24	08-Jun-24	-66					
05-4010	Plumbing	90	30	66.67%	20-Sep-22 A	29-Jul-24	25-Jul-24	23-Aug-24	25					
DDA Water Treatment Plant Building (2.6)		267	123		11-Apr-22 A	30-Oct-24	06-Jul-24	05-Nov-24	6					
05-4090	Mechanical works design (2.6.16)	90	120	30%	02-May-22 A	27-Oct-24	06-Jul-24	02-Nov-24	6					
Electrical and instrumentation works design (2.6.15)		238	123		11-Apr-22 A	30-Oct-24	06-Jul-24	05-Nov-24	6					
05-4080	Water Treatment Plant (WTP) - Variable Speed Drive (2.6.15.01)	238	123	25%	11-Apr-22 A	30-Oct-24	06-Jul-24	05-Nov-24	6	Remove Actual Finish Date				
DDA Administration Building (2.7)		395	37		02-Dec-22 A	05-Aug-24	09-May-24	19-Jun-24	-47					
05-4200	Electrical and instrumentation works design (2.7.13)	60	20	66.67%	02-Dec-22 A	19-Jul-24	09-May-24	28-May-24	-52					
05-4210	Fire services installation design (2.7.14)	60	30	50%	09-Mar-23 A	29-Jul-24	11-May-24	09-Jun-24	-50					
Building services design (excluding fire services installation design) (2.7.15)		90	37		13-Jul-23 A	05-Aug-24	14-May-24	19-Jun-24	-47					
05-4280	Lifts and Escalators	90	37	58.89%	13-Jul-23 A	05-Aug-24	14-May-24	19-Jun-24	-47					
DDA IWMF Substation (2.8)		90	0		16-Oct-21 A	30-Jun-24	07-Jun-24	07-Jun-24	-22					
Electrical and instrumentation works design (2.8.15)		90	0		16-Oct-21 A	30-Jun-24	07-Jun-24	07-Jun-24	-22					
2.8.15.06		90	0		16-Oct-21 A	30-Jun-24	07-Jun-24	07-Jun-24	-22					
05-4320	Electrical and instrumentation works design (2.8.15.06.01 to 40)	90	0	100%	16-Oct-21 A	30-Jun-24	07-Jun-24	07-Jun-24	-22					
DDA Chimney		212	90		13-Jul-23 A	27-Sep-24	14-May-24	29-Sep-24	2					
Building services design (excluding fire services installation design)		212	90		13-Jul-23 A	27-Sep-24	14-May-24	29-Sep-24	2					
05-6010(5a)	MVAC	60	60	0%	30-Jun-24	28-Aug-24	26-Jun-24	24-Aug-24	-4					
05-6020-1(5a)	Plumbing	90	90	0%	30-Jun-24	27-Sep-24	02-Jul-24	29-Sep-24	2					
05-6050-1(5a)	Lift	90	37	58.89%	13-Jul-23 A	05-Aug-24	14-May-24	19-Jun-24	-47					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M79 Remarks	2024							
											Jun 79	Jul 80	Aug 81	Sep 82				
DDA Elevated Drive Way and Associated Structures Foundation																		
05-5540-3(6D)	Fire services installation design	60	30	50%	24-Apr-23 A	29-Jul-24	10-Jul-24	08-Aug-24	10									
DDA Reception Pavilion																		
05-3280	Foundation Design	90	30	66.67%	15-Dec-22 A	29-Jul-24	24-Apr-24	23-May-24	-67									
DDA Roads and Utilities (2.10)																		
Permanent road works layout on the Artificial Island (2.10.13)																		
05-4480	Road signage and markings	90	23	75%	08-Aug-22 A	22-Jul-24	08-Sep-24	30-Sep-24	71									
05-5400	Roads and hardstandings layout	90	23	75%	08-Aug-22 A	22-Jul-24	09-Aug-24	31-Aug-24	41									
Sewerage design on the Artificial Island (2.10.14)																		
05-4430	Foul Sewerage	60	15	75%	14-Mar-23 A	14-Jul-24	10-Feb-24	24-Feb-24	-141									
05-4440	Contaminated Sewerage (Site Wide Sewerage System)	60	15	75%	14-Mar-23 A	14-Jul-24	10-Feb-24	24-Feb-24	-141									
05-4440-2(M55)	Ship-to-shore Sewage Transfer System for Passenger Ferry	90	32	64.91%	13-Jan-21 A	31-Jul-24	01-Aug-24	01-Sep-24	32									
Drainage system design on the Artificial Island (2.10.15)																		
05-5310	Surface water Drainage System	90	18	80%	22-Feb-23 A	17-Jul-24	07-Feb-24	24-Feb-24	-144									
Water supply system design on the Artificial Island (2.10.16)																		
05-5250	Potable Water Distribution System	105	105	0%	30-Jun-24	12-Oct-24	21-Feb-24	04-Jun-24	-130									
05-5260	Reuse Water System	90	90	0%	30-Jun-24	27-Sep-24	07-Mar-24	04-Jun-24	-115									
05-5270	Irrigation System	90	90	0%	30-Jun-24	27-Sep-24	07-Mar-24	04-Jun-24	-115									
05-5280	Rainwater harvesting System	90	90	0%	30-Jun-24	27-Sep-24	07-Mar-24	04-Jun-24	-115									
05-5290	Water Tanks	60	60	0%	29-Aug-24	27-Oct-24	06-Apr-24	04-Jun-24	-145									
05-5300	External FS Systems	60	60	0%	30-Jun-24	28-Aug-24	06-Apr-24	04-Jun-24	-85									
05-5300-1(M24)	E&M system for seawater intake (2.10.16.07)	105	14	86.67%	04-Apr-22 A	13-Jul-24	22-May-24	04-Jun-24	-39									
05-5300-3(5a)	Chemical scrubber system for odour control (2.10.16.10)	105	105	0%	30-Jun-24	12-Oct-24	21-Feb-24	04-Jun-24	-130									
Design of telecommunication and other utilities (2.10.18)																		
05-4580	Power Distribution System concept / schematics	75	75	0%	30-Jun-24	12-Sep-24	27-Jan-24	10-Apr-24	-155									
05-4590	Site Lighting Concept / Schematics	90	90	0%	30-Jun-24	27-Sep-24	12-Apr-24	10-Jul-24	-79									
05-4600	Lightning Protection System concept / schematics	90	90	0%	30-Jun-24	27-Sep-24	12-Apr-24	10-Jul-24	-79									
05-4610	Site ELV Network System - Communications System concept / schematics	75	30	60%	16-Aug-22 A	29-Jul-24	11-Jun-24	10-Jul-24	-19									
05-4620	Site ELV Network System - Security Systems concept / schematics	75	30	60%	14-Jun-22 A	29-Jul-24	11-Jun-24	10-Jul-24	-19									
05-4630	Site ELV Network System - Navigation aids concept / schematics	60	60	0%	30-Jun-24	28-Aug-24	12-May-24	10-Jul-24	-49									
05-4640	Microwave transmission of FS direct link	105	3	97.14%	22-Aug-22 A	02-Jul-24	08-Jul-24	10-Jul-24	8									
05-4650	Fuel Handling System concept / schematics	60	60	0%	30-Jun-24	28-Aug-24	29-Apr-24	27-Jun-24	-62									
Utility ducts/Pipebridges design (2.10.26)																		
05-5040	Design of Pipe / Utilities Trenches concept	90	23	75%	05-Jul-23 A	22-Jul-24	27-Dec-23	18-Jan-24	-186									
05-5050	Site-wide Utilities Trenches Design	90	23	75%	03-Jul-23 A	22-Jul-24	27-Dec-23	18-Jan-24	-186									
DDA Architectural, Finishes and Landscaping Works (2.11)																		
External and internal finishes design																		
05-4670	External and internal finishes design for Incineration Plant Building (2.11.15.01)	90	28	68.89%	19-Sep-22 A	27-Jul-24	05-Jun-24	02-Jul-24	-25									
05-4720	External and internal finishes design for Reception Pavilion (2.11.01.05)	90	28	68.89%	10-Nov-22 A	27-Jul-24	12-Jul-24	08-Aug-24	12									
05-4730	External and internal finishes design for MT Plant Building (2.11.16)	60	29	51.67%	16-Aug-23 A	28-Jul-24	07-Aug-24	04-Sep-24	38									
05-4740	External and internal finishes design for the Wastewater Treatment Plant (2.11.17)	60	29	51.67%	06-Jun-23 A	28-Jul-24	02-Sep-24	30-Sep-24	64									
05-4750	External and internal finishes design for the Water Treatment Plant Building (2.11.08)	60	29	51.67%	16-Aug-23 A	28-Jul-24	06-Mar-24	03-Apr-24	-116									
05-4760	External and internal finishes design for the Administration Building (2.11.19)	60	29	51.67%	21-Sep-23 A	28-Jul-24	26-May-24	23-Jun-24	-35									
05-5430	External and internal finishes design for Elevated Driveway	90	29	67.78%	15-Jun-21 A	28-Jul-24	11-Jun-24	09-Jul-24	-19									
Landscaping Works (2.11.21)																		
05-4780	Landscape Masterplan & Landscape Design for Water Feature (2.11.19.01)	105	2	98%	26-Jan-23 A	02-Jul-24	19-Feb-25	21-Feb-25	235									
Facade Structural Design																		
05-8040(6D)	Reception Pavilion (2.3.14.07.01)	90	90	0%	30-Jun-24	27-Sep-24	24-Nov-24	21-Feb-25	147									
05-8060(6D)	Administration Building and Viewing Gallery (2.7.12.01)	60	6	89.89%	01-Dec-23 A	06-Jul-24	17-Jul-24	23-Jul-24	18									
05-8090(6D)	Sky Deck near Administration Building Structural Design	90	90	0%	30-Jun-24	27-Sep-24	25-Sep-24	23-Dec-24	87									
DDA Testing and Commissioning (2.12)																		
05-4810-2(M55)	FAT of DCS - Software SIL FAT Plant for Process Island (2.12.09.03.01)	105	10	90.48%	19-May-22 A	09-Jul-24	10-Apr-24	19-Apr-24	-81									
05-4820	Site Acceptance Testing plan (2.12.10)	90	56	37.58%	28-Nov-23 A	25-Aug-24	14-Jan-24	10-Mar-24	-167									
05-4830	System commissioning plan (2.12.11)	90	90	0%	28-Sep-24	26-Dec-24	21-Sep-24	19-Dec-24	-7									
DDA Transportation Facilities for the Operation (2.13)																		
05-4850	Design of vehicles for MSW and Ash and Residues delivery (2.13.05)	186	186	0%	30-Jul-24*	31-Jan-25	17-Feb-26	21-Aug-26	567									
05-4860	Design of marine vessels for the use of the Employer and visitors (2.13.06)	240	122	49.17%	30-Jun-23 A	29-Oct-24	22-Apr-26	21-Aug-26	661									
DDA Miscellaneous Works (2.14)																		
05-4880	Design of visitors and environmental education facilities (2.14.06)	241	241	0%	31-Jul-24*	28-Mar-25	24-Oct-24	21-Jun-25	85									
DDA Miscellaneous Detailing (2.15)																		
05-4890	Covered walkway at passenger berth (2.15.06)	90	90	0%	30-Jun-24	27-Sep-24	15-Mar-24	12-Jun-24	-107									
05-4900	Gatehouses (2.15.07)	60	60	0%	30-Jun-24	28-Aug-24	03-Jul-24	31-Aug-24	3									
05-4910	Weighbridge office (2.15.08)	63	63	0%	30-Jun-24	31-Aug-24	04-Mar-24	05-May-24	-118									
DDA Auxiliary Plant Systems (2.16)																		
05-4920	Maintenance workshops (2.16.04)	0	0	0%	28-Sep-24	28-Sep-24	28-Jul-24	28-Jul-24	-61									
05-4930	Vehicle Fuel Filling Station (2.16.05)	30	30	0%	10-Aug-24	08-Sep-24	14-Apr-24	13-May-24	-118									
05-4940	Stores systems (2.16.06)	90	90	0%	28-Sep-24	26-Dec-24	24-Jul-24	21-Oct-24	-66									
05-4940-1(5a)	IWMF Laboratory (2.16.08)	90	47	47.78%	11-Nov-22 A	15-Aug-24	05-Sep-24	21-Oct-24	67									
05-4940-2(5a)	Hoisting systems (2.16.10)	180	31	82.78%	24-May-23 A	30-Jul-24	21-Sep-24	21-Oct-24	83									
DDA O&M Packages																		
		182	182	0%	30-Jul-24	27-Jan-25	19-Aug-24	15-Feb-25	19									

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M79 Remarks	2024			
											Jun 79	Jul 80	Aug 81	Sep 82
05-8070(6E)	Warehouse (O&M Scope)	181	181	0%	31-Jul-24	27-Jan-25	19-Aug-24	15-Feb-25	19	Remove Actual Start Date: Change Relationship from Predecessor FF0 to FS272				
05-8080(6E)	Workshop (O&M Scope)	181	181	0%	31-Jul-24	27-Jan-25	19-Aug-24	15-Feb-25	19	Remove Actual Start Date: Change Relationship from Predecessor FF0 to FS272				
05-8090(6E)	Ash & Residues Container (O&M Scope)	180	180	0%	30-Jul-24	25-Jan-25	20-Aug-24	15-Feb-25	21					
05-8110(6E)	Other Mobile Plants (O&M Scope)	181	181	0%	31-Jul-24	27-Jan-25	19-Aug-24	15-Feb-25	19	Remove Actual Start Date: Change Relationship from Predecessor SS0 to FS274				
Procurement of Major Equipment		972	237		22-May-22 A	21-Feb-25	27-Dec-23	23-Mar-25	30					
Off-site Fabrication of Incineration Modules		972	237		22-May-22 A	21-Feb-25	21-Feb-24	21-Oct-24	-123					
Fabrication of Module (TPU)		972	237		22-May-22 A	21-Feb-25	21-Feb-24	21-Oct-24	-123					
PFab 1- Line 1		778	78		23-May-22 A	15-Sep-24	26-Mar-24	30-Sep-24	15					
E&I Installation (On-site Installation)		583	10		25-Nov-22 A	09-Jul-24	26-Mar-24	09-Aug-24	31					
Electrical		302	8		04-Aug-23 A	07-Jul-24	26-Mar-24	09-Aug-24	33					
06-TPU-1-1280	PFab 1-Line 1 - Electrical Cable Pulling and Termination	180	8	95.56%	18-Sep-23 A	07-Jul-24	02-Aug-24	09-Aug-24	33					
06-TPU-1-1290	PFab 1-Line 1 - Electrical Equipment Installation	180	8	95.56%	04-Aug-23 A	07-Jul-24	26-Mar-24	02-Apr-24	-96					
Instrument		583	10		25-Nov-22 A	09-Jul-24	31-Jul-24	09-Aug-24	31					
06-TPU-1-1310	PFab 1-Line 1 - Instrument Cable Pulling and Termination	180	10	94.44%	25-Dec-22 A	09-Jul-24	31-Jul-24	09-Aug-24	31					
06-TPU-1-1320	PFab 1-Line 1 - Instrument Equipment Installation	180	8	95.56%	25-Nov-22 A	07-Jul-24	31-Jul-24	07-Aug-24	31					
06-TPU-1-1330	PFab 1-Line 1 - Instrument Tubing Installation	180	8	95.56%	01-Oct-23 A	07-Jul-24	31-Jul-24	07-Aug-24	31					
Insulation		698	78		23-May-22 A	15-Sep-24	15-Jul-24	30-Sep-24	15					
06-TPU-1-1020	PFab 1-Line 1 - Insulation	698	78	88.83%	23-May-22 A	15-Sep-24	15-Jul-24	30-Sep-24	15					
Precommissioning		78	78		30-Jun-24	15-Sep-24	15-Jul-24	30-Sep-24	15					
06-TPU-1-1030	PFab 1-Line 1 - Pre-commissioning	78	78	0%	30-Jun-24	15-Sep-24	15-Jul-24	30-Sep-24	15	Change Lag from Predecessor 06-TPU-1-1020 FF30 to FF0: Update Duration from 90 to 78				
PFab 1- Line 2		793	93		22-May-22 A	30-Sep-24	26-Mar-24	30-Sep-24	0					
E&I Installation (On-site Installation)		180	31		18-Oct-23 A	30-Jul-24	26-Mar-24	25-Apr-24	-96					
Electrical		180	31		18-Oct-23 A	30-Jul-24	26-Mar-24	25-Apr-24	-96					
06-TPU-2-1270	PFab 1-Line 2 - Electrical Cable Pulling and Termination	180	31	82.78%	18-Oct-23 A	30-Jul-24	26-Mar-24	25-Apr-24	-96					
06-TPU-2-1280	PFab 1-Line 2 - Electrical Equipment Installation	112	16	85.71%	06-Jan-24 A	15-Jul-24	26-Mar-24	10-Apr-24	-96					
Instrument		180	31		01-Nov-23 A	30-Jul-24	26-Mar-24	25-Apr-24	-96					
06-TPU-2-1300	PFab 1-Line 2 - Instrument Cable Pulling and Termination	180	31	82.78%	01-Nov-23 A	30-Jul-24	26-Mar-24	25-Apr-24	-96					
06-TPU-2-1310	PFab 1-Line 2 - Instrument Equipment Installation	112	16	85.71%	06-Jan-24 A	15-Jul-24	08-Apr-24	23-Apr-24	-83					
06-TPU-2-1320	PFab 1-Line 2 - Instrument Tubing Installation	112	16	85.71%	06-Jan-24 A	15-Jul-24	08-Apr-24	23-Apr-24	-83					
Insulation		698	93		22-May-22 A	30-Sep-24	30-Jun-24	30-Sep-24	0					
06-TPU-2-1010	PFab 1-Line 2 - Insulation	698	93	86.68%	22-May-22 A	30-Sep-24	30-Jun-24	30-Sep-24	0					
Precommissioning		90	90		03-Jul-24	30-Sep-24	03-Jul-24	30-Sep-24	0					
06-TPU-2-1020	PFab 1-Line 2 - Pre-commissioning	90	90	0%	03-Jul-24	30-Sep-24	03-Jul-24	30-Sep-24	0	Change Lag from Predecessor 06-TPU-2-1010 FF30 to FF0				
PFab 1- Line 3		800	215		23-May-22 A	30-Jan-25	06-Mar-24	18-Oct-24	-104					
E&I Installation		185	185		27-May-24 A	31-Dec-24	06-Mar-24	06-Sep-24	-116					
Electrical		185	185		27-May-24 A	31-Dec-24	06-Mar-24	06-Sep-24	-116					
06-TPU-3-1270	PFab 1-Line 3 - Electrical Cable Pulling and Termination	180	164	8.89%	27-May-24 A	31-Dec-24	27-Mar-24	06-Sep-24	-116	Update Actual Start Date: Change Lag from Predecessor 06-TPU-3-1280 SS25 to SS21				
06-TPU-3-1280	PFab 1-Line 3 - Electrical Equipment Installation	180	180	0%	30-Jun-24	26-Dec-24	06-Mar-24	02-Sep-24	-116	Remove Primary Constraints "Start On or After"				
Instrument		185	185		27-May-24 A	31-Dec-24	06-Mar-24	06-Sep-24	-116					
06-TPU-3-1300	PFab 1-Line 3 - Instrument Cable Pulling and Termination	180	164	8.89%	27-May-24 A	31-Dec-24	27-Mar-24	06-Sep-24	-116	Update Actual Start Date: Change Lag from Predecessors 06-TPU-3-1310 & 06-TPU-3-1320 SS25 to SS21				
06-TPU-3-1310	PFab 1-Line 3 - Instrument Equipment Installation	180	180	0%	30-Jun-24	26-Dec-24	06-Mar-24	02-Sep-24	-116					
06-TPU-3-1320	PFab 1-Line 3 - Instrument Tubing Installation	180	180	0%	30-Jun-24	26-Dec-24	06-Mar-24	02-Sep-24	-116					
Insulation		769	215		23-May-22 A	30-Jan-25	18-Mar-24	18-Oct-24	-104					
06-TPU-3-1010	PFab 1-Line 3 - Insulation	769	215	72.04%	23-May-22 A	30-Jan-25	18-Mar-24	18-Oct-24	-104					
PFab 1- Line 4		832	215		25-May-22 A	30-Jan-25	06-Mar-24	18-Oct-24	-104					
E&I Installation		185	185		30-Jun-24	31-Dec-24	06-Mar-24	06-Sep-24	-116					
Electrical		185	185		30-Jun-24	31-Dec-24	06-Mar-24	06-Sep-24	-116					
06-TPU-4-1270	PFab 1-Line 4 - Electrical Cable Pulling and Termination	180	180	0%	05-Jul-24	31-Dec-24	11-Mar-24	06-Sep-24	-116	Change Lag from Predecessor 06-TPU-4-1280 SS25 to SS5				
06-TPU-4-1280	PFab 1-Line 4 - Electrical Equipment Installation	180	180	0%	30-Jun-24*	26-Dec-24	06-Mar-24	01-Sep-24	-116					
Instrument		185	185		30-Jun-24	31-Dec-24	06-Mar-24	06-Sep-24	-116					
06-TPU-4-1300	PFab 1-Line 4 - Instrument Cable Pulling and Termination	180	180	0%	05-Jul-24	31-Dec-24	11-Mar-24	06-Sep-24	-116	Change Lag from Predecessors 06-TPU-4-1310 & 06-TPU-4-1320 SS25 to SS5				
06-TPU-4-1310	PFab 1-Line 4 - Instrument Equipment Installation	180	180	0%	30-Jun-24	26-Dec-24	06-Mar-24	01-Sep-24	-116					
06-TPU-4-1320	PFab 1-Line 4 - Instrument Tubing Installation	180	180	0%	30-Jun-24	26-Dec-24	06-Mar-24	01-Sep-24	-116					
Insulation		767	215		25-May-22 A	30-Jan-25	18-Mar-24	18-Oct-24	-104					
06-TPU-4-1010	PFab 1-Line 4 - Insulation	767	215	71.97%	25-May-22 A	30-Jan-25	18-Mar-24	18-Oct-24	-104					
PFab 1- Line 5		822	237		04-Jun-22 A	21-Feb-25	28-Feb-24	21-Oct-24	-123					
E&I Installation		194	194		01-Aug-24	10-Feb-25	28-Mar-24	07-Oct-24	-126					
Electrical		194	194		01-Aug-24	10-Feb-25	28-Mar-24	07-Oct-24	-126					
06-TPU-5-1270	PFab 1-Line 5 - Electrical Cable Pulling and Termination	180	180	0%	15-Aug-24	10-Feb-25	11-Apr-24	07-Oct-24	-126					
06-TPU-5-1280	PFab 1-Line 5 - Electrical Equipment Installation	180	180	0%	01-Aug-24*	27-Jan-25	28-Mar-24	23-Sep-24	-126					
Instrument		194	194		01-Aug-24	10-Feb-25	28-Mar-24	07-Oct-24	-126					
06-TPU-5-1300	PFab 1-Line 5 - Instrument Cable Pulling and Termination	180	180	0%	15-Aug-24	10-Feb-25	11-Apr-24	07-Oct-24	-126					
06-TPU-5-1310	PFab 1-Line 5 - Instrument Equipment Installation	180	180	0%	01-Aug-24	27-Jan-25	28-Mar-24	23-Sep-24	-126					
06-TPU-5-1320	PFab 1-Line 5 - Instrument Tubing Installation	180	180	0%	01-Aug-24	27-Jan-25	28-Mar-24	23-Sep-24	-126					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M/9 Remarks	2024			
											Jun 79	Jul 80	Aug 81	Sep 82
Insulation														
06-TPU-5-1010	PFab 1-Line 5 - Insulation	822	237	71.17%	04-Jun-22 A	21-Feb-25	28-Feb-24	21-Oct-24	-123					
PFab 1 - Line 6														
E&I Installation														
Electrical														
06-TPU-6-1270	PFab 1-Line 6 - Electrical Cable Pulling and Termination	180	180	0%	15-Aug-24	10-Feb-25	11-Apr-24	07-Oct-24	-126					
06-TPU-6-1280	PFab 1-Line 6 - Electrical Equipment Installation	180	180	0%	01-Aug-24*	27-Jan-25	28-Mar-24	23-Sep-24	-126					
Instrument														
06-TPU-6-1300	PFab 1-Line 6 - Instrument Cable Pulling and Termination	180	180	0%	15-Aug-24	10-Feb-25	11-Apr-24	07-Oct-24	-126					
06-TPU-6-1310	PFab 1-Line 6 - Instrument Equipment Installation	180	180	0%	01-Aug-24	27-Jan-25	28-Mar-24	23-Sep-24	-126					
06-TPU-6-1320	PFab 1-Line 6 - Instrument Tubing Installation	180	180	0%	01-Aug-24	27-Jan-25	28-Mar-24	23-Sep-24	-126					
Insulation														
06-TPU-6-1010	PFab 1-Line 6 - Insulation	761	236	68.99%	08-Jul-22 A	20-Feb-25	21-Feb-24	13-Oct-24	-130					
Fabrication of Module (FGC)														
PFab 2 - Line 1														
E&I Installation														
Electrical														
06-FGC-1-1250	PFab 2-Line 1 - Electrical Cable Pulling and Termination	120	8	93.33%	18-Sep-23 A	07-Jul-24	02-Aug-24	09-Aug-24	33					
06-FGC-1-1260	PFab 2-Line 1 - Electrical Equipment Installation	120	8	93.33%	04-Aug-23 A	07-Jul-24	31-Jul-24	07-Aug-24	31					
Instrument														
06-FGC-1-1280	PFab 2-Line 1 - Instrument Cable Pulling and Termination	120	10	91.67%	01-Oct-23 A	09-Jul-24	31-Jul-24	09-Aug-24	31					
06-FGC-1-1290	PFab 2-Line 1 - Instrument Equipment Installation	120	8	93.33%	05-Nov-23 A	07-Jul-24	31-Jul-24	07-Aug-24	31					
06-FGC-1-1300	PFab 2-Line 1 - Instrument Tubing Installation	120	8	93.33%	01-Oct-23 A	07-Jul-24	31-Jul-24	07-Aug-24	31					
Insulation														
06-FGC-1-1130	PFab 2-Line 1 - Insulation	666	78	88.29%	25-May-22 A	15-Sep-24	15-Jul-24	30-Sep-24	15					
Precommissioning														
06-FGC-1-1190	PFab 2-Line 1 - Pre-commissioning	78	78	0%	30-Jun-24	15-Sep-24	15-Jul-24	30-Sep-24	15	Change Lag from Predecessor 06-FGC-1-1130 FF30 to FF0; Update Duration from 90 to 78				
PFab 2 - Line 2														
E&I Installation														
Electrical														
06-FGC-2-1250	PFab 2-Line 2 - Electrical Cable Pulling and Termination	120	31	74.17%	18-Oct-23 A	30-Jul-24	10-Jul-24	09-Aug-24	10					
06-FGC-2-1260	PFab 2-Line 2 - Electrical Equipment Installation	59	16	72.88%	06-Jan-24 A	15-Jul-24	10-Jul-24	25-Jul-24	10					
Instrument														
06-FGC-2-1280	PFab 2-Line 2 - Instrument Cable Pulling and Termination	120	31	74.17%	01-Nov-23 A	30-Jul-24	10-Jul-24	09-Aug-24	10					
06-FGC-2-1290	PFab 2-Line 2 - Instrument Equipment Installation	112	16	85.71%	06-Jan-24 A	15-Jul-24	10-Jul-24	25-Jul-24	10					
06-FGC-2-1300	PFab 2-Line 2 - Instrument Tubing Installation	112	16	85.71%	06-Jan-24 A	15-Jul-24	10-Jul-24	25-Jul-24	10					
Insulation														
06-FGC-2-1010	PFab 2-Line 2 - Insulation	405	93	77.04%	10-Feb-23 A	30-Sep-24	30-Jun-24	30-Sep-24	0					
Precommissioning														
06-FGC-2-1020	PFab 2-Line 2 - Pre-commissioning	90	90	0%	03-Jul-24	30-Sep-24	03-Jul-24	30-Sep-24	0	Change Lag from Predecessor 06-FGC-2-1010 FF30 to FF0				
PFab 2 - Line 3														
E&I Installation														
Electrical														
06-FGC-3-1250	PFab 2-Line 3 - Electrical Cable Pulling and Termination	180	164	8.89%	27-May-24 A	31-Dec-24	06-Mar-24	06-Sep-24	-116	Update Actual Start Date: Change Lag from Predecessor 06-FGC-3-1260 SS25 to				
06-FGC-3-1260	PFab 2-Line 3 - Electrical Equipment Installation	180	180	0%	30-Jun-24*	26-Dec-24	06-Mar-24	02-Sep-24	-116					
Instrument														
06-FGC-3-1280	PFab 2-Line 3 - Instrument Cable Pulling and Termination	180	164	8.89%	27-May-24 A	31-Dec-24	27-Mar-24	06-Sep-24	-116	Update Actual Start Date: Change Lag from Predecessors 06-FGC-3-1290 & 06-FGC-3-1300 SS25 to SS21				
06-FGC-3-1290	PFab 2-Line 3 - Instrument Equipment Installation	180	180	0%	30-Jun-24	26-Dec-24	06-Mar-24	02-Sep-24	-116					
06-FGC-3-1300	PFab 2-Line 3 - Instrument Tubing Installation	180	180	0%	30-Jun-24	26-Dec-24	06-Mar-24	02-Sep-24	-116					
PFab 2 - Line 4														
E&I Installation														
Electrical														
06-FGC-4-1250	PFab 2-Line 4 - Electrical Cable Pulling and Termination	180	180	0%	05-Jul-24	31-Dec-24	11-Mar-24	06-Sep-24	-116	Change Lag from Predecessor 06-FGC-4-1260 SS25 to SS5				
06-FGC-4-1260	PFab 2-Line 4 - Electrical Equipment Installation	180	180	0%	30-Jun-24*	26-Dec-24	06-Mar-24	01-Sep-24	-116					
Instrument														
06-FGC-4-1280	PFab 2-Line 4 - Instrument Cable Pulling and Termination	180	180	0%	05-Jul-24	31-Dec-24	11-Mar-24	06-Sep-24	-116	Change Lag from Predecessor 06-FGC-4-1290 & 06-FGC-4-1300 SS25 to SS5				
06-FGC-4-1290	PFab 2-Line 4 - Instrument Equipment Installation	180	180	0%	30-Jun-24	26-Dec-24	06-Mar-24	01-Sep-24	-116					
06-FGC-4-1300	PFab 2-Line 4 - Instrument Tubing Installation	180	180	0%	30-Jun-24	26-Dec-24	06-Mar-24	01-Sep-24	-116					
PFab 2 - Line 5														
E&I Installation														
Electrical														
06-FGC-5-1250	PFab 2-Line 5 - Electrical Cable Pulling and Termination	180	180	0%	15-Aug-24	10-Feb-25	11-Apr-24	07-Oct-24	-126					
06-FGC-5-1260	PFab 2-Line 5 - Electrical Equipment Installation	180	180	0%	01-Aug-24*	27-Jan-25	28-Mar-24	23-Sep-24	-126					
Instrument														
06-FGC-5-1280	PFab 2-Line 5 - Instrument Cable Pulling and Termination	180	180	0%	15-Aug-24	10-Feb-25	11-Apr-24	07-Oct-24	-126					
06-FGC-5-1290	PFab 2-Line 5 - Instrument Equipment Installation	180	180	0%	01-Aug-24	27-Jan-25	28-Mar-24	23-Sep-24	-126					
06-FGC-5-1300	PFab 2-Line 5 - Instrument Tubing Installation	180	180	0%	01-Aug-24	27-Jan-25	28-Mar-24	23-Sep-24	-126					
Insulation														
06-FGC-5-1200	PFab 2-Line 5 - Insulation	736	237	67.8%	30-Jun-22 A	21-Feb-25	28-Feb-24	21-Oct-24	-123					
PFab 2 - Line 6														
E&I Installation														
Electrical														
06-FGC-6-1250	PFab 2-Line 6 - Electrical Cable Pulling and Termination	180	180	0%	01-Aug-24	10-Feb-25	24-Mar-24	07-Oct-24	-126					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M/9 Remarks	2024			
											Jun 79	Jul 80	Aug 81	Sep 82
E&I Installation														
Electrical														
06-FGC-6-1260	PFab 2-Line 6 - Electrical Cable Pulling and Termination	180	180	0%	15-Aug-24	10-Feb-25	11-Apr-24	07-Oct-24	-126					
06-FGC-6-1270	PFab 2-Line 6 - Electrical Equipment Installation	180	180	0%	01-Aug-24*	27-Jan-25	24-Mar-24	19-Sep-24	-130					
Instrument														
06-FGC-6-1290	PFab 2-Line 6 - Instrument Cable Pulling and Termination	180	180	0%	15-Aug-24	10-Feb-25	07-Apr-24	03-Oct-24	-130					
06-FGC-6-1300	PFab 2-Line 6 - Instrument Equipment Installation	180	180	0%	01-Aug-24	27-Jan-25	24-Mar-24	19-Sep-24	-130					
06-FGC-6-1310	PFab 2-Line 6 - Instrument Tubing Installation	180	180	0%	01-Aug-24	27-Jan-25	24-Mar-24	19-Sep-24	-130					
Off-site Fabrication of Turbine Modules														
Fabrication of Module (Power Island)														
Turbine Module 2														
06-4280(6)	Turbine Module 2 - Delivery	11	11	0%	05-Aug-24	15-Aug-24	01-Feb-24	11-Feb-24	-186	Update Duration from 29 to 11			Turbine Module 2 - Delivery	
Turbine Module 3														
06-4480(6)	Turbine Module 3 - Delivery	11	11	0%	05-Aug-24	15-Aug-24	01-Feb-24	11-Feb-24	-186	Update Duration from 29 to 11			Turbine Module 3 - Delivery	
Procurement for ACC Units														
06-1150	Factory Acceptance Test (FAT) for ACC-3	16	47	0%	30-Mar-24 A	15-Aug-24	27-Dec-23	11-Feb-24	-186	Remove Actual Finish Date; Remove Lag to Successor FS18 to F50			Factory Acceptance Test (FAT) for ACC-3	
06-1160	Delivery to Site ACC-1	11	3	72.73%	06-Dec-23 A	02-Jul-24	18-Feb-24	20-Feb-24	-133	Remove Actual Finish Date			Delivery to Site ACC-1	
06-1170	Delivery to Site ACC-2	31	31	0%	07-Jul-24	06-Aug-24	21-Jan-24	20-Feb-24	-168	Remove Actual Start and Actual Finish Date; Update Duration from 19 to 31			Delivery to Site ACC-2	
06-1190	Delivery to Site ACC-3	31	31	0%	16-Aug-24	15-Sep-24	12-Feb-24	13-Mar-24	-186	Update Duration from 21 to 31			Delivery to Site ACC-3	
Procurement for CCCW Building Equipment														
06-1420-1(1)	Delivery to Site	38	47	50%	09-Apr-24 A	15-Aug-24	20-Apr-24	05-Jun-24	-71	Remove Actual Finish Date			Delivery to Site	
Procurement for Mechanical Treatment Plant Building Plant Equipment														
06-1180	Delivery to Site	61	32	47.54%	01-May-24 A	31-Jul-24	06-May-24	06-Jun-24	-55				Delivery to Site	
Procurement for Wastewater Treatment Plant Equipment														
06-1200-1(1)	Mechanical Equipment Procurement (Incl. FAT)	210	32	84.76%	01-Sep-22 A	31-Jul-24	12-Feb-24	14-Mar-24	-139	Remove Actual Finish Date			Mechanical Equipment Procurement (Incl. FAT)	
06-1200-2(1)	Pipe Material Procurement (Incl. FAT)	210	32	84.76%	01-Sep-22 A	31-Jul-24	12-Feb-24	14-Mar-24	-139	Remove Actual Finish Date			Pipe Material Procurement (Incl. FAT)	
06-1200-3(1)	Electrical and Instrumentation Material Procurement (Incl. FAT)	210	32	84.76%	01-Sep-22 A	31-Jul-24	12-Feb-24	14-Mar-24	-139	Remove Actual Finish Date			Electrical and Instrumentation Material Procurement (Incl. FAT)	
06-1220	Delivery to Site	90	31	65.56%	15-Jan-24 A	14-Aug-24	27-Feb-24	28-Mar-24	-139	Change Lag from Predecessors 06-1200-1(1), 06-1200-2(1), 06-1200-3(1) from 26 to 14			Delivery to Site	
Procurement for Desal & Demin Plant Equipment														
06-1240-3(1)	Electrical and Instrumentation Material Procurement (Incl. FAT)	60	31	48.33%	01-Sep-22 A	30-Jul-24	02-Apr-24	02-May-24	-89				Electrical and Instrumentation Material Procurement (Incl. FAT)	
06-1260	Delivery to Site	55	47	14.55%	15-Feb-24 A	15-Aug-24	17-Mar-24	02-May-24	-105				Delivery to Site	
Procurement for HV Transformers and Associated Equipment														
Procurement of IS Limiter														
06-1270(7)	IS Limiter Design Approval	4	26	0%	01-Jan-23 A	25-Jul-24	25-Mar-24	19-Apr-24	-97				IS Limiter Design Approval	
06-1280(7)	Manufacturing of IS Limiter	90	33	63.33%	31-Dec-23 A	02-Aug-24	17-Mar-24	19-Apr-24	-104				Manufacturing of IS Limiter	
06-1290(7)	Factory Acceptance Test (FAT)	15	15	0%	02-Aug-24	17-Aug-24	20-Apr-24	04-May-24	-104				Factory Acceptance Test (FAT)	
06-1300(7)	Delivery to Site	15	15	0%	17-Aug-24	01-Sep-24	05-May-24	19-May-24	-104				Delivery to Site	
Procurement for Control SCADA Systems														
06-1340	Delivery to Site	21	21	0%	01-Jul-24	21-Jul-24	30-Mar-24	19-Apr-24	-93	Remove Actual Start Date; Update Duration from 31 to 21			Delivery to Site	
Procurement for Onshore Crane at Berth														
06-1350	Supplier Submission and Approval	60	2	96.67%	04-Dec-22 A	01-Jul-24	04-Mar-24	05-Mar-24	-118				Supplier Submission and Approval	
06-1360	Material & Equipment Procurement	180	118	34.44%	01-Apr-24 A	27-Oct-24	06-Mar-24	01-Jul-24	-118					
Procurement and Off-site Fabrication of Pipe Bridges (Incl. Piping)														
Fabrication of Pipe Bridge B														
Pipe bridge B1 & B2 on the Roof of Turbine Hall														
06-5395(M78)	Pipe bridge B2 on the Roof of Turbine Hall Delivery	15	15	0%	30-Jun-24*	14-Jul-24	03-Mar-24	17-Mar-24	-119				Pipe bridge B2 on the Roof of Turbine Hall Delivery	
Fabrication of Pipe Bridge C														
Pipe Bridge C between Turbine Hall & ACC -3														
06-5530(6)	Pipe Bridge C - ACC1 to 3 Delivery	14	14	0%	02-Jul-24	15-Jul-24	03-Apr-24	16-Apr-24	-90	Remove Actual Start and Finish Date; Update Duration from 16 to 14			Pipe Bridge C - ACC1 to 3 Delivery	
Procurement for Weighbridge System														
06-2240(1)	Delivery to Site (EIAC Equipment)	76	76	0%	17-Jul-24	30-Sep-24	05-Apr-24	19-Jun-24	-103					
Procurement for Truck Wash System														
06-2290(1)	Material Submission and Approval	60	60	0%	30-Jun-24	28-Aug-24	31-Mar-24	29-May-24	-91				Material Submission and Approval	
06-2300(1)	Material & Equipment Procurement	90	90	0%	29-Aug-24	26-Nov-24	30-May-24	27-Aug-24	-91					
Procurement for Curtain Wall Materials														
06-8200(6D)	Material Submission and Approval	60	29	51.67%	30-Apr-24 A	28-Jul-24	06-Mar-24	03-Apr-24	-116				Material Submission and Approval	
06-8210(6D)	Material & Equipment Procurement	120	120	0%	29-Jul-24	25-Nov-24	04-Apr-24	01-Aug-24	-116					
06-8220(6D)	Factory Acceptance Test (FAT)	120	120	0%	28-Aug-24	25-Dec-24	04-May-24	31-Aug-24	-116					
06-8230(6D)	Delivery to Site	120	120	0%	27-Sep-24	24-Jan-25	03-Jun-24	30-Sep-24	-116					
Off-site Precasting of Facade Panels														
06-8040(6D)	Procurement of Precast Concrete Wall Panel Moulding & Fabrication	205	7	96.59%	14-Feb-23 A	06-Jul-24	07-Jan-24	13-Jan-24	-175				Procurement of Precast Concrete Wall Panel Moulding & Fabrication	
IWMF Substation														
06-8070(6D)	Precasting of Concrete Panels	60	60	0%	06-Jul-24	04-Sep-24	19-Jun-24	17-Aug-24	-18				Precasting of Concrete Panels	
06-8080(6D)	Factory Acceptance Test (FAT)	60	60	0%	05-Aug-24	04-Oct-24	19-Jul-24	16-Sep-24	-18					
Elevated Drive Way														
06-8100	Precasting of Concrete Panels	60	60	0%	06-Jul-24	04-Sep-24	13-Feb-24	12-Apr-24	-145				Precasting of Concrete Panels	
06-8110	Factory Acceptance Test (FAT)	60	60	0%	05-Aug-24	04-Oct-24	14-Mar-24	12-May-24	-145					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M/9 Remarks	2024			
											Jun 79	Jul 80	Aug 81	Sep 82
Turbine Hall														
06-8130	Precasting of Concrete Panels	90	90	0%	06-Jul-24	04-Oct-24	14-Jan-24	12-Apr-24	-175					
06-8140	Factory Acceptance Test (FAT)	45	45	0%	06-Jul-24	20-Aug-24	14-Jan-24	27-Feb-24	-175					
06-8150	Delivery to Site	45	45	0%	05-Aug-24	19-Sep-24	13-Feb-24	28-Mar-24	-175					
06-8160	Delivery to Site	30	30	0%	04-Sep-24	04-Oct-24	14-Mar-24	12-Apr-24	-175					
Process Building														
06-8160	Precasting of Concrete Panels	90	90	0%	06-Jul-24	04-Oct-24	14-Jan-24	12-Apr-24	-175					
06-8170	Factory Acceptance Test (FAT)	60	60	0%	06-Jul-24	04-Sep-24	14-Jan-24	13-Mar-24	-175					
06-8180	Delivery to Site	60	60	0%	21-Jul-24	19-Sep-24	29-Jan-24	28-Mar-24	-175					
06-8180	Delivery to Site	30	30	0%	04-Sep-24	04-Oct-24	14-Mar-24	12-Apr-24	-175					
Mechanical Treatment Plant														
06-8190	Precasting of Concrete Panels	90	90	0%	06-Jul-24	04-Oct-24	10-Mar-24	07-Jun-24	-119					
06-8200	Factory Acceptance Test (FAT)	60	60	0%	06-Jul-24	04-Sep-24	10-Mar-24	08-May-24	-119					
06-8200	Factory Acceptance Test (FAT)	60	60	0%	05-Aug-24	04-Oct-24	09-Apr-24	07-Jun-24	-119					
Administration Building														
06-8250	Precasting of Concrete Panels	90	90	0%	06-Jul-24	04-Oct-24	21-Jan-24	19-Apr-24	-168					
06-8260	Factory Acceptance Test (FAT)	60	60	0%	06-Jul-24	04-Sep-24	21-Jan-24	20-Mar-24	-168					
06-8260	Factory Acceptance Test (FAT)	60	60	0%	05-Aug-24	04-Oct-24	20-Feb-24	19-Apr-24	-168					
Chimney														
06-8280	Steel Claddings Fabrication	120	120	0%	06-Jul-24	03-Nov-24	24-Nov-24	23-Mar-25	140					
06-8290	Factory Acceptance Test (FAT)	90	90	0%	06-Jul-24	04-Oct-24	24-Nov-24	21-Feb-25	140					
06-8290	Factory Acceptance Test (FAT)	60	60	0%	04-Sep-24	03-Nov-24	23-Jan-25	23-Mar-25	140					
Environmental Works														
Baseline Air Quality Monitoring Works														
07-1220	Carry out baseline Air Quality monitoring at Portion 3 (Alternative Location)	365	245	32.88%	01-Feb-24 A	01-Mar-25	19-Apr-24	19-Dec-24	-72					
07-1240	Carry out baseline Air Quality monitoring at Portion 5	365	245	32.88%	01-Feb-24 A	01-Mar-25	19-Apr-24	19-Dec-24	-72					
Maritime Works														
Marine Construction														
Phase I - Construction of Perimeter Seawalls														
Seawall and Berth at DCM Area														
Seawall Structural Works														
08-1115(3)	Caisson infill, Solid ballast, toe protection, precast concrete blocks ...etc Laying	1874	200	95.18%	30-Nov-19 A	23-Jan-25	01-Mar-24	21-Jun-25	149					
Remain Works														
08-1120	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall A	1874	200	78%	30-Nov-19 A	15-Jan-25	11-Mar-24	21-Sep-24	-116					
08-1120-1(6)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall B	1874	200	94.32%	10-Oct-21 A	15-Jan-25	11-Mar-24	21-Sep-24	-116					
08-1120-2(M55)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall B No. C1 & C2 (Caisson A2 & A3)	220	48	67.75%	10-Oct-21 A	17-Aug-24	06-Apr-24	24-May-24	-84					
08-1120-4(M55)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall B No. C73 & C734	220	12	52.51%	10-Oct-21 A	12-Jul-24	12-May-24	24-May-24	-48					
08-1320(6)	Construction of Rear Wall Buttress & Panel for Seawall A	60	19	31.67%	28-Jun-23 A	19-Jul-24	22-Mar-24	10-Apr-24	-99					
08-1320(6)	Construction of Rear Wall Buttress & Panel for Seawall A	60	28	52.51%	01-Dec-23 A	28-Jul-24	11-Mar-24	08-Apr-24	-110					
08-1320(6)	Construction of Rear Wall Buttress & Panel for Seawall A	180	180	0%	19-Jul-24	15-Jan-25	26-Mar-24	21-Sep-24	-116					
Seawall at Dredging Area														
Remain Works														
08-1170	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level (Bay 1 to Bay 8)	160	12	92.5%	11-Jul-22 A	11-Jul-24	10-Jun-25	21-Jun-25	345					
Phase II - Reclamation, Breakwater and Berth Construction														
Reclamation														
Reclamation Works														
Surcharge Filling														
08-3060-2(M57)	Fill up +7.5 to +15mPD at West Edge Area (Area 7B2) (30,700m3 @ 2500m3/d)	68	68	0%	30-Jun-24	05-Sep-24	01-Mar-24	07-May-24	-121					
08-3060-2(M57)	Fill up +7.5 to +15mPD at West Edge Area (Area 7B2) (30,700m3 @ 2500m3/d)	5	5	0%	30-Jun-24	04-Jul-24	01-Mar-24	05-Mar-24	-121					
Surcharge Period														
08-3120-3(M57)	Loading @ +12mPD at West Edge Area (Area 7B2)	60	60	0%	05-Jul-24	02-Sep-24	06-Mar-24	04-May-24	-121					
Surcharge Removal														
08-3200-3(M57)	Remove Surcharge at West Edge Area (Area 7B2) (30,700m3 @ 4000m3/d)	3	3	0%	03-Sep-24	05-Sep-24	05-May-24	07-May-24	-121					
08-3200-3(M57)	Remove Surcharge at West Edge Area (Area 7B2) (30,700m3 @ 4000m3/d)	3	3	0%	03-Sep-24	05-Sep-24	05-May-24	07-May-24	-121					
Breakwater														
Remain Works														
08-1310(7)	Breakwater Profile Barrier and Pavement Road	120	120	0%	26-Sep-24	23-Jan-25	22-Feb-25	21-Jun-25	149					
Seawall and Berth at Marine Access														
Remain Works														
08-1330(2)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level	30	30	0%	30-Jun-24	29-Jul-24	25-Apr-24	24-May-24	-66					
Seawater Intake Structure														
08-2400(6D)	Construction of Seawater Intake	90	11	87.78%	22-Mar-23 A	10-Jul-24	06-Mar-24	16-Mar-24	-116					
Fire Boat Access														
08-2500(6D)	Construction of Fire Boat Access	120	120	0%	19-Jul-24	16-Nov-24	11-Apr-24	08-Aug-24	-99					
Mooring Dolphins														
09-4000(6G)	Mooring Dolphins Piling Works	90	90	0%	29-Aug-24*	26-Nov-24	14-May-24	11-Aug-24	-107					
Foundation Works														
Sky Deck Foundation														
Sky Deck Pile Caps Construction														
09-2730(M62)	Excavation to Pile Cap Formation	429	128	0%	05-Aug-23 A	04-Nov-24	27-Dec-23	19-Jun-24	-138					
09-2740(M62)	Pile Cut-off & Capping Plate (2 Welders @ 2nr/d)	58	58	0%	30-Jun-24	26-Aug-24	27-Dec-23	22-Feb-24	-186					
09-2750(M62)	Pile Caps Construction	21	21	0%	07-Jul-24	27-Jul-24	03-Jan-24	23-Jan-24	-186					
09-2750(M62)	Pile Caps Construction	30	30	0%	28-Jul-24	26-Aug-24	24-Jan-24	22-Feb-24	-186					
Process Building - Waste Bunker & Tipping Hall Bld Foundation														
Process Building Pile Cap Construction														
Pile Cap Stage 3 (Module 3 Between Grid PB22 to PB32)														
Process Building (Module 3) WWTP														
09-1260	Pile Caps and Raft Foundation Construction (60m x 24m 4set@100m2/7day)	26	2	92.12%	05-Aug-23 A	02-Jul-24	24-Feb-24	26-Feb-24	-126					
09-1260	Pile Caps and Raft Foundation Construction (60m x 24m 4set@100m2/7day)	26	2	92.12%	05-Aug-23 A	02-Jul-24	24-Feb-24	26-Feb-24	-126					
ACC Equipment Foundation														
ACC Pile Cap Construction														
09-1710-3(M78)	Tie Beams Construction (Module 2 & 3 @+6.5mPD) Grid ACA-ACD, AC4-AC6	75	75	0%	22-Aug-24	04-Nov-24	26-Feb-24	10-May-24	-178					
09-1720-1(M58)	On-grade Slab Construction Grid ACA-ACG, AC3-AC4	30	30	0%	22-Aug-24	20-Sep-24	26-Feb-24	26-Mar-24	-178					
09-1720-1(M58)	On-grade Slab Construction Grid ACA-ACG, AC3-AC4	45	45	0%	21-Sep-24	04-Nov-24	27-Mar-24	10-May-24	-178					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M79 Remarks	2024			
											Jun 79	Jul 80	Aug 81	Sep 82
Mechanical Treatment Plant & Water Treatment Plant Bld Foundation														
		78	12		22-Jan-24	11-Jul-24	11-Mar-24	23-Mar-24	-111					
Mechanical Treatment Plant & Water Treatment Plant Bld Pile Cap Construction														
		78	12		22-Jan-24	11-Jul-24	11-Mar-24	23-Mar-24	-111					
Mechanical Treatment Plant Pile Cap Construction														
09-1920	Excavation to Pile Cap Formation	39	6	85.57%	22-Jan-24	05-Jul-24	17-Mar-24	23-Mar-24	-104					
09-1930	Pile Cut-off & Capping Plate (410mrs, @20/d)	21	3	85%	01-Feb-24	05-Jul-24	20-Mar-24	23-Mar-24	-104					
09-1940	Pile Caps Construction	60	12	80%	21-Mar-24	11-Jul-24	11-Mar-24	23-Mar-24	-111					
Elevated Drive Way and Associated Structures Foundation														
		21	6		30-Dec-23	06-Jul-24	10-Mar-24	16-Mar-24	-112					
Elevated Drive Way Pile Cap Construction														
		21	6		30-Dec-23	06-Jul-24	10-Mar-24	16-Mar-24	-112					
Elevated Drive Way RSU to RSAF														
09-2730(M57)	Pile Caps Construction	21	6	71.35%	30-Dec-23	06-Jul-24	10-Mar-24	16-Mar-24	-112					
Reception Pavilion Foundation														
09-2100	Formation, Compaction & Raft Foundation Construction	30	30	0%	12-Aug-24	11-Sep-24	24-Apr-24	23-May-24	-110					
Weighbridge Foundation														
09-2710(6F)	Excavation & Construction of Weighbridge Bays and Cast-in bolts	45	45	0%	01-Sep-24	15-Oct-24	06-May-24	19-Jun-24	-118					
Heavy Load Access														
Demolition														
09-3040(6D)	Removal of Sub Base & Road Base & Foundation Works (Stage 3)	3	3	0%	23-Aug-24	25-Aug-24	24-Mar-24	26-Mar-24	-152					
Superstructure Works														
		637	210		21-Aug-23	25-Jan-25	27-Dec-23	10-Oct-24	-107					
Administration & Viewing Gallery Bld Structure														
10-1010	Column & Wall to +11.5mPD	21	20	5%	28-Apr-24	19-Jul-24	26-Jan-24	14-Feb-24	-156					
10-1020	Beam & Slab to +11.5mPD	21	21	0%	19-Jul-24	09-Aug-24	15-Feb-24	06-Mar-24	-156					
10-1030	Column & Wall to +17.0mPD	21	21	0%	09-Aug-24	30-Aug-24	07-Mar-24	27-Mar-24	-156					
10-1040	Beam & Slab to +17.0mPD	21	21	0%	30-Aug-24	20-Sep-24	28-Mar-24	17-Apr-24	-156					
10-1050	Column & Wall to +22.5mPD	21	21	0%	20-Sep-24	11-Oct-24	18-Apr-24	08-May-24	-156					
Sky Deck Structure														
10-2310 (M55)	Construction of RC Column (16nr, 0.9m Dia x 11m, 3 pours @ 5d/pour with 4 formwork sets)	60	60	0%	27-Aug-24	25-Oct-24	23-Feb-24	22-Apr-24	-186					
Process Building - Waste Bunker & Tipping Hall Bld Structure														
Waste & Ash Bunker Bld Structure														
		220	129		07-Mar-24	05-Nov-24	28-Dec-23	28-Jul-24	-100					
Process Building (Module 1) Waste & Ash Bunker Bld Structure														
10-1190	Column & Wall to +53.7mPD	21	18	15%	30-May-24	17-Jul-24	30-Dec-23	16-Jan-24	-183	Update Actual Start Date				
Process Building (Module 2) Waste & Ash Bunker Bld Structure														
10-1260	Column & Wall to +33.5mPD	30	17	45%	21-Apr-24	16-Jul-24	06-Jan-24	22-Jan-24	-176					
10-1280	Beam & Slab to +33.5mPD	30	26	15%	24-May-24	25-Jul-24	28-Dec-23	22-Jan-24	-185	Change Relationship from Predecessor 10-1260 from FSO to FFO				
10-1290	Column, Wall & Beam to +41.0mPD	21	21	0%	25-Jul-24	15-Aug-24	23-Jan-24	12-Feb-24	-185					
10-1300	Column & Wall to +53.7mPD	21	21	0%	15-Aug-24	05-Sep-24	13-Feb-24	04-Mar-24	-185					
Process Building (Module 3) Waste & Ash Bunker Bld Structure														
10-1340	Column & Wall to +20.0mPD (Ash Bunker)	14	1	90%	07-Mar-24	01-Jul-24	03-Feb-24	04-Feb-24	-148					
10-1360	Beam & Slab to +20.0mPD (Ash Bunker)	10	1	90%	17-Apr-24	30-Jun-24	03-Feb-24	03-Feb-24	-148					
10-1370	Column & Wall to +33.5mPD	18	18	0%	01-Jul-24	18-Jul-24	04-Feb-24	21-Feb-24	-148					
10-1390	Beam & Slab to +33.5mPD	18	18	0%	19-Jul-24	05-Aug-24	22-Feb-24	10-Mar-24	-148					
10-1400	Column, Wall & Beam to +41.0mPD	21	21	0%	06-Aug-24	26-Aug-24	11-Mar-24	31-Mar-24	-148	Delete Successor Activity ID 13-1008-2(7) FST4				
10-1410	Column & Wall to +53.7mPD	21	21	0%	27-Aug-24	16-Sep-24	01-Apr-24	21-Apr-24	-148					
Process Building Waste & Ash Bunker Bld Structural Steel Roof														
10-2080	Structural Steel Roof Erection	90	90	0%	07-Aug-24	05-Nov-24	30-Apr-24	28-Jul-24	-100					
10-2330 (M63)	Facade Structural Frame Installation at Module 1	60	60	0%	17-Jul-24	15-Sep-24	26-May-24	24-Jul-24	-53					
10-2340 (M63)	Facade Structural Frame Installation at Module 2	60	60	0%	05-Sep-24	04-Nov-24	08-Mar-24	06-May-24	-182					
10-2350 (M63)	Facade Structural Frame Installation at Module 3	60	60	0%	03-Sep-24	01-Nov-24	08-Apr-24	06-Jun-24	-148					
Process Building Waste & Ash Bunker Bld Structure Between Bunker 1 and 2														
10-2370 (M78)	Beam & Slab to +33.5mPD Grid Line PBG to PBJ	21	13	40%	01-May-24	12-Jul-24	28-Jan-24	09-Feb-24	-154	Update Actual Start Date				
10-2390 (M78)	Beam & Slab to +17.5mPD	14	14	0%	30-Jun-24	13-Jul-24	06-Jan-24	19-Jan-24	-176					
10-2400 (M78)	Beam & Slab to +27.28mPD	12	12	0%	14-Jul-24	25-Jul-24	20-Jan-24	31-Jan-24	-176					
10-2410 (M78)	Beam & Slab to +11.58mPD and +12.4mPD	11	11	0%	24-Jul-24	03-Aug-24	30-Jan-24	09-Feb-24	-176					
10-2420 (M78)	Beam & Slab to +33.5mPD Grid Line PBG to PBJ	9	9	0%	26-Jul-24	03-Aug-24	01-Feb-24	09-Feb-24	-176					
Process Building Waste & Ash Bunker Bld Structure Between Bunker 2 and 3														
10-2430 (M78)	Beam & Slab to +20.5mPD	14	13	5%	27-Jun-24	13-Jul-24	07-Feb-24	20-Feb-24	-143	Update Actual Start Date				
10-2440 (M78)	Beam & Slab to +33.5mPD Grid Line PBG to PBJ	21	21	0%	13-Jul-24	03-Aug-24	10-Mar-24	30-Mar-24	-125	Delete Successor Activity ID 13-1008-2(7) FSO				
10-2460 (M78)	Beam & Slab to +17.5mPD	14	14	0%	17-Jul-24	31-Jul-24	25-Feb-24	09-Mar-24	-143					
10-2470 (M78)	Beam & Slab to +27.28mPD	12	12	0%	31-Jul-24	12-Aug-24	10-Mar-24	21-Mar-24	-143					
10-2480 (M78)	Beam & Slab to +11.58mPD and +12.4mPD	11	11	0%	10-Aug-24	21-Aug-24	20-Mar-24	30-Mar-24	-143					
10-2490 (M78)	Beam & Slab to +33.5mPD Grid Line PBG to PBJ	9	9	0%	12-Aug-24	21-Aug-24	22-Mar-24	30-Mar-24	-143	Delete Successor Activity ID 13-1008-2(7) FSO				
Tipping Hall Bld Structure														
		87	37		12-Apr-24	06-Aug-24	24-Mar-24	08-Jun-24	-58					
Process Building (Module 2) Tipping Hall Bld Structure														
10-1510	Column & Wall to +27.28mPD	21	2	90%	12-Apr-24	02-Jul-24	24-Mar-24	26-Mar-24	-98					
10-1520	Beam & Slab to +27.28mPD	21	19	10%	27-May-24	20-Jul-24	26-Mar-24	13-Apr-24	-98					
Process Building (Module 3) WWTP & Tipping Hall Structure														
10-3070-5(7)	Column & Wall to +27.28mPD	21	21	0%	13-May-24	23-Jul-24	05-May-24	25-May-24	-58					
10-3070-6(7)	Beam & Slab to +27.28mPD	14	14	0%	23-Jul-24	06-Aug-24	26-May-24	08-Jun-24	-58					
Process Building - Boiler & Flue Gas Treatment Bld Structure														
		547	120		21-Aug-23	27-Oct-24	27-Dec-23	23-Jul-24	-96					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M/9 Remarks	2024			
											Jun 79	Jul 80	Aug 81	Sep 82
Steel Structure														
Boiler Building Steel Structure														
Process Building (Module 1) Steel Structure Erection														
10-1640	Roof Cladding Installation	60	23	60.95%	21-Aug-23 A	23-Jul-24	11-May-24	03-Jun-24	-49		Roof Cladding Installation			
Process Building (Module 2) Steel Structure Erection														
10-1680	Roof Cladding Installation	60	52	13.42%	25-Oct-23 A	20-Aug-24	13-Apr-24	03-Jun-24	-78		Roof Cladding Installation			
Process Building (Module 3) Process Building Steel Structure Erection														
10-1720	Roof Cladding Installation	60	38	36%	12-Dec-23 A	07-Aug-24	26-Apr-24	03-Jun-24	-64		Roof Cladding Installation			
Flue Gas Treatment Bld Steel Structure														
Process Building (Module 2) Steel Structure Erection														
10-1800	Roof Cladding Installation	30	11	65%	29-Nov-23 A	10-Jul-24	13-Jul-24	23-Jul-24	14		Roof Cladding Installation			
Process Building (Module 3) Steel Structure Erection														
10-1840	Roof Cladding Installation	30	11	65%	11-Apr-24 A	10-Jul-24	10-Apr-24	20-Apr-24	-81		Roof Cladding Installation			
Process Building Internal Partition Wall and Staircase														
10-1850	RC Partition and Staircase at Module 1	60	60	0%	30-Jun-24	28-Aug-24	27-Dec-23	24-Feb-24	-186		RC Partition and Staircase at Module 1			
10-1860	RC Partition and Staircase at Module 2	60	60	0%	29-Aug-24	27-Oct-24	12-Mar-24	10-May-24	-170					
Compressor & CCCW Bld Structure														
10-2210	Concrete Plinth & install anchor bolts @+15.0mPD	21	21	0%	30-Jun-24	20-Jul-24	22-Apr-24	12-May-24	-69		Concrete Plinth & install anchor bolts @+15.0mPD			
Chimney Structure														
10-2060	Chimney RC Structure (1st to 46th Pour) (from +60mPD @1.8m/d)	75	34	54.36%	26-Jan-24 A	03-Aug-24	16-Feb-24	21-Mar-24	-134		Chimney RC Structure (1st to 46th Pour) (from +60mPD @1.8m/d)			
Mechanical Treatment Plant Bld Structure														
10-2090	Ground Slab @+6.5mPD	21	13	40%	20-Mar-24 A	12-Jul-24	11-Mar-24	24-Mar-24	-111		Ground Slab @+6.5mPD			
10-2095	Column & Wall to +13.5mPD	21	16	26%	08-May-24 A	15-Jul-24	11-Mar-24	26-Mar-24	-111		Column & Wall to +13.5mPD			
10-2096	1/F Slab @+13.5mPD	21	21	0%	15-Jul-24	05-Aug-24	27-Mar-24	16-Apr-24	-111		1/F Slab @+13.5mPD			
10-2100	Column & Wall to +17.5mPD	21	21	0%	05-Aug-24	26-Aug-24	17-Apr-24	07-May-24	-111		Column & Wall to +17.5mPD			
10-2110	2/F Slab @+17.5mPD	21	21	0%	26-Aug-24	16-Sep-24	19-May-24	08-Jun-24	-100		2/F Slab @+17.5mPD			
10-2120	Column & Wall to +23.0mPD	21	21	0%	16-Sep-24	07-Oct-24	09-Jun-24	29-Jun-24	-100					
Water Treatment Plant Bld Structure														
10-2370(6F)	3/F Slab @+23.0mPD	21	6	71.43%	26-May-24 A	05-Jul-24	08-Mar-24	13-Mar-24	-114		3/F Slab @+23.0mPD			
10-2390(6F)	Parapet Wall	21	21	0%	06-Jul-24	26-Jul-24	14-Mar-24	03-Apr-24	-114		Parapet Wall			
Elevated Drive Way and Associated Structures														
Elevated Drive Way RSA to RSG (42.8m)														
10-2220(M57)	Wall & Column to +12.5mPD Mezzanine Level	30	30	0%	30-Jun-24	29-Jul-24	09-Mar-24	07-Apr-24	-113		Wall & Column to +12.5mPD Mezzanine Level			
10-2230(M57)	Beam & Slab to +12.5mPD Mezzanine Level	21	21	0%	30-Jul-24	19-Aug-24	08-Apr-24	28-Apr-24	-113		Beam & Slab to +12.5mPD Mezzanine Level			
10-2250(M57)	Wall & Column to +17.5 Ramp Level	30	30	0%	20-Aug-24	18-Sep-24	29-Apr-24	28-May-24	-113		Wall & Column to +17.5 Ramp Level			
10-2260(M57)	Beam & Slab to +17.5 Ramp Level	21	21	0%	19-Sep-24	09-Oct-24	29-May-24	18-Jun-24	-113					
Elevated Drive Way RSG to RSU (100m)														
10-2310(M57)	G/F Base Slab	30	15	50%	15-May-24 A	25-Aug-24	12-Mar-24	26-Mar-24	-152		G/F Base Slab			
10-2320(M57)	Wall & Column to +12.5mPD Mezzanine Level	21	21	0%	26-Aug-24	15-Sep-24	27-Mar-24	16-Apr-24	-152		Wall & Column to +12.5mPD Mezzanine Level			
10-2330(M57)	Beam & Slab to +12.5mPD Mezzanine Level	21	21	0%	16-Sep-24	06-Oct-24	17-Apr-24	07-May-24	-152					
Elevated Drive Way RSU to RSAF (99m)														
10-2360(M57)	G/F Base Slab	45	5	90%	15-Apr-24 A	06-Jul-24	12-Mar-24	16-Mar-24	-112		G/F Base Slab			
10-2370(M57)	Wall & Column to +13mPD Mezzanine Level	45	20	55%	20-Apr-24 A	21-Jul-24	18-Mar-24	07-Apr-24	-105		Wall & Column to +13mPD Mezzanine Level			
10-2380(M57)	Beam & Slab to +13mPD Mezzanine Level	30	21	30%	10-May-24 A	11-Aug-24	08-Apr-24	28-Apr-24	-105		Beam & Slab to +13mPD Mezzanine Level			
10-2390(M57)	Wall & Column to +17.5 Ramp Level	30	21	30%	17-May-24 A	01-Sep-24	29-Apr-24	19-May-24	-105		Wall & Column to +17.5 Ramp Level			
10-2400(M57)	Beam & Slab to +17.5 Ramp Level	30	30	0%	20-May-24 A	01-Oct-24	20-May-24	18-Jun-24	-105					
Reception Pavilion Structure														
10-2280	Reception Pavilion RC Structure Construction	30	30	0%	11-Sep-24	11-Oct-24	24-May-24	22-Jun-24	-110					
Pipebridge Structure														
Pipe Bridge B														
10-2300-1(6D)	Erection of Pipe bridge B1 on the Roof of Turbine Hall	90	45	50%	03-Apr-24 A	12-Oct-24	03-Mar-24	15-Jun-24	-119		Erection of Pipe bridge B1 on the Roof of Turbine Hall			
10-2300-2(6H)	Erection of Pipe bridge B2 on the Roof of Turbine Hall	90	90	0%	15-Jul-24	12-Oct-24	18-Mar-24	15-Jun-24	-119					
Pipe Bridge C														
Connect to ACC 1														
10-2310(6)	Erection of Pipebridge C between Turbine Hall & ACC 1	3	3	0%	16-Jul-24	18-Jul-24	17-Apr-24	19-Apr-24	-90		Erection of Pipebridge C between Turbine Hall & ACC 1			
Connect to ACC 2														
10-2310-1(M63)	Erection of Pipebridge C between Turbine Hall & ACC 2	3	3	0%	17-Aug-24	19-Aug-24	05-May-24	07-May-24	-104		Erection of Pipebridge C between Turbine Hall & ACC 2			
Connect to ACC 3														
10-2310-2(M63)	Erection of Pipebridge C between Turbine Hall & ACC 3	3	3	0%	20-Aug-24	22-Aug-24	08-May-24	10-May-24	-104		Erection of Pipebridge C between Turbine Hall & ACC 3			
Vehicle Fuel Filling Station														
10-2450(6D)	Filling Station Structure Construction	45	45	0%	09-Sep-24	23-Oct-24	14-May-24	27-Jun-24	-118					
Vessel Offloading Point														
08-2420(7)	Vehicle Ferry Ramp Installation	120	120	0%	28-Sep-24	25-Jan-25	13-Jun-24	10-Oct-24	-107					
Weighbridge Kiosk														
08-2430(M79)	Construction of Weighbridge Kiosk	45	45	0%	01-Sep-24	15-Oct-24	06-May-24	19-Jun-24	-118	New Activity				
ACC Yard														
13-2000	Delivery and Erection of ACC Steel Structure & Steel Structure Support of Condensate Tank (Module 1)	90	45	50%	31-Mar-24 A	15-Aug-24	20-Feb-24	04-Apr-24	-133		Delivery and Erection of ACC Steel Structure & Steel Structure Support of Con			
13-2040	Delivery and Erection of ACC Steel Structure & Steel Structure Support of Condensate Tank (Module 2)	90	90	0%	22-Aug-24	19-Nov-24	20-Feb-24	19-May-24	-184					
13-2080	Delivery and Erection of ACC Steel Structure & Steel Structure Support of Condensate Tank (Module 3)	90	90	0%	14-Sep-24	12-Dec-24	12-Mar-24	09-Jun-24	-186	Change Lag from Predecessor 06-1190 from FS-1 to FS-2				
Architectural Builders Works & Finishes														
374 252 27-Sep-23 A 08-Mar-25 27-Dec-23 22-Apr-25 45														

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M/9 Remarks	2024			
											Jun 79	Jul 80	Aug 81	Sep 82
Process Building - Waste Bunker & Tipping Hall Bid ABWF Works														
11-1070	Metal Railings, Platforms, Gratings, Cable trench covers Installations	105	105	0%	30-Jun-24	12-Oct-24	27-Dec-23	09-Apr-24	-186	Change Duration from 115d to 105				
11-1080	Internal Wall and Floor Finishes	230	214	7%	20-Nov-23 A	29-Jan-25	20-Apr-24	19-Nov-24	-71					
11-1090	False ceiling and Raise Floor installation (in CCR)	45	45	0%	30-Jun-24	13-Aug-24	06-Mar-24	19-Apr-24	-116					
11-1100	External Finishes, Curtain Walls and Roof Waterproofing	90	87	3%	20-Feb-24 A	12-Nov-24	05-Jul-24	30-Sep-24	-42					
Process Building - Boiler & Flue Gas Bid ABWF Works														
11-1120	Metal Railings, Staircase, Platforms & Gratings Installations	200	200	0%	20-Aug-24	08-Mar-25	04-Jun-24	20-Dec-24	-78					
11-1130	Internal Wall and Floor Finishes	180	180	0%	30-Jun-24	26-Dec-24	17-Jan-24	14-Jul-24	-165					
11-1560(7)	Transformer Room 1 & 2 Blockwork and Finishes	30	30	0%	30-Jun-24*	29-Jul-24	27-Dec-23	25-Jan-24	-186					
11-1570(7)	Transformer Room 3 & 4 Blockwork and Finishes	30	30	0%	30-Jun-24	29-Jul-24	27-Dec-23	25-Jan-24	-186					
11-1580(7)	Transformer Room 5 & 6 Blockwork and Finishes	30	30	0%	16-Jul-24	14-Aug-24	12-Jan-24	10-Feb-24	-186	Change Lag from Predecessor 11-1570(7) from FS0 to FS14				
Turbine Hall Bid ABWF Works														
Electrical Bid ABWF Works														
11-1150	Door, Windows and Louvers Installation	90	90	0%	30-Jun-24	27-Sep-24	21-Mar-24	18-Jun-24	-101					
11-1160	Metal Railings, Platforms, Gratings, Cable trench covers Installations	90	86	5%	15-Apr-24 A	23-Sep-24	24-Apr-24	18-Jul-24	-67					
11-1170	Internal Wall and Floor Finishes	90	41	54%	09-Dec-23 A	10-Aug-24	07-Jun-24	18-Jul-24	-22					
11-1180	False ceiling and Raise Floor installation	90	90	0%	30-Jun-24	27-Sep-24	14-Mar-24	11-Jun-24	-108					
11-1190	External Finishes, Roof Waterproofing	90	90	0%	30-Jul-24	27-Oct-24	20-Apr-24	18-Jul-24	-101					
11-1540	Facade Panels Erection (167pcs. @8pcs/d)	23	23	0%	21-Aug-24	12-Sep-24	26-Jun-24	18-Jul-24	-56					
Turbine Hall ABWF Works														
11-1200	Door, Roller Shutter, Windows and Louvers Installation	60	60	0%	11-Sep-24	09-Nov-24	25-Mar-24	23-May-24	-170					
11-1210	Metal Railings, Platforms, Gratings, Cable trench covers Installations	90	90	0%	30-Jun-24	27-Sep-24	10-Feb-24	09-May-24	-141					
11-1220	Internal Wall and Floor Finishes for remain area	90	90	0%	30-Jun-24	27-Sep-24	12-May-24	09-Aug-24	-49					
11-1240	External Finishes, Curtain Walls and Roof Waterproofing	120	120	0%	12-Aug-24	09-Dec-24	24-Feb-24	22-Jun-24	-170					
11-1540-1(M63)	Facade Structural Frame Erection	52	52	0%	30-Jun-24	20-Aug-24	12-Jan-24	03-Mar-24	-170					
11-1550	Facade Panels Erection (207pcs. @4pcs/d)	51	51	0%	21-Aug-24	10-Oct-24	04-Mar-24	23-Apr-24	-170					
Compressor & CCCW Bid ABWF Works														
11-1250	Door, Roller Shutter, Windows and Louvers Installation	90	90	0%	30-Jun-24	27-Sep-24	06-May-24	03-Aug-24	-55					
11-1260	Metal Railings, Platforms, Gratings, Cable trench covers Installations	90	90	0%	30-Jul-24	27-Oct-24	06-May-24	03-Aug-24	-85					
11-1270	Internal Wall and Floor Finishes	90	90	0%	30-Jun-24	27-Sep-24	06-May-24	03-Aug-24	-55					
11-1280	False ceiling and Raise Floor installation	90	90	0%	30-Jun-24	27-Sep-24	06-May-24	03-Aug-24	-55					
11-1290	External Finishes and Roof Waterproofing	90	90	0%	30-Jun-24	27-Sep-24	06-Apr-24	04-Jul-24	-85					
Chimney ABWF Works														
10-2240	Erection of Steel Grating Platform	90	90	0%	03-Aug-24	01-Nov-24	22-Mar-24	19-Jun-24	-134					
11-1000	Installation of Metal Staircase, Railings	90	90	0%	02-Sep-24	01-Dec-24	16-Jul-24	13-Oct-24	-48					
Mechanical Treatment Plant & Water Treatment Plant Bid ABWF Works														
Mechanical Treatment Plant ABWF Works														
11-1310	Metal Railings, Platforms, Gratings, Cable trench covers Installations	120	120	0%	04-Sep-24	02-Jan-25	05-Sep-24	16-Jan-25	14					
11-1320	Internal Wall and Floor Finishes	120	120	0%	04-Sep-24	02-Jan-25	05-Sep-24	02-Jan-25	0					
Water Treatment Plant ABWF Works														
11-1600(7)	Door, Roller Shutter, Windows and Louvers Installation	90	90	0%	25-Aug-24	22-Nov-24	04-May-24	01-Aug-24	-113					
11-1610(7)	Metal Railings, Platforms, Gratings, Cable trench covers Installations	120	120	0%	30-Jun-24	27-Oct-24	28-Mar-24	25-Jul-24	-94					
11-1620(7)	Internal Wall and Floor Finishes	120	120	0%	29-Jul-24	25-Nov-24	04-Apr-24	01-Aug-24	-116					
11-1630(7)	External Finishes, and Roof Waterproofing	90	90	0%	26-Aug-24	23-Nov-24	04-May-24	01-Aug-24	-114					
11-1640(7)	Facade Structural Frame Erection	90	90	0%	06-Jul-24	03-Oct-24	15-Mar-24	12-Jun-24	-113					
11-1650(7)	Facade Panels Erection (272pcs. @8pcs/d)	80	80	0%	15-Aug-24	02-Nov-24	24-Apr-24	12-Jul-24	-113					
IWMF Substation ABWF Works														
11-1340	Door, Roller Shutter, Windows and Louvers Installation	60	58	3%	18-Dec-23 A	27-Aug-24	20-Aug-24	17-Oct-24	52					
11-1350	Metal Railings, Platforms, Gratings, Cable trench covers Installations	90	71	21%	27-Dec-23 A	09-Sep-24	10-Feb-25	22-Apr-25	226					
11-1360	Internal Wall and Floor Finishes	90	14	85%	27-Sep-23 A	13-Jul-24	25-Apr-24	08-May-24	-66					
11-1370	False ceiling and Raise Floor installation	90	54	40%	06-Dec-23 A	22-Aug-24	16-Mar-24	08-May-24	-106					
11-1380	External Finishes and Roof Waterproofing	86	73	15%	06-May-24 A	11-Sep-24	08-Feb-25	22-Apr-25	224					
11-1560-1(M63)	Facade Structural Frame Installation	64	64	0%	30-Jun-24	01-Sep-24	14-Aug-24	16-Oct-24	45					
Seawater Intake Chamber ABWF Works														
11-1670(7)	Floor, wall and ceiling finishes	30	30	0%	25-Jul-24	24-Aug-24	01-Apr-24	30-Apr-24	-116					
11-1680(7)	Steel platforms, metal covers, cat ladder and staircase	30	30	0%	24-Aug-24	23-Sep-24	01-May-24	30-May-24	-116					
11-1690(7)	Roller Shutter installation	30	30	0%	23-Sep-24	23-Oct-24	24-Mar-25	22-Apr-25	181					
Building Services Installation														
Administration & Viewing Gallery Bid BS Works														
12-1030	Electrical and Lighting System	150	150	0%	08-Sep-24	05-Feb-25	28-May-24	25-Oct-24	-103					
12-1040	CCTV & Surveillance System	150	150	0%	08-Sep-24	05-Feb-25	28-May-24	24-Oct-24	-104					
Process Building - Waste Bunker & Tipping Hall Bid BS Works														
12-1060	Plumbing & Drainage System	180	180	0%	30-Jul-24	25-Jan-25	24-Aug-24	19-Feb-25	25					
12-1070	MVAC & OCS System	120	120	0%	14-Aug-24	11-Dec-24	09-Jun-24	06-Oct-24	-66					
12-1080	Fire Service System (Waste Bunker and Tipping Hall)	180	180	0%	30-Jun-24	26-Dec-24	11-Apr-24	07-Oct-24	-80					
12-1090	Electrical and Lighting System	180	180	0%	30-Jun-24	26-Dec-24	29-Mar-24	24-Sep-24	-93					
12-1100	Security, Surveillance & Communication System	180	180	0%	30-Jul-24	25-Jan-25	28-Apr-24	24-Oct-24	-93					
Process Building - Boiler & Flue Gas Bid BS Works														
12-1120	MVAC System	180	153	15%	14-Oct-23 A	04-Feb-25	24-Jun-24	23-Oct-24	-104					
12-1140	Electrical and Lighting System	180	135	25%	18-Oct-23 A	04-Feb-25	13-Jun-24	25-Oct-24	-102					
12-1150	Security, Surveillance & Communication System	180	162	10%	25-Apr-24 A	06-Feb-25	16-May-24	24-Oct-24	-105					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M79 Remarks	2024			
											Jun 79	Jul 80	Aug 81	Sep 82
12-1160	FS Lift & Escalator Installation (Boiler & Flue Gas Bld)	176	176	0%	29-Aug-24	20-Feb-25	25-Feb-24	18-Aug-24	-186	Change Lag from Predecessor 10-1870 from FF90 to FF60; Change duration from 180d to 176d				
12-1580(6E)	Earthing and Lightning Protection System	180	171	5%	20-May-22 A	12-Mar-25	04-Mar-26	21-Aug-26	527					
Turbine Hall Bld BS Works														
Electrical Bld BS Works														
12-1270	Plumbing & Drainage System	60	51	15%	11-Oct-23 A	19-Aug-24	09-Jul-24	28-Aug-24	9					
12-1280	MVAC System	120	42	65%	25-Feb-24 A	10-Aug-24	09-Jul-24	19-Aug-24	9					
12-1290	Fire Service System (Electrical Building)	120	48	60%	31-Mar-24 A	16-Aug-24	21-Aug-24	07-Oct-24	52					
12-1300	Electrical and Lighting System	120	78	35%	11-Oct-23 A	15-Sep-24	09-Jul-24	24-Sep-24	9					
12-1310	Security, Surveillance & Communication System	90	34	62%	25-Feb-24 A	15-Oct-24	20-Sep-24	24-Oct-24	9					
Turbine Hall BS Works														
12-1320	Plumbing & Drainage System	90	28	68.89%	11-Oct-23 A	27-Jul-24	10-Jul-24	06-Aug-24	10					
12-1330	MVAC System	90	90	0%	30-Jun-24	27-Sep-24	26-Jul-24	23-Oct-24	26					
12-1340	Fire Service System (Turbine Hall)	90	90	0%	30-Jun-24	27-Sep-24	10-Jul-24	07-Oct-24	10					
12-1350	Electrical and Lighting System	90	28	68.89%	11-Oct-23 A	27-Jul-24	13-Sep-24	10-Oct-24	75					
12-1360	Security, Surveillance & Communication System	90	90	0%	30-Jun-24	27-Sep-24	27-Jul-24	24-Oct-24	27					
Compressor & CCCW Bld BS Works														
12-1370	Plumbing & Drainage System	60	30	50%	31-Mar-24 A	29-Jul-24	05-Jul-24	04-Aug-24	6					
12-1380	MVAC System	120	110	8%	15-May-24 A	18-Oct-24	05-Jul-24	23-Oct-24	6					
12-1390	Fire Service System (CCCW Bld)	120	78	35%	27-Apr-24 A	15-Sep-24	15-Sep-24	07-Oct-24	22					
12-1400	Electrical and Lighting System	120	72	40%	20-Mar-24 A	09-Sep-24	14-Aug-24	24-Oct-24	45					
12-1410	Security, Surveillance & Communication System	90	36	60%	20-Mar-24 A	09-Sep-24	19-Sep-24	24-Oct-24	45					
Mechanical Treatment Plant & Water Treatment Plant Bld BS Works														
Mechanical Treatment BS Works														
12-1420	Plumbing & Drainage System	120	120	0%	04-Sep-24	02-Jan-25	09-Jun-24	06-Oct-24	-88					
12-1430	MVAC & OCS System	120	120	0%	04-Sep-24	02-Jan-25	09-Jun-24	06-Oct-24	-88					
12-1440	Fire Service System	107	107	0%	04-Sep-24	20-Dec-24	23-Jun-24	07-Oct-24	-74					
12-1450	Electrical and Lighting System	120	120	0%	22-Sep-24	19-Jan-25	28-Jun-24	25-Oct-24	-86					
12-1460	Security, Surveillance & Communication System	90	90	0%	04-Sep-24	03-Dec-24	27-Jul-24	24-Oct-24	-40					
12-1460-1(6C)	Lift Installation	60	60	0%	04-Sep-24	03-Nov-24	20-Jun-24	18-Aug-24	-77					
Water Treatment Plant BS Works														
12-1580(7)	Plumbing & Drainage System	120	120	0%	30-Jun-24	27-Oct-24	09-Jun-24	06-Oct-24	-21					
12-1590(7)	MVAC & OCS System	120	120	0%	27-Jul-24	23-Nov-24	09-Jun-24	06-Oct-24	-48					
12-1600(7)	Fire Service System	107	107	0%	28-Jul-24	11-Nov-24	23-Jun-24	07-Oct-24	-35					
12-1610(7)	Electrical and Lighting System	120	120	0%	30-Jun-24	27-Oct-24	27-Jun-24	24-Oct-24	-3					
12-1620(7)	Security, Surveillance & Communication System	90	90	0%	30-Jun-24	27-Oct-24	27-Jul-24	24-Oct-24	-3					
IWMF Substation BS Works														
12-1470	Plumbing & Drainage System	90	5	95%	10-Oct-23 A	04-Jul-24	04-Jun-24	08-Jun-24	-26					
12-1480	MVAC System	90	7	92%	11-Oct-23 A	07-Jul-24	16-Oct-24	23-Oct-24	109					
12-1490	Fire Service System (IWMF Substation)	90	4	96%	12-Oct-23 A	03-Jul-24	04-Jun-24	07-Jun-24	-26					
12-1500	Electrical and Lighting System	90	7	92%	10-Oct-23 A	07-Jul-24	13-Oct-24	20-Oct-24	105					
12-1510	Security, Surveillance & Communication System	90	12	87%	20-Nov-23 A	11-Jul-24	13-Oct-24	24-Oct-24	105					
ACC Equipment Structure BS Works														
12-1580(5a)	Plumbing & Drainage System	60	60	0%	23-Aug-24	21-Oct-24	22-Dec-24	19-Feb-25	121					
12-1590(5a)	MVAC System	90	90	0%	23-Aug-24	20-Nov-24	26-Jul-24	23-Oct-24	-28					
12-1600(5a)	Fire Service System (Equipment/Appliance)	60	60	0%	23-Aug-24	21-Oct-24	09-Aug-24	07-Oct-24	-14					
12-1610(5a)	Electrical and Lighting System	60	60	0%	23-Aug-24	21-Oct-24	21-Oct-24	19-Dec-24	59					
12-1620(5a)	Security, Surveillance & Communication System	60	60	0%	23-Aug-24	21-Oct-24	26-Aug-24	24-Oct-24	3					
Seawater Intake Chamber BS Works														
12-1630(7)	Plumbing & Drainage System	60	60	0%	24-Aug-24	23-Oct-24	20-May-24	18-Jul-24	-97					
12-1640(7)	MVAC System	60	60	0%	24-Aug-24	23-Oct-24	25-Aug-24	23-Oct-24	0					
12-1650(7)	Fire Service System (Equipment/Appliance)	60	60	0%	24-Aug-24	23-Oct-24	09-Aug-24	07-Oct-24	-16					
12-1660(7)	Electrical and Lighting System	60	60	0%	24-Aug-24	23-Oct-24	20-May-24	18-Jul-24	-97					
12-1670(7)	Security, Surveillance & Communication System	60	60	0%	23-Sep-24	22-Nov-24	26-Aug-24	24-Oct-24	-29					
Process Equipment Installation														
Process Building - Waste Bunker & Tipping Hall Bld Process Equipment Installation														
Equipment, Piping and Instrument Installation and Connection Works														
Process Building (Module 1)														
12-3010(6F)	Piping Installation Works	80	80	0%	30-Jun-24	17-Sep-24	28-Dec-23	16-Mar-24	-185	Change Duration from 90d to 80d				
12-3020(6F)	Pipe Testing	60	60	0%	13-Aug-24	11-Oct-24	10-Feb-24	09-Apr-24	-185					
12-3030(6F)	Piping Insulation Works	60	60	0%	12-Sep-24	10-Nov-24	11-Mar-24	09-May-24	-185					
Process Building (Module 2)														
12-3040(6F)	Embedded Piping Installation	60	15	75%	02-Jan-24 A	14-Jul-24	25-Feb-24	10-Mar-24	-126	Remove Predecessor 12-3050(6F) SSO				
12-3050(6F)	Piping Installation Works	90	90	0%	17-Jul-24	15-Oct-24	15-Jan-24	13-Apr-24	-185					
12-3060(6F)	Pipe Testing	60	60	0%	11-Sep-24	10-Nov-24	11-Mar-24	09-May-24	-185					
12-3075(M71)	Equipment Installation at Basin Area at +6.5mPD (included Boiler Drainage Tanks)	90	90	0%	30-Jun-24	27-Sep-24	11-Jan-24	09-Apr-24	-171	Change Duration from 120d to 90d				
Process Building (Module 3)														
12-3080(6F)	Embedded Piping Installation	60	45	25%	05-Feb-24 A	13-Aug-24	10-May-24	23-Jun-24	-51	Remove Predecessor 12-3090(6F) SSO				
12-3090(6F)	Piping Installation Works	90	90	0%	30-Aug-24	27-Nov-24	25-Apr-24	23-Jul-24	-127					
Process Building (WWTP)														
12-3160(6F)	Embedded Piping Installation	60	60	0%	20-Sep-23 A	31-Aug-24	05-Apr-24	04-Jun-24	-88					
Ash Treatment Equipment (Module 1)														
		120	48		10-Mar-24 A	16-Aug-24	22-Feb-24	09-Apr-24	-129					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M79 Remarks	2024			
											Jun 79	Jul 80	Aug 81	Sep 82
12-4000(6G_R1)	Deliver and installation of Ash Treatment Equipments	120	48	60%	10-Mar-24 A	16-Aug-24	22-Feb-24	09-Apr-24	-129					
Ash Treatment Equipment (Module 2)		120	120		30-Jun-24	27-Oct-24	11-Mar-24	08-Jul-24	-111					
12-4010(6G_R1)	Deliver and installation of Ash Treatment Equipments	120	120	0%	30-Jun-24	27-Oct-24	11-Mar-24	08-Jul-24	-111					
Ash Treatment Equipment (Module 3)		120	120		15-Jul-24	11-Nov-24	02-May-24	29-Aug-24	-74					
12-4020(6G_R1)	Deliver and installation of Ash Treatment Equipments	120	120	0%	15-Jul-24	11-Nov-24	02-May-24	29-Aug-24	-74					
Process Building (Cranes and Shredder)		212	152		15-Mar-24 A	28-Nov-24	10-Feb-24	06-Oct-24	-53					
Process Building (Module 1)		165	105		15-Mar-24 A	12-Oct-24	10-Feb-24	06-Oct-24	-6					
13-1000-1(6)	Ash Crane Nos. 1 & 2 Installation @+15.3mPD	70	46	35%	30-Apr-24 A	14-Aug-24	29-Jun-24	13-Aug-24	-1	Activity Name amended				
13-1000-2(6)	Shredder No.1 Installation	60	60	0%	11-Aug-24	09-Oct-24	10-Feb-24	09-Apr-24	-183	Activity Name amended				
13-1000-3(6)	Hoist Installation	70	70	0%	30-Jun-24	07-Sep-24	29-Jul-24	06-Oct-24	29					
13-1000-5(6B)	EOTC & Monorail Hoist System installation in Waste Crane Control Room (+33.5 & 36.5mPD)	70	70	0%	17-Jul-24	24-Sep-24	29-Jul-24	06-Oct-24	12					
13-1000-6(6B)	EOTC & Monorail Hoist System installation in Ash Crane Control Room (+15.8mPD & +19.9mPD)	70	70	0%	30-Jun-24	07-Sep-24	29-Jul-24	06-Oct-24	29					
13-1000-7(6B)	EOTC & Monorail Hoist System installation in Mechanical Shredder Area +28.5mPD	70	70	0%	04-Aug-24	12-Oct-24	29-Jul-24	06-Oct-24	-6					
13-1000-8(6B)	Monorail Hoist System installation in CCR Electrical Switch room +13.75mPD	60	60	0%	04-Aug-24	02-Oct-24	20-May-24	18-Jul-24	-76					
13-1000-9(6B)	Monorail Hoist System installation in CCR Electrical Switch room +23mPD	60	60	0%	30-Jun-24	28-Aug-24	20-May-24	18-Jul-24	-41					
13-1010(6B)	EOTC Hoist System installation in Main Workshop & Store +15.3mPD	60	21	65%	15-Mar-24 A	20-Jul-24	16-Sep-24	06-Oct-24	78					
Process Building (Module 2)		138	138		30-Jun-24	14-Nov-24	31-Mar-24	06-Oct-24	-39					
13-1004-1(M71)	Ash Crane No. 3 Installation @+15.3mPD	70	70	0%	30-Jun-24	07-Sep-24	29-Jun-24	06-Sep-24	-1	Activity Name amended				
13-1004-2(M71)	Shredder No.2 Installation	70	70	0%	21-Aug-24	30-Oct-24	31-Mar-24	08-Jun-24	-143	Activity Name amended				
13-1004-3(M71)	Hoist Installation	70	70	0%	01-Sep-24	10-Nov-24	29-Jul-24	06-Oct-24	-35					
13-1004-5(M71)	EOTC & Monorail Hoist System installation in Waste Crane Control Room (+33.5 & 36.5mPD)	70	70	0%	05-Sep-24	14-Nov-24	29-Jul-24	06-Oct-24	-39					
13-1004-6(M71)	EOTC & Monorail Hoist System installation in Ash Crane Control Room (+15.8mPD & +19.9mPD)	70	70	0%	30-Jun-24	07-Sep-24	29-Jul-24	06-Oct-24	29					
13-1004-7(M71)	EOTC & Monorail Hoist System installation in Mechanical Shredder Area +28.5mPD	70	70	0%	15-Aug-24	24-Oct-24	29-Jul-24	06-Oct-24	-18					
Process Building (Module 3)		122	122		30-Jul-24	28-Nov-24	29-Jul-24	06-Oct-24	-53					
13-1008-1(M71)	Ash Crane No. 4 Installation @+15.3mPD	70	70	0%	30-Jul-24	07-Oct-24	29-Jul-24	06-Oct-24	-1	Activity Name amended				
13-1008-3(M71)	Hoist Installation	70	70	0%	27-Aug-24	04-Nov-24	29-Jul-24	06-Oct-24	-29					
13-1008-5(M71)	EOTC & Monorail Hoist System installation in Waste Crane Control Room (+33.5 & 36.5mPD)	70	70	0%	17-Sep-24	25-Nov-24	29-Jul-24	06-Oct-24	-50					
13-1008-6(M71)	EOTC & Monorail Hoist System installation in Ash Crane Control Room (+15.8mPD & +19.9mPD)	70	70	0%	20-Sep-24	28-Nov-24	29-Jul-24	06-Oct-24	-53					
13-1008-7(7)	EOTC & Monorail Hoist System installation in Mechanical Shredder Area +28.5mPD	70	70	0%	27-Aug-24	04-Nov-24	29-Jul-24	06-Oct-24	-29					
Process Building (WWTP)		172	163		01-Mar-23 A	11-Dec-24	27-Feb-24	25-Jul-24	-139					
13-1010-1(6)	WWTP Piping and instrument installation	120	112	7%	01-Mar-23 A	11-Dec-24	05-Apr-24	25-Jul-24	-139					
13-1010-2(6)	WWTP Electrical Equipment installation & Cable pulling and termination	120	120	0%	14-Aug-24	11-Dec-24	28-Mar-24	25-Jul-24	-139					
WWTP Mechanical equipment installation		133	133		02-Jul-24	11-Nov-24	27-Feb-24	25-Jun-24	-139					
13-1010-12(M63)	Equipments for Bio-Tank Area @+3.3mPd	120	120	0%	15-Jul-24	11-Nov-24	27-Feb-24	25-Jun-24	-139					
13-1010-13(M63)	Equipments for Centrate Area, Inlet Sump & EQ Tank Area @+2.0mPd	120	120	0%	15-Jul-24	11-Nov-24	27-Feb-24	25-Jun-24	-139					
13-1010-5(6B)	EOTC Hoist System installation in WWTP +6.5	60	60	0%	02-Jul-24	31-Aug-24	28-Mar-24	26-May-24	-96					
13-1010-6(6B)	Monorail Hoist System installation in WWTP +10mPD & +13.3mPD	60	60	0%	02-Jul-24	31-Aug-24	28-Mar-24	26-May-24	-96					
13-1010-7(6B)	LVSG 6A/6B @ WWTP Switch room +13.3mPD	60	60	0%	02-Jul-24	31-Aug-24	28-Mar-24	26-May-24	-96					
13-1010-8(6B)	UPS DB @ WWTP Switch room @13.3mPd	60	60	0%	02-Jul-24	31-Aug-24	28-Mar-24	26-May-24	-96					
13-1020(6F)	Equipment Installation for Equipment Rm, Sludge Dewatering Rm & Chemical Rm Area @+6.5mPd	120	120	0%	02-Jul-24	30-Oct-24	27-Feb-24	25-Jun-24	-126					
13-1030(6F)	Equipment Installation for MBR Tank, DAF & Chemical Tank Area @+10.0mPd	60	60	0%	30-Jul-24	27-Sep-24	28-Mar-24	26-May-24	-124					
13-1040(6F)	Equipment for Pretreatment, Chemical Tank, RO, MBR, AQP, MCC & Control Area @+12.5mPd	60	60	0%	02-Jul-24	31-Aug-24	28-Mar-24	26-May-24	-96					
Process Building (Central Control System Installation)		137	137		30-Jun-24	13-Nov-24	27-Mar-24	01-Aug-24	-104					
13-1010-3(6B)	Mechanical equipment installation (Control Room 2 +36.5mPD)	128	128	0%	30-Jun-24	04-Nov-24	27-Mar-24	01-Aug-24	-95					
13-1980	Control Systems Installation at CCR	90	90	0%	14-Aug-24	11-Nov-24	20-Apr-24	18-Jul-24	-116					
13-1990	Cable laying and Termination	90	90	0%	14-Aug-24	11-Nov-24	20-Apr-24	18-Jul-24	-116					
13-2160(6B)	DCS Installation	90	90	0%	14-Aug-24	11-Nov-24	20-Apr-24	18-Jul-24	-116					
13-2210(6B)	CMMS Installation	90	90	0%	14-Aug-24	11-Nov-24	20-Apr-24	18-Jul-24	-116					
13-2260(6B)	IDMS Installation	90	90	0%	14-Aug-24	11-Nov-24	20-Apr-24	18-Jul-24	-116					
13-2270(6B)	OMS Installation	90	90	0%	14-Aug-24	11-Nov-24	20-Apr-24	18-Jul-24	-116					
13-2280(6D)	Monorail Hoist System installation in CCR Electrical Switch room +13.75mPD	90	90	0%	16-Aug-24	13-Nov-24	20-Apr-24	18-Jul-24	-118					
Process Building (Switch Room)		121	121		30-Jun-24	28-Oct-24	21-Mar-24	18-Jul-24	-102					
13-1000-4(6B)	Waste Crane Switch room E&I Equipment Installation @+29.5mPD, inclusive of Control Chair and Junction box in WCCR	60	60	0%	12-Jul-24	09-Sep-24	20-May-24	18-Jul-24	-53					
13-1010-4(6B)	Mechanical equipment installation (Switch Room +28.25mPD)	120	120	0%	30-Jun-24	27-Oct-24	21-Mar-24	18-Jul-24	-101					
13-2280(6B)	Transformer @ Process Bldg. switch room x4 Nos. @+13.3 mPD	90	90	0%	31-Jul-24	28-Oct-24	20-Apr-24	18-Jul-24	-102					
13-2280-1(6B)	LVSG 1A/1B and 2A/2B (below Toilet/Server Room - Process building Switch room)	90	90	0%	12-Jul-24	09-Oct-24	20-Apr-24	18-Jul-24	-83					
13-2280-2(6B)	UPS @ Process Building Switch room and Battery room	90	90	0%	18-Jul-24	16-Oct-24	20-Apr-24	18-Jul-24	-90					
Process Building - Boiler House & Flue Gas Treatment Bld Process Equipment Installation		423	180		15-Aug-23 A	26-Dec-24	02-Jan-24	18-Oct-24	-69					
Process Building (Installation TPU Module)		423	180		15-Aug-23 A	26-Dec-24	02-Jan-24	18-Oct-24	-69					
TPU Train 1		378	135		15-Aug-23 A	11-Nov-24	09-Jan-24	30-Sep-24	-42					
13-1040	Boiler Condition Check and Repair	70	70	0%	06-Aug-24	14-Oct-24	23-Jul-24	30-Sep-24	-14					
13-1050	Remaining Equipment Installation at GL	120	6	95%	15-Aug-23 A	05-Jul-24	09-Jan-24	14-Jan-24	-173					
13-1070	Pipe Insulation Works	60	60	0%	30-Jun-24	28-Aug-24	10-Feb-24	09-Apr-24	-141					
13-1080	Electrical instrument and Cabling Works	67	67	0%	25-Jul-24	29-Sep-24	03-Feb-24	09-Apr-24	-173					
13-1090	Boiler Pressure Test	15	15	0%	30-Jul-24	13-Aug-24	25-Apr-24	09-May-24	-96					
13-1100	Boiler Refractory works	90	90	0%	14-Aug-24	11-Nov-24	03-Jul-24	30-Sep-24	-42					
TPU Train 2		393	150		15-Aug-23 A	26-Nov-24	04-Jan-24	30-Sep-24	-57					
13-1130	Boiler Condition Check and Repair	70	70	0%	21-Aug-24	29-Oct-24	23-Jul-24	30-Sep-24	-29					
13-1140	Remaining Equipment Installation at GL	120	6	95%	15-Aug-23 A	05-Jul-24	04-Jan-24	09-Jan-24	-178					
13-1160	Pipe Insulation Works	60	60	0%	06-Jul-24	03-Sep-24	10-Feb-24	09-Apr-24	-147					
13-1170	Electrical instrument and Cabling Works	90	90	0%	07-Jul-24	04-Oct-24	11-Jan-24	09-Apr-24	-178					
13-1180	Boiler Pressure Test	15	15	0%	14-Aug-24	28-Aug-24	10-May-24	24-May-24	-96					
13-1190	Boiler Refractory works	90	90	0%	29-Aug-24	26-Nov-24	03-Jul-24	30-Sep-24	-57					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M/9 Remarks	2024			
											Jun 79	Jul 80	Aug 81	Sep 82
TPU Train 3														
13-1220	Boiler Condition Check and Repair	71	71	0%	05-Sep-24	14-Nov-24	09-Aug-24	18-Oct-24	-27					
13-1230	Remaining Equipment Installation at GL	121	8	93%	27-Nov-23 A	08-Jul-24	02-Jan-24	11-Jan-24	-179		Remaining Equipment Installation at GL			
13-1240	Pipe Connection to FGT Unit	121	42	65%	12-Jan-24 A	11-Aug-24	28-Jan-24	10-Mar-24	-153			Pipe Connection to FGT Unit		
13-1250	Pipe Insulation Works	120	120	0%	30-Jun-24	27-Oct-24	21-Jun-24	18-Oct-24	-9					
13-1260	Electrical Instrument and Cabling Works	90	90	0%	13-Aug-24	10-Nov-24	09-Feb-24	08-May-24	-186	Change Lag to Successor 16-1560 from FS-19 to FS-29				
13-1270	Boiler Pressure Test	15	15	0%	29-Aug-24	12-Sep-24	25-May-24	08-Jun-24	-96			Boiler Pressure Test		
13-1280	Boiler Refractory works	90	90	0%	13-Sep-24	11-Dec-24	21-Jul-24	18-Oct-24	-54					
TPU Train 4														
13-1310	Boiler Condition Check and Repair	70	70	0%	20-Sep-24	28-Nov-24	10-Aug-24	18-Oct-24	-41					
13-1320	Remaining Equipment Installation at GL	120	8	93%	27-Nov-23 A	08-Jul-24	02-Jan-24	10-Jan-24	-179		Remaining Equipment Installation at GL			
13-1330	Pipe Connection to FGT Unit	120	42	65%	12-Jan-24 A	06-Sep-24	29-Jan-24	10-Mar-24	-179			Pipe Connection to FGT Unit		
13-1340	Pipe Insulation Works	120	120	0%	30-Jun-24	27-Oct-24	21-Jun-24	18-Oct-24	-9					
13-1350	Electrical Instrument and Cabling Works	90	90	0%	13-Aug-24	10-Nov-24	09-Feb-24	08-May-24	-186	Change Lag to Successor 16-1560 from FS-19 to FS-29				
13-1360	Boiler Pressure Test	15	15	0%	13-Sep-24	27-Sep-24	09-Jun-24	23-Jun-24	-96					
13-1370	Boiler Refractory works	90	90	0%	28-Sep-24	26-Dec-24	21-Jul-24	18-Oct-24	-69					
TPU Train 5														
13-1500	Remaining Equipment Installation at GL	120	12	90%	31-Mar-24 A	11-Jul-24	26-Feb-24	08-Mar-24	-125		Remaining Equipment Installation at GL			
13-1510	Pipe Connection to FGT Unit	120	72	40%	27-Mar-24 A	09-Sep-24	07-Feb-24	18-Apr-24	-144			Pipe Connection to FGT Unit		
13-1520	Pipe Insulation Works	120	120	0%	30-Jun-24	27-Oct-24	26-Jan-24	24-May-24	-156					
13-1530	Electrical Instrument and Cabling Works	90	90	0%	29-Aug-24	26-Nov-24	25-Apr-24	23-Jul-24	-126					
13-1540	Boiler Pressure Test	15	15	0%	28-Sep-24	12-Oct-24	24-Jun-24	08-Jul-24	-96					
TPU Train 6														
13-1395(M63)-2	TPU-6 Welding to Base Plate	20	1	95.84%	22-Dec-23 A	30-Jun-24	06-Feb-24	06-Feb-24	-145		TPU-6 Welding to Base Plate			
13-1410	Remaining Equipment Installation at GL	120	12	90%	31-Mar-24 A	12-Jul-24	07-Feb-24	18-Feb-24	-145		Remaining Equipment Installation at GL			
13-1420	Pipe Connection to FGT Unit	120	72	40%	28-Mar-24 A	10-Sep-24	07-Feb-24	18-Apr-24	-145			Pipe Connection to FGT Unit		
13-1430	Pipe Insulation Works	120	120	0%	30-Jun-24	27-Oct-24	26-Jan-24	24-May-24	-156					
13-1440	Electrical Instrument and Cabling Works	90	90	0%	29-Aug-24	26-Nov-24	25-Feb-24	24-May-24	-186					
Process Building (Installation of Flue Gas Module)														
FGC Train 1														
13-1580	FGC Unit Condition Check and Repair	70	70	0%	06-Aug-24	14-Oct-24	23-Jul-24	30-Sep-24	-14					
13-1590	Remaining Equipment Installation at GL	90	5	95%	15-Aug-23 A	04-Jul-24	06-Jan-24	10-Jan-24	-176		Remaining Equipment Installation at GL			
13-1600	Pipe Connection Works to TPU and Pipebridge	90	13	86%	01-Dec-23 A	12-Jul-24	11-Jan-24	23-Jan-24	-171		Pipe Connection Works to TPU and Pipebridge			
13-1610	Pipe Insulation Works	90	90	0%	30-Jun-24	27-Sep-24	11-Jan-24	09-Apr-24	-171					
13-1620	Electrical Instrument and Cabling Works	90	90	0%	04-Jul-24	02-Oct-24	11-Jan-24	09-Apr-24	-176					
FGC Train 2														
13-1650	FGC Unit Condition Check and Repair	70	70	0%	21-Aug-24	29-Oct-24	23-Jul-24	30-Sep-24	-29	Add Predecessor 13-1180 SS7				
13-1655(6A)	Installation 4 nos. of Transformers for Process Module 1	14	14	0%	16-Jul-24	29-Jul-24	27-Jan-24	09-Feb-24	-171			Installation 4 nos. of Transformers for Process Module 1		
13-1660	Remaining Equipment Installation at GL	90	5	95%	15-Aug-23 A	04-Jul-24	06-Jan-24	10-Jan-24	-176		Remaining Equipment Installation at GL			
13-1670	Pipe Connection Works to TPU and Pipebridge	90	13	85.97%	01-Jan-24 A	03-Aug-24	02-Mar-24	14-Mar-24	-142			Pipe Connection Works to TPU and Pipebridge		
13-1680	Pipe Insulation Works	90	90	0%	30-Jun-24	27-Sep-24	11-Jan-24	09-Apr-24	-171					
13-1690	Electrical Instrument and Cabling Works	90	90	0%	04-Jul-24	02-Oct-24	11-Jan-24	09-Apr-24	-176					
FGC Train 3														
13-1720	FGC Unit Condition Check and Repair	70	70	0%	05-Sep-24	13-Nov-24	10-Aug-24	18-Oct-24	-26	Add Predecessor 13-1270 SS7				
13-1730	Remaining Equipment Installation at GL	90	5	95%	31-Dec-23 A	04-Jul-24	04-Feb-24	08-Feb-24	-147		Remaining Equipment Installation at GL			
13-1740	Pipe Connection Works to TPU and Pipebridge	90	32	65%	20-Jan-24 A	11-Aug-24	08-Feb-24	10-Mar-24	-153			Pipe Connection Works to TPU and Pipebridge		
13-1750	Pipe Insulation Works	90	90	0%	30-Jun-24	28-Sep-24	10-Jan-24	09-Apr-24	-171					
13-1760	Electrical Instrument and Cabling Works	90	90	0%	13-Aug-24	10-Nov-24	10-Feb-24	09-May-24	-185					
FGC Train 4														
13-1790	FGC Unit Condition Check and Repair	70	70	0%	20-Sep-24	28-Nov-24	10-Aug-24	18-Oct-24	-41	Add Predecessor 13-1360 SS7				
13-1795(6A)	Installation 4 nos. of Transformers for Process Module 2	14	14	0%	30-Jul-24	12-Aug-24	26-Jan-24	08-Feb-24	-186			Installation 4 nos. of Transformers for Process Module 2		
13-1800	Remaining Equipment Installation at GL	90	5	95%	31-Dec-23 A	04-Jul-24	04-Feb-24	08-Feb-24	-147		Remaining Equipment Installation at GL			
13-1810	Pipe Connection Works to TPU and Pipebridge	90	32	65%	20-Jan-24 A	06-Sep-24	08-Feb-24	10-Mar-24	-179			Pipe Connection Works to TPU and Pipebridge		
13-1820	Pipe Insulation Works	90	90	0%	08-Jul-24	06-Oct-24	11-Jan-24	09-Apr-24	-179					
13-1830	Electrical Instrument and Cabling Works	90	90	0%	13-Aug-24	10-Nov-24	10-Feb-24	09-May-24	-185					
FGC Train 5														
13-1870	Remaining Equipment Installation at GL	90	5	95%	15-Mar-24 A	04-Jul-24	20-Feb-24	24-Feb-24	-131		Remaining Equipment Installation at GL			
13-1880	Pipe Connection Works to TPU and Pipebridge	90	54	40%	15-May-24 A	10-Sep-24	25-Feb-24	18-Apr-24	-145			Pipe Connection Works to TPU and Pipebridge		
13-1890	Pipe Insulation Works	90	90	0%	12-Jul-24	10-Oct-24	25-Feb-24	24-May-24	-139					
13-1900	Electrical Instrument and Cabling Works	90	90	0%	29-Aug-24	26-Nov-24	25-Feb-24	24-May-24	-186					
FGC Train 6														
13-1935(6A)	Installation 4 nos. of Transformers for Process Module 3	14	14	0%	15-Aug-24	28-Aug-24	11-Feb-24	24-Feb-24	-186			Installation 4 nos. of Transformers for Process Module 3		
13-1940	Remaining Equipment Installation at GL	90	5	95%	31-Mar-24 A	04-Jul-24	20-Feb-24	24-Feb-24	-131		Remaining Equipment Installation at GL			
13-1950	Pipe Connection Works to TPU and Pipebridge	90	54	40%	15-May-24 A	09-Sep-24	25-Feb-24	18-Apr-24	-144			Pipe Connection Works to TPU and Pipebridge		
13-1960	Pipe Insulation Works	90	90	0%	07-Jul-24	04-Oct-24	25-Feb-24	24-May-24	-133					
13-1970	Electrical Instrument and Cabling Works	90	90	0%	29-Aug-24	26-Nov-24	25-Feb-24	24-May-24	-186					
ACC Equipment Installation														
ACC Equipment 1 Installation														
13-2000-1(M63)	Condensate Tank & Equipments Delivery and Installation (Module 1)	80	44	45%	15-May-24 A	14-Aug-24	20-Feb-24	03-Apr-24	-133		Condensate Tank & Equipments Delivery and Installation (Module 1)			
13-2010	Piping and Instrument Installation and Connection Works	80	80	0%	02-Jul-24	19-Sep-24	31-Mar-24	18-Jun-24	-93			Piping and Instru		
13-2010-1(6E)	Air Tight Test	14	14	0%	20-Sep-24	03-Oct-24	04-Aug-24	17-Aug-24	-47					
13-2020	Pipe Insulation Works	80	80	0%	01-Aug-24	19-Oct-24	30-May-24	17-Aug-24	-63					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M79 Remarks	2024			
											Jun 79	Jul 80	Aug 81	Sep 82
13-2030	Cable Laying and Termination Works	80	80	0%	01-Aug-24	19-Oct-24	30-May-24	17-Aug-24	-63					
ACC Equipment 2 Installation		120	120		22-Aug-24	19-Dec-24	20-Feb-24	06-Jul-24	-166					
13-2040-1(M63)	Condensate Tank & Equipments Delivery and Installation (Module 2)	90	90	0%	22-Aug-24	19-Nov-24	20-Feb-24	19-May-24	-184					
13-2050	Piping and Instrument Installation and Connection Works	90	90	0%	21-Sep-24	19-Dec-24	08-Apr-24	06-Jul-24	-166					
ACC Equipment 3 Installation		90	90		14-Sep-24	12-Dec-24	12-Mar-24	09-Jun-24	-186					
13-2080-1(M63)	Condensate Tank & Equipments Delivery and Installation (Module 3)	90	90	0%	14-Sep-24	12-Dec-24	12-Mar-24	09-Jun-24	-186	Change Lag from Predecessor 13-2040-1(M63) from SS24 to SS21				
Turbine Hall Bld Equipment Installation		234	173		26-Mar-24 A	19-Dec-24	27-Dec-23	12-Aug-24	-129					
Turbine Hall Module 1 Installation		130	99		26-Mar-24 A	06-Oct-24	25-Jan-24	10-Jul-24	-88					
13-2120-3(7)	STG Module 1 unpack and assembly	30	9	70%	26-Mar-24 A	08-Jul-24	25-Jan-24	02-Feb-24	-157					
13-2130	Equipment, Piping and Instrument Installation and Connection Works	60	60	0%	09-Jul-24	06-Sep-24	03-Feb-24	02-Apr-24	-157					
13-2130-1(6E)	STG & TBS Piping hydrostatic test	7	7	0%	07-Sep-24	13-Sep-24	03-Apr-24	09-Apr-24	-157					
13-2140	Turbine Hall Piping Insulation Works	60	60	0%	08-Aug-24	06-Oct-24	12-May-24	10-Jul-24	-88					
13-2150	Turbine Electrical installation and instrumentation Works	90	90	0%	09-Jul-24	06-Oct-24	12-Apr-24	10-Jul-24	-88					
Turbine Hall Module 2 Installation		204	143		30-Apr-24 A	19-Nov-24	27-Dec-23	09-Aug-24	-102					
13-2170-1(11)	TBS Tower 2 Delivery	0	0	0%		15-Aug-24		18-Feb-24	-179					
13-2170-1(6H)	TBS Tower 2 transport to final position	8	8	0%	16-Aug-24	23-Aug-24	23-Mar-24	30-Mar-24	-146					
13-2170-2(7)	Install temporary external enclosure for STG unpacking and assembly	26	26	0%	30-Jun-24	25-Jul-24	27-Dec-23	21-Jan-24	-186	Change duration from 30d to 26				
13-2170-3(7)	STG Module 2 unpack and assembly	27	27	0%	26-Jul-24	21-Aug-24	22-Jan-24	17-Feb-24	-186	Change duration from 30d to 27				
13-2180	Equipment, Piping and Instrument Installation and Connection Works	60	60	0%	22-Aug-24	20-Oct-24	18-Feb-24	17-Apr-24	-186					
13-2190	Turbine Hall Piping Insulation Works	60	60	0%	21-Sep-24	19-Nov-24	11-Jun-24	09-Aug-24	-102					
13-2200	Turbine Electrical installation and instrumentation Works	90	90	0%	26-Jul-24	23-Oct-24	08-May-24	05-Aug-24	-79					
13-2210(6)	Install Maintenance Girder & Crane at Module 2 @+22.247mPd	21	16	25%	30-Apr-24 A	15-Jul-24	27-Dec-23	11-Jan-24	-186					
Turbine Hall Module 3 Installation		173	173		26-Jun-24 A	19-Dec-24	05-Feb-24	08-Aug-24	-133					
13-2220	STG Module 3 transport to final position	7	3	57.14%	26-Jun-24 A	02-Jul-24	09-Feb-24	11-Feb-24	-142	Update Actual Start Date				
13-2220-1(11)	TBS Tower 3 Delivery	0	0	0%		15-Aug-24		11-Feb-24	-186					
13-2220-1(6H)	TBS Tower 3 Transport to final position	6	6	0%	16-Aug-24	21-Aug-24	12-Feb-24	17-Feb-24	-186	Change duration from 8d to 6d				
13-2220-2(7)	Install temporary external enclosure for STG unpacking and assembly	30	30	0%	22-Aug-24	20-Sep-24	18-Feb-24	18-Mar-24	-186					
13-2220-3(7)	STG Module 3 unpack and assembly	30	30	0%	21-Sep-24	20-Oct-24	19-Mar-24	17-Apr-24	-186					
13-2250	Turbine Electrical installation and instrumentation Works	90	90	0%	21-Sep-24	19-Dec-24	11-May-24	08-Aug-24	-133					
13-2260(6)	Install Maintenance Girder & Crane at Module 3 @+22.247mPd	21	21	0%	29-Jun-24 A	20-Jul-24	05-Feb-24	25-Feb-24	-146					
Turbine Hall Electrical Room Equipment Installation		173	173		30-Jun-24	19-Dec-24	21-Mar-24	12-Aug-24	-129					
13-2280-1(6A)	Transport and Position 4 nos. of Transformers @ 1F (ZH)	15	15	0%	14-Jul-24	28-Jul-24	28-Mar-24	11-Apr-24	-108					
13-2300	Other Associated Equipment Installation	90	90	0%	14-Jul-24	11-Oct-24	12-Apr-24	10-Jul-24	-93					
13-2310	Cable Laying and Termination for Module 1	90	90	0%	29-Jul-24	26-Oct-24	12-Apr-24	10-Jul-24	-108					
13-2730(7)	Cable Laying and Termination for Module 2	90	90	0%	13-Aug-24	10-Nov-24	12-May-24	09-Aug-24	-93					
13-2740(7)	Cable Laying and Termination for Module 3	90	90	0%	21-Sep-24	19-Dec-24	15-May-24	12-Aug-24	-129					
Turbine Hall Electrical Room @+15.00mPD		120	120		30-Jun-24	27-Oct-24	21-Mar-24	18-Jul-24	-101					
13-2290-1(6B)	Switchgear & electrical equipment Installation 1F - I&C room (I/O, Server, Control Panel, Workstation)	120	120	0%	30-Jun-24	27-Oct-24	21-Mar-24	18-Jul-24	-101					
13-2290-2(6B)	Switchgear & electrical equipment Installation 1F - Generator Control Room (GPP,SP,DC batter Charger,Generator contr	120	120	0%	30-Jun-24	27-Oct-24	21-Mar-24	18-Jul-24	-101					
13-2290-3(6B)	Switchgear & electrical equipment Installation 1F - Battery Room (AC UPS,DC Battery Charger)	120	120	0%	30-Jun-24	27-Oct-24	21-Mar-24	18-Jul-24	-101					
13-2290-4(6B)	Switchgear & electrical equipment Installation 1F - HV Switch room (GCB)	120	120	0%	30-Jun-24	27-Oct-24	21-Mar-24	18-Jul-24	-101					
13-2290-5(6B)	Monorail Hoist System installation in Turbine Hall (1st Floor @+15)	90	90	0%	30-Jun-24	27-Sep-24	20-Apr-24	18-Jul-24	-71					
Turbine Hall Electrical Room @+23.50mPD		120	120		30-Jun-24	27-Oct-24	21-Mar-24	18-Jul-24	-101					
13-2280-2(6A)	Installation 6 nos. of Transformers @ Turbine Hall Electrical Room 3F 23.5mPD	60	60	0%	31-Jul-24	28-Sep-24	20-May-24	18-Jul-24	-72					
13-2290	Switchgear & electrical equipment Installation 3F (MCC-7,8,9,14,15,16, VSD, soft starter,UPS)	120	120	0%	30-Jun-24	27-Oct-24	21-Mar-24	18-Jul-24	-101					
13-2290-6(6B)	Monorail Hoist System installation in Turbine Hall (3rd Floor @+23.5)	90	90	0%	30-Jun-24	27-Sep-24	20-Apr-24	18-Jul-24	-71					
Compressor & CCCW Bld Equipment Installation		197	106		25-Mar-24 A	13-Oct-24	20-Apr-24	03-Aug-24	-71					
Air Compressor Equipment Installation		181	90		25-Mar-24 A	27-Sep-24	20-Apr-24	18-Jul-24	-71					
13-2320	Air Compressor Rm Equipment Installations	90	9	90%	25-Mar-24 A	08-Jul-24	11-May-24	19-May-24	-50					
13-2700(M62)	Piping installation and connections	90	36	60%	01-Jun-24 A	07-Aug-24	14-May-24	18-Jun-24	-50	Update Actual Start Date				
13-2710(M62)	Electrical Instrumentation and Insulation Installations	90	90	0%	30-Jun-24	27-Sep-24	20-Apr-24	18-Jul-24	-71					
13-2720(M62)	Cable Laying and Termination Works for Air Compressor	90	90	0%	30-Jun-24	27-Sep-24	20-Apr-24	18-Jul-24	-71					
CCCW Bld Equipment Installation		136	106		01-May-24 A	13-Oct-24	20-Apr-24	03-Aug-24	-71					
13-2330	CCCW Equipment Installation	100	30	70%	01-May-24 A	29-Jul-24	20-Apr-24	19-May-24	-71					
13-2340	Piping installation and connections	90	54	40%	01-Jun-24 A	28-Aug-24	26-Apr-24	18-Jun-24	-71					
13-2350	Electrical Instrumentation and Insulation Installations	90	90	0%	06-Jul-24	03-Oct-24	26-Apr-24	24-Jul-24	-71					
13-2360	Cable Laying and Termination Works	90	90	0%	16-Jul-24	13-Oct-24	06-May-24	03-Aug-24	-71					
Water Treatment Bld Process Equipment Installation		151	150		20-Feb-24 A	26-Nov-24	02-Mar-24	06-Oct-24	-51					
13-2390	Mechanical Equipment and Piping Installation	150	135	10%	20-Feb-24 A	11-Nov-24	17-Mar-24	29-Jul-24	-105					
13-2410	Electrical and Instrumentation Installation	150	150	0%	30-Jun-24	26-Nov-24	02-Mar-24	29-Jul-24	-120					
13-2410-1(6D)	Transformer @ WTP Bldg Switchroom +6.5mPD	150	150	0%	30-Jun-24	26-Nov-24	02-Mar-24	29-Jul-24	-120					
13-2410-3(6D)	Delivery and fabrication of Water Tank @+6.5mPD	90	36	60%	20-Feb-24 A	04-Aug-24	25-May-24	29-Jun-24	-36	Update Actual Start Date				
13-2410-4(6B)	EOTC & Monorail Hoist System installation in WTP +6.5mPD	90	90	0%	30-Jun-24	27-Sep-24	09-Jul-24	06-Oct-24	9					
13-2410-5(6B)	Monorail Hoist System installation in WTP +13.5mPD	90	90	0%	30-Jun-24	27-Sep-24	26-Apr-24	24-Jul-24	-65					
13-2410-6(6B)	MCC-12 @ WTP Switch Room	90	90	0%	30-Jul-24	27-Oct-24	20-Apr-24	18-Jul-24	-101					
13-2410-7(6B)	DB for MCC-12 @ WTP Switch Room	90	90	0%	30-Jul-24	27-Oct-24	20-Apr-24	18-Jul-24	-101					
13-2410-8(6B)	UPS DB @ WTP Switch room @+6.5mPd	90	90	0%	30-Jul-24	27-Oct-24	20-Apr-24	18-Jul-24	-101					
13-2410-9(M55)	WTP chemical storage tank installation	60	24	60%	06-May-24 A	23-Jul-24	06-Jul-24	29-Jul-24	6	Update Actual Start Date				
IWMF Substation Bld Equipment Installation		176	146		15-May-24 A	22-Nov-24	16-Mar-24	18-Jul-24	-127					
13-2430	Deliver and Position of 11kV Trans formers @+6.5mPD (KS)	15	15	0%	21-Jul-24	04-Aug-24	16-Mar-24	30-Mar-24	-127					
13-2440	132kV GIS Switch Gear @+6.5mPD	110	95	13.64%	15-May-24 A	02-Oct-24	16-Mar-24	18-Jun-24	-106					
13-2450	GIS Insulation Switchboard installation	110	95	13.64%	15-May-24 A	02-Oct-24	16-Mar-24	18-Jun-24	-106					
13-2460	Main Switch Board Installation	110	95	13.64%	15-May-24 A	02-Oct-24	16-Mar-24	18-Jun-24	-106					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M/9 Remarks	2024			
											Jun 79	Jul 80	Aug 81	Sep 82
13-2470	Other Associated Equipment Installation	30	30	0%	01-Sep-24	01-Oct-24	20-May-24	18-Jun-24	-104					
13-2480	Cable Laying and Termination	110	110	0%	05-Aug-24	22-Nov-24	31-Mar-24	18-Jul-24	-127					
Elevated Drive Way & Storage Bld Equipment Installation		90	90		17-Sep-24	15-Dec-24	09-Jul-24	06-Oct-24	-70					
13-2630-2(6D)	EOTC Hoist System installation in Vehicle Workshop +6.5mPD	90	90	0%	17-Sep-24	15-Dec-24	09-Jul-24	06-Oct-24	-70					
Seawater Intake Chamber		105	105		09-Aug-24	22-Nov-24	01-May-24	29-Jul-24	-116					
13-2540-1(6B)	Monorail Hoist System Installation in Sea Water Intake Pump Area	90	90	0%	09-Aug-24	07-Nov-24	01-May-24	29-Jul-24	-101					
13-2540-2(7)	Seawater Intake Pumps and Associated equipment installation	60	60	0%	23-Sep-24	22-Nov-24	31-May-24	29-Jul-24	-116					
Equipment Installation at External Area		90	90		10-Sep-24	08-Dec-24	29-May-24	26-Aug-24	-104					
13-2520	Fuel Oil Reception and Distribution System Installation at Berth Area	90	90	0%	10-Sep-24	08-Dec-24	29-May-24	26-Aug-24	-104					
External Process Pipe Works		180	150		01-May-24 A	26-Nov-24	01-Jan-24	13-Oct-24	-44					
Process and Non-process Piping Works		180	150		01-May-24 A	26-Nov-24	01-Jan-24	17-Aug-24	-101					
Piping from Module 1 to Turbine Bld		136	106		01-May-24 A	13-Oct-24	10-Feb-24	09-May-24	-157					
13-2550	Piping Installation Works	60	30	50%	01-May-24 A	29-Jul-24	10-Feb-24	10-Mar-24	-141					
13-2560	Piping Pressure Test	60	60	0%	16-Jul-24	13-Sep-24	10-Feb-24	09-Apr-24	-157					
13-2570	Piping Insulation Works	60	60	0%	15-Aug-24	13-Oct-24	11-Mar-24	09-May-24	-157					
Pipe Rack Piping from Module 2 & 3 to Turbine Bld		150	150		30-Jun-24	26-Nov-24	01-Jan-24	24-May-24	-186					
13-2580	Piping Installation Works	60	60	0%	30-Jun-24	28-Aug-24	01-Jan-24	29-Feb-24	-181					
13-2590	Piping Pressure Test	60	60	0%	29-Aug-24	27-Oct-24	25-Feb-24	24-Apr-24	-186					
13-2600	Piping Insulation Works	60	60	0%	28-Sep-24	26-Nov-24	26-Mar-24	24-May-24	-186					
Pipe Bridge B Piping from Turbine Bld 1 to CCCW Bld		60	60		23-Aug-24	21-Oct-24	24-Feb-24	23-Apr-24	-181					
13-2670	Piping Installation Works	60	60	0%	23-Aug-24	21-Oct-24	24-Feb-24	23-Apr-24	-181					
Pipe Bridge C Piping from Turbine Bld to ACC 1		120	120		22-Jul-24	18-Nov-24	20-Apr-24	17-Aug-24	-93					
13-2640	Piping Installation Works	60	60	0%	22-Jul-24	19-Sep-24	20-Apr-24	18-Jun-24	-93					
13-2650	Piping Pressure Test	60	60	0%	21-Aug-24	19-Oct-24	20-May-24	18-Jul-24	-93					
13-2660	Piping Insulation Works	60	60	0%	20-Sep-24	18-Nov-24	19-Jun-24	17-Aug-24	-93					
Chimney Flue Gas Ducting Works		144	144		30-Jun-24	21-Nov-24	29-Mar-24	13-Oct-24	-38					
13-2510(7)	Fabrication and Delivery of Chimney Flue Gas Duct	110	110	0%	30-Jun-24*	17-Oct-24	29-Mar-24	16-Jul-24	-93					
13-2610	Flue Gas Duct Erection Works and weld test	80	80	0%	02-Sep-24	21-Nov-24	28-May-24	15-Aug-24	-97					
13-2630	CEMS Delivery and installation (3nrs.)	30	30	0%	02-Sep-24	02-Oct-24	14-Sep-24	13-Oct-24	12					
Landscape, External Road and Drains Works		998	298		28-Apr-22 A	23-Apr-25	29-Dec-23	30-Dec-24	-114					
External Utilities Works		982	282		28-Apr-22 A	07-Apr-25	29-Dec-23	30-Dec-24	-98					
External Utilities C&S Works		342	280		24-Apr-24 A	07-Apr-25	29-Dec-23	30-Dec-24	-98					
14-1055(7)	Cable Duct and Drawpit	280	280	0%	01-Jul-24	07-Apr-25	25-Mar-24	30-Dec-24	-98					
14-4000(7)	Utility Trench Construction Section UT1 (27nr Semi-precast segments @3nrs/5d)	60	21	65%	24-Apr-24 A	22-Jul-24	29-Dec-23	18-Jan-24	-186					
14-4010(7)	Utility Trench Construction Section UT2 (27nr Semi-precast segments @3nrs/5d)	60	54	10%	15-Jun-24 A	24-Aug-24	11-Feb-24	04-Apr-24	-142					
14-4020(7)	Utility Trench Construction Section UT3a (14nr Semi-precast segments @2nrs/5d)	45	18	60%	12-May-24 A	08-Sep-24	26-Feb-24	14-Mar-24	-178					
14-4025(7)	Utility Trench Construction Section UT3b (11nr Semi-precast segments @2nrs/5d)	45	45	0%	22-Aug-24	05-Oct-24	26-Feb-24	10-Apr-24	-178					
14-4030(7)	Utility Trench Construction Section UT4 (36nr Semi-precast segments @3nrs/5d)	70	70	0%	09-Sep-24	17-Nov-24	01-Apr-24	09-Jun-24	-161					
14-4040(7)	Utility Trench Construction Section UT5 (29nr Semi-precast segments @3nrs/5d)	60	60	0%	22-Jul-24	20-Sep-24	21-Mar-24	19-May-24	-124					
14-4060(7)	Utility Trench Construction Section UT7 (43nr Semi-precast segments @3nrs/5d)	80	80	0%	22-Jul-24	10-Oct-24	19-Jan-24	07-Apr-24	-186					
External Power & Signal Cable Laying in Utility Trench		60	60		22-Jul-24	20-Sep-24	20-May-24	18-Jul-24	-64					
14-4100(7)	External Power & Signal Cable Laying - Substation to Electrical Building and ACC	60	60	0%	22-Jul-24	20-Sep-24	20-May-24	18-Jul-24	-64					
Drainage Works		268	268		30-Jun-24	24-Mar-25	07-Jan-24	09-Dec-24	-105					
Overtopping Drain System		162	162		30-Jun-24	08-Dec-24	07-Jan-24	09-Dec-24	1					
West Culvert (2.5m x 2.5m x 102m)		162	162		30-Jun-24	08-Dec-24	07-Jan-24	09-Dec-24	1					
14-3010	Pipe Section (69m @5m/d)	62	62	0%	30-Jun-24	30-Aug-24	07-Jan-24	08-Mar-24	-175					
14-3020	Rectangular Section (184m @10m/5d)	100	100	0%	31-Aug-24	08-Dec-24	01-Sep-24	09-Dec-24	1					
U/G Storm Drainage System		250	250		18-Jul-24	24-Mar-25	25-Feb-24	31-Oct-24	-144					
14-1000(6D)	External Drainage System Construction Works (Common trench construction Utility Trench)	250	250	0%	18-Jul-24	24-Mar-25	25-Feb-24	31-Oct-24	-144					
U/G Wastewater Drainage System		250	250		18-Jul-24	24-Mar-25	25-Feb-24	31-Oct-24	-144					
14-1000-1(M55)10	External Sewage Drainage System Construction Works (Common trench construction Utility Trench)	250	250	0%	18-Jul-24	24-Mar-25	25-Feb-24	31-Oct-24	-144					
Earthing System		180	92		28-Apr-22 A	29-Sep-24	12-Mar-24	11-Jun-24	-110					
16-1900-2(6)	Installation of Ground Earthing Mesh	180	92	48.95%	28-Apr-22 A	29-Sep-24	12-Mar-24	11-Jun-24	-110					
External Road Works		210	210		26-Sep-24	23-Apr-25	25-May-24	20-Dec-24	-124					
14-1010-2(6D)	Road Works	210	210	0%	26-Sep-24	23-Apr-25	25-May-24	20-Dec-24	-124					
Works By CLP		422	240		30-Nov-23 A	24-Feb-25	06-Jan-24	18-Sep-24	-159					
Installation of Transmission System		192	30		30-Nov-23 A	29-Jul-24	06-Jan-24	21-Feb-24	-159					
15-0800	450 days Prior to Commencement of System Commissioning Test	0	0	0%	10-Jul-24		06-Jan-24		-186					
15-1000	Construction of Transmission System	90	30	66.67%	30-Nov-23 A	29-Jul-24	23-Jan-24	21-Feb-24	-159					
Remaining Installation Works by CLP		210	210		30-Jul-24	24-Feb-25	22-Feb-24	18-Sep-24	-159					
15-1007	Telecom / Digital / Security / Metering Equipment Installation	210	210	0%	30-Jul-24	24-Feb-25	22-Feb-24	18-Sep-24	-159					
Testing & Commissioning		120	120		15-Jul-24	11-Nov-24	11-Jan-24	28-Jul-24	-106					
SAT & System Commissioning Tests		120	120		15-Jul-24	11-Nov-24	11-Jan-24	28-Jul-24	-106					
Ash Treatment Equipments T&C		30	30		17-Aug-24	15-Sep-24	10-Apr-24	09-May-24	-129					
16-1970(M62)	Systemwise Construction Completion Inspection - Module 1	30	30	0%	17-Aug-24	15-Sep-24	10-Apr-24	09-May-24	-129					
Earthing & Lightning Protection System T&C		10	10		29-Sep-24	09-Oct-24	19-Jul-24	28-Jul-24	-73					
16-1970(6D)	Systemwise Construction Completion Inspection	10	10	0%	29-Sep-24	09-Oct-24	19-Jul-24	28-Jul-24	-73					
Incineration Processing T&C		120	120		15-Jul-24	11-Nov-24	11-Jan-24	09-May-24	-186					
Module 1 & Equipments (Train 1 & 2)		120	120		15-Jul-24	11-Nov-24	11-Jan-24	09-May-24	-186					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M79 Remarks	2024			
											Jun 79	Jul 80	Aug 81	Sep 82
16-1540	Site Acceptance Test (Systemwise Construction Completion Inspection)	120	120	0%	15-Jul-24	11-Nov-24	11-Jan-24	09-May-24	-186	Change Lag from Predecessors 13-1170, 13-1620, 13-1690, 13-1080, 13-1610, 13-1680 from FF60 to FF30				