

## Appendix A Master Programme

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M80 Remarks	2024			
											Jul 80	Aug 81	Sep 82	Oct 83
<b>Programme for Design and Construction Works WP7A-M80 - 3-Month</b>														
<b>Key Dates</b>														
<b>Contractual Key Dates</b>														
01-1015(3)(M12)	Original Date of Substantial Completion of the Works	0	0	0%	31-Jul-24*	23-Aug-25	27-Jul-24	29-Aug-26	-3		◆ Original Date of Substantial Completion of the Works			
01-1020(7A)	Extension of Time (EOT) Granted (in working days)	317	317	0%	31-Jul-24	23-Aug-25	27-Jul-24	21-Aug-25	-2					
<b>Dates of Site Possession</b>														
01-1170	Possession of Portion 4 (EC No. 040)	0	0	0%	31-Jul-24	20-Oct-24	10-Mar-25	29-Aug-26	679		◆ Possession of Portion 4 (EC No. 040)			◆ Possession of Portion 6
01-1190	Possession of Portion 6	0	0	0%	20-Oct-24*	31-Jul-24	10-Mar-25	29-Aug-26	141					
<b>License/Permit Applications</b>														
<b>License Application for Brine Discharge</b>														
03-3960(7)	Review by EPD	28	7	75%	15-Apr-24 A	06-Oct-24	25-Jun-24	31-Aug-24	-36		◆ Review by EPD			
03-3970(7)	Re-Submission of Application to EPD	14	14	0%	07-Aug-24	20-Aug-24	02-Jul-24	15-Jul-24	-36		◆ Re-Submission of Application to EPD			
03-3980(7)	Issuance of Temporary License by EPD	0	0	0%	20-Aug-24	20-Aug-24	15-Jul-24	15-Jul-24	-36		◆ Issuance of Temporary License by EPD			
03-3990(7)	Public Consultation	40	40	0%	21-Aug-24	29-Sep-24	16-Jul-24	24-Aug-24	-36		◆ Public Consultation			
03-4000(7)	Issuance of Conditional License by EPD	0	0	0%	29-Sep-24	29-Sep-24	24-Aug-24	24-Aug-24	-36		◆ Issuance of Conditional License by EPD			
03-4010(7)	Issuance of Brine Discharge License by EPD	7	7	0%	30-Sep-24	06-Oct-24	25-Aug-24	31-Aug-24	-36		◆ Issuance of Brine Discharge License by EPD			
<b>DG Licence</b>														
<b>Day Tank &amp; Fuel Oil Storage (Cat 5)</b>														
03-1400	General Building Plans and FSI Provision Design Submission to FSD (Cat 5)	30	30	0%	11-Sep-24	10-Oct-24	29-Apr-24	28-May-24	-135					◆ General Building Plans and FSI P
03-1410	DGD and VD Review and Approval of Submission	90	90	0%	11-Oct-24	08-Jan-25	29-May-24	26-Aug-24	-135					
<b>Chemical Stores (all Cat)</b>														
03-1480	Plans and FSI Provision Design Submission to FSD	21	21	0%	11-Sep-24	01-Oct-24	01-Aug-24	21-Aug-24	-41					◆ Plans and FSI Provision Design Submission to FSD
03-1490	DGD and VD Review and Approval of Submission	90	90	0%	02-Oct-24	30-Dec-24	22-Aug-24	19-Nov-24	-41					
<b>Fire Services Installations (FSI) Certificate</b>														
<b>Fire Engineering Report</b>														
05-4460(7)	Submission of Revised FER (comment by FSD in Nov 2023)	30	12	60%	01-Mar-24 A	11-Aug-24	18-Mar-24	29-Mar-24	-135		◆ Submission of Revised FER (comment by FSD in Nov 2023)			
05-4470	FSD review and approval of General Building Plan	30	30	0%	12-Aug-24	10-Sep-24	30-Mar-24	28-Apr-24	-135		◆ FSD review and approval of General Building Plan			
<b>Fire Services Installations Certificate Inspection</b>														
03-1555-1(5a)	Approval of General Building Plans and FSI Provision Design Submission	0	0	0%	10-Sep-24	10-Sep-24	28-Apr-24	28-Apr-24	-135		◆ Approval of General Building Plans and FSI Provision Design Submission			
<b>Fire Services Installations Certificate Inspection for IWMF Sub-Station</b>														
03-3880	Completion of FSI Installations for IWMF Sub-Station	0	0	0%	04-Sep-24	15-Nov-24	10-Jul-24	19-Sep-24	-57		◆ Completion of FSI Installations for IWMF Sub-Station			
03-3890	Application for FSI Inspection	14	14	0%	04-Sep-24	18-Sep-24	10-Jul-24	23-Jul-24	-57		◆ Application for FSI Inspection			
03-3900	FSD Process Application	14	14	0%	18-Sep-24	02-Oct-24	24-Jul-24	06-Aug-24	-57		◆ FSD Process Application			
03-3910	FSD Initial Inspection	14	14	0%	02-Oct-24	16-Oct-24	07-Aug-24	20-Aug-24	-57		◆ FSD Initial Inspection			
03-3920	Defect Rectifications	30	30	0%	16-Oct-24	15-Nov-24	21-Aug-24	19-Sep-24	-57					
<b>Lifts or Escalators</b>														
03-1060	Notification of Commencement of Works Involving Installation or Maintenance	0	0	0%	31-Jul-24	31-Jul-24	22-Jan-24	22-Jan-24	-191		◆ Notification of Commencement of Works Involving Installation or Maintenance			
<b>Design Submissions</b>														
<b>General Building Plan</b>														
04-1600(M42)	Process Building & Wastewater Treatment Plant	135	31	77.04%	03-Jun-21 A	30-Aug-24	29-Mar-24	28-Apr-24	-124		◆ Process Building & Wastewater Treatment Plant			
04-1610(M42)	Turbine Hall Building	135	31	77.04%	03-Mar-21 A	30-Aug-24	29-Mar-24	28-Apr-24	-124		◆ Turbine Hall Building			
04-1620(M42)	Compressor & CCCW Building	135	31	77.04%	03-Mar-21 A	30-Aug-24	29-Mar-24	28-Apr-24	-124		◆ Compressor & CCCW Building			
04-1630(M42)	Chimney	135	31	77.04%	03-Mar-21 A	30-Aug-24	29-Mar-24	28-Apr-24	-124		◆ Chimney			
04-1640(M42)	Mechanical Treatment Plant & Water Treatment Plant	135	31	77.04%	03-Jun-21 A	30-Aug-24	29-Mar-24	28-Apr-24	-124		◆ Mechanical Treatment Plant & Water Treatment Plant			
04-1650(M42)	Reception Pavilion	135	31	77.04%	03-Jun-21 A	30-Aug-24	29-Mar-24	28-Apr-24	-124		◆ Reception Pavilion			
04-1660(M42)	Administration Building and Viewing Gallery	135	31	77.04%	03-Jun-21 A	30-Aug-24	29-Mar-24	28-Apr-24	-124		◆ Administration Building and Viewing Gallery			
04-1670(M42)	Elevated Drive Way and Associated Structures	135	31	77.04%	03-Mar-21 A	30-Aug-24	29-Mar-24	28-Apr-24	-124		◆ Elevated Drive Way and Associated Structures			
04-1680(M42)	IWMF Substation	135	31	77.04%	03-Mar-21 A	30-Aug-24	29-Mar-24	28-Apr-24	-124		◆ IWMF Substation			
04-1690(M46)	ACC Equipment Structure	135	31	77.04%	03-Mar-21 A	30-Aug-24	29-Mar-24	28-Apr-24	-124		◆ ACC Equipment Structure			
<b>AIP Design Package Submissions</b>														
<b>AIP Mechanical Treatment Plant Building (2.4)</b>														
05-1670	Electrical and instrumentation works design (2.4.03)	190	102	46.32%	08-Aug-23 A	09-Nov-24	27-Jan-24	07-May-24	-186					
<b>Building services design (excluding fire services installation design) (2.4.06)</b>														
05-1700	LV and Emergency Power Distribution Design	135	30	77.78%	18-Jan-22 A	29-Aug-24	29-May-24	27-Jun-24	-63		◆ LV and Emergency Power Distribution Design			
<b>AIP Roads and Utilities (2.10)</b>														
<b>Water supply system design on the Artificial Island (2.10.04)</b>														
05-2360	Water Tanks (2.10.04.05)	60	60	0%	31-Jul-24	28-Sep-24	12-Mar-24	10-May-24	-141					◆ Water Tanks (2.10.04.05)
<b>AIP Testing and Commissioning (2.12)</b>														
05-2670	System commissioning plan (2.12.03)	90	90	0%	31-Jul-24	28-Oct-24	22-Jun-24	19-Sep-24	-39					
05-2680	Plant commissioning plan (2.12.04)	105	105	0%	29-Oct-24	10-Feb-25	20-Sep-24	02-Jan-25	-39					
<b>AIP Miscellaneous Works (2.14)</b>														
05-2710	Existing onshore crane replacement works at Portion 2	221	129	41.63%	30-Apr-24 A	06-Dec-24	27-Dec-24	04-May-25	149	Update Actual Start Date				
<b>AIP Auxiliary Plant Systems (2.16)</b>														
05-2760	Maintenance workshops (2.16.01)	90	90	0%	31-Jul-24	28-Oct-24	30-Apr-24	28-Jul-24	-92					
05-2770	Vehicle Fuel Filling Station (2.16.02)	90	32	64.44%	01-Apr-24 A	31-Aug-24	20-Mar-24	20-Apr-24	-133		◆ Vehicle Fuel Filling Station (2.16.02)			
05-2780	Stores systems (2.16.03)	90	90	0%	31-Jul-24	28-Oct-24	25-Apr-24	23-Jul-24	-97					
<b>AIP O&amp;M Packages</b>														
05-8010(6E)	Warehouse (O&M Scope)	185	62	66.49%	04-Jul-22 A	30-Sep-24	18-Jun-24	18-Aug-24	-43		◆ Warehouse (O&M Scope)			
05-8020(6E)	Workshop (O&M Scope)	150	62	58.67%	04-Jul-22 A	30-Sep-24	18-Jun-24	18-Aug-24	-43		◆ Workshop (O&M Scope)			
05-8030(6E)	Ash & Residues Container (O&M Scope)	160	126	21.25%	06-Jun-22 A	03-Dec-24	21-Jul-24	23-Nov-24	-10					
<b>DDA Design Package Submissions</b>														
2320 301 20-Jan-19 A 27-May-25 25-Jan-24 29-Aug-26 459														

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M&O Remarks	2024										
											Jul 80	Aug 81	Sep 82	Oct 83							
<b>DDA Ground Treatment, Reclamation, Seawall, Breakwater, Berth (2.2)</b>																					
05-3450	Seawall design (2.2.20)	60	20	66.67%	20-Jan-19 A	19-Aug-24	06-Mar-24	25-Mar-24	-147												
05-3470	Berth design (2.2.22)	60	15	75%	30-Jan-19 A	14-Aug-24	02-Apr-24	16-Apr-24	-120												
05-3470-1(M37)	Mooring Dolphins	55	55	0%	31-Jul-24	23-Sep-24	20-Mar-24	13-May-24	-133												
05-3480	Onshore crane Facility (2.2.23)	60	15	74.17%	01-Feb-24 A	15-Aug-24	30-Jul-24	14-Aug-24	0												
05-3490	Onshore vessel power supply system (2.2.24)	90	59	34.44%	29-Feb-24 A	27-Sep-24	14-Oct-24	11-Dec-24	75												
<b>DDA Incineration Plant Buildings (2.3)</b>																					
<b>Structural design (2.3.14)</b>																					
05-3280-1(M55)	Sky Deck	59	15	75%	01-Oct-23 A	14-Aug-24	20-Feb-24	05-Mar-24	-162												
<b>Electrical and instrumentation works design (2.3.15)</b>																					
<b>E&amp;I Package 1 (Process Island) (2.3.15.02)</b>																					
05-7400-1(M55)	Electrical works CEMS and Process Analyzers (2.3.15.02.07)	105	30	71.43%	12-Jul-21 A	29-Aug-24	23-Mar-24	21-Apr-24	-130												
<b>E&amp;I Package 2 (Power Island) (2.3.15.03)</b>																					
05-3390-4(M46)	Generator Related Equipment (2.3.15.03.08)	105	31	70.48%	29-Jun-21 A	30-Aug-24	19-Apr-24	19-May-24	-103												
<b>Operation Management System (2.3.15.04)</b>																					
05-5400-1(M22)	Automatic Traffic Control System (ATCS)	90	45	50%	14-Jun-23 A	13-Sep-24	07-Aug-24	20-Sep-24	7												
<b>2.3.15.04.03</b>																					
<b>2.3.15.04.03.02</b>																					
05-3390-13(M58)	OMS/SCADA/DCS - Panel Design for Power Island and Plant Common (2.3.15.04.03.02)	105	29	72.38%	02-Aug-22 A	28-Aug-24	21-Apr-24	19-May-24	-101												
<b>2.3.15.04.06</b>																					
05-3390-9(6D)	Process Related 3rd Party System (2.3.15.04.06.01.01)	105	31	70.48%	09-Dec-21 A	30-Aug-24	09-May-24	08-Jun-24	-83												
<b>2.3.15.05</b>																					
05-3390-4(M55)	Electrical and Instrumentation Works - Waste Crane and Grapple System (2.3.15.05.04)	105	31	70.48%	30-Sep-20 A	30-Aug-24	29-Jul-24	28-Aug-24	-2												
<b>Building services design (excluding fire services installation design) (2.3.18)</b>																					
05-3710	Odour Control	90	90	0%	31-Jul-24	28-Oct-24	26-Jul-24	23-Oct-24	-5												
05-3720	Plumbing (7 Packages)	90	29	67.78%	02-Dec-22 A	28-Aug-24	03-Oct-24	31-Oct-24	64												
05-3750	Lifts and Escalators	90	29	67.78%	13-Jul-23 A	28-Aug-24	22-Feb-24	21-Mar-24	-160												
05-3780	Vehicle & Container Wash System	60	30	50%	28-Apr-23 A	29-Aug-24	30-Apr-24	29-May-24	-92												
05-3780-2(M20)	Water Cannon System	90	90	0%	31-Jul-24	28-Oct-24	10-Jul-24	07-Oct-24	-21												
<b>General Layout Drawings and Fire Safety Strategy (2.3.25)</b>																					
05-3290	Process Building & Wastewater Treatment Plant	60	14	76.67%	13-Jun-22 A	13-Aug-24	26-Jul-24	08-Aug-24	-5												
05-3330	Chimney	60	28	53.33%	23-May-22 A	27-Aug-24	12-Jul-24	08-Aug-24	-19												
05-3340	Elevated Drive Way and Associated Structures	105	62	40.95%	31-Jul-21 A	30-Sep-24	08-Jun-24	08-Aug-24	-53												
05-4170	Administration Building and Viewing Gallery (2.7.21)	60	62	80%	15-Dec-22 A	30-Sep-24	09-Apr-24	09-Jun-24	-113												
05-4800	IWMF Site Wide Architectural Details	105	62	40.95%	20-Nov-21 A	30-Sep-24	20-Feb-25	22-Apr-25	204												
05-5160	Mechanical Treatment Plant & Water Treatment Plant (2.4.25)	60	28	53.33%	15-Dec-22 A	27-Aug-24	26-May-24	22-Jun-24	-66												
<b>DDA Mechanical Treatment Plant Building (2.4)</b>																					
05-5190	Electrical and instrumentation works design	181	181	0%	11-Aug-24	07-Feb-25	07-Feb-24	05-Aug-24	-186												
05-5200	Mechanical works design (2.4.16)	135	23	20%	14-Aug-23 A	22-Aug-24	06-May-24	28-May-24	-86												
05-5210	Fire services installation design (2.6.17)	60	29	51.67%	21-Apr-23 A	28-Aug-24	25-May-24	22-Jun-24	-67												
<b>Building services design (excluding fire services installation design) (2.4.18)</b>																					
05-3870	Odour Control	90	14	84.44%	16-Apr-23 A	13-Aug-24	26-May-24	08-Jun-24	-66												
05-3900	Lighting and small power	90	29	67.78%	20-Sep-22 A	28-Aug-24	30-May-24	27-Jun-24	-62												
05-3910	Lifts and Escalators	90	37	58.89%	13-Jul-23 A	05-Sep-24	14-May-24	19-Jun-24	-78												
<b>DDA Wastewater Treatment Plant (2.5)</b>																					
05-3950	Electrical and instrumentation works design (2.5.15)	60	45	20%	19-Sep-22 A	13-Sep-24	27-Mar-24	11-May-24	-126												
05-3960	Mechanical works design (2.5.16) (5 Packages)	232	120	35%	31-May-22 A	27-Nov-24	08-Feb-24	06-Jun-24	-174												
<b>Building services design (excluding fire services installation design) (2.5.18)</b>																					
05-4000	Odour Control	90	45	50%	08-Jan-24 A	13-Sep-24	17-May-24	01-Jul-24	-74												
05-4010	Plumbing	90	30	66.67%	20-Sep-22 A	29-Aug-24	24-Aug-24	23-Sep-24	25												
<b>DDA Water Treatment Plant Building (2.6)</b>																					
05-4090	Mechanical works design (2.6.16)	90	72	30%	02-May-22 A	10-Oct-24	06-Jul-24	15-Sep-24	-25												
<b>DDA Administration Building (2.7)</b>																					
05-4200	Electrical and instrumentation works design (2.7.13)	60	20	66.67%	02-Dec-22 A	19-Aug-24	09-May-24	28-May-24	-83												
05-4210	Fire services installation design (2.7.14)	60	30	50%	09-Mar-23 A	29-Aug-24	11-May-24	09-Jun-24	-81												
<b>Building services design (excluding fire services installation design) (2.7.15)</b>																					
05-4280	Lifts and Escalators	90	37	58.89%	13-Jul-23 A	05-Sep-24	14-May-24	19-Jun-24	-78												
<b>DDA IWMF Substation (2.8)</b>																					
<b>Electrical and instrumentation works design (2.8.15)</b>																					
<b>2.8.15.06</b>																					
05-4320	Electrical and instrumentation works design (2.8.15.06.01 to 40)	90	0	100%	16-Oct-21 A	31-Jul-24	07-Jun-24	07-Jun-24	-53												
<b>DDA Chimney</b>																					
<b>Building services design (excluding fire services installation design)</b>																					
05-6010(5a)	MVAC	60	60	0%	31-Jul-24	28-Sep-24	26-Jun-24	24-Aug-24	-35												
05-6020-1(5a)	Plumbing	90	90	0%	31-Jul-24	28-Oct-24	02-Jul-24	29-Sep-24	-29												
05-6050-1(5a)	Lift	90	37	58.89%	13-Jul-23 A	05-Sep-24	14-May-24	19-Jun-24	-78												
<b>DDA Elevated Drive Way and Associated Structures Foundation</b>																					
05-5540-3(6D)	Fire services installation design	60	30	50%	24-Apr-23 A	29-Aug-24	10-Jul-24	08-Aug-24	-21												
<b>DDA Reception Pavilion</b>																					
05-3280	Foundation Design	90	30	66.67%	15-Dec-22 A	29-Aug-24	24-Apr-24	23-May-24	-98												
<b>DDA Roads and Utilities (2.10)</b>																					
<b>Permanent road works layout on the Artificial Island (2.10.13)</b>																					
05-4480	Road signage and markings	90	23	75%	08-Aug-22 A	22-Aug-24	09-Aug-24	30-Sep-24	40												

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M&O Remarks	2024			
											Jul 80	Aug 81	Sep 82	Oct 83
05-5400	Roads and hardstandings layout	90	23	75%	08-Aug-22 A	22-Aug-24	09-Aug-24	31-Aug-24	10					
<b>Sewerage design on the Artificial Island (2.10.14)</b>		395	32		13-Jan-21 A	31-Aug-24	11-Mar-24	01-Sep-24	1					
05-4430	Foul Sewerage	60	15	75%	14-Mar-23 A	14-Aug-24	11-Mar-24	25-Mar-24	-142					
05-4440	Contaminated Sewerage (Site Wide Sewerage System)	60	15	75%	14-Mar-23 A	14-Aug-24	11-Mar-24	25-Mar-24	-142					
05-4440-2(M55)	Ship-to-shore Sewage Transfer System for Passenger Ferry	90	32	64.91%	13-Jan-21 A	31-Aug-24	01-Aug-24	01-Sep-24	1					
<b>Drainage system design on the Artificial Island (2.10.15)</b>		90	18		22-Feb-23 A	17-Aug-24	08-Mar-24	25-Mar-24	-145					
05-5310	Surface water Drainage System	90	18	80%	22-Feb-23 A	17-Aug-24	08-Mar-24	25-Mar-24	-145					
<b>Water supply system design on the Artificial Island (2.10.16)</b>		805	105		04-Apr-22 A	12-Nov-24	26-Feb-24	09-Jun-24	-156					
05-5250	Potable Water Distribution System	105	105	0%	31-Jul-24	12-Nov-24	26-Feb-24	09-Jun-24	-156					
05-5260	Reuse Water System	90	90	0%	31-Jul-24	28-Oct-24	12-Mar-24	09-Jun-24	-141					
05-5270	Irrigation System	90	90	0%	31-Jul-24	28-Oct-24	12-Mar-24	09-Jun-24	-141					
05-5280	Rainwater harvesting System	90	90	0%	31-Jul-24	28-Oct-24	12-Mar-24	09-Jun-24	-141					
05-5290	Water Tanks	60	60	0%	30-Aug-24	28-Oct-24	11-Apr-24	09-Jun-24	-141					
05-5300	External FS Systems	60	60	0%	31-Jul-24	28-Sep-24	11-Apr-24	09-Jun-24	-111					
05-5300-1(M24)	E&M system for seawater intake (2.10.16.07)	105	14	86.67%	04-Apr-22 A	13-Aug-24	27-May-24	09-Jun-24	-65					
05-5300-3(5a)	Chemical scrubber system for odour control (2.10.16.10)	105	105	0%	31-Jul-24	12-Nov-24	26-Feb-24	09-Jun-24	-156					
<b>Design of telecommunication and other utilities (2.10.18)</b>		729	90		14-Jun-22 A	28-Oct-24	11-Feb-24	10-Jul-24	-110					
05-4580	Power Distribution System concept / schematics	60	60	0%	31-Jul-24	28-Sep-24	11-Feb-24	10-Apr-24	-171	Change Duration from 75d to 60d				
05-4590	Site Lighting Concept / Schematics	90	90	0%	31-Jul-24	28-Oct-24	12-Apr-24	10-Jul-24	-110					
05-4600	Lightning Protection System concept / schematics	90	90	0%	31-Jul-24	28-Oct-24	12-Apr-24	10-Jul-24	-110					
05-4610	Site ELV Network System - Communications System concept / schematics	75	30	60%	16-Aug-22 A	29-Aug-24	11-Jun-24	10-Jul-24	-50					
05-4620	Site ELV Network System - Security Systems concept / schematics	75	30	60%	14-Jun-22 A	29-Aug-24	11-Jun-24	10-Jul-24	-50					
05-4630	Site ELV Network System - Navigation aids concept / schematics	60	60	0%	31-Jul-24	28-Sep-24	12-May-24	10-Jul-24	-80					
05-4640	Microwave transmission of FS direct link	105	3	97.14%	22-Aug-22 A	02-Aug-24	08-Jul-24	10-Jul-24	-23					
05-4650	Fuel Handling System concept / schematics	60	60	0%	31-Jul-24	28-Sep-24	29-Apr-24	27-Jun-24	-93					
<b>Utility ducts/Pipebridges design (2.10.26)</b>		90	23		03-Jul-23 A	22-Aug-24	25-Jan-24	16-Feb-24	-188					
05-5040	Design of Pipe / Utilities Trenches concept	90	23	75%	05-Jul-23 A	22-Aug-24	25-Jan-24	16-Feb-24	-188					
05-5050	Site-wide Utilities Trenches Design	90	23	75%	03-Jul-23 A	22-Aug-24	25-Jan-24	16-Feb-24	-188					
<b>DDA Architectural, Finishes and Landscaping Works (2.11)</b>		760	90		15-Jun-21 A	28-Oct-24	31-Mar-24	21-Feb-25	116					
<b>External and internal finishes design</b>		516	29		15-Jun-21 A	28-Aug-24	31-Mar-24	30-Sep-24	33					
05-4670	External and internal finishes design for Incineration Plant Building (2.11.15.01)	90	28	68.89%	19-Sep-22 A	27-Aug-24	05-Jun-24	02-Jul-24	-56					
05-4720	External and internal finishes design for Reception Pavilion (2.11.01.05)	90	28	68.89%	10-Nov-22 A	27-Aug-24	12-Jul-24	08-Aug-24	-19					
05-4730	External and internal finishes design for MT Plant Building (2.11.16)	60	29	51.67%	16-Aug-23 A	28-Aug-24	07-Aug-24	04-Sep-24	7					
05-4740	External and internal finishes design for the Wastewater Treatment Plant (2.11.17)	60	29	51.67%	06-Jun-23 A	28-Aug-24	02-Sep-24	30-Sep-24	33					
05-4750	External and internal finishes design for the Water Treatment Plant Building (2.11.08)	60	29	51.67%	16-Aug-23 A	28-Aug-24	31-Mar-24	28-Apr-24	-122					
05-4760	External and internal finishes design for the Administration Building (2.11.19)	60	29	51.67%	21-Sep-23 A	28-Aug-24	26-May-24	23-Jun-24	-66					
05-5430	External and internal finishes design for Elevated Driveway	90	29	67.78%	15-Jun-21 A	28-Aug-24	11-Jun-24	09-Jul-24	-50					
<b>Landscaping Works (2.11.21)</b>		105	2		26-Jan-23 A	02-Aug-24	19-Feb-25	21-Feb-25	204					
05-4780	Landscape Masterplan & Landscape Design for Water Feature (2.11.19.01)	105	2	98%	26-Jan-23 A	02-Aug-24	19-Feb-25	21-Feb-25	204					
<b>Facade Structural Design</b>		272	90		01-Dec-23 A	28-Oct-24	01-Aug-24	21-Feb-25	116					
05-8040(6D)	Reception Pavilion (2.3.14.07.01)	90	90	0%	31-Jul-24	28-Oct-24	24-Nov-24	21-Feb-25	116					
05-8060(6D)	Administration Building and Viewing Gallery (2.7.12.01)	60	6	89.89%	01-Dec-23 A	06-Aug-24	01-Aug-24	07-Aug-24	2					
05-8090(6D)	Sky Deck near Administration Building Structural Design	90	90	0%	31-Jul-24	28-Oct-24	25-Sep-24	23-Dec-24	56					
<b>DDA Testing and Commissioning (2.12)</b>		942	180		19-May-22 A	26-Jan-25	20-Apr-24	19-Dec-24	-38					
05-4810-2(M55)	FAT of DCS - Software SIL FAT Plant for Process Island (2.12.09.03.01)	105	10	90.48%	19-May-22 A	09-Aug-24	10-May-24	19-May-24	-82					
05-4820	Site Acceptance Testing plan (2.12.10)	90	56	37.58%	28-Nov-23 A	25-Sep-24	20-Apr-24	15-Jun-24	-101					
05-4830	System commissioning plan (2.12.11)	90	90	0%	29-Oct-24	26-Jan-25	21-Sep-24	19-Dec-24	-38					
<b>DDA Transportation Facilities for the Operation (2.13)</b>		551	216		30-Jun-23 A	03-Mar-25	25-Feb-26	29-Aug-26	544					
05-4850	Design of vehicles for MSW and Ash and Residues delivery (2.13.05)	186	186	0%	30-Aug-24*	03-Mar-25	25-Feb-26	29-Aug-26	544					
05-4860	Design of marine vessels for the use of the Employer and visitors (2.13.06)	240	120	50%	30-Jun-23 A	27-Nov-24	02-May-26	29-Aug-26	640					
<b>DDA Miscellaneous Works (2.14)</b>		270	270		31-Aug-24	27-May-25	24-Oct-24	23-Oct-25	149					
05-4870	Process Related CCTV and Existing onshore crane replacement works at Portion 2 (2.14.05)	220	220	0%	20-Oct-24	27-May-25	18-Mar-25	23-Oct-25	149					
05-4880	Design of visitors and environmental education facilities (2.14.06)	241	241	0%	31-Aug-24*	28-Apr-25	24-Oct-24	21-Jun-25	54					
<b>DDA Miscellaneous Detailing (2.15)</b>		70	70		31-Jul-24	08-Oct-24	04-Mar-24	31-Aug-24	-38					
05-4890	Covered walkway at passenger berth (2.15.06)	70	70	0%	31-Jul-24	08-Oct-24	04-Apr-24	12-Jun-24	-118					
05-4900	Gatehouses (2.15.07)	60	60	0%	31-Jul-24	28-Sep-24	03-Jul-24	31-Aug-24	-28					
05-4910	Weighbridge office (2.15.08)	63	63	0%	31-Jul-24	01-Oct-24	04-Mar-24	05-May-24	-149					
<b>DDA Auxiliary Plant Systems (2.16)</b>		546	180		11-Nov-22 A	26-Jan-25	14-Apr-24	21-Oct-24	-97					
05-4920	Maintenance workshops (2.16.04)	0	0	0%	29-Oct-24	29-Oct-24	28-Jul-24	28-Jul-24	-92					
05-4930	Vehicle Fuel Filling Station (2.16.05)	30	30	0%	25-Aug-24	23-Sep-24	14-Apr-24	13-May-24	-133					
05-4940	Stores systems (2.16.06)	90	90	0%	29-Oct-24	26-Jan-25	24-Jul-24	21-Oct-24	-97					
05-4940-1(5a)	IWMF Laboratory (2.16.08)	90	16	82.22%	11-Nov-22 A	15-Aug-24	06-Oct-24	21-Oct-24	67					
05-4940-2(5a)	Hoisting systems (2.16.10)	180	31	82.78%	24-May-23 A	30-Aug-24	21-Sep-24	21-Oct-24	52					
<b>DDA O&amp;M Packages</b>		213	213		30-Aug-24	30-Mar-25	19-Aug-24	15-Feb-25	-43					
05-8070(6E)	Warehouse (O&M Scope)	181	181	0%	01-Oct-24	30-Mar-25	19-Aug-24	15-Feb-25	-43					
05-8080(6E)	Workshop (O&M Scope)	181	181	0%	01-Oct-24	30-Mar-25	19-Aug-24	15-Feb-25	-43					
05-8090(6E)	Ash & Residues Container (O&M Scope)	180	180	0%	30-Aug-24	25-Feb-25	20-Aug-24	15-Feb-25	-10					
05-8110(6E)	Other Mobile Plants (O&M Scope)	181	181	0%	31-Aug-24	27-Feb-25	19-Aug-24	15-Feb-25	-12					
<b>Procurement of Major Equipment</b>		972	206		22-May-22 A	21-Feb-25	19-Jan-24	23-Mar-25	30					
<b>Off-site Fabrication of Incineration Modules</b>		972	206		22-May-22 A	21-Feb-25	23-Mar-24	21-Oct-24	-123					
<b>Fabrication of Module (TPU)</b>		972	206		22-May-22 A	21-Feb-25	23-Mar-24	21-Oct-24	-123					
<b>PFab 1- Line 1</b>		809	93		23-May-22 A	31-Oct-24	30-Jun-24	30-Sep-24	-31					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M&O Remarks	2024			
											Jul 80	Aug 81	Sep 82	Oct 83
<b>Insulation</b>														
06-TPU-1-1020	PFab 1-Line 1 - Insulation	698	47	93.27%	23-May-22 A	15-Sep-24	15-Aug-24	30-Sep-24	15					
<b>Precommissioning</b>														
06-TPU-1-1030	PFab 1-Line 1 - Pre-commissioning	78	93	0%	10-Jun-24 A	31-Oct-24	30-Jun-24	30-Sep-24	-31	Update Actual Start Date				
<b>PFab 1- Line 2</b>														
<b>Insulation</b>														
06-TPU-2-1010	PFab 1-Line 2 - Insulation	698	62	91.12%	22-May-22 A	30-Sep-24	31-Jul-24	30-Sep-24	0					
<b>Precommissioning</b>														
06-TPU-2-1020	PFab 1-Line 2 - Pre-commissioning	70	70	0%	22-Aug-24	30-Oct-24	23-Jul-24	30-Sep-24	-30	Update Lag from Predecessor 06-TPU-2-1300 FF & to FF92: Update Original Duration from 90d to 70d				
<b>PFab 1- Line 3</b>														
<b>E&amp;I Installation</b>														
<b>Electrical</b>														
06-TPU-3-1270	PFab 1-Line 3 - Electrical Cable Pulling and Termination	206	154	14.44%	27-May-24 A	31-Dec-24	06-Apr-24	06-Sep-24	-116					
06-TPU-3-1280	PFab 1-Line 3 - Electrical Equipment Installation	180	149	17.22%	03-Jun-24 A	26-Dec-24	06-Apr-24	01-Sep-24	-116	Update Actual Start Date				
<b>Instrument</b>														
06-TPU-3-1300	PFab 1-Line 3 - Instrument Cable Pulling and Termination	212	154	14.44%	27-May-24 A	31-Dec-24	06-Apr-24	06-Sep-24	-116					
06-TPU-3-1310	PFab 1-Line 3 - Instrument Equipment Installation	180	149	17.22%	03-Jun-24 A	26-Dec-24	06-Apr-24	01-Sep-24	-116	Update Actual Start Date				
06-TPU-3-1320	PFab 1-Line 3 - Instrument Tubing Installation	180	149	17.22%	03-Jun-24 A	26-Dec-24	06-Apr-24	01-Sep-24	-116	Update Actual Start Date				
<b>Insulation</b>														
06-TPU-3-1010	PFab 1-Line 3 - Insulation	769	184	76.07%	23-May-22 A	30-Jan-25	18-Apr-24	18-Oct-24	-104					
<b>PFab 1- Line 4</b>														
<b>E&amp;I Installation</b>														
<b>Electrical</b>														
06-TPU-4-1270	PFab 1-Line 4 - Electrical Cable Pulling and Termination	238	154	14.44%	03-Jun-24 A	31-Dec-24	06-Apr-24	06-Sep-24	-116					
06-TPU-4-1280	PFab 1-Line 4 - Electrical Equipment Installation	180	149	17.22%	03-Jun-24 A	26-Dec-24	06-Apr-24	01-Sep-24	-116	Update Actual Start Date				
<b>Instrument</b>														
06-TPU-4-1300	PFab 1-Line 4 - Instrument Cable Pulling and Termination	180	154	14.44%	03-Jun-24 A	31-Dec-24	06-Apr-24	06-Sep-24	-116					
06-TPU-4-1310	PFab 1-Line 4 - Instrument Equipment Installation	180	149	17.22%	03-Jun-24 A	26-Dec-24	06-Apr-24	01-Sep-24	-116	Update Actual Start Date				
06-TPU-4-1320	PFab 1-Line 4 - Instrument Tubing Installation	180	149	17.22%	03-Jun-24 A	26-Dec-24	06-Apr-24	01-Sep-24	-116	Update Actual Start Date				
<b>Insulation</b>														
06-TPU-4-1010	PFab 1-Line 4 - Insulation	767	184	76.01%	25-May-22 A	30-Jan-25	18-Apr-24	18-Oct-24	-104					
<b>PFab 1- Line 5</b>														
<b>E&amp;I Installation</b>														
<b>Electrical</b>														
06-TPU-5-1270	PFab 1-Line 5 - Electrical Cable Pulling and Termination	194	194	0%	01-Aug-24	10-Feb-25	28-Mar-24	07-Oct-24	-126					
06-TPU-5-1280	PFab 1-Line 5 - Electrical Equipment Installation	180	180	0%	01-Aug-24*	27-Jan-25	28-Mar-24	23-Sep-24	-126					
<b>Instrument</b>														
06-TPU-5-1300	PFab 1-Line 5 - Instrument Cable Pulling and Termination	194	194	0%	01-Aug-24	10-Feb-25	28-Mar-24	07-Oct-24	-126					
06-TPU-5-1310	PFab 1-Line 5 - Instrument Equipment Installation	180	180	0%	01-Aug-24	27-Jan-25	28-Mar-24	23-Sep-24	-126					
06-TPU-5-1320	PFab 1-Line 5 - Instrument Tubing Installation	180	180	0%	01-Aug-24	27-Jan-25	28-Mar-24	23-Sep-24	-126					
<b>Insulation</b>														
06-TPU-5-1010	PFab 1-Line 5 - Insulation	822	206	74.94%	04-Jun-22 A	21-Feb-25	30-Mar-24	21-Oct-24	-123					
<b>PFab 1- Line 6</b>														
<b>E&amp;I Installation</b>														
<b>Electrical</b>														
06-TPU-6-1270	PFab 1-Line 6 - Electrical Cable Pulling and Termination	194	194	0%	01-Aug-24	10-Feb-25	28-Mar-24	07-Oct-24	-126					
06-TPU-6-1280	PFab 1-Line 6 - Electrical Equipment Installation	180	180	0%	01-Aug-24*	27-Jan-25	28-Mar-24	23-Sep-24	-126					
<b>Instrument</b>														
06-TPU-6-1300	PFab 1-Line 6 - Instrument Cable Pulling and Termination	194	194	0%	01-Aug-24	10-Feb-25	28-Mar-24	07-Oct-24	-126					
06-TPU-6-1310	PFab 1-Line 6 - Instrument Equipment Installation	180	180	0%	01-Aug-24	27-Jan-25	28-Mar-24	23-Sep-24	-126					
06-TPU-6-1320	PFab 1-Line 6 - Instrument Tubing Installation	180	180	0%	01-Aug-24	27-Jan-25	28-Mar-24	23-Sep-24	-126					
<b>Insulation</b>														
06-TPU-6-1010	PFab 1-Line 6 - Insulation	761	205	73.06%	08-Jul-22 A	20-Feb-25	23-Mar-24	13-Oct-24	-130					
<b>Fabrication of Module (FGC)</b>														
<b>PFab 2 - Line 1</b>														
<b>Insulation</b>														
06-FGC-1-1130	PFab 2-Line 1 - Insulation	666	47	92.94%	25-May-22 A	15-Sep-24	15-Aug-24	30-Sep-24	15					
<b>Precommissioning</b>														
06-FGC-1-1190	PFab 2-Line 1 - Pre-commissioning	78	93	0%	10-Jun-24 A	31-Oct-24	30-Jun-24	30-Sep-24	-31	Update Actual Start Date				
<b>PFab 2 - Line 2</b>														
<b>Insulation</b>														
06-FGC-2-1010	PFab 2-Line 2 - Insulation	405	62	84.69%	10-Feb-23 A	30-Sep-24	31-Jul-24	30-Sep-24	0					
<b>Precommissioning</b>														
06-FGC-2-1020	PFab 2-Line 2 - Pre-commissioning	70	70	0%	22-Aug-24	30-Oct-24	23-Jul-24	30-Sep-24	-30	Update Lag from Predecessor 06-FGC-2-1280 from FF7 to FF92: Update Original Duration from 90d to 70d				
<b>PFab 2 - Line 3</b>														
<b>E&amp;I Installation</b>														
<b>Electrical</b>														
06-FGC-3-1250	PFab 2-Line 3 - Electrical Cable Pulling and Termination	238	154	14.44%	27-May-24 A	31-Dec-24	06-Apr-24	06-Sep-24	-116					
06-FGC-3-1260	PFab 2-Line 3 - Electrical Equipment Installation	180	149	17.22%	03-Jun-24 A	26-Dec-24	06-Apr-24	01-Sep-24	-116	Update Actual Start Date				
<b>Instrument</b>														
06-FGC-3-1280	PFab 2-Line 3 - Instrument Cable Pulling and Termination	212	154	14.44%	27-May-24 A	31-Dec-24	06-Apr-24	06-Sep-24	-116					
06-FGC-3-1290	PFab 2-Line 3 - Instrument Equipment Installation	180	149	17.22%	03-Jun-24 A	26-Dec-24	06-Apr-24	01-Sep-24	-116	Update Actual Start Date				
06-FGC-3-1300	PFab 2-Line 3 - Instrument Tubing Installation	180	149	17.22%	03-Jun-24 A	26-Dec-24	06-Apr-24	01-Sep-24	-116	Update Actual Start Date				

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M80 Remarks	2024			
											Jul 80	Aug 81	Sep 82	Oct 83
<b>PFab 2 - Line 4</b>														
<b>E&amp;I Installation</b>														
<b>Electrical</b>														
06-FGC-4-1250	PFab 2-Line 4 - Electrical Cable Pulling and Termination	180	154	14.44%	03-Jun-24	31-Dec-24	06-Apr-24	06-Sep-24	-116	Update Actual Start Date				
06-FGC-4-1260	PFab 2-Line 4 - Electrical Equipment Installation	180	149	17.22%	03-Jun-24	26-Dec-24	06-Apr-24	01-Sep-24	-116	Update Actual Start Date				
<b>Instrument</b>														
06-FGC-4-1280	PFab 2-Line 4 - Instrument Cable Pulling and Termination	180	154	14.44%	03-Jun-24	31-Dec-24	06-Apr-24	06-Sep-24	-116	Update Actual Start Date				
06-FGC-4-1290	PFab 2-Line 4 - Instrument Equipment Installation	180	149	17.22%	03-Jun-24	26-Dec-24	06-Apr-24	01-Sep-24	-116	Update Actual Start Date				
06-FGC-4-1300	PFab 2-Line 4 - Instrument Tubing Installation	180	149	17.22%	03-Jun-24	26-Dec-24	06-Apr-24	01-Sep-24	-116	Update Actual Start Date				
<b>PFab 2 - Line 5</b>														
<b>E&amp;I Installation</b>														
<b>Electrical</b>														
06-FGC-5-1250	PFab 2-Line 5 - Electrical Cable Pulling and Termination	180	180	0%	15-Aug-24	10-Feb-25	11-Apr-24	07-Oct-24	-126					
06-FGC-5-1260	PFab 2-Line 5 - Electrical Equipment Installation	180	180	0%	01-Aug-24*	27-Jan-25	28-Mar-24	23-Sep-24	-126					
<b>Instrument</b>														
06-FGC-5-1280	PFab 2-Line 5 - Instrument Cable Pulling and Termination	180	180	0%	15-Aug-24	10-Feb-25	11-Apr-24	07-Oct-24	-126					
06-FGC-5-1290	PFab 2-Line 5 - Instrument Equipment Installation	180	180	0%	01-Aug-24	27-Jan-25	28-Mar-24	23-Sep-24	-126					
06-FGC-5-1300	PFab 2-Line 5 - Instrument Tubing Installation	180	180	0%	01-Aug-24	27-Jan-25	28-Mar-24	23-Sep-24	-126					
<b>Insulation</b>														
06-FGC-5-1200	PFab 2-Line 5 - Insulation	736	206	72.01%	30-Jun-22	21-Feb-25	30-Mar-24	21-Oct-24	-123					
<b>PFab 2 - Line 6</b>														
<b>E&amp;I Installation</b>														
<b>Electrical</b>														
06-FGC-6-1260	PFab 2-Line 6 - Electrical Cable Pulling and Termination	180	180	0%	15-Aug-24	10-Feb-25	11-Apr-24	07-Oct-24	-126					
06-FGC-6-1270	PFab 2-Line 6 - Electrical Equipment Installation	180	180	0%	01-Aug-24*	27-Jan-25	24-Mar-24	19-Sep-24	-130					
<b>Instrument</b>														
06-FGC-6-1290	PFab 2-Line 6 - Instrument Cable Pulling and Termination	180	180	0%	15-Aug-24	10-Feb-25	07-Apr-24	03-Oct-24	-130					
06-FGC-6-1300	PFab 2-Line 6 - Instrument Equipment Installation	180	180	0%	01-Aug-24	27-Jan-25	24-Mar-24	19-Sep-24	-130					
06-FGC-6-1310	PFab 2-Line 6 - Instrument Tubing Installation	180	180	0%	01-Aug-24	27-Jan-25	24-Mar-24	19-Sep-24	-130					
<b>Off-site Fabrication of Turbine Modules</b>														
<b>Fabrication of Module (Power Island)</b>														
<b>Turbine Module 2</b>														
06-4280(6)	Turbine Module 2 - Delivery	11	11	0%	05-Aug-24	15-Aug-24	06-Feb-24	16-Feb-24	-181					
<b>Turbine Module 3</b>														
06-4480(6)	Turbine Module 3 - Delivery	11	11	0%	05-Aug-24	15-Aug-24	06-Feb-24	16-Feb-24	-181					
<b>Procurement for ACC Units</b>														
06-1150	Factory Acceptance Test (FAT) for ACC-3	16	47	0%	30-Mar-24	15-Sep-24	03-Feb-24	20-Mar-24	-179					
06-1170	Delivery to Site ACC-2	21	21	0%	07-Aug-24	27-Aug-24	15-Feb-24	06-Mar-24	-174	Update Original Duration from 31d to 21d				
06-1190	Delivery to Site ACC-3	21	21	0%	16-Sep-24	06-Oct-24	21-Mar-24	10-Apr-24	-179	Update Original Duration from 31d to 21d				
<b>Procurement for CCCW Building Equipment</b>														
06-1420-1(1)	Delivery to Site	38	16	50%	09-Apr-24	15-Aug-24	04-Apr-24	19-Apr-24	-118					
<b>Procurement for Mechanical Treatment Plant Building Plant Equipment</b>														
06-1180	Delivery to Site	61	93	0%	01-May-24	31-Oct-24	06-Mar-24	06-Jun-24	-147					
<b>Procurement for Wastewater Treatment Plant Equipment</b>														
06-1200-1(1)	Mechanical Equipment Procurement (Incl. FAT)	210	32	84.76%	01-Sep-22	31-Aug-24	27-Mar-24	28-Apr-24	-126					
06-1200-2(1)	Pipe Material Procurement (Incl. FAT)	210	32	84.76%	01-Sep-22	31-Aug-24	27-Mar-24	28-Apr-24	-126					
06-1200-3(1)	Electrical and Instrumentation Material Procurement (Incl. FAT)	210	32	84.76%	01-Sep-22	31-Aug-24	27-Mar-24	28-Apr-24	-126					
06-1220	Delivery to Site	90	43	52.22%	15-Jan-24	14-Sep-24	30-Mar-24	12-May-24	-126					
<b>Procurement for Desal &amp; Demin Plant Equipment</b>														
06-1240-3(1)	Electrical and Instrumentation Material Procurement (Incl. FAT)	60	16	73.33%	01-Sep-22	15-Aug-24	16-Jun-24	01-Jul-24	-45					
06-1260	Delivery to Site	55	47	14.55%	15-Feb-24	15-Sep-24	16-May-24	01-Jul-24	-76					
<b>Procurement for HV Transformers and Associated Equipment</b>														
<b>Procurement of IS Limiter</b>														
06-1270(7)	IS Limiter Design Approval	4	26	0%	01-Jan-23	25-Aug-24	09-Apr-24	04-May-24	-113					
06-1280(7)	Manufacturing of IS Limiter	90	33	63.33%	31-Dec-23	02-Sep-24	01-Apr-24	04-May-24	-120					
06-1290(7)	Factory Acceptance Test (FAT)	15	15	0%	02-Sep-24	17-Sep-24	05-May-24	19-May-24	-120					
06-1300(7)	Delivery to Site	15	15	0%	17-Sep-24	02-Oct-24	20-May-24	03-Jun-24	-120					
<b>Procurement for Control SCADA Systems</b>														
06-1340	Delivery to Site	11	11	0%	05-Aug-24	15-Aug-24	09-May-24	19-May-24	-88	Update Original Duration from 21d to 11d				
<b>Procurement for Onshore Crane at Berth</b>														
06-1350	Supplier Submission and Approval	60	2	96.67%	04-Dec-22	01-Aug-24	19-Apr-24	20-Apr-24	-103					
06-1360	Material & Equipment Procurement	180	72	60%	01-Apr-24	12-Oct-24	21-Apr-24	01-Jul-24	-103					
06-1370	Factory Acceptance Test (FAT)	30	30	0%	13-Oct-24	11-Nov-24	02-Jul-24	31-Jul-24	-103					
<b>Procurement and Off-site Fabrication of Pipe Bridges (Incl. Pipings)</b>														
<b>Fabrication of Pipe Bridge B</b>														
<b>Pipe bridge B1 &amp; B2 on the Roof of Turbine Hall</b>														
06-5395(M78)	Pipe bridge B2 on the Roof of Turbine Hall Delivery	15	15	0%	31-Jul-24*	14-Aug-24	18-Mar-24	01-Apr-24	-135					
<b>Fabrication of Pipe Bridge C</b>														
<b>Pipe Bridge C between Turbine Hall &amp; ACC -3</b>														
06-5530(6)	Pipe Bridge C - ACC1 to 3 Delivery	11	11	0%	05-Aug-24	15-Aug-24	06-Apr-24	16-Apr-24	-121					
<b>Procurement for Weighbridge System</b>														
06-2240(1)	Delivery to Site (EIAC Equipment)	76	76	0%	01-Aug-24	15-Oct-24	05-Apr-24	19-Jun-24	-118					
<b>Procurement for Truck Wash System</b>														
150 150 31-Jul-24 27-Dec-24 31-Mar-24 27-Aug-24 -122														

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M80 Remarks	2024			
											Jul 80	Aug 81	Sep 82	Oct 83
06-2290(1)	Material Submission and Approval	60	60	0%	31-Jul-24	28-Sep-24	31-Mar-24	29-May-24	-122					
06-2300(1)	Material & Equipment Procurement	90	90	0%	29-Sep-24	27-Dec-24	30-May-24	27-Aug-24	-122					
<b>Procurement for Curtain Wall Materials</b>		240	179		30-Apr-24 A	25-Jan-25	21-Mar-24	15-Sep-24	-132					
06-8200(6D)	Material Submission and Approval	60	29	51.67%	30-Apr-24 A	28-Aug-24	21-Mar-24	18-Apr-24	-132					
06-8210(6D)	Material & Equipment Procurement	90	90	0%	29-Aug-24	26-Nov-24	19-Apr-24	17-Jul-24	-132	Update Original Duration from 120d to 90d				
06-8220(6D)	Factory Acceptance Test (FAT)	90	90	0%	28-Sep-24	26-Dec-24	19-May-24	16-Aug-24	-132	Update Original Duration from 120d to 90d				
06-8230(6D)	Delivery to Site	90	90	0%	28-Oct-24	25-Jan-25	18-Jun-24	15-Sep-24	-132	Update Original Duration from 120d to 90d				
<b>Off-site Precasting of Facade Panels</b>		646	127		14-Feb-23 A	04-Dec-24	19-Jan-24	23-Mar-25	109					
06-8040(6D)	Procurement of Precast Concrete Wall Panel Moulding & Fabrication	205	7	96.59%	14-Feb-23 A	06-Aug-24	19-Jan-24	25-Jan-24	-194					
<b>IWMF Substation</b>		90	90		06-Aug-24	04-Nov-24	19-Jun-24	16-Sep-24	-49					
06-8070(6D)	Precasting of Concrete Panels	60	60	0%	06-Aug-24	05-Oct-24	19-Jun-24	17-Aug-24	-49					
06-8080(6D)	Factory Acceptance Test (FAT)	60	60	0%	05-Sep-24	04-Nov-24	19-Jul-24	16-Sep-24	-49					
<b>Elevated Drive Way</b>		105	105		06-Aug-24	19-Nov-24	28-Feb-24	11-Jun-24	-161					
06-8100	Precasting of Concrete Panels	60	60	0%	06-Aug-24	05-Oct-24	28-Feb-24	27-Apr-24	-161					
06-8110	Factory Acceptance Test (FAT)	60	60	0%	21-Aug-24	20-Oct-24	14-Mar-24	12-May-24	-161					
06-8120	Delivery to Site	30	30	0%	20-Oct-24	19-Nov-24	13-May-24	11-Jun-24	-161					
<b>Turbine Hall</b>		90	90		06-Aug-24	04-Nov-24	03-Feb-24	02-May-24	-186					
06-8130	Precasting of Concrete Panels	45	45	0%	06-Aug-24	20-Sep-24	03-Feb-24	18-Mar-24	-186					
06-8140	Factory Acceptance Test (FAT)	45	45	0%	05-Sep-24	20-Oct-24	04-Mar-24	17-Apr-24	-186					
06-8150	Delivery to Site	30	30	0%	05-Oct-24	04-Nov-24	03-Apr-24	02-May-24	-186					
<b>Process Building</b>		90	90		06-Aug-24	04-Nov-24	03-Feb-24	02-May-24	-186					
06-8160	Precasting of Concrete Panels	60	60	0%	06-Aug-24	05-Oct-24	03-Feb-24	02-Apr-24	-186					
06-8170	Factory Acceptance Test (FAT)	60	60	0%	21-Aug-24	20-Oct-24	18-Feb-24	17-Apr-24	-186					
06-8180	Delivery to Site	30	30	0%	05-Oct-24	04-Nov-24	03-Apr-24	02-May-24	-186					
<b>Mechanical Treatment Plant</b>		90	90		06-Aug-24	04-Nov-24	10-Mar-24	07-Jun-24	-150					
06-8190	Precasting of Concrete Panels	60	60	0%	06-Aug-24	05-Oct-24	10-Mar-24	08-May-24	-150					
06-8200	Factory Acceptance Test (FAT)	60	60	0%	05-Sep-24	04-Nov-24	09-Apr-24	07-Jun-24	-150					
<b>Administration Building</b>		90	90		06-Aug-24	04-Nov-24	26-Jan-24	24-Apr-24	-194					
06-8250	Precasting of Concrete Panels	60	60	0%	06-Aug-24	05-Oct-24	26-Jan-24	25-Mar-24	-194					
06-8260	Factory Acceptance Test (FAT)	60	60	0%	05-Sep-24	04-Nov-24	25-Feb-24	24-Apr-24	-194					
<b>Chimney</b>		120	120		06-Aug-24	04-Dec-24	24-Nov-24	23-Mar-25	109					
06-8280	Steel Claddings Fabrication	90	90	0%	06-Aug-24	04-Nov-24	24-Nov-24	21-Feb-25	109					
06-8290	Factory Acceptance Test (FAT)	60	60	0%	05-Oct-24	04-Dec-24	23-Jan-25	23-Mar-25	109					
<b>Environmental Works</b>		365	245		01-Feb-24 A	01-Apr-25	19-Apr-24	19-Dec-24	-103					
<b>Baseline Air Quality Monitoring Works</b>		365	245		01-Feb-24 A	01-Apr-25	19-Apr-24	19-Dec-24	-103					
07-1220	Carry out baseline Air Quality monitoring at Portion 3 (Alternative Location)	365	245	32.88%	01-Feb-24 A	01-Apr-25	19-Apr-24	19-Dec-24	-103					
07-1240	Carry out baseline Air Quality monitoring at Portion 5	365	245	32.88%	01-Feb-24 A	01-Apr-25	19-Apr-24	19-Dec-24	-103					
<b>Maritime Works</b>		1905	200		30-Nov-19 A	15-Feb-25	13-Mar-24	21-Jun-25	126					
<b>Marine Construction</b>		1905	200		30-Nov-19 A	15-Feb-25	13-Mar-24	21-Jun-25	126					
<b>Phase I - Construction of Perimeter Seawalls</b>		1905	200		30-Nov-19 A	15-Feb-25	13-Mar-24	21-Jun-25	126					
<b>Seawall and Berth at DCM Area</b>		1905	200		30-Nov-19 A	15-Feb-25	13-Mar-24	21-Sep-24	-147					
<b>Seawall Structural Works</b>		1905	200		30-Nov-19 A	15-Feb-25	13-Mar-24	21-Sep-24	-147					
08-1115(3)	Caisson infill, Solid ballast, toe protection, precast concrete blocks .etc Laying	250	11	95.68%	30-Nov-19 A	10-Aug-24	23-Apr-24	03-May-24	-99					
<b>Remain Works</b>		1225	200		10-Oct-21 A	15-Feb-25	13-Mar-24	21-Sep-24	-147					
08-1120	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall A	220	44	80%	10-Oct-21 A	12-Sep-24	11-Apr-24	24-May-24	-111					
08-1120-1(6)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall B	220	10	95.31%	10-Oct-21 A	10-Aug-24	14-May-24	24-May-24	-77					
08-1120-2(M55)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall B No. C1 & C2 (Caisson A2 & A3)	60	18	69.75%	28-Jun-23 A	18-Aug-24	23-Mar-24	10-Apr-24	-129					
08-1120-4(M55)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall B No. C73 & C734	60	26	56.51%	01-Dec-23 A	26-Aug-24	13-Mar-24	08-Apr-24	-139					
08-1320(6)	Construction of Rear Wall Buttress & Panel for Seawall A	180	180	0%	19-Aug-24	15-Feb-25	26-Mar-24	21-Sep-24	-147					
<b>Seawall at Dredging Area</b>		160	12		11-Jul-22 A	11-Aug-24	10-Jun-25	21-Jun-25	314					
<b>Remain Works</b>		160	12		11-Jul-22 A	11-Aug-24	10-Jun-25	21-Jun-25	314					
08-1170	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level (Bay 1 to Bay 8)	160	12	92.5%	11-Jul-22 A	11-Aug-24	10-Jun-25	21-Jun-25	314					
<b>Phase II - Reclamation, Breakwater and Berth Construction</b>		685	200		22-Mar-23 A	15-Feb-25	05-Apr-24	21-Jun-25	126					
<b>Breakwater</b>		120	120		18-Oct-24	15-Feb-25	22-Feb-25	21-Jun-25	126					
<b>Remain Works</b>		120	120		18-Oct-24	15-Feb-25	22-Feb-25	21-Jun-25	126					
08-1310(7)	Breakwater Profile Barrier and Pavement Road	120	120	0%	18-Oct-24	15-Feb-25	22-Feb-25	21-Jun-25	126					
<b>Seawall and Berth at Marine Access</b>		623	138		22-Mar-23 A	16-Dec-24	05-Apr-24	08-Aug-24	-129					
<b>Remain Works</b>		30	2		10-May-24 A	26-Aug-24	22-May-24	24-May-24	-93					
08-1330(2)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level	30	2	93%	10-May-24 A	26-Aug-24	22-May-24	24-May-24	-93	Update Actual Start Date				
<b>Seawater Intake Structure</b>		90	11		22-Mar-23 A	10-Aug-24	05-Apr-24	15-Apr-24	-117					
08-2400(6D)	Construction of Seawater Intake	90	11	87.78%	22-Mar-23 A	10-Aug-24	05-Apr-24	15-Apr-24	-117					
<b>Fire Boat Access</b>		120	120		18-Aug-24	16-Dec-24	11-Apr-24	08-Aug-24	-129					
08-2500(6D)	Construction of Fire Boat Access	120	120	0%	18-Aug-24	16-Dec-24	11-Apr-24	08-Aug-24	-129					
<b>Mooring Dolphins</b>		90	90		24-Sep-24	22-Dec-24	14-May-24	11-Aug-24	-133					
09-4000(6G)	Mooring Dolphins Piling Works	90	90	0%	24-Sep-24	22-Dec-24	14-May-24	11-Aug-24	-133					
<b>Foundation Works</b>		440	108		05-Aug-23 A	15-Nov-24	29-Jan-24	19-Jun-24	-149					
<b>Sky Deck Foundation</b>		51	51		23-Jun-24 A	20-Sep-24	29-Jan-24	20-Mar-24	-183					
<b>Sky Deck Pile Caps Construction</b>		51	51		23-Jun-24 A	20-Sep-24	29-Jan-24	20-Mar-24	-183					
09-2730(M62)	Excavation to Pile Cap Formation	21	14	32%	23-Jun-24 A	14-Aug-24	29-Jan-24	12-Feb-24	-183	Update Actual Start Date				
09-2740(M62)	Pile Cut-off & Capping Plate (2 Welders @ 2nr/d)	21	12	41%	03-Jul-24 A	21-Aug-24	07-Feb-24	19-Feb-24	-183	Update Actual Start Date				
09-2750(M62)	Pile Caps Construction	30	30	0%	21-Aug-24	20-Sep-24	20-Feb-24	20-Mar-24	-183					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M&O Remarks	2024			
											Jul 80	Aug 81	Sep 82	Oct 83
<b>Process Building - Waste Bunker &amp; Tipping Hall Bld Foundation</b>														
	Process Building Pile Cap Construction	26	2		05-Aug-23 A	02-Aug-24	25-Mar-24	27-Mar-24	-127					
	Pile Cap Stage 3 (Module 3 Between Grid PB22 to PB32)	26	2		05-Aug-23 A	02-Aug-24	25-Mar-24	27-Mar-24	-127					
	Process Building (Module 3) WWTP	26	2		05-Aug-23 A	02-Aug-24	25-Mar-24	27-Mar-24	-127					
09-1260	Pile Caps and Raft Foundation Construction (60m x 24m 4set@100m2/7day)	26	2	92.12%	05-Aug-23 A	02-Aug-24	25-Mar-24	27-Mar-24	-127					
<b>ACC Equipment Foundation</b>														
	ACC Pile Cap Construction	67	66		12-Jul-24 A	27-Oct-24	21-Mar-24	25-May-24	-155					
09-1710-3(M78)	Tie Beams Construction (Module 2 & 3 @+6.5mPD) Grid ACA-ACD, AC4-AC6	30	21	30%	12-Jul-24 A	12-Sep-24	21-Mar-24	10-Apr-24	-155	Update Actual Start Date				
09-1720-1(M58)	On-grade Slab Construction Grid ACA-ACG, AC3-AC4	45	45	0%	13-Sep-24	27-Oct-24	11-Apr-24	25-May-24	-155					
<b>Mechanical Treatment Plant &amp; Water Treatment Plant Bld Foundation</b>														
	Mechanical Treatment Plant & Water Treatment Plant Bld Pile Cap Construction	78	12		22-Jan-24 A	11-Aug-24	10-Mar-24	22-Mar-24	-143					
	Mechanical Treatment Plant Pile Cap Construction	78	12		22-Jan-24 A	11-Aug-24	10-Mar-24	22-Mar-24	-143					
09-1920	Excavation to Pile Cap Formation	39	6	85.57%	22-Jan-24 A	05-Aug-24	16-Mar-24	22-Mar-24	-136					
09-1930	Pile Cut-off & Capping Plate (410hrs, @20/d)	21	3	85%	01-Feb-24 A	05-Aug-24	19-Mar-24	22-Mar-24	-136					
09-1940	Pile Caps Construction	60	12	80%	21-Mar-24 A	11-Aug-24	10-Mar-24	22-Mar-24	-143					
<b>Elevated Drive Way and Associated Structures Foundation</b>														
	Elevated Drive Way Pile Cap Construction	21	4		30-Dec-23 A	03-Aug-24	19-Mar-24	23-Mar-24	-134					
	Elevated Drive Way RSU to RSAF	21	4		30-Dec-23 A	03-Aug-24	19-Mar-24	23-Mar-24	-134					
09-2730(M57)	Pile Caps Construction	21	4	81.35%	30-Dec-23 A	03-Aug-24	19-Mar-24	23-Mar-24	-134					
<b>Reception Pavilion Foundation</b>														
	Reception Pavilion Foundation	30	30		10-Sep-24	10-Oct-24	24-Apr-24	23-May-24	-139					
09-2100	Formation, Compaction & Raft Foundation Construction	30	30	0%	10-Sep-24	10-Oct-24	24-Apr-24	23-May-24	-139					
<b>Weighbridge Foundation</b>														
	Weighbridge Foundation	45	45		02-Oct-24	15-Nov-24	06-May-24	19-Jun-24	-149					
09-2710(6F)	Excavation & Construction of Weighbridge Bays and Cast-in bolts	45	45	0%	02-Oct-24	15-Nov-24	06-May-24	19-Jun-24	-149					
<b>Heavy Load Access</b>														
	Heavy Load Access	3	3		28-Aug-24	30-Aug-24	31-Mar-24	02-Apr-24	-150					
<b>Demolition</b>														
	Demolition	3	3		28-Aug-24	30-Aug-24	31-Mar-24	02-Apr-24	-150					
09-3040(6D)	Removal of Sub Base & Road Base & Foundation Works (Stage 3)	3	3	0%	28-Aug-24	30-Aug-24	31-Mar-24	02-Apr-24	-150					
<b>Superstructure Works</b>														
	Administration & Viewing Gallery Bld Structure	648	190		21-Aug-23 A	05-Feb-25	22-Jan-24	10-Oct-24	-118					
	Administration & Viewing Gallery Bld Structure	84	95		24-Jun-24 A	02-Nov-24	25-Feb-24	29-May-24	-157					
10-1020	Beam & Slab to +11.5mPD	21	11	50%	24-Jun-24 A	10-Aug-24	25-Feb-24	06-Mar-24	-157	Update Actual Start Date				
10-1030	Column & Wall to +17.0mPD	21	21	0%	10-Aug-24	31-Aug-24	07-Mar-24	27-Mar-24	-157					
10-1040	Beam & Slab to +17.0mPD	21	21	0%	31-Aug-24	21-Sep-24	28-Mar-24	17-Apr-24	-157					
10-1050	Column & Wall to +22.5mPD	21	21	0%	21-Sep-24	12-Oct-24	18-Apr-24	08-May-24	-157					
10-1060	Beam & Slab to +22.5mPD	21	21	0%	12-Oct-24	02-Nov-24	09-May-24	29-May-24	-157					
<b>Sky Deck Structure</b>														
	Sky Deck Structure	81	81		05-Sep-24	25-Nov-24	06-Mar-24	25-May-24	-183					
10-2310 (M55)	Construction of RC Column (16nr, 0.9m Dia x 11m, 3 pours @ 5d/pour with 4 formwork sets)	60	60	0%	05-Sep-24	04-Nov-24	06-Mar-24	04-May-24	-183	Change Lag from Predecessor 09-2750(M62) from FS0 to FS-15				
10-2315 (7)	Beam & Slab to Deck Level app.+18mPD (appx. 600m3)	30	30	0%	26-Oct-24	25-Nov-24	26-Apr-24	25-May-24	-183	Change Lag from Predecessor 10-2310 (M55) from FS0 to FS-9				
<b>Process Building - Waste Bunker &amp; Tipping Hall Bld Structure</b>														
	Waste & Ash Bunker Bld Structure	240	148		12-Apr-24 A	26-Dec-24	26-Jan-24	27-Aug-24	-120					
	Process Building (Module 1) Waste & Ash Bunker Bld Structure	240	148		21-Apr-24 A	26-Dec-24	26-Jan-24	27-Aug-24	-120					
	Process Building (Module 2) Waste & Ash Bunker Bld Structure	21	7		30-May-24 A	07-Aug-24	01-Apr-24	08-Apr-24	-120					
10-1190	Column & Wall to +53.7mPD	21	7	65%	30-May-24 A	07-Aug-24	01-Apr-24	08-Apr-24	-120					
	Process Building (Module 3) Waste & Ash Bunker Bld Structure	134	42		21-Apr-24 A	10-Sep-24	26-Jan-24	07-Mar-24	-187					
	Process Building (Module 3) Waste & Ash Bunker Bld Structure	134	42		21-Apr-24 A	10-Sep-24	26-Jan-24	07-Mar-24	-187					
10-1260	Column & Wall to +33.5mPD	30	8	75%	21-Apr-24 A	07-Aug-24	17-Feb-24	24-Feb-24	-165					
10-1280	Beam & Slab to +33.5mPD	30	18	40%	24-May-24 A	17-Aug-24	07-Feb-24	24-Feb-24	-175					
10-1290	Column, Wall & Beam to +41.0mPD	21	21	0%	31-Jul-24	20-Aug-24	26-Jan-24	15-Feb-24	-187	Change Relationship from the Predecessor 10-1280 from FS0 to FF-9				
10-1300	Column & Wall to +53.7mPD	21	21	0%	21-Aug-24	10-Sep-24	16-Feb-24	07-Mar-24	-187	Change Lag to Successor 12-3050(6F) from FF40 to FF0				
	Process Building (Module 3) Waste & Ash Bunker Bld Structure	75	75		21-Jul-24 A	14-Oct-24	07-Feb-24	22-Apr-24	-174					
	Process Building (Module 3) Waste & Ash Bunker Bld Structure	75	75		21-Jul-24 A	14-Oct-24	07-Feb-24	22-Apr-24	-174					
10-1370	Column & Wall to +33.5mPD	18	15	15%	21-Jul-24 A	15-Aug-24	07-Feb-24	22-Feb-24	-174	Update Actual Start Date				
10-1390	Beam & Slab to +33.5mPD	18	18	0%	15-Aug-24	02-Sep-24	23-Feb-24	11-Mar-24	-174					
10-1400	Column, Wall & Beam to +41.0mPD	21	21	0%	02-Sep-24	23-Sep-24	12-Mar-24	01-Apr-24	-174					
10-1410	Column & Wall to +53.7mPD	21	21	0%	23-Sep-24	14-Oct-24	02-Apr-24	22-Apr-24	-174					
<b>Process Building Waste &amp; Ash Bunker Bld Structural Steel Roof</b>														
	Process Building Waste & Ash Bunker Bld Structural Steel Roof	141	141		07-Aug-24	26-Dec-24	08-Mar-24	27-Aug-24	-120					
	Process Building Waste & Ash Bunker Bld Structural Steel Roof	141	141		07-Aug-24	26-Dec-24	08-Mar-24	27-Aug-24	-120					
10-2080	Structural Steel Roof Erection	90	90	0%	28-Aug-24	26-Nov-24	30-Apr-24	28-Jul-24	-120					
10-2220(7)	Roof Cladding Installation	60	60	0%	27-Oct-24	26-Dec-24	29-Jun-24	27-Aug-24	-120					
10-2330 (M63)	Facade Structural Frame Installation at Module 1	60	60	0%	07-Aug-24	06-Oct-24	26-May-24	24-Jul-24	-73					
10-2340 (M63)	Facade Structural Frame Installation at Module 2	60	60	0%	11-Sep-24	09-Nov-24	08-Mar-24	06-May-24	-187					
10-2350 (M63)	Facade Structural Frame Installation at Module 3	60	60	0%	30-Sep-24	29-Nov-24	09-Apr-24	07-Jun-24	-174					
<b>Process Building Waste &amp; Ash Bunker Bld Structure Between Bunker 1 and 2</b>														
	Process Building Waste & Ash Bunker Bld Structure Between Bunker 1 and 2	44	27		01-May-24 A	26-Aug-24	05-Apr-24	01-May-24	-117					
	Process Building Waste & Ash Bunker Bld Structure Between Bunker 1 and 2	44	27		01-May-24 A	26-Aug-24	05-Apr-24	01-May-24	-117					
10-2370 (M78)	Beam & Slab to +33.5mPD Grid Line PBG to PBJ	21	8	60%	01-May-24 A	08-Aug-24	23-Apr-24	01-May-24	-98					
10-2390 (M78)	Beam & Slab to +17.5mPD	14	6	60%	06-Jul-24 A	05-Aug-24	05-Apr-24	10-Apr-24	-117					
10-2400 (M78)	Beam & Slab to +27.28mPD	12	12	0%	05-Aug-24	17-Aug-24	11-Apr-24	22-Apr-24	-117					
10-2410 (M78)	Beam & Slab to +11.58mPD and +12.4mPD	11	11	0%	15-Aug-24	26-Aug-24	21-Apr-24	01-May-24	-117					
10-2420 (M78)	Beam & Slab to +33.5mPD Grid Line PBG to PBJ	9	9	0%	17-Aug-24	26-Aug-24	23-Apr-24	01-May-24	-117					
<b>Process Building Waste &amp; Ash Bunker Bld Structure Between Bunker 2 and 3</b>														
	Process Building Waste & Ash Bunker Bld Structure Between Bunker 2 and 3	83	52		27-Jun-24 A	20-Sep-24	08-Feb-24	30-Mar-24	-174					
	Process Building Waste & Ash Bunker Bld Structure Between Bunker 2 and 3	83	52		27-Jun-24 A	20-Sep-24	08-Feb-24	30-Mar-24	-174					
10-2430 (M78)	Beam & Slab to +20.5mPD	14	13	10%	27-Jun-24 A	12-Aug-24	08-Feb-24	20-Feb-24	-174					
10-2440 (M78)	Beam & Slab to +33.5mPD Grid Line PBG to PBJ	21	21	0%	12-Aug-24	02-Sep-24	10-Mar-24	30-Mar-24	-156					
10-2460 (M78)	Beam & Slab to +17.5mPD	14	14	0%	16-Aug-24	30-Aug-24	25-Feb-24	09-Mar-24	-174					
10-2470 (M78)	Beam & Slab to +27.28mPD	12	12	0%	30-Aug-24	11-Sep-24	10-Mar-24	21-Mar-24	-174					
10-2480 (M78)	Beam & Slab to +11.58mPD and +12.4mPD	11	11	0%	09-Sep-24	20-Sep-24	20-Mar-24	30-Mar-24	-174					



Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M80 Remarks	2024			
											Jul 80	Aug 81	Sep 82	Oct 83
10-2450(6D)	Filling Station Structure Construction	45	45	0%	24-Sep-24	07-Nov-24	14-May-24	27-Jun-24	-133					
<b>Vessel Offloading Point</b>														
08-2420(7)	Vehicle Ferry Ramp Installation	120	120	0%	09-Oct-24	05-Feb-25	13-Jun-24	10-Oct-24	-118					
<b>Weighbridge Kiosk</b>														
08-2430(M79)	Construction of Weighbridge Kiosk	45	45	0%	02-Oct-24	15-Nov-24	06-May-24	19-Jun-24	-149					
<b>ACC Yard</b>														
13-2000	Delivery and Erection of ACC Steel Structure & Steel Structure Support of Condensate Tank (Module 1)	90	45	50%	31-Mar-24 A	13-Sep-24	06-Mar-24	19-Apr-24	-147					
13-2040	Delivery and Erection of ACC Steel Structure & Steel Structure Support of Condensate Tank (Module 2)	90	90	0%	27-Aug-24	24-Nov-24	06-Mar-24	03-Jun-24	-174					
13-2080	Delivery and Erection of ACC Steel Structure & Steel Structure Support of Condensate Tank (Module 3)	90	90	0%	22-Sep-24	20-Dec-24	27-Mar-24	24-Jun-24	-179	Change Lag from Predecessor 06-1190 from FS-2 to FS-15				
<b>Architectural Builders Works &amp; Finishes</b>														
<b>Process Building - Waste Bunker &amp; Tipping Hall Bid ABWF Works</b>														
11-1070	Metal Railings, Platforms, Gratings, Cable trench covers Installations	90	90	0%	31-Jul-24	28-Oct-24	02-Apr-24	30-Jun-24	-120	Update Original Duration from 105d to 90d				
11-1080	Internal Wall and Floor Finishes	230	207	10%	20-Nov-23 A	22-Feb-25	20-May-24	12-Dec-24	-72					
11-1090	False ceiling and Raise Floor installation (in CCR)	45	45	0%	31-Jul-24	13-Sep-24	05-Apr-24	19-May-24	-117					
11-1100	External Finishes, Curtain Walls and Roof Waterproofing	90	87	3%	20-Feb-24 A	02-Dec-24	05-Jul-24	30-Sep-24	-63					
11-1540(M63)	Facade Panels Erection for Module 2 (284pcs. @4pcs/d)	77	77	0%	11-Oct-24	26-Dec-24	07-Apr-24	22-Jun-24	-187					
11-1550(M63)	Facade Panels Erection for Module 3 (612pcs. @8pcs/d)	77	77	0%	29-Oct-24	14-Jan-25	08-May-24	23-Jul-24	-174					
<b>Process Building - Boiler &amp; Flue Gas Bid ABWF Works</b>														
11-1120	Metal Railings, Staircase, Platforms & Gratings Installations	200	200	0%	20-Sep-24	08-Apr-25	04-Jun-24	20-Dec-24	-109					
11-1130	Internal Wall and Floor Finishes	180	180	0%	31-Jul-24	26-Jan-25	09-Feb-24	06-Aug-24	-173					
11-1560(7)	Transformer Room 1 & 2 Blockwork and Finishes	30	24	20%	25-Jul-24 A	23-Aug-24	19-Jan-24	11-Feb-24	-194	Update Actual Start Date				
11-1570(7)	Transformer Room 3 & 4 Blockwork and Finishes	30	30	0%	31-Jul-24	29-Aug-24	19-Jan-24	17-Feb-24	-194					
11-1580(7)	Transformer Room 5 & 6 Blockwork and Finishes	30	29	5%	25-Jul-24 A	13-Sep-24	05-Feb-24	04-Mar-24	-193	Update Actual Start Date				
<b>Turbine Hall Bid ABWF Works</b>														
<b>Electrical Bid ABWF Works</b>														
11-1150	Door, Windows and Louvers Installation	90	90	0%	31-Jul-24	28-Oct-24	21-Mar-24	18-Jun-24	-132					
11-1160	Metal Railings, Platforms, Gratings, Cable trench covers Installations	90	81	10%	15-Apr-24 A	19-Oct-24	29-Apr-24	18-Jul-24	-93					
11-1170	Internal Wall and Floor Finishes	90	23	74%	09-Dec-23 A	23-Aug-24	25-Jun-24	18-Jul-24	-35					
11-1180	False ceiling and Raise Floor installation	90	90	0%	31-Jul-24	28-Oct-24	14-Mar-24	11-Jun-24	-139					
11-1190	External Finishes, Roof Waterproofing	90	90	0%	30-Aug-24	27-Nov-24	20-Apr-24	18-Jul-24	-132					
11-1540	Facade Panels Erection (167pcs. @8pcs/d)	23	23	0%	21-Sep-24	13-Oct-24	26-Jun-24	18-Jul-24	-87					
<b>Turbine Hall ABWF Works</b>														
11-1200	Door, Roller Shutter, Windows and Louvers Installation	60	60	0%	12-Oct-24	10-Dec-24	24-Apr-24	22-Jun-24	-171					
11-1210	Metal Railings, Platforms, Gratings, Cable trench covers Installations	90	90	0%	31-Jul-24	28-Oct-24	17-Apr-24	15-Jul-24	-105					
11-1220	Internal Wall and Floor Finishes for remain area	90	90	0%	31-Jul-24	28-Oct-24	12-May-24	09-Aug-24	-80					
11-1240	External Finishes, Curtain Walls and Roof Waterproofing	120	120	0%	12-Sep-24	09-Jan-25	25-Mar-24	22-Jul-24	-171					
11-1540-1(M63)	Facade Structural Frame Erection	52	52	0%	31-Jul-24	20-Sep-24	11-Feb-24	02-Apr-24	-171					
11-1550	Facade Panels Erection (207pcs. @4pcs/d)	51	51	0%	21-Sep-24	10-Nov-24	03-Apr-24	23-May-24	-171					
<b>Compressor &amp; CCW Bid ABWF Works</b>														
11-1250	Door, Roller Shutter, Windows and Louvers Installation	90	90	0%	31-Jul-24	28-Oct-24	20-Apr-24	18-Jul-24	-102					
11-1260	Metal Railings, Platforms, Gratings, Cable trench covers Installations	90	90	0%	30-Aug-24	27-Nov-24	20-Apr-24	18-Jul-24	-132					
11-1270	Internal Wall and Floor Finishes	90	90	0%	31-Jul-24	28-Oct-24	20-Apr-24	18-Jul-24	-102					
11-1280	False ceiling and Raise Floor installation	90	90	0%	31-Jul-24	28-Oct-24	20-Apr-24	18-Jul-24	-102					
11-1290	External Finishes and Roof Waterproofing	90	90	0%	31-Jul-24	28-Oct-24	21-Mar-24	18-Jun-24	-132					
<b>Chimney ABWF Works</b>														
10-2240	Erection of Steel Grating Platform	90	90	0%	10-Aug-24	08-Nov-24	22-Mar-24	19-Jun-24	-142					
11-1000	Installation of Metal Staircase, Railings	90	90	0%	09-Sep-24	08-Dec-24	16-Jul-24	13-Oct-24	-56					
11-1490	Door and Windows Installation	60	60	0%	09-Oct-24	08-Dec-24	15-Aug-24	13-Oct-24	-56					
<b>Mechanical Treatment Plant &amp; Water Treatment Plant Bid ABWF Works</b>														
<b>Mechanical Treatment Plant ABWF Works</b>														
11-1310	Metal Railings, Platforms, Gratings, Cable trench covers Installations	120	120	0%	06-Oct-24	03-Feb-25	19-Sep-24	16-Jan-25	-18					
11-1320	Internal Wall and Floor Finishes	120	120	0%	06-Oct-24	03-Feb-25	05-Sep-24	02-Jan-25	-32					
<b>Water Treatment Plant ABWF Works</b>														
11-1600(7)	Door, Roller Shutter, Windows and Louvers Installation	90	90	0%	20-Sep-24	18-Dec-24	14-May-24	11-Aug-24	-129	Remove Successor 16-1340; Add Successor 16-1310				
11-1610(7)	Metal Railings, Platforms, Gratings, Cable trench covers Installations	120	120	0%	11-Aug-24	08-Dec-24	14-Apr-24	11-Aug-24	-119	Remove Successor 16-1330 & 16-1340; Add Successor 16-1310				
11-1620(7)	Internal Wall and Floor Finishes	120	120	0%	14-Aug-24	11-Dec-24	14-Apr-24	11-Aug-24	-122	Remove Successor 16-1340; Add Successor 16-1310				
11-1630(7)	External Finishes, and Roof Waterproofing	90	90	0%	15-Sep-24	14-Dec-24	14-May-24	11-Aug-24	-124	Remove Successor 16-1340; Add Successor 16-1310				
11-1640(7)	Facade Structural Frame Erection	90	90	0%	11-Aug-24	08-Nov-24	04-Apr-24	02-Jul-24	-129					
11-1650(7)	Facade Panels Erection (272pcs. @8pcs/d)	80	80	0%	20-Sep-24	08-Dec-24	14-May-24	01-Aug-24	-129					
<b>IWMF Substation ABWF Works</b>														
11-1340	Door, Roller Shutter, Windows and Louvers Installation	60	58	3%	18-Dec-23 A	27-Sep-24	20-Aug-24	17-Oct-24	21					
11-1350	Metal Railings, Platforms, Gratings, Cable trench covers Installations	90	68	25%	27-Dec-23 A	06-Oct-24	14-Feb-25	22-Apr-25	199					
11-1360	Internal Wall and Floor Finishes	90	9	90%	27-Sep-23 A	08-Aug-24	22-Apr-24	01-May-24	-100					
11-1370	False ceiling and Raise Floor installation	90	32	65%	06-Dec-23 A	31-Aug-24	31-Mar-24	01-May-24	-122					
11-1380	External Finishes and Roof Waterproofing	86	71	18%	06-May-24 A	09-Oct-24	11-Feb-25	22-Apr-25	195					
11-1560-1(M63)	Facade Structural Frame Installation	64	64	0%	31-Jul-24	02-Oct-24	14-Aug-24	16-Oct-24	14					
<b>Seawater Intake Chamber ABWF Works</b>														
11-1670(7)	Floor, wall and ceiling finishes	30	30	0%	10-Aug-24	09-Sep-24	16-Apr-24	15-May-24	-117					
11-1680(7)	Steel platforms, metal covers, cat ladder and staircase	30	30	0%	09-Sep-24	09-Oct-24	16-May-24	14-Jun-24	-117					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M80 Remarks	2024			
											Jul 80	Aug 81	Sep 82	Oct 83
11-1690(7)	Roller Shutter Installation	30	30	0%	09-Oct-24	08-Nov-24	24-Mar-25	22-Apr-25	165					
<b>Building Services Installation</b>														
<b>Administration &amp; Viewing Gallery Bld BS Works</b>														
12-1030	Electrical and Lighting System	150	150	0%	09-Sep-24	06-Feb-25	29-May-24	25-Oct-24	-104					
12-1040	CCTV & Surveillance System	150	150	0%	09-Sep-24	06-Feb-25	28-May-24	24-Oct-24	-105					
<b>Process Building - Waste Bunker &amp; Tipping Hall Bld BS Works</b>														
12-1060	Plumbing & Drainage System	180	149	17%	11-Oct-23 A	26-Jan-25	23-Sep-24	19-Feb-25	25	Update Actual Start Date				
12-1070	MVAC & OCS System	120	97	19%	14-Oct-23 A	20-Dec-24	01-Jul-24	06-Oct-24	-74	Update Actual Start Date				
12-1080	Fire Service System (Waste Bunker and Tipping Hall)	180	157	13%	11-Oct-23 A	03-Jan-25	04-May-24	07-Oct-24	-88	Update Actual Start Date				
12-1090	Electrical and Lighting System	180	146	19%	18-Oct-23 A	23-Dec-24	10-May-24	03-Oct-24	-81	Update Actual Start Date				
12-1100	Security, Surveillance & Communication System	180	167	7%	25-Apr-24 A	14-Jan-25	10-May-24	24-Oct-24	-81	Update Actual Start Date				
<b>Process Building - Boiler &amp; Flue Gas Bld BS Works</b>														
12-1120	MVAC System	180	153	15%	14-Oct-23 A	15-Feb-25	24-May-24	23-Oct-24	-115					
12-1140	Electrical and Lighting System	180	135	25%	18-Oct-23 A	15-Feb-25	02-Jun-24	14-Oct-24	-124					
12-1150	Security, Surveillance & Communication System	180	162	10%	25-Apr-24 A	15-Feb-25	16-May-24	24-Oct-24	-114					
12-1160	FS Lift & Escalator Installation (Boiler & Flue Gas Bld)	150	150	0%	29-Sep-24	25-Feb-25	22-Mar-24	18-Aug-24	-191	Update Original Duration from 176d to 15c				
12-1580(6E)	Earthing and Lightning Protection System	180	171	5%	20-May-22 A	23-Mar-25	02-Jun-24	19-Nov-24	-124	Add Successor 16-1660 FF30				
<b>Turbine Hall Bld BS Works</b>														
<b>Electrical Bld BS Works</b>														
12-1270	Plumbing & Drainage System	60	48	20%	11-Oct-23 A	16-Sep-24	21-Jul-24	06-Sep-24	-10					
12-1280	MVAC System	120	36	70%	25-Feb-24 A	04-Sep-24	21-Jul-24	25-Aug-24	-10					
12-1290	Fire Service System (Electrical Building)	120	48	60%	31-Mar-24 A	16-Sep-24	21-Aug-24	07-Oct-24	21					
12-1300	Electrical and Lighting System	120	66	45%	11-Oct-23 A	04-Oct-24	21-Jul-24	24-Sep-24	-10					
12-1310	Security, Surveillance & Communication System	90	27	70%	25-Feb-24 A	03-Nov-24	28-Sep-24	24-Oct-24	-10					
<b>Turbine Hall BS Works</b>														
12-1320	Plumbing & Drainage System	90	28	68.89%	11-Oct-23 A	27-Aug-24	10-Jul-24	06-Aug-24	-21					
12-1330	MVAC System	90	90	0%	31-Jul-24	28-Oct-24	26-Jul-24	23-Oct-24	-5					
12-1340	Fire Service System (Turbine Hall)	90	90	0%	31-Jul-24	28-Oct-24	10-Jul-24	07-Oct-24	-21					
12-1350	Electrical and Lighting System	90	28	68.89%	11-Oct-23 A	27-Aug-24	13-Sep-24	10-Oct-24	44					
12-1360	Security, Surveillance & Communication System	90	90	0%	31-Jul-24	28-Oct-24	27-Jul-24	24-Oct-24	-4					
<b>Compressor &amp; CCCW Bld BS Works</b>														
12-1370	Plumbing & Drainage System	60	19	69%	31-Mar-24 A	18-Aug-24	09-Aug-24	27-Aug-24	9					
12-1380	MVAC System	120	60	50%	15-May-24 A	28-Sep-24	25-Aug-24	23-Oct-24	25					
12-1390	Fire Service System (CCCW Bld)	120	60	50%	27-Apr-24 A	28-Sep-24	09-Aug-24	07-Oct-24	9					
12-1400	Electrical and Lighting System	120	72	40%	20-Mar-24 A	10-Oct-24	14-Aug-24	24-Oct-24	14					
12-1410	Security, Surveillance & Communication System	90	36	60%	20-Mar-24 A	10-Oct-24	19-Sep-24	24-Oct-24	14					
<b>Mechanical Treatment Plant &amp; Water Treatment Plant Bld BS Works</b>														
<b>Mechanical Treatment BS Works</b>														
12-1420	Plumbing & Drainage System	120	120	0%	27-Sep-24	25-Jan-25	09-Jun-24	06-Oct-24	-111	Change Lag from Predecessor 10-2096 from FS30 to FS21				
12-1430	MVAC & OCS System	120	120	0%	27-Sep-24	25-Jan-25	09-Jun-24	06-Oct-24	-111	Change Lag from Predecessor 10-2096 from FS30 to FS21; Predecessor 10-2150 from FF21 to FS14				
12-1440	Fire Service System	107	107	0%	27-Sep-24	12-Jan-25	23-Jun-24	07-Oct-24	-97	Change Lag from Predecessor 10-2096 from FS30 to FS21				
12-1450	Electrical and Lighting System	120	120	0%	06-Oct-24	03-Feb-25	28-Jun-24	25-Oct-24	-101					
12-1460	Security, Surveillance & Communication System	90	90	0%	06-Oct-24	04-Jan-25	27-Jul-24	24-Oct-24	-72					
12-1460-1(6C)	Lift Installation	60	60	0%	06-Oct-24	05-Dec-24	20-Jun-24	18-Aug-24	-109					
<b>Water Treatment Plant BS Works</b>														
12-1580(7)	Plumbing & Drainage System	120	116	3%	30-Jun-24 A	24-Nov-24	21-Jun-24	15-Oct-24	-40	Update Actual Start Date				
12-1590(7)	MVAC & OCS System	120	108	10%	27-Jul-24 A	15-Nov-24	21-Jun-24	06-Oct-24	-40					
12-1600(7)	Fire Service System	107	102	5%	28-Jul-24 A	07-Dec-24	28-Jun-24	07-Oct-24	-61					
12-1610(7)	Electrical and Lighting System	120	120	0%	31-Jul-24	27-Nov-24	27-Jun-24	24-Oct-24	-34					
12-1620(7)	Security, Surveillance & Communication System	90	81	10%	30-Jul-24 A	27-Nov-24	05-Aug-24	24-Oct-24	-34					
<b>IWMF Substation BS Works</b>														
12-1470	Plumbing & Drainage System	90	5	95%	10-Oct-23 A	04-Aug-24	04-Jun-24	08-Jun-24	-57					
12-1480	MVAC System	90	7	92%	11-Oct-23 A	07-Aug-24	16-Oct-24	23-Oct-24	78					
12-1490	Fire Service System (IWMF Substation)	90	4	96%	12-Oct-23 A	03-Aug-24	04-Jun-24	07-Jun-24	-57					
12-1500	Electrical and Lighting System	90	7	92%	10-Oct-23 A	07-Aug-24	14-Oct-24	21-Oct-24	75					
12-1510	Security, Surveillance & Communication System	90	11	88%	20-Nov-23 A	10-Aug-24	14-Oct-24	24-Oct-24	75					
<b>ACC Equipment Structure BS Works</b>														
12-1580(5a)	Plumbing & Drainage System	60	60	0%	21-Sep-24	19-Nov-24	22-Dec-24	19-Feb-25	92					
12-1590(5a)	MVAC System	90	90	0%	21-Sep-24	19-Dec-24	26-Jul-24	23-Oct-24	-57					
12-1600(5a)	Fire Service System (Equipment/Appliance)	60	60	0%	21-Sep-24	19-Nov-24	09-Aug-24	07-Oct-24	-43					
12-1610(5a)	Electrical and Lighting System	60	60	0%	21-Sep-24	19-Nov-24	21-Oct-24	19-Dec-24	30					
12-1620(5a)	Security, Surveillance & Communication System	60	60	0%	21-Sep-24	19-Nov-24	26-Aug-24	24-Oct-24	-26					
<b>Seawater Intake Chamber BS Works</b>														
12-1630(7)	Plumbing & Drainage System	60	60	0%	09-Sep-24	08-Nov-24	20-May-24	18-Jul-24	-113					
12-1640(7)	MVAC System	60	60	0%	09-Sep-24	08-Nov-24	25-Aug-24	23-Oct-24	-16					
12-1650(7)	Fire Service System (Equipment/Appliance)	60	60	0%	09-Sep-24	08-Nov-24	09-Aug-24	07-Oct-24	-32					
12-1660(7)	Electrical and Lighting System	60	60	0%	09-Sep-24	08-Nov-24	20-May-24	18-Jul-24	-113					
12-1670(7)	Security, Surveillance & Communication System	60	60	0%	09-Oct-24	08-Dec-24	26-Aug-24	24-Oct-24	-45					
<b>Process Equipment Installation</b>														
<b>Process Building - Waste Bunker &amp; Tipping Hall Bld Process Equipment Installation</b>														
		454	180		01-Mar-23 A	26-Jan-25	26-Jan-24	18-Oct-24	-100					
		389	176		01-Mar-23 A	22-Jan-25	31-Jan-24	06-Oct-24	-108					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M80 Remarks	2024			
											Jul 80	Aug 81	Sep 82	Oct 83
<b>Equipment, Piping and Instrument Installation and Connection Works</b>														
<b>Process Building (Module 1)</b>														
12-3010(6F)	Piping Installation Works	80	72	10%	30-Jun-24 A	10-Oct-24	27-Mar-24	06-Jun-24	-126	Update Actual Start Date: Change Lag from Predecessor 10-1190 from FF60 to FF30	Piping Installation Works			
12-3020(6F)	Pipe Testing	60	60	0%	05-Sep-24	03-Nov-24	02-May-24	30-Jun-24	-126					
12-3030(6F)	Piping Insulation Works	60	60	0%	20-Sep-24	18-Nov-24	17-May-24	15-Jul-24	-126	Change Lag from Predecessor 12-3020(6F) From SS30 to SS15				
<b>Process Building (Module 2)</b>														
12-3040(6F)	Embedded Piping Installation	60	15	75%	02-Jan-24 A	22-Jan-25	31-Jan-24	24-Jul-24	-182		Embedded Piping Installation			
12-3050(6F)	Piping Installation Works	90	90	0%	31-Jul-24	28-Oct-24	31-Jan-24	29-Apr-24	-182		PI			
12-3060(6F)	Pipe Testing	60	60	0%	25-Sep-24	23-Nov-24	27-Mar-24	25-May-24	-182					
12-3070(6F)	Piping Insulation Works	90	90	0%	25-Oct-24	22-Jan-25	26-Apr-24	24-Jul-24	-182					
12-3075(M71)	Equipment Installation at Basin Area at +6.5mPD (included Boiler Drainage Tanks)	90	90	0%	31-Jul-24	28-Oct-24	26-Mar-24	23-Jun-24	-127		Ec			
<b>Process Building (Module 3)</b>														
12-3080(6F)	Embedded Piping Installation	60	45	25%	05-Feb-24 A	16-Dec-24	25-Apr-24	23-Jul-24	-146		Embedded Piping Installation			
12-3090(6F)	Piping Installation Works	90	90	0%	18-Sep-24	16-Dec-24	25-Apr-24	23-Jul-24	-146					
<b>Process Building (WWTP)</b>														
12-3160(6F)	Embedded Piping Installation	60	60	0%	20-Sep-23 A	01-Oct-24	05-Apr-24	04-Jun-24	-119		Embedded Piping Installation			
<b>Ash Treatment Equipment (Module 1)</b>														
12-4000(6G_R1)	Deliver and installation of Ash Treatment Equipments	120	36	70%	10-Mar-24 A	04-Sep-24	11-May-24	15-Jun-24	-81		Deliver and installation of Ash Treatment Equipments			
<b>Ash Treatment Equipment (Module 2)</b>														
12-4010(6G_R1)	Deliver and installation of Ash Treatment Equipments	120	108	10%	30-Jun-24 A	15-Nov-24	23-Mar-24	08-Jul-24	-130	Update Actual Start Date				
<b>Ash Treatment Equipment (Module 3)</b>														
12-4020(6G_R1)	Deliver and installation of Ash Treatment Equipments	120	116	3%	15-Jul-24 A	27-Nov-24	05-May-24	29-Aug-24	-89	Update Actual Start Date				
<b>Process Building (Cranes and Shredder)</b>														
<b>Process Building (Module 1)</b>														
13-1000-1(6)	Ash Crane Nos. 1 & 2 Installation @+15.3mPD	70	43	38%	30-Apr-24 A	12-Sep-24	29-Jul-24	10-Sep-24	-2		Ash Crane Nos. 1 & 2 Installation @+15.3mPD			
13-1000-2(6)	Shredder No.1 Installation	60	60	0%	26-Aug-24	25-Oct-24	02-May-24	30-Jun-24	-117		Shredder			
13-1000-3(6)	Hoist Installation	70	70	0%	31-Jul-24	08-Oct-24	29-Jul-24	06-Oct-24	-2		Hoist Installation			
13-1000-5(6B)	EOTC & Monorail Hoist System installation in Waste Crane Control Room (+33.5 & 36.5mPD)	70	70	0%	31-Jul-24	08-Oct-24	29-Jul-24	06-Oct-24	-2		EOTC & Monorail Hoist System instal			
13-1000-6(6B)	EOTC & Monorail Hoist System installation in Ash Crane Control Room (+15.8mPD & +19.9mPD)	70	70	0%	31-Jul-24	08-Oct-24	29-Jul-24	06-Oct-24	-2		EOTC & Monorail Hoist System instal			
13-1000-7(6B)	EOTC & Monorail Hoist System installation in Mechanical Shredder Area +28.5mPD	70	70	0%	04-Aug-24	12-Oct-24	29-Jul-24	06-Oct-24	-6		EOTC & Monorail Hoist System instal			
13-1000-8(6B)	Monorail Hoist System installation in CCR Electrical Switch room +13.75mPD	60	60	0%	04-Aug-24	02-Oct-24	20-May-24	18-Jul-24	-76		Monorail Hoist System installation in CCR Elect			
13-1000-9(6B)	Monorail Hoist System installation in CCR Electrical Switch room +23mPD	60	60	0%	31-Jul-24	28-Sep-24	20-May-24	18-Jul-24	-72		Monorail Hoist System installation in CCR Electrical Sv			
13-1010(6B)	EOTC Hoist System installation in Main Workshop & Store +15.3mPD	60	21	65%	15-Mar-24 A	20-Aug-24	16-Sep-24	06-Oct-24	47		EOTC Hoist System installation in Main Workshop & Store +15.3mPD			
<b>Process Building (Module 2)</b>														
13-1004-1(M71)	Ash Crane No. 3 Installation @+15.3mPD	70	68	3%	30-Jun-24 A	06-Oct-24	29-Jul-24	04-Oct-24	-2	Update Actual Start Date	Ash Crane No. 3 Installation @+15.3mPD			
13-1004-2(M71)	Shredder No.2 Installation	70	70	0%	20-Sep-24	29-Nov-24	31-Mar-24	08-Jun-24	-174					
13-1004-3(M71)	Hoist Installation	70	70	0%	25-Sep-24	03-Dec-24	29-Jul-24	06-Oct-24	-58					
13-1004-5(M71)	EOTC & Monorail Hoist System installation in Waste Crane Control Room (+33.5 & 36.5mPD)	70	70	0%	11-Sep-24	19-Nov-24	29-Jul-24	06-Oct-24	-44					
13-1004-6(M71)	EOTC & Monorail Hoist System installation in Ash Crane Control Room (+15.8mPD & +19.9mPD)	70	70	0%	31-Jul-24	08-Oct-24	29-Jul-24	06-Oct-24	-2		EOTC & Monorail Hoist System instal			
13-1004-7(M71)	EOTC & Monorail Hoist System installation in Mechanical Shredder Area +28.5mPD	70	70	0%	08-Sep-24	16-Nov-24	29-Jul-24	06-Oct-24	-41					
<b>Process Building (Module 3)</b>														
13-1008-1(M71)	Ash Crane No. 4 Installation @+15.3mPD	70	70	0%	31-Jul-24	08-Oct-24	29-Jul-24	06-Oct-24	-2		Ash Crane No. 4 Installation @+15.3mPD			
13-1008-3(M71)	Hoist Installation	70	70	0%	23-Sep-24	02-Dec-24	29-Jul-24	06-Oct-24	-56					
13-1008-5(M71)	EOTC & Monorail Hoist System installation in Waste Crane Control Room (+33.5 & 36.5mPD)	70	70	0%	14-Oct-24	23-Dec-24	29-Jul-24	06-Oct-24	-77					
13-1008-6(M71)	EOTC & Monorail Hoist System installation in Ash Crane Control Room (+15.8mPD & +19.9mPD)	70	70	0%	09-Oct-24	17-Dec-24	29-Jul-24	06-Oct-24	-72					
13-1008-7(7)	EOTC & Monorail Hoist System installation in Mechanical Shredder Area +28.5mPD	70	70	0%	23-Sep-24	02-Dec-24	29-Jul-24	06-Oct-24	-56					
<b>Process Building (WWTP)</b>														
13-1010-1(6)	WWTP Piping and instrument installation	120	112	7%	01-Mar-23 A	30-Nov-24	05-Apr-24	25-Jul-24	-127	Change Lag from Predecessor 13-1020(6F), 13-1010-13(M63) from FF30 to FF0				
13-1010-10(6E)	Provision of Temporary Power Supply for WWTP Testing & Commissioning	60	60	0%	01-Oct-24	30-Nov-24	03-Jun-24	01-Aug-24	-120					
13-1010-2(6)	WWTP Electrical Equipment installation & Cable pulling and termination	120	120	0%	02-Aug-24	30-Nov-24	28-Mar-24	25-Jul-24	-127	Change Lag from Predecessor 13-1020(6F), 13-1010-13(M63) from FF30 to FF0; from Predecessors 13-1010-5(6B) to FF0; from Predecessors 13-1010-5(6B) to FF0				
<b>WWTP Mechanical equipment installation</b>														
13-1010-12(M63)	Equipments for Bio-Tank Area @+3.3mPd	120	118	2%	07-Jul-24 A	28-Nov-24	30-Mar-24	25-Jul-24	-126	Update Actual Start Date				
13-1010-13(M63)	Equipments for Centrate Area, Inlet Sump & EQ Tank Area @+2.0mPd	100	100	0%	16-Aug-24	23-Nov-24	17-Apr-24	25-Jul-24	-121	Update Duration from 120d to 100d; Change Relationship from Predecessor 06-1220 from SS30 to FS-21				
13-1010-5(6B)	EOTC Hoist System installation in WWTP +6.5	60	60	0%	10-Sep-24	09-Nov-24	07-May-24	05-Jul-24	-126	Change Lag from Predecessor 10-3070-4(M63) from FS30 to FS120				
13-1010-6(6B)	Monorail Hoist System installation in WWTP +10mPD & +13.3mPD	60	60	0%	10-Sep-24	09-Nov-24	07-May-24	05-Jul-24	-126	Change Lag from Predecessor 10-3070-4(M63) from FS30 to FS120				
13-1010-7(6B)	LVSG 6A/6B @ WWTP Switch room +13.3mPD	60	60	0%	01-Sep-24	31-Oct-24	27-Apr-24	25-Jun-24	-127	Change Lag from Predecessor 10-3070-4(M63) from FS30 to FS111				
13-1010-8(6B)	UPS DB @ WWTP Switch room @13.3mPd	60	60	0%	01-Sep-24	31-Oct-24	27-Apr-24	25-Jun-24	-127	Change Lag from Predecessor 10-3070-4(M63) from FS30 to FS111				
13-1020(6F)	Equipment Installation for Equipment Rm, Sludge Dewatering Rm & Chemical Rm Area @+6.5mPd	90	90	0%	21-Aug-24	19-Nov-24	27-Apr-24	25-Jul-24	-116	Update Duration from 120d to 90d; Change Lag from Predecessor 10-3070-4(M63) from FS30 to FS100				
13-1030(6F)	Equipment Installation for MBR Tank, DAF & Chemical Tank Area @+10.0mPd	60	60	0%	01-Sep-24	31-Oct-24	27-Apr-24	25-Jun-24	-127	Change Lag from Predecessor 10-3070-4(M63) from FS30 to FS111				
13-1040(6F)	Equipment for Pretreatment, Chemical Tank, RO, MBR, AQP, MCC & Control Area @+12.5mPd	60	60	0%	01-Sep-24	31-Oct-24	27-Apr-24	25-Jun-24	-127	Change Lag from Predecessor 10-3070-4(M63) from FS30 to FS111				

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M&O Remarks	2024			
											Jul 80	Aug 81	Sep 82	Oct 83
<b>Process Building (Central Control System Installation)</b>		105	105		31-Jul-24	12-Nov-24	26-Apr-24	01-Aug-24	-103					
13-1010-3(6B)	Mechanical equipment installation (Control Room 2 +36.5mPD)	98	98	0%	31-Jul-24	05-Nov-24	26-Apr-24	01-Aug-24	-96	Update Duration from 128d to 98d				
13-1980	Control Systems Installation at CCR	60	60	0%	14-Sep-24	12-Nov-24	20-May-24	18-Jul-24	-117	Update Duration from 90d to 60d				
13-1990	Cable laying and Termination	60	60	0%	14-Sep-24	12-Nov-24	20-May-24	18-Jul-24	-117	Update Duration from 90d to 60d				
13-2160(6B)	DCS Installation	60	60	0%	14-Sep-24	12-Nov-24	20-May-24	18-Jul-24	-117	Update Duration from 90d to 60d				
13-2210(6B)	CMMS Installation	60	60	0%	14-Sep-24	12-Nov-24	20-May-24	18-Jul-24	-117	Update Duration from 90d to 60d				
13-2260(6B)	IDMS Installation	60	60	0%	14-Sep-24	12-Nov-24	20-May-24	18-Jul-24	-117	Update Duration from 90d to 60d				
13-2270(6B)	OMS Installation	60	60	0%	14-Sep-24	12-Nov-24	20-May-24	18-Jul-24	-117	Update Duration from 90d to 60d				
13-2280(6D)	Monorail Hoist System Installation in CCR Electrical Switch room +13.75mPD	60	60	0%	14-Sep-24	12-Nov-24	20-May-24	18-Jul-24	-117	Update Duration from 90d to 60d				
<b>Process Building (Switch Room)</b>		120	120		31-Jul-24	27-Nov-24	21-Mar-24	18-Jul-24	-132					
13-1000-4(6B)	Waste Crane Switch room E&I Equipment installation @+29.5mPd, inclusive of Control Chair and Junction box in WCCR	60	60	0%	31-Jul-24	28-Sep-24	20-May-24	18-Jul-24	-72					
13-1010-4(6B)	Mechanical equipment installation (Switch Room +28.25mPD)	120	120	0%	31-Jul-24	27-Nov-24	21-Mar-24	18-Jul-24	-132					
13-2280(6B)	Transformer @ Process Bldg. switch room x4 Nos. @+13.3 mPD	90	90	0%	19-Aug-24	16-Nov-24	20-Apr-24	18-Jul-24	-121					
13-2280-1(6B)	LVSG 1A/1B and 2A/2B (below Toilet/Server Room - Process building Switch room)	90	90	0%	31-Jul-24	28-Oct-24	20-Apr-24	18-Jul-24	-102					
13-2280-2(6B)	UPS @ Process Building Switch room and Battery room	90	90	0%	08-Aug-24	06-Nov-24	20-Apr-24	18-Jul-24	-110					
<b>Process Building - Boiler House &amp; Flue Gas Treatment Bld Process Equipment Installation</b>		454	180		15-Aug-23 A	26-Jan-25	26-Jan-24	18-Oct-24	-100					
<b>Process Building (Installation TPU Module)</b>		454	180		15-Aug-23 A	26-Jan-25	26-Jan-24	18-Oct-24	-100					
<b>TPU Train 1</b>		409	135		15-Aug-23 A	12-Dec-24	04-Apr-24	30-Sep-24	-73					
13-1040	Boiler Condition Check and Repair	70	70	0%	06-Sep-24	14-Nov-24	23-Jul-24	30-Sep-24	-45					
13-1050	Remaining Equipment Installation at GL	120	6	95%	15-Aug-23 A	05-Aug-24	04-Apr-24	09-Apr-24	-118					
13-1070	Pipe Insulation Works	60	60	0%	31-Jul-24	28-Sep-24	17-Apr-24	15-Jun-24	-105					
13-1080	Electrical instrument and Cabling Works	67	67	0%	06-Aug-24	11-Oct-24	10-Apr-24	15-Jun-24	-118	Change Lag from Predecessor 13-1050 from FS19 to FSO				
13-1090	Boiler Pressure Test	15	15	0%	30-Aug-24	13-Sep-24	25-Apr-24	09-May-24	-127					
13-1100	Boiler Refractory works	90	90	0%	14-Sep-24	12-Dec-24	03-Jul-24	30-Sep-24	-73					
<b>TPU Train 2</b>		424	150		15-Aug-23 A	27-Dec-24	11-Apr-24	30-Sep-24	-88					
13-1130	Boiler Condition Check and Repair	70	70	0%	21-Sep-24	29-Nov-24	23-Jul-24	30-Sep-24	-60					
13-1140	Remaining Equipment Installation at GL	120	6	95%	15-Aug-23 A	05-Aug-24	11-Apr-24	16-Apr-24	-111					
13-1160	Pipe Insulation Works	60	60	0%	06-Aug-24	04-Oct-24	17-Apr-24	15-Jun-24	-111					
13-1170	Electrical instrument and Cabling Works	67	67	0%	17-Aug-24	22-Oct-24	25-Apr-24	30-Jun-24	-114	Update Original Duration from 90d to 67d				
13-1180	Boiler Pressure Test	15	15	0%	14-Sep-24	28-Sep-24	10-May-24	24-May-24	-127					
13-1190	Boiler Refractory works	90	90	0%	29-Sep-24	27-Dec-24	03-Jul-24	30-Sep-24	-88					
<b>TPU Train 3</b>		318	165		27-Nov-23 A	11-Jan-25	26-Jan-24	18-Oct-24	-85					
13-1220	Boiler Condition Check and Repair	71	71	0%	06-Oct-24	15-Dec-24	09-Aug-24	18-Oct-24	-58					
13-1230	Remaining Equipment Installation at GL	121	6	95%	27-Nov-23 A	06-Aug-24	26-Jan-24	01-Feb-24	-186					
13-1240	Pipe Connection to FGT Unit	121	36	70%	12-Jan-24 A	05-Sep-24	25-Feb-24	01-Apr-24	-156					
13-1250	Pipe Insulation Works	120	120	0%	31-Jul-24	27-Nov-24	21-Jun-24	18-Oct-24	-40					
13-1260	Electrical instrument and Cabling Works	67	67	0%	13-Sep-24	18-Nov-24	03-Mar-24	08-May-24	-194	Update Original Duration from 90d to 67d				
13-1270	Boiler Pressure Test	15	15	0%	29-Sep-24	13-Oct-24	25-May-24	08-Jun-24	-127					
13-1280	Boiler Refractory works	90	90	0%	14-Oct-24	11-Jan-25	21-Jul-24	18-Oct-24	-85					
<b>TPU Train 4</b>		316	180		27-Nov-23 A	26-Jan-25	26-Jan-24	18-Oct-24	-100					
13-1310	Boiler Condition Check and Repair	70	70	0%	21-Oct-24	29-Dec-24	10-Aug-24	18-Oct-24	-72					
13-1320	Remaining Equipment Installation at GL	120	6	95%	27-Nov-23 A	05-Aug-24	26-Jan-24	01-Feb-24	-186					
13-1330	Pipe Connection to FGT Unit	120	36	70%	12-Jan-24 A	04-Oct-24	25-Feb-24	01-Apr-24	-186					
13-1340	Pipe Insulation Works	120	120	0%	31-Jul-24	27-Nov-24	21-Jun-24	18-Oct-24	-40					
13-1350	Electrical instrument and Cabling Works	67	67	0%	13-Sep-24	18-Nov-24	03-Mar-24	08-May-24	-194	Update Original Duration from 90d to 67d				
13-1360	Boiler Pressure Test	15	15	0%	14-Oct-24	28-Oct-24	09-Jun-24	23-Jun-24	-127					
13-1370	Boiler Refractory works	90	90	0%	29-Oct-24	26-Jan-25	21-Jul-24	18-Oct-24	-100					
<b>TPU Train 5</b>		248	126		27-Mar-24 A	03-Dec-24	26-Jan-24	23-Jul-24	-133					
13-1500	Remaining Equipment Installation at GL	120	6	95%	31-Mar-24 A	05-Aug-24	09-Mar-24	14-Mar-24	-144					
13-1510	Pipe Connection to FGT Unit	120	66	45%	27-Mar-24 A	04-Oct-24	19-Feb-24	24-Apr-24	-163					
13-1520	Pipe Insulation Works	120	120	0%	31-Jul-24	27-Nov-24	26-Jan-24	24-May-24	-187					
13-1530	Electrical instrument and Cabling Works	67	67	0%	27-Sep-24	03-Dec-24	18-May-24	23-Jul-24	-133	Update Original Duration from 90d to 67d				
13-1540	Boiler Pressure Test	15	15	0%	29-Oct-24	12-Nov-24	24-Jun-24	08-Jul-24	-127					
<b>TPU Train 6</b>		279	126		22-Dec-23 A	03-Dec-24	26-Jan-24	24-May-24	-193					
13-1395(M63)-2	TPU-6 Welding to Base Plate	20	1	95.84%	22-Dec-23 A	31-Jul-24	18-Feb-24	18-Feb-24	-164					
13-1410	Remaining Equipment Installation at GL	120	6	95%	31-Mar-24 A	06-Aug-24	19-Feb-24	24-Feb-24	-164					
13-1420	Pipe Connection to FGT Unit	120	66	45%	28-Mar-24 A	05-Oct-24	19-Feb-24	24-Apr-24	-164					
13-1430	Pipe Insulation Works	120	120	0%	31-Jul-24	27-Nov-24	26-Jan-24	24-May-24	-187					
13-1440	Electrical instrument and Cabling Works	67	67	0%	27-Sep-24	03-Dec-24	19-Mar-24	24-May-24	-193	Update Original Duration from 90d to 67d				
<b>Process Building (Installation of Flue Gas Module)</b>		426	152		15-Aug-23 A	29-Dec-24	09-Feb-24	18-Oct-24	-72					
<b>FGC Train 1</b>		381	107		15-Aug-23 A	14-Nov-24	02-Apr-24	30-Sep-24	-45					
13-1580	FGC Unit Condition Check and Repair	70	70	0%	06-Sep-24	14-Nov-24	23-Jul-24	30-Sep-24	-45					
13-1590	Remaining Equipment Installation at GL	90	3	96.99%	15-Aug-23 A	02-Aug-24	22-Apr-24	24-Apr-24	-100					
13-1600	Pipe Connection Works to TPU and Pipebridge	90	11	88%	01-Dec-23 A	10-Aug-24	25-Apr-24	05-May-24	-97					
13-1610	Pipe Insulation Works	90	90	0%	31-Jul-24	28-Oct-24	02-Apr-24	30-Jun-24	-120					
13-1620	Electrical instrument and Cabling Works	67	67	0%	17-Aug-24	22-Oct-24	25-Apr-24	30-Jun-24	-114	Update Original Duration from 90d to 67d				
<b>FGC Train 2</b>		396	122		15-Aug-23 A	29-Nov-24	29-Feb-24	30-Sep-24	-60					
13-1650	FGC Unit Condition Check and Repair	70	70	0%	21-Sep-24	29-Nov-24	23-Jul-24	30-Sep-24	-60					
13-1655(6A)	Installation 4 nos. of Transformers for Process Module 1	14	14	0%	10-Aug-24	23-Aug-24	18-Apr-24	01-May-24	-114					
13-1660	Remaining Equipment Installation at GL	90	3	97%	15-Aug-23 A	02-Aug-24	29-Feb-24	02-Mar-24	-153					
13-1670	Pipe Connection Works to TPU and Pipebridge	90	11	87.97%	01-Jan-24 A	01-Sep-24	25-May-24	04-Jun-24	-89					
13-1680	Pipe Insulation Works	90	90	0%	31-Jul-24	28-Oct-24	02-Apr-24	30-Jun-24	-120					
13-1690	Electrical instrument and Cabling Works	67	67	0%	17-Aug-24	22-Oct-24	25-Apr-24	30-Jun-24	-114	Update Original Duration from 90d to 67d				

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M80 Remarks	2024			
											Jul 80	Aug 81	Sep 82	Oct 83
<b>FGC Train 3</b>														
13-1720	FGC Unit Condition Check and Repair	70	70	0%	06-Oct-24	14-Dec-24	10-Aug-24	18-Oct-24	-57					
13-1730	Remaining Equipment Installation at GL	90	3	97%	31-Dec-23 A	02-Aug-24	29-Feb-24	02-Mar-24	-153		Remaining Equipment Installation at GL			
13-1740	Pipe Connection Works to TPU and Pipebridge	90	29	68%	20-Jan-24 A	05-Sep-24	04-Mar-24	01-Apr-24	-156		Pipe Connection Works to TPU and Pipebridge			
13-1750	Pipe Insulation Works	90	90	0%	31-Jul-24	29-Oct-24	09-Feb-24	09-May-24	-172					
13-1760	Electrical Instrument and Cabling Works	67	67	0%	13-Sep-24	18-Nov-24	04-Mar-24	09-May-24	-193	Update Original Duration from 90d to 67d				
<b>FGC Train 4</b>														
13-1790	FGC Unit Condition Check and Repair	70	70	0%	21-Oct-24	29-Dec-24	10-Aug-24	18-Oct-24	-72					
13-1795(6A)	Installation 4 nos. of Transformers for Process Module 2	14	14	0%	30-Aug-24	12-Sep-24	18-Feb-24	02-Mar-24	-194		Installation 4 nos. of Transformers for Process Module 2			
13-1800	Remaining Equipment Installation at GL	90	3	97%	31-Dec-23 A	02-Aug-24	29-Feb-24	02-Mar-24	-153		Remaining Equipment Installation at GL			
13-1810	Pipe Connection Works to TPU and Pipebridge	90	29	68%	20-Jan-24 A	04-Oct-24	04-Mar-24	01-Apr-24	-186		Pipe Connection Works to TPU and Pipebridge			
13-1820	Pipe Insulation Works	90	90	0%	06-Aug-24	03-Nov-24	10-Feb-24	09-May-24	-178	Change Relationship to Successor 16-1560 from F50 to FF90				
13-1830	Electrical Instrument and Cabling Works	67	67	0%	13-Sep-24	18-Nov-24	04-Mar-24	09-May-24	-193	Update Original Duration from 90d to 67d				
<b>FGC Train 5</b>														
13-1870	Remaining Equipment Installation at GL	90	3	97%	15-Mar-24 A	02-Aug-24	16-Mar-24	18-Mar-24	-137		Remaining Equipment Installation at GL			
13-1880	Pipe Connection Works to TPU and Pipebridge	90	51	43%	15-May-24 A	05-Oct-24	04-Mar-24	24-Apr-24	-164		Pipe Connection Works to TPU and Pipebr			
13-1890	Pipe Insulation Works	90	90	0%	06-Aug-24	04-Nov-24	25-Feb-24	24-May-24	-164					
13-1900	Electrical Instrument and Cabling Works	67	67	0%	27-Sep-24	03-Dec-24	19-Mar-24	24-May-24	-193	Update Original Duration from 90d to 67d				
<b>FGC Train 6</b>														
13-1935(6A)	Installation 4 nos. of Transformers for Process Module 3	14	14	0%	13-Sep-24	27-Sep-24	05-Mar-24	18-Mar-24	-193		Installation 4 nos. of Transformers for Process Module 3			
13-1940	Remaining Equipment Installation at GL	90	3	97%	31-Mar-24 A	02-Aug-24	16-Mar-24	18-Mar-24	-137		Remaining Equipment Installation at GL			
13-1950	Pipe Connection Works to TPU and Pipebridge	90	51	43%	15-May-24 A	04-Oct-24	09-Mar-24	29-Apr-24	-158		Pipe Connection Works to TPU and Pipebrid			
13-1960	Pipe Insulation Works	90	90	0%	01-Aug-24	29-Oct-24	25-Feb-24	24-May-24	-158					
13-1970	Electrical Instrument and Cabling Works	67	67	0%	27-Sep-24	03-Dec-24	19-Mar-24	24-May-24	-193	Update Original Duration from 90d to 67d				
<b>ACC Equipment Installation</b>														
<b>ACC Equipment 1 Installation</b>														
13-2000-1(M63)	Condensate Tank & Equipments Delivery and Installation (Module 1)	80	40	50%	15-May-24 A	08-Sep-24	06-Mar-24	14-Apr-24	-147		Condensate Tank & Equipments Delivery and installation (Module 1)			
13-2010	Piping and Instrument Installation and Connection Works	80	80	0%	31-Jul-24	18-Oct-24	31-Mar-24	18-Jun-24	-122		Piping and Instrume			
13-2010-1(6E)	Air Tight Test	14	14	0%	19-Oct-24	01-Nov-24	04-Aug-24	17-Aug-24	-76					
13-2020	Pipe Insulation Works	80	80	0%	30-Aug-24	17-Nov-24	30-May-24	17-Aug-24	-92					
13-2030	Cable Laying and Termination Works	80	80	0%	30-Aug-24	17-Nov-24	30-May-24	17-Aug-24	-92					
<b>ACC Equipment 2 Installation</b>														
13-2040-1(M63)	Condensate Tank & Equipments Delivery and Installation (Module 2)	90	90	0%	27-Aug-24	23-Jan-25	06-Mar-24	04-Sep-24	-141					
13-2050	Piping and Instrument Installation and Connection Works	90	90	0%	26-Sep-24	24-Dec-24	26-Apr-24	24-Jul-24	-153					
13-2060	Pipe Insulation Works	90	90	0%	26-Oct-24	23-Jan-25	07-Jun-24	04-Sep-24	-141					
13-2070	Cable Laying and Termination Works	90	90	0%	26-Oct-24	23-Jan-25	07-Jun-24	04-Sep-24	-141					
<b>ACC Equipment 3 Installation</b>														
13-2080-1(M63)	Condensate Tank & Equipments Delivery and Installation (Module 3)	90	90	0%	22-Sep-24	20-Dec-24	27-Mar-24	24-Jun-24	-179					
13-2090	Piping and Instrument Installation and Connection Works	90	90	0%	07-Oct-24	04-Jan-25	11-Apr-24	09-Jul-24	-179	Change Lag from Predecessor 13-2080-1(M63) from SS30 to SS15				
<b>Turbine Hall Bld Equipment Installation</b>														
<b>Turbine Hall Module 1 Installation</b>														
13-2120-3(7)	STG Module 1 unpack and assembly	30	2	95%	26-Mar-24 A	01-Aug-24	08-Apr-24	09-Apr-24	-114		STG Module 1 unpack and assembly			
13-2130	Equipment, Piping and Instrument Installation and Connection Works	60	60	0%	01-Aug-24	30-Sep-24	10-Apr-24	08-Jun-24	-114		Equipment, Piping and Instrument Installation and C			
13-2130-1(6E)	STG & TBS Piping hydrostatic test	7	7	0%	30-Sep-24	07-Oct-24	09-Jun-24	15-Jun-24	-114		STG & TBS Piping hydrostatic test			
13-2140	Turbine Hall Piping Insulation Works	60	60	0%	31-Aug-24	30-Oct-24	12-May-24	10-Jul-24	-112					
13-2150	Turbine Electrical Installation and Instrumentation Works	90	90	0%	01-Aug-24	30-Oct-24	12-Apr-24	10-Jul-24	-112					
<b>Turbine Hall Module 2 Installation</b>														
13-2170-1(11)	TBS Tower 2 Delivery	0	0	0%		15-Aug-24		16-Feb-24	-181		◆ TBS Tower 2 Delivery			
13-2170-1(6H)	TBS Tower 2 transport to final position	4	4	0%	16-Aug-24	19-Aug-24	17-Feb-24	20-Feb-24	-181	Update Original Duration from 8d to 4d	◆ TBS Tower 2 transport to final position			
13-2170-3(7)	STG Module 2 unpack and assembly	27	27	0%	20-Aug-24	15-Sep-24	21-Feb-24	18-Mar-24	-181	Delete Predecessor 13-2170-2(7)	STG Module 2 unpack and assembly			
13-2180	Equipment, Piping and Instrument Installation and Connection Works	60	60	0%	16-Sep-24	14-Nov-24	19-Mar-24	17-May-24	-181					
13-2190	Turbine Hall Piping Insulation Works	60	60	0%	16-Oct-24	14-Dec-24	11-Jun-24	09-Aug-24	-127					
13-2200	Turbine Electrical Installation and Instrumentation Works	90	90	0%	20-Aug-24	17-Nov-24	08-May-24	05-Aug-24	-104					
13-2210(6)	Install Maintenance Girder & Crane at Module 2 @+22.247mPd	21	16	25%	30-Apr-24 A	15-Aug-24	01-Feb-24	16-Feb-24	-181		Install Maintenance Girder & Crane at Module 2 @+22.247mPd			
<b>Turbine Hall Module 3 Installation</b>														
13-2220-1(11)	TBS Tower 3 Delivery	0	0	0%		15-Aug-24		16-Feb-24	-181		◆ TBS Tower 3 Delivery			
13-2220-1(6H)	TBS Tower 3 transport to final position	4	4	0%	19-Aug-24	22-Aug-24	02-Mar-24	05-Mar-24	-170	Update Original Duration from 6d to 4d	◆ TBS Tower 3 transport to final position			
13-2220-3(7)	STG Module 3 unpack and assembly	30	30	0%	23-Aug-24	21-Sep-24	19-Mar-24	17-Apr-24	-157	Delete Predecessor 13-2220-3(7)	STG Module 3 unpack and assembly			
13-2230	Equipment, Piping and Instrument Installation and Connection Works	60	60	0%	22-Sep-24	20-Nov-24	18-Apr-24	16-Jun-24	-157					
13-2240	Turbine Hall Piping Insulation Works	60	60	0%	22-Oct-24	20-Dec-24	14-Jun-24	12-Aug-24	-130					
13-2250	Turbine Electrical Installation and Instrumentation Works	90	90	0%	23-Aug-24	20-Nov-24	11-May-24	08-Aug-24	-104					
13-2260(6)	Install Maintenance Girder & Crane at Module 3 @+22.247mPd	21	21	0%	29-Jun-24 A	20-Aug-24	16-Feb-24	08-Mar-24	-165		Install Maintenance Girder & Crane at Module 3 @+22.247mPd			
<b>Turbine Hall Electrical Room Equipment Installation</b>														
13-2280-1(6A)	Transport and Position 4 nos. of Transformers @ 1F (ZH)	15	15	0%	14-Aug-24	28-Aug-24	28-Mar-24	11-Apr-24	-139		Transport and Position 4 nos. of Transformers @ 1F (ZH)			
13-2300	Other Associated Equipment Installation	90	90	0%	14-Aug-24	11-Nov-24	12-Apr-24	10-Jul-24	-124					
13-2310	Cable Laying and Termination for Module 1	90	90	0%	29-Aug-24	26-Nov-24	12-Apr-24	10-Jul-24	-139					
13-2730(7)	Cable Laying and Termination for Module 2	90	90	0%	13-Sep-24	11-Dec-24	12-May-24	09-Aug-24	-124					
13-2740(7)	Cable Laying and Termination for Module 3	90	90	0%	13-Sep-24	11-Dec-24	15-May-24	12-Aug-24	-121					
<b>Turbine Hall Electrical Room @+15.00mPD</b>														
13-2290-1(6B)	Switchgear & electrical equipment Installation 1F - I&C room (I/O, Server, Control Panel, Workstation)	120	120	0%	31-Jul-24	27-Nov-24	21-Mar-24	18-Jul-24	-132					
13-2290-2(6B)	Switchgear & electrical equipment Installation 1F - Generator Control Room (GPP,SP,DC batter Charger,Generator contr	120	120	0%	31-Jul-24	27-Nov-24	21-Mar-24	18-Jul-24	-132					
13-2290-3(6B)	Switchgear & electrical equipment Installation 1F - Battery Room (AC UPS,DC Battery Charger)	120	120	0%	31-Jul-24	27-Nov-24	21-Mar-24	18-Jul-24	-132					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M80 Remarks	2024			
											Jul 80	Aug 81	Sep 82	Oct 83
13-2290-4(6B)	Switchgear & electrical equipment Installation 1F - HV Switch room (GCB)	120	120	0%	31-Jul-24	27-Nov-24	21-Mar-24	18-Jul-24	-132					
13-2290-5(6B)	Monorail Hoist System installation in Turbine Hall (1st Floor @+15)	90	90	0%	31-Jul-24	28-Oct-24	20-Apr-24	18-Jul-24	-102					
<b>Turbine Hall Electrical Room @+23.50mPD</b>		120	120		31-Jul-24	27-Nov-24	21-Mar-24	18-Jul-24	-132					
13-2280-2(6A)	Installation 6 nos. of Transformers @ Turbine Hall Electrical Room 3F 23.5mPD	60	60	0%	31-Aug-24	29-Oct-24	20-May-24	18-Jul-24	-103					
13-2290	Switchgear & electrical equipment Installation 3F (MCC-7,8,9,14,15,16, VSD ,soft starter,UPS)	120	120	0%	31-Jul-24	27-Nov-24	21-Mar-24	18-Jul-24	-132					
13-2290-6(6B)	Monorail Hoist System installation in Turbine Hall (3rd Floor @+23.5)	90	90	0%	31-Jul-24	28-Oct-24	20-Apr-24	18-Jul-24	-102					
<b>Compressor &amp; CCW Bld Equipment Installation</b>		228	106		25-Mar-24 A	13-Nov-24	04-Apr-24	18-Jul-24	-118					
<b>Air Compressor Equipment Installation</b>		212	90		25-Mar-24 A	28-Oct-24	20-Apr-24	18-Jul-24	-102					
13-2320	Air Compressor Rm Equipment Installations	90	9	90%	25-Mar-24 A	08-Aug-24	11-May-24	19-May-24	-81					
13-2700(M62)	Piping installation and connections	90	36	60%	01-Jun-24 A	07-Sep-24	14-May-24	18-Jun-24	-81					
13-2710(M62)	Electrical Instrumentation and Insulation Installations	90	90	0%	31-Jul-24	28-Oct-24	20-Apr-24	18-Jul-24	-102					
13-2720(M62)	Cable Laying and Termination Works for Air Compressor	90	90	0%	31-Jul-24	28-Oct-24	20-Apr-24	18-Jul-24	-102					
<b>CCW Bld Equipment Installation</b>		167	106		01-May-24 A	13-Nov-24	04-Apr-24	18-Jul-24	-118					
13-2330	CCCW Equipment Installation	100	30	70%	01-May-24 A	29-Aug-24	04-Apr-24	03-May-24	-118					
13-2340	Piping installation and connections	90	54	40%	01-Jun-24 A	28-Sep-24	10-Apr-24	02-Jun-24	-118					
13-2350	Electrical Instrumentation and Insulation Installations	90	90	0%	06-Aug-24	03-Nov-24	10-Apr-24	08-Jul-24	-118					
13-2360	Cable Laying and Termination Works	90	90	0%	16-Aug-24	13-Nov-24	20-Apr-24	18-Jul-24	-118					
<b>Water Treatment Bld Process Equipment Installation</b>		163	131		20-Feb-24 A	08-Dec-24	01-Apr-24	06-Oct-24	-63					
13-2390	Mechanical Equipment and Piping Installation	150	75	50%	20-Feb-24 A	15-Oct-24	16-May-24	29-Jul-24	-78					
13-2410	Electrical and instrumentation Installation	120	120	0%	11-Aug-24	08-Dec-24	01-Apr-24	29-Jul-24	-132	Update Duration from 150d to 120d; Change Relationship from Predecessor 10-2350(6F) from FS21 to FS90				
13-2410-1(6D)	Transformer @ WTP Bldg Switchroom +6.5mPD	120	120	0%	11-Aug-24	08-Dec-24	01-Apr-24	29-Jul-24	-132	Update Duration from 150d to 120d; Change Relationship from Predecessor 10-2350(6F) from FS21 to FS90				
13-2410-3(6D)	Delivery and fabrication of Water Tank @+6.5mPD	90	36	60%	20-Feb-24 A	15-Sep-24	25-May-24	29-Jun-24	-78					
13-2410-4(6B)	EOTC & Monorail Hoist System installation in WTP +6.5mPD	90	90	0%	11-Aug-24	08-Nov-24	09-Jul-24	06-Oct-24	-33	Change Relationship from Predecessor 10-2350(6F) from FS30 to FS89				
13-2410-5(6B)	Monorail Hoist System installation in WTP +13.5mPD	90	90	0%	11-Aug-24	08-Nov-24	26-Apr-24	24-Jul-24	-107	Change Relationship from Predecessor 10-2350(6F) from FS30 to FS113				
13-2410-6(6B)	MCC-12 @ WTP Switch Room	90	90	0%	26-Aug-24	23-Nov-24	20-Apr-24	18-Jul-24	-128					
13-2410-7(6B)	DB for MCC-12 @ WTP Switch Room	90	90	0%	26-Aug-24	23-Nov-24	20-Apr-24	18-Jul-24	-128					
13-2410-8(6B)	UPS DB @ WTP Switch room @+6.5mPd	90	90	0%	26-Aug-24	23-Nov-24	20-Apr-24	18-Jul-24	-128					
13-2410-9(M55)	WTP chemical storage tank installation	60	24	60%	06-May-24 A	23-Aug-24	06-Jul-24	29-Jul-24	-25					
<b>IWMF Substation Bld Equipment Installation</b>		179	118		15-May-24 A	25-Nov-24	23-Mar-24	18-Jul-24	-130					
13-2430	Deliver and Position of 11kV Trans formers @+6.5mPD (KS)	15	15	0%	31-Jul-24	14-Aug-24	23-Mar-24	06-Apr-24	-130					
13-2440	132kV GIS Switch Gear @+6.5mPD	110	95	13.64%	15-May-24 A	02-Nov-24	31-Mar-24	03-Jul-24	-122					
13-2450	GIS Insulation Switchboard Installation	110	95	13.64%	15-May-24 A	02-Nov-24	31-Mar-24	03-Jul-24	-122					
13-2460	Main Switch Board Installation	110	95	13.64%	15-May-24 A	02-Nov-24	31-Mar-24	03-Jul-24	-122					
13-2470	Other Associated Equipment Installation	30	30	0%	02-Oct-24	01-Nov-24	04-Jun-24	03-Jul-24	-120					
13-2480	Cable Laying and Termination	110	110	0%	08-Aug-24	25-Nov-24	31-Mar-24	18-Jul-24	-130					
<b>Elevated Drive Way &amp; Storage Bld Equipment Installation</b>		90	90		14-Oct-24	12-Jan-25	09-Jul-24	06-Oct-24	-97					
13-2630-2(6D)	EOTC Hoist System installation in Vehide Workshop +6.5mPD	90	90	0%	14-Oct-24	12-Jan-25	09-Jul-24	06-Oct-24	-97					
<b>Seawater Intake Chamber</b>		90	90		25-Aug-24	23-Nov-24	01-May-24	29-Jul-24	-117					
13-2540-1(6B)	Monorail Hoist System installation in Sea Water Intake Pump Area	90	90	0%	25-Aug-24	23-Nov-24	01-May-24	29-Jul-24	-117					
13-2540-2(7)	Seawater Intake Pumps and Associated equipment installation	60	60	0%	24-Sep-24	23-Nov-24	31-May-24	29-Jul-24	-117					
<b>Equipment Installation at External Area</b>		90	90		11-Oct-24	08-Jan-25	29-May-24	26-Aug-24	-135					
13-2520	Fuel Oil Reception and Distribution System Installation at Berth Area	90	90	0%	11-Oct-24	08-Jan-25	29-May-24	26-Aug-24	-135					
<b>External Process Pipe Works</b>		208	147		01-May-24 A	24-Dec-24	30-Jan-24	13-Oct-24	-72					
<b>Process and Non-process Piping Works</b>		208	147		01-May-24 A	24-Dec-24	30-Jan-24	17-Aug-24	-129					
<b>Piping from Module 1 to Turbine Bld</b>		160	99		01-May-24 A	06-Nov-24	17-Apr-24	15-Jul-24	-114					
13-2550	Piping Installation Works	60	24	60%	01-May-24 A	23-Aug-24	23-Apr-24	16-May-24	-99					
13-2560	Piping Pressure Test	60	60	0%	08-Aug-24	07-Oct-24	17-Apr-24	15-Jun-24	-114					
13-2570	Piping Insulation Works	60	60	0%	07-Sep-24	06-Nov-24	17-May-24	15-Jul-24	-114					
<b>Pipe Rack Piping from Module 2 &amp; 3 to Turbine Bld</b>		144	144		31-Jul-24	21-Dec-24	30-Jan-24	23-Jun-24	-181					
13-2580	Piping Installation Works	60	60	0%	31-Jul-24	28-Sep-24	30-Jan-24	29-Mar-24	-183					
13-2590	Piping Pressure Test	60	60	0%	23-Sep-24	21-Nov-24	26-Mar-24	24-May-24	-181					
13-2600	Piping Insulation Works	60	60	0%	23-Oct-24	21-Dec-24	25-Apr-24	23-Jun-24	-181	Change Relationship to Successor 16-1580 from FS0 to FF60				
<b>Pipe Bridge B Piping from Turbine Bld 1 to CCCW Bld</b>		90	90		23-Sep-24	21-Dec-24	24-Mar-24	23-Jun-24	-181					
13-2670	Piping Installation Works	60	60	0%	23-Sep-24	21-Nov-24	24-Mar-24	22-May-24	-183					
13-2680	Piping Pressure Test	60	60	0%	23-Oct-24	21-Dec-24	25-Apr-24	23-Jun-24	-181					
<b>Pipe Bridge C Piping from Turbine Bld to ACC 1</b>		120	120		20-Aug-24	17-Dec-24	20-Apr-24	17-Aug-24	-122					
13-2640	Piping Installation Works	60	60	0%	20-Aug-24	18-Oct-24	20-Apr-24	18-Jun-24	-122					
13-2650	Piping Pressure Test	60	60	0%	19-Sep-24	17-Nov-24	20-May-24	18-Jul-24	-122					
13-2660	Piping Insulation Works	60	60	0%	19-Oct-24	17-Dec-24	19-Jun-24	17-Aug-24	-122					
<b>Pipe Bridge C Piping from Turbine Bld to ACC 2</b>		60	60		26-Oct-24	24-Dec-24	26-May-24	24-Jul-24	-153					
13-2700(M64)	Piping Installation Works	60	60	0%	26-Oct-24	24-Dec-24	26-May-24	24-Jul-24	-153					
<b>Chimney Flue Gas Ducting Works</b>		140	140		31-Jul-24	17-Dec-24	29-Mar-24	13-Oct-24	-65					
13-2510(7)	Fabrication and Delivery of Chimney Flue Gas Duct	110	110	0%	31-Jul-24*	17-Nov-24	29-Mar-24	16-Jul-24	-124					
13-2610	Flue Gas Duct Erection Works and weld test	80	80	0%	29-Sep-24	17-Dec-24	28-May-24	15-Aug-24	-124					
13-2630	CEMS Delivery and installation (3nrs.)	30	30	0%	09-Sep-24	09-Oct-24	14-Sep-24	13-Oct-24	4					
<b>Landscape, External Road and Drains Works</b>		1021	290		28-Apr-22 A	16-May-25	25-Jan-24	29-Jan-25	-107					
<b>Site Wide/External BS System</b>		200	200		29-Oct-24	16-May-25	11-Jul-24	26-Jan-25	-110					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M&O Remarks	2024			
											Jul 80	Aug 81	Sep 82	Oct 83
14-1100(6D)	Site Wide and External BS System	200	200	0%	29-Oct-24	16-May-25	11-Jul-24	26-Jan-25	-110					
<b>External Utilities Works</b>														
<b>External Utilities C&amp;S Works</b>														
14-1055(7)	Cable Duct and Drawpit	280	280	0%	31-Jul-24	06-May-25	24-Apr-24	29-Jan-25	-97					
14-4000(7)	Utility Trench Construction Section UT1 (27nr Semi-precast segments @3nrs/5d)	60	12	80%	24-Apr-24 A	11-Aug-24	25-Jan-24	05-Feb-24	-188	Change Relationship from Predecessors 05-5040 and 05-5050 from FF0 to SS0				
14-4010(7)	Utility Trench Construction Section UT2 (27nr Semi-precast segments @3nrs/5d)	60	54	10%	15-Jun-24 A	22-Sep-24	17-Feb-24	10-Apr-24	-165					
14-4020(7)	Utility Trench Construction Section UT3a (14nr Semi-precast segments @2nrs/5d)	45	7	85%	12-May-24 A	29-Aug-24	12-Mar-24	19-Mar-24	-163	Change Relationship from Predecessor 05-5050 and 05-5040 From FS0 to SS0				
14-4025(7)	Utility Trench Construction Section UT3b (11nr Semi-precast segments @2nrs/5d)	45	29	35%	02-Jul-24 A	21-Sep-24	12-Mar-24	10-Apr-24	-163					
14-4030(7)	Utility Trench Construction Section UT4 (36nr Semi-precast segments @3nrs/5d)	70	70	0%	29-Aug-24	07-Nov-24	01-Apr-24	09-Jun-24	-151					
14-4035(M80)	Utility Trench Construction Section FT1	70	70	0%	29-Aug-24	07-Nov-24	01-Apr-24	09-Jun-24	-151	New Activity				
14-4040(7)	Utility Trench Construction Section UT5 (29nr Semi-precast segments @3nrs/5d)	60	54	10%	15-Jul-24 A	22-Sep-24	27-Mar-24	19-May-24	-126	Change Relationship from Predecessor 05-5050 and 05-5040 From FS0 to SS0				
14-4060(7)	Utility Trench Construction Section UT7 (43nr Semi-precast segments @3nrs/5d)	80	80	0%	12-Aug-24	30-Oct-24	06-Feb-24	25-Apr-24	-188	Change Relationship from Predecessors 05-5040 and 05-5050 from FS0 to FF-10 & FF0: Change Relationship to Successor				
14-4070(7)	Utility Trench Construction Section UT8 (90nr Semi-precast segments @3nrs/5d)	150	150	0%	10-Oct-24	08-Mar-25	05-Apr-24	01-Sep-24	-188	Change Lag to Successor 14-4250(7) from FF60 to FF50: Change Lag from Predecessor 14-4060(7) from FS0 to FS-21				
14-4080(7)	Utility Trench Construction Section UT9 (62nr Semi-precast segments @3nrs/5d)	110	110	0%	10-Oct-24	27-Jan-25	21-Apr-24	08-Aug-24	-172					
14-4090(7)	Utility Trench Construction Section UT10 (25nr Semi-precast segments @3nrs/5d)	45	45	0%	21-Sep-24	05-Nov-24	15-Jun-24	29-Jul-24	-98					
<b>External Power &amp; Signal Cable Laying in Utility Trench</b>														
14-4100(7)	External Power & Signal Cable Laying - Substation to Electrical Building and ACC	60	60	0%	12-Aug-24	10-Oct-24	20-May-24	18-Jul-24	-84					
14-4110(7)	External Power & Signal Cable - Electrical Building to PB Module 1 & 2 and CCCW	60	60	0%	29-Sep-24	27-Nov-24	11-Apr-24	09-Jun-24	-171					
14-4130(7)	External Power & Signal Cable Laying - Electrical Building to MT & WTP, Process Building Module 1	60	60	0%	29-Sep-24	27-Nov-24	20-May-24	18-Jul-24	-132					
<b>External Watermains Laying</b>														
14-4210(7)	Watermain Laying - ACC Area to CCCW (Appx. 70m @6m/3d)	35	35	0%	29-Oct-24	02-Dec-24	03-Sep-24	07-Oct-24	-56					
14-4230(7)	Watermain Laying - Substation to Reception Pavilion (Approx. 240m @6m/3d)	120	120	0%	29-Oct-24	25-Feb-25	10-Jun-24	07-Oct-24	-141					
<b>Drainage Works</b>														
<b>Overtopping Drain System</b>														
<b>West Culvert (2.5m x 2.5m x 102m)</b>														
14-3010	Pipe Section (69m @5m/d)	62	62	0%	31-Jul-24	30-Sep-24	25-Jan-24	26-Mar-24	-188					
14-3020	Rectangular Section (184m @10m/5d)	100	100	0%	01-Oct-24	08-Jan-25	01-Sep-24	09-Dec-24	-30					
<b>U/G Storm Drainage System</b>														
14-1000(6D)	External Drainage System Construction Works (Common trench construction Utility Trench)	220	220	0%	18-Aug-24	25-Mar-25	26-Mar-24	31-Oct-24	-145	Update Duration from 250d to 220d				
<b>U/G Wastewater Drainage System</b>														
14-1000-1(M55)10	External Sewage Drainage System Construction Works (Common trench construction Utility Trench)	220	220	0%	18-Aug-24	25-Mar-25	26-Mar-24	31-Oct-24	-145	Update Duration from 250d to 220d				
<b>Earthing System</b>														
16-1900-2(6)	Installation of Ground Earthing Mesh	180	92	48.95%	28-Apr-22 A	30-Oct-24	19-Mar-24	19-Jun-24	-134					
<b>External Road Works</b>														
14-1010-2(6D)	Road Works	210	210	0%	18-Oct-24	16-May-25	25-May-24	20-Dec-24	-147					
<b>Works By CLP</b>														
<b>Installation of Transmission System</b>														
15-1000	Construction of Transmission System	90	30	66.67%	30-Nov-23 A	29-Aug-24	23-Jan-24	21-Feb-24	-190					
<b>Remaining Installation Works by CLP</b>														
15-1007	Telecom / Digital / Security / Metering Equipment Installation	210	210	0%	30-Aug-24	27-Mar-25	22-Feb-24	18-Sep-24	-190					
<b>Testing &amp; Commissioning</b>														
<b>SAT &amp; System Commissioning Tests</b>														
<b>Ash Treatment Equipments T&amp;C</b>														
16-1970(M62)	Systemwise Construction Completion Inspection - Module 1	30	30	0%	05-Sep-24	04-Oct-24	16-Jun-24	15-Jul-24	-81					
<b>Earthing &amp; Lightning Protection System T&amp;C</b>														
16-1970(6D)	Systemwise Construction Completion Inspection	10	10	0%	30-Oct-24	09-Nov-24	19-Jul-24	28-Jul-24	-104					
<b>Incineration Processing T&amp;C</b>														
<b>Module 1 &amp; Equipments (Train 1 &amp; 2)</b>														
16-1540	Site Acceptance Test (Systemwise Construction Completion Inspection)	120	110	8.33%	15-May-24 A	18-Nov-24	28-Mar-24	15-Jul-24	-126	Update Actual Start Date				
16-1550	Site Acceptance Test (Pre-commissioning Test)	120	120	0%	16-Oct-24	12-Feb-25	26-Apr-24	23-Aug-24	-173	Change Relationship from Predecessor 11-1130 from FS-80 to FF14				
<b>Module 2 &amp; Equipments (Train 3 &amp; 4)</b>														
16-1560	Site Acceptance Test (Systemwise Construction Completion Inspection)	120	120	0%	21-Oct-24	17-Feb-25	10-Apr-24	07-Aug-24	-194	Change Relationship from Predecessor 13-1750 from FS0 to FF90				