

Appendix A Master Programme

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M92 Remarks	2025			
											Jul 92	Aug 93	Sep 94	Oct 95
Programme for Design and Construction Works WP7H-M92 - 3-Month														
Key Dates														
Contractual Key Dates														
01-1020(7A) Extension of Time (EOT) Granted (in working days)														
License/Permit Applications														
DG Licence														
Chemical Stores (all Cat)														
03-1490	DGD and VD Review and Approval of Submission	30	14	53.33%	27-Feb-25 A	13-Aug-25	15-Jun-25	28-Jun-25	-46	Update Actual Start Date				
03-1500	DGD Compliance Inspection, Defects Rectification and Re-inspection	30	16	46.67%	16-Jul-25 A	15-Aug-25	13-Jun-25	28-Jun-25	-48	Update Actual Start Date: Change Relationship from Predecessor 03-1490 from FSO to FFO				
03-1510	VD Compliance Inspection, Defects Rectification and Re-inspection	30	16	46.67%	16-Jul-25 A	15-Aug-25	13-Jun-25	28-Jun-25	-48	Update Actual Start Date				
03-1520	Issuance of DG License	14	14	0%	16-Aug-25	29-Aug-25	29-Jun-25	12-Jul-25	-48					
Fire Services Installations (FSI) Certificate														
Fire Services Installations Certificate Inspection														
03-1555-1(7C)10	FSI 314 Submission and Approval (Remaining Phases)	30	30	0%	31-Jul-25	29-Aug-25	26-Jun-25	25-Jul-25	-35	(New Activity)				
FSI Phase 1 (Bunker and IWMF Substation with associated Pump Rms)														
03-3880(7C)	Complete C&S construction and FSI Installations	0	0	0%	15-Aug-25	13-May-25	13-May-25	13-May-25	-94					
03-3890(7C)	Application for FSI inspection	6	6	0%	15-Aug-25	21-Aug-25	14-May-25	19-May-25	-94	Revised Dur to 4 working days				
03-3910(7C)	FSD Initial Inspection	14	14	0%	22-Aug-25	04-Sep-25	20-May-25	02-Jun-25	-94					
03-3920(7C)	Defect Rectifications	30	30	0%	05-Sep-25	04-Oct-25	06-Nov-25	05-Dec-25	62					
03-3930(7C)	Request for FSD Reinspection	15	15	0%	20-Sep-25	04-Oct-25	21-Nov-25	05-Dec-25	62					
03-3940(7C)	FSD Reinspection	14	14	0%	05-Oct-25	18-Oct-25	06-Dec-25	19-Dec-25	62	Removed Predecessor 03-1060-1(7C)10				
03-3945(7C)	Hot Smoke Test for Bunker Compartment	1	1	0%	29-Aug-25	29-Aug-25	27-May-25	27-May-25	-94	Removed Predecessor 10-1850, Changed Dur to 1d				
FSI Phase 2 (TH, CCCW and Chimney)														
03-3950(7C)	Complete C&S construction and FSI Installations	0	0	0%	14-Oct-25	11-Nov-25	26-Jul-25	23-Aug-25	-80					
03-3960(7C)	Application for FSI inspection	15	15	0%	14-Oct-25	28-Oct-25	26-Jul-25	09-Aug-25	-80					
03-3970(7C)	FSD Initial Inspection	14	14	0%	29-Oct-25	11-Nov-25	10-Aug-25	23-Aug-25	-80	Removed Predecessor 11-1530(7C), 11-1520				
Air Pollution Control (Specified Processes) License														
03-1790(3)	Review and approval of Trial Plan by EPD Licensing Department	90	32	31.11%	19-Mar-25 A	31-Aug-25	06-Jul-25	06-Aug-25	-25					
Boilers and Pressure Vessels License														
03-1930(3)	L1 & L2 Preparation and Submit inspection report and associated document to LD	53	11	79.05%	10-Dec-24 A	10-Aug-25	11-Jun-25	21-Jun-25	-50					
03-1940(3)	L1 & L2 Issuance of all Boiler License	21	21	0%	11-Aug-25	31-Aug-25	22-Jun-25	12-Jul-25	-50					
03-1960(M83)	L3 & L4 Preparation and Submit inspection report and associated document to LD	40	40	0%	31-Jul-25	08-Sep-25	28-Mar-25	06-May-25	-125					
03-1970(M83)	L3 & L4 Issuance of all Boiler License	21	21	0%	09-Sep-25	29-Sep-25	07-May-25	27-May-25	-125					
03-1980(M83)	L5 & L6 Completion of on-site boiler installation & Testing	0	0	0%	31-Jul-25	10-Sep-25	29-Mar-25	09-May-25	-124					
03-1980(M83)10	L5 & L6 Preparation and Submit inspection report and associated document to LD	42	42	0%	31-Jul-25	10-Sep-25	29-Mar-25	09-May-25	-124					
03-1980(M83)20	L5 & L6 Issuance of all Boiler License	21	21	0%	11-Sep-25	01-Oct-25	10-May-25	30-May-25	-124					
Lifts or Escalators														
03-1060	Notification of Commencement of Works Involving Installation or Maintenance	0	0	0%	31-Jul-25	25-Apr-25	25-Apr-25	25-Apr-25	-97					
03-1060-1(7C)30	Application for a Use Permit for Lifts at MTP & WTP	30	30	0%	16-Oct-25	14-Nov-25	10-Aug-25	08-Sep-25	-67	Add Successor 03-4010(7C) FSO				
Design Submissions														
DDA Design Package Submissions														
DDA Ground Treatment, Reclamation, Seawall, Breakwater, Berth (2.2)														
05-3450	Seawall design (2.2.20)	60	4	93%	20-Jan-19 A	04-Aug-25	16-May-25	20-May-25	-76					
05-3460	Breakwater design (2.2.21)	105	2	98.19%	12-Apr-19 A	01-Aug-25	11-May-25	12-May-25	-81					
05-3470	Berth design (2.2.22)	60	2	96%	30-Jan-19 A	02-Aug-25	03-Jun-25	05-Jun-25	-57					
05-3480	Onshore crane Facility (2.2.23)	60	3	95%	01-Feb-24 A	02-Aug-25	03-Jun-25	05-Jun-25	-58					
05-3490	Onshore vessel power supply system (2.2.24)	90	29	67.78%	29-Feb-24 A	28-Aug-25	14-Mar-25	11-Apr-25	-139					
05-3500(M90)	Vehicle Ferry Ramp System (2.2.34)	90	29	67.78%	16-Feb-23 A	28-Aug-25	15-May-25	12-Jun-25	-77					
DDA Incineration Plant Buildings (2.3)														
Building services design (excluding fire services installation design) (2.3.18)														
05-3750	Lifts and Escalators (2.3.18.07.07.01)	90	29	67.78%	13-Jul-23 A	28-Aug-25	26-May-25	23-Jun-25	-66					
DDA Mechanical Treatment Plant Building (2.4)														
05-5190	Electrical and instrumentation works design	121	16	86.78%	18-Nov-24 A	15-Aug-25	21-Mar-25	05-Apr-25	-132					
Building services design (excluding fire services installation design) (2.4.18)														
05-3910	Lifts and Escalators (2.4.18.08.01)	90	7	92.22%	13-Jul-23 A	06-Aug-25	17-Jun-25	23-Jun-25	-44					
DDA Administration Building (2.7)														
Building services design (excluding fire services installation design) (2.7.15)														
05-4280	Lifts and Escalators (2.7.15.06.01)	90	7	92.22%	13-Jul-23 A	06-Aug-25	17-Jun-25	23-Jun-25	-44					
DDA IWMF Substation (2.8)														
Electrical and instrumentation works design (2.8.15)														
2.8.15.06	Electrical and instrumentation works design (2.8.15.06.01 to 40)	90	6	93.33%	16-Oct-21 A	05-Aug-25	01-May-25	06-May-25	-91					
05-4320	Electrical and instrumentation works design (2.8.15.06.01 to 40)	90	6	93.33%	16-Oct-21 A	05-Aug-25	01-May-25	06-May-25	-91					
DDA Chimney														
05-5540-3(7C)	BMU Design	90	45	50%	07-Nov-24 A	13-Sep-25	27-Jun-25	10-Aug-25	-34					
Building services design (excluding fire services installation design)														
05-6050-1(5a)	Lift	90	6	93.33%	13-Jul-23 A	05-Aug-25	31-Jul-25	05-Aug-25	0					
DDA Roads and Utilities (2.10)														

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M9/2 Remarks	2025			
											Jul 92	Aug 93	Sep 94	Oct 95
Permanent road works layout on the Artificial Island (2.10.13)														
05-4480	Road signage and markings	90	16	82%	08-Aug-22 A	16-Aug-25	02-Apr-25	18-Apr-25	-119					
05-5400	Roads and hardstandings layout	90	16	82%	08-Aug-22 A	16-Aug-25	02-Apr-25	18-Apr-25	-119					
Sewerage design on the Artificial Island (2.10.14)														
05-4430	Foul Sewerage	395	6		13-Jan-21 A	05-Aug-25	19-Jun-25	07-Jul-25	-29					
05-4440	Contaminated Sewerage (Site Wide Sewerage System)	60	6	90%	14-Mar-23 A	05-Aug-25	19-Jun-25	25-Jun-25	-42					
05-4440-2(M55)	Ship-to-shore Sewage Transfer System for Passenger Ferry	90	5	95%	13-Jan-21 A	04-Aug-25	03-Jul-25	07-Jul-25	-28					
Drainage system design on the Artificial Island (2.10.15)														
05-5310	Surface water Drainage System	90	2	98%	22-Feb-23 A	01-Aug-25	23-Jun-25	25-Jun-25	-37					
Design of telecommunication and other utilities (2.10.18)														
05-4650	Fuel Handling System concept / schematics (2.10.18.08)	60	16	73.33%	14-Dec-24 A	15-Aug-25	05-Mar-25	20-Mar-25	-148					
DDA Architectural, Finishes and Landscaping Works (2.11)														
External and internal finishes design														
05-4670	External and internal finishes design for Incineration Plant Building (2.11.15.01)	516	5		15-Jun-21 A	04-Aug-25	08-Apr-25	19-Sep-25	47					
05-4720	External and internal finishes design for Reception Pavilion (2.11.01.05)	516	5	95%	19-Sep-22 A	04-Aug-25	23-May-25	27-May-25	-69					
05-4730	External and internal finishes design for MT Plant Building (2.11.16)	60	3	95%	10-Nov-22 A	04-Aug-25	01-May-25	05-May-25	-91					
05-4740	External and internal finishes design for the Wastewater Treatment Plant (2.11.17)	60	3	95%	16-Aug-23 A	02-Aug-25	31-May-25	03-Jun-25	-60					
05-4750	External and internal finishes design for the Water Treatment Plant Building (2.11.08)	60	3	95%	06-Jun-23 A	02-Aug-25	19-May-25	21-May-25	-73					
05-4760	External and internal finishes design for the Administration Building (2.11.19)	60	3	95%	16-Aug-23 A	02-Aug-25	23-Jun-25	25-Jun-25	-38					
05-5430	External and internal finishes design for Elevated Driveway	60	3	95%	21-Sep-23 A	02-Aug-25	24-Jul-25	26-Jul-25	-7					
05-5430	External and internal finishes design for Elevated Driveway	90	5	95%	15-Jun-21 A	04-Aug-25	08-Apr-25	12-Apr-25	-114					
Landscaping Works (2.11.21)														
05-4780	Landscape Masterplan & Landscape Design for Water Feature (2.11.19.01)	105	2	98%	26-Jan-23 A	02-Aug-25	17-Sep-25	19-Sep-25	49					
DDA Testing and Commissioning (2.12)														
05-4810-2(M55)	FAT of DCS - Software SIL FAT Plant for Process Island (2.12.09.03.01)	105	10	90.48%	19-May-22 A	09-Aug-25	18-May-25	27-May-25	-74					
DDA Transportation Facilities for the Operation (2.13)														
05-4860	Design of marine vessels for the use of the Employer and visitors (2.13.06)	240	91	62.08%	30-Jun-23 A	29-Oct-25	20-Sep-25	19-Dec-25	51					
DDA Miscellaneous Works (2.14)														
05-4870	Process Related CCTV and Existing onshore crane replacement works at Portion 2 (2.14.05)	249	127	0%	02-Jun-25 A	04-Dec-25	19-Aug-25	02-Jun-26	180					
05-4880	Design of visitors and environmental education facilities (2.14.06)	123	62	80%	31-Jul-25	04-Dec-25	27-Jan-26	02-Jun-26	180					
05-4880	Design of visitors and environmental education facilities (2.14.06)	123	62	80%	02-Jun-25 A	30-Sep-25	19-Aug-25	19-Oct-25	19					
DDA Miscellaneous Detailing (2.15)														
05-4890	Covered walkway at passenger berth (2.15.09)	93	21	70%	06-Sep-23 A	20-Aug-25	22-Mar-25	13-May-25	-100					
05-4900	Gatehouses (2.15.09)	70	21	70%	06-Sep-23 A	20-Aug-25	22-Mar-25	11-Apr-25	-131					
05-4910	Weighbridge office (2.15.08)	60	18	70%	06-Sep-23 A	17-Aug-25	01-Apr-25	18-Apr-25	-121					
05-4910	Weighbridge office (2.15.08)	32	2	95%	01-Nov-24 A	01-Aug-25	11-May-25	13-May-25	-80					
DDA Auxiliary Plant Systems (2.16)														
05-4930	Vehicle Fuel Filling Station (2.16.05)	30	12	60%	07-Mar-23 A	11-Aug-25	22-Apr-25	03-May-25	-100					
System Commissioning Plan														
05-4820-1(M83)	SAT Trial Plan Volume (2)	426	16	82.22%	12-Apr-24 A	15-Aug-25	24-Apr-25	09-May-25	-98					
05-4830	System Commissioning Plan	90	16	82.22%	08-Jan-25 A	15-Aug-25	12-May-25	27-May-25	-80					
Procurement of Major Equipment														
Off-site Fabrication of Incineration Modules														
Fabrication of Module (TPU)														
PFab 1- Line 1														
Precommissioning														
06-TPU-1-1030	PFab 1-Line 1 - Pre-commissioning	433	68		10-Jun-24 A	06-Oct-25	24-Mar-25	30-May-25	-129					
06-TPU-1-1030	PFab 1-Line 1 - Pre-commissioning	78	19	75.64%	10-Jun-24 A	18-Aug-25	09-May-25	27-May-25	-83					
PFab 1- Line 2														
Precommissioning														
06-TPU-2-1020	PFab 1-Line 2 - Pre-commissioning	78	19	72.86%	10-Jun-24 A	18-Aug-25	09-May-25	27-May-25	-83					
06-TPU-2-1020	PFab 1-Line 2 - Pre-commissioning	70	19		30-Sep-24 A	18-Aug-25	09-May-25	27-May-25	-83					
PFab 1- Line 3														
Precommissioning														
06-TPU-3-1020	PFab 1-Line 3 - Pre-commissioning	80	19		17-Feb-25 A	18-Aug-25	09-Apr-25	27-Apr-25	-113					
06-TPU-3-1020	PFab 1-Line 3 - Pre-commissioning	80	19	76.25%	17-Feb-25 A	18-Aug-25	09-Apr-25	27-Apr-25	-113					
PFab 1- Line 4														
Precommissioning														
06-TPU-4-1020	PFab 1-Line 4 - Pre-commissioning	62	19		14-Apr-25 A	18-Aug-25	09-Apr-25	27-Apr-25	-113					
06-TPU-4-1020	PFab 1-Line 4 - Pre-commissioning	62	19	69.35%	14-Apr-25 A	18-Aug-25	09-Apr-25	27-Apr-25	-113					
PFab 1- Line 5														
Precommissioning														
06-TPU-5-1020	PFab 1-Line 5 - Pre-commissioning	66	32		09-Jun-25 A	31-Aug-25	30-Mar-25	30-Apr-25	-123					
06-TPU-5-1020	PFab 1-Line 5 - Pre-commissioning	66	32	51.52%	09-Jun-25 A	31-Aug-25	30-Mar-25	30-Apr-25	-123					
PFab 1- Line 6														
E&I Installation														
Electrical														
06-TPU-6-1270	PFab 1-Line 6 - Electrical Cable Pulling and Termination	432	68		01-Aug-24 A	06-Oct-25	24-Mar-25	30-May-25	-129					
06-TPU-6-1270	PFab 1-Line 6 - Electrical Cable Pulling and Termination	224	32		01-Aug-24 A	31-Aug-25	24-Mar-25	16-May-25	-107					
06-TPU-6-1280	PFab 1-Line 6 - Electrical Equipment Installation	194	32	82.22%	14-Aug-24 A	31-Aug-25	15-Apr-25	16-May-25	-107					
06-TPU-6-1280	PFab 1-Line 6 - Electrical Equipment Installation	180	32	82.22%	01-Aug-24 A	31-Aug-25	24-Mar-25	24-Apr-25	-129					
Instrument														
06-TPU-6-1300	PFab 1-Line 6 - Instrument Cable Pulling and Termination	193	32		01-Aug-24 A	31-Aug-25	24-Mar-25	24-Apr-25	-129					
06-TPU-6-1300	PFab 1-Line 6 - Instrument Cable Pulling and Termination	180	32	82.22%	14-Aug-24 A	31-Aug-25	24-Mar-25	24-Apr-25	-129					
06-TPU-6-1320	PFab 1-Line 6 - Instrument Tubing Installation	180	32	82.22%	01-Aug-24 A	31-Aug-25	24-Mar-25	24-Apr-25	-129					
06-TPU-6-1320	PFab 1-Line 6 - Instrument Tubing Installation	66	66		02-Aug-25	06-Oct-25	26-Mar-25	30-May-25	-129					
06-TPU-6-1020	PFab 1-Line 6 - Pre-commissioning	66	66	0%	02-Aug-25	06-Oct-25	26-Mar-25	30-May-25	-129					
Fabrication of Module (FGC)														
PFab 2- Line 1														
Precommissioning														
06-FGC-1-1190	PFab 2-Line 1 - Pre-commissioning	78	19	75.64%	10-Jun-24 A	18-Aug-25	09-May-25	27-May-25	-83					
06-FGC-1-1190	PFab 2-Line 1 - Pre-commissioning	78	19		10-Jun-24 A	18-Aug-25	09-May-25	27-May-25	-83					
PFab 2- Line 2														
Precommissioning														
06-FGC-2-1190	PFab 2-Line 2 - Pre-commissioning	70	19		30-Sep-24 A	18-Aug-25	09-May-25	27-May-25	-83					
06-FGC-2-1190	PFab 2-Line 2 - Pre-commissioning	70	19		30-Sep-24 A	18-Aug-25	09-May-25	27-May-25	-83					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M9/2 Remarks	2025				
											Jul 92	Aug 93	Sep 94	Oct 95	
06-FGC-2-1020	PFab 2-Line 2 - Pre-commissioning	70	19	72.86%	30-Sep-24 A	18-Aug-25	09-May-25	27-May-25	-83						
PFab 2 - Line 3															
	Precommissioning	60	19		17-Feb-25 A	18-Aug-25	09-Apr-25	27-Apr-25	-113						
06-FGC-3-1180	PFab 2-Line 3 - Pre-commissioning	60	19	68.33%	17-Feb-25 A	18-Aug-25	09-Apr-25	27-Apr-25	-113						
PFab 2 - Line 4															
	Precommissioning	53	19		14-Apr-25 A	18-Aug-25	09-Apr-25	27-Apr-25	-113						
06-FGC-4-1020	PFab 2-Line 4 - Pre-commissioning	53	19	64.15%	14-Apr-25 A	18-Aug-25	09-Apr-25	27-Apr-25	-113						
PFab 2 - Line 5															
	Precommissioning	66	32		09-Jun-25 A	31-Aug-25	30-Mar-25	30-Apr-25	-123						
06-FGC-5-1210	PFab 2-Line 5 - Pre-commissioning	66	32	51.52%	09-Jun-25 A	31-Aug-25	30-Mar-25	30-Apr-25	-123						
PFab 2 - Line 6															
	E&I Installation	432	68		01-Aug-24 A	06-Oct-25	24-Mar-25	30-May-25	-129						
	Electrical	224	32		01-Aug-24 A	31-Aug-25	24-Mar-25	16-May-25	-107						
06-FGC-6-1260	PFab 2-Line 6 - Electrical Cable Pulling and Termination	194	32		01-Aug-24 A	31-Aug-25	24-Mar-25	16-May-25	-107						
06-FGC-6-1270	PFab 2-Line 6 - Electrical Equipment Installation	180	32	82.22%	14-Aug-24 A	31-Aug-25	15-Apr-25	16-May-25	-107						
	Instrument	193	32		01-Aug-24 A	31-Aug-25	24-Mar-25	24-Apr-25	-129						
06-FGC-6-1290	PFab 2-Line 6 - Instrument Cable Pulling and Termination	180	32	82.22%	14-Aug-24 A	31-Aug-25	24-Mar-25	24-Apr-25	-129						
06-FGC-6-1310	PFab 2-Line 6 - Instrument Tubing Installation	180	32	82.22%	01-Aug-24 A	31-Aug-25	24-Mar-25	24-Apr-25	-129						
	Precommissioning	66	66		02-Aug-25	06-Oct-25	26-Mar-25	30-May-25	-129						
06-FGC-6-1030	PFab 2-Line 6 - Pre-commissioning	66	66	0%	02-Aug-25	06-Oct-25	26-Mar-25	30-May-25	-129						
Procurement for Mechanical Treatment Plant Building Plant Equipment															
06-1180	Delivery to Site	61	32	47.54%	15-Jan-25 A	31-Aug-25	04-Apr-25	05-May-25	-118						
Procurement for HV Transformers and Associated Equipment															
	Procurement of IS Limiter	108	16		15-Apr-25 A	15-Aug-25	07-May-25	22-May-25	-85						
06-1280(7)	Manufacturing of IS Limiter	30	1	96.67%	15-Apr-25 A	31-Jul-25	07-May-25	07-May-25	-85						
06-1290(7)	Factory Acceptance Test (FAT)	15	1	93.33%	17-Jul-25 A	31-Jul-25	07-May-25	07-May-25	-85	Update Actual Start Date					
06-1300(7)	Delivery to Site	15	15	0%	01-Aug-25	15-Aug-25	08-May-25	22-May-25	-85						
Procurement for Soft Landscape Materials															
06-1790	Material Submission and Approval	60	60	0%	31-Jul-25	28-Sep-25	22-Feb-25	22-Apr-25	-159						
06-1800	Material Procurement & Nursery	120	120	0%	29-Sep-25	26-Jan-26	23-Apr-25	20-Aug-25	-159						
Procurement for Weighbridge System															
06-2240(1)	Delivery to Site (EIAC Equipment)	40	16	60%	29-Oct-24 A	15-Aug-25	04-May-25	20-May-25	-88						
Procurement for Hard Landscape Materials (Paving, Greening, Furniture and Lighting)															
06-7000(6)	Material Submission and Approval	60	21	65%	20-Sep-23 A	20-Aug-25	20-Feb-25	12-Mar-25	-161						
06-7010(6)	Material Procurement	30	30	0%	14-Aug-25	12-Sep-25	06-Mar-25	04-Apr-25	-161						
06-7030(6)	Delivery to Site	21	21	0%	06-Sep-25	26-Sep-25	29-Mar-25	18-Apr-25	-161						
Procurement for Curtain Wall Materials															
06-8200(6D)	Material Submission and Approval	60	1	98.33%	30-Apr-24 A	31-Jul-25	01-Jun-25	01-Jun-25	-60						
06-8210(6D)	Material & Equipment Procurement	90	1	15%	18-Oct-24 A	31-Jul-25	01-Jun-25	01-Jun-25	-60						
06-8220(6D)	Factory Acceptance Test (FAT)	60	29	51.67%	30-Jun-25 A	28-Aug-25	19-May-25	16-Jun-25	-73	Update Actual Start Date					
06-8230(6D)	Delivery to Site	70	39	44.29%	30-Jun-25 A	07-Sep-25	09-May-25	16-Jun-25	-83	Update Actual Start Date					
Off-site Precasting of Facade Panels															
06-8040(6D)	Procurement of Precast Concrete Wall Panel Moulding & Fabrication	205	46	77.56%	14-Feb-23 A	14-Sep-25	08-Mar-25	22-Apr-25	-145						
Turbine Hall															
06-8150	Delivery to Site	30	9	70%	08-Nov-24 A	08-Aug-25	13-May-25	22-May-25	-78						
Process Building															
06-8160	Precasting of Concrete Panels	60	1	95%	21-Oct-24 A	31-Jul-25	28-Apr-25	28-Apr-25	-94						
06-8170	Factory Acceptance Test (FAT)	60	16	90%	05-Nov-24 A	15-Aug-25	28-Apr-25	13-May-25	-94						
06-8180	Delivery to Site	60	23	75%	20-Nov-24 A	22-Aug-25	28-Apr-25	20-May-25	-94						
Mechanical Treatment Plant															
06-8190	Precasting of Concrete Panels	37	26	80%	04-Jun-25 A	25-Aug-25	08-Apr-25	03-May-25	-114						
06-8200	Factory Acceptance Test (FAT)	30	32	10%	25-Jun-25 A	31-Aug-25	08-Apr-25	09-May-25	-114						
06-8210	Delivery to Site	30	30	0%	17-Aug-25	15-Sep-25	25-Apr-25	24-May-25	-114						
Water Treatment Plant															
06-8310(M82)	Precasting of Concrete Panels	37	26	80%	04-Jun-25 A	25-Aug-25	16-May-25	10-Jun-25	-76						
06-8320(M82)	Factory Acceptance Test (FAT)	30	32	10%	25-Jun-25 A	31-Aug-25	16-May-25	16-Jun-25	-76						
06-8330(M82)	Delivery to Site	30	30	0%	17-Aug-25	15-Sep-25	02-Jun-25	01-Jul-25	-76						
Administration Building															
06-8250	Precasting of Concrete Panels	21	21	0%	31-Jul-25*	20-Aug-25	09-Mar-25	29-Mar-25	-144						
06-8260	Factory Acceptance Test (FAT)	21	21	0%	10-Aug-25	30-Aug-25	19-Mar-25	08-Apr-25	-144						
06-8270	Delivery to Site	14	14	0%	01-Sep-25	14-Sep-25	09-Apr-25	22-Apr-25	-145						
Chimney															
06-8280	Steel Claddings Fabrication	67	36	46.27%	30-Jun-25 A	04-Sep-25	23-Apr-25	28-May-25	-99	Update Actual Start Date					
06-8290	Factory Acceptance Test (FAT)	60	60	0%	06-Aug-25	04-Oct-25	29-Apr-25	27-Jun-25	-99						
06-8300	Delivery to Site	30	30	0%	05-Oct-25	03-Nov-25	28-Jun-25	27-Jul-25	-99						
Maritime Works															
Marine Construction															
Phase I - Construction of Perimeter Seawalls															
Seawall and Berth at DCM Area															
Seawall Structural Works															
Remain Works															
08-1120	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall A	220	5	97.55%	10-Oct-21 A	05-Aug-25	13-Mar-25	18-Mar-25	-140						

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M92 Remarks	2025			
											Jul 92	Aug 93	Sep 94	Oct 95
08-1120-1(6)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall B	220	0	99.81%	10-Oct-21 A	31-Jul-25	18-Mar-25	18-Mar-25	-135					
08-1120-2(M55)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall B No. C1 & C2 (Caisson A2 & A3)	60	2	96.75%	28-Jun-23 A	01-Aug-25	16-Mar-25	18-Mar-25	-136					
08-1120-4(M55)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawall B No. C73 & C734	60	5	91.51%	01-Dec-23 A	05-Aug-25	20-Feb-25	25-Feb-25	-160					
08-1320(6)	Construction of Rear Wall Buttress & Panel for Seawall A	150	63	58%	10-Feb-25 A	01-Oct-25	18-Mar-25	20-May-25	-135					
08-1325-1(M90)	Construction of Front Wave wall from Deck Level to +8mPD	60	61	0%	10-Apr-23 A	29-Sep-25	06-Jun-25	05-Aug-25	-55					
08-1325-2(M90)	Installation of Rubber Fenders at Berth Caissons	30	30	0%	30-Sep-25	29-Oct-25	06-Aug-25	04-Sep-25	-55					
08-1325-3(M90)	Construction of Storm Gates at Caissons No. 21, 39 and 43	30	30	0%	30-Oct-25	28-Nov-25	20-Sep-25	19-Oct-25	-40					
08-1325-4(M90)	Construction of Viewing Deck at +13mPD at Caissons No. 30 to 34	60	60	0%	15-Oct-25	13-Dec-25	21-Aug-25	19-Oct-25	-55					
Seawall at Dredging Area		1176	107		20-Jan-23 A	14-Nov-25	22-May-25	19-Oct-25	-26					
Remain Works		1176	107		20-Jan-23 A	14-Nov-25	22-May-25	19-Oct-25	-26					
08-1170	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level (Bay 1 to Bay 8)	160	7	95.5%	20-Jan-23 A	07-Aug-25	12-Oct-25	19-Oct-25	74					
08-1175-1(M90)	Construction of Front Wave Wall Above the Deck Level (i.e., +6mPD)	60	107	0%	08-Aug-24 A	14-Nov-25	05-Jul-25	19-Oct-25	-26					
08-1175-2(M90)	Construction of Crane Rails for On-Shore Cranes	60	15	0%	12-Sep-24 A	14-Aug-25	22-May-25	05-Jun-25	-70					
Phase II - Reclamation, Breakwater and Berth Construction		505	140		10-May-24 A	17-Dec-25	27-Feb-25	06-Sep-25	-102					
Breakwater		120	120		19-Aug-25	17-Dec-25	10-May-25	06-Sep-25	-102					
Remain Works		120	120		19-Aug-25	17-Dec-25	10-May-25	06-Sep-25	-102					
08-1310(7)	Breakwater Profile Barrier and Pavement Road	120	120	0%	19-Aug-25	17-Dec-25	10-May-25	06-Sep-25	-102					
Seawall and Berth at Marine Access		333	20		10-May-24 A	19-Aug-25	27-Feb-25	12-May-25	-99					
Remain Works		30	20		10-May-24 A	19-Aug-25	27-Feb-25	18-Mar-25	-154					
08-1330(2)	Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level	30	20	35%	10-May-24 A	19-Aug-25	27-Feb-25	18-Mar-25	-154					
Fire Boat Access		90	18		31-Mar-25 A	18-Aug-25	24-Apr-25	12-May-25	-97					
08-2500(6D)	Construction of Fire Boat Access	90	18	80%	31-Mar-25 A	18-Aug-25	24-Apr-25	12-May-25	-97					
Foundation Works		400	35		23-Jun-24 A	04-Sep-25	26-Feb-25	16-Aug-25	-18					
Sky Deck Foundation		82	20		23-Jun-24 A	20-Aug-25	11-Mar-25	31-Mar-25	-141					
Sky Deck Pile Caps Construction		82	20		23-Jun-24 A	20-Aug-25	11-Mar-25	31-Mar-25	-141					
09-2730(M62)	Excavation to Pile Cap Formation	21	6	70%	23-Jun-24 A	06-Aug-25	11-Mar-25	17-Mar-25	-141					
09-2740(M62)	Pile Cut-off & Capping Plate (2 Welders @ 2nr/d)	21	7	66%	03-Jul-24 A	13-Aug-25	17-Mar-25	24-Mar-25	-141					
09-2750(M62)	Pile Caps Construction	30	15	50%	27-Aug-24 A	20-Aug-25	17-Mar-25	31-Mar-25	-141					
ACC Equipment Foundation		22	22		31-Jul-25	21-Aug-25	26-Jul-25	16-Aug-25	-5					
ACC Pile Cap Construction		22	22		31-Jul-25	21-Aug-25	26-Jul-25	16-Aug-25	-5					
09-1720-1(M58)	On-grade Slab Construction Grid ACA-ACG, AC3-AC4	22	22	0%	31-Jul-25	21-Aug-25	26-Jul-25	16-Aug-25	-5					
Reception Pavilion Foundation		30	30		05-Aug-25	04-Sep-25	26-Feb-25	27-Mar-25	-160					
09-2100	Formation, Compaction & Raft Foundation Construction	30	30	0%	05-Aug-25	04-Sep-25	26-Feb-25	27-Mar-25	-160					
Superstructure Works		643	153		12-Dec-23 A	31-Dec-25	15-Feb-25	22-Aug-25	-130					
Administration & Viewing Gallery Bld Structure		60	60		31-Jul-25	28-Sep-25	22-Feb-25	22-Apr-25	-159					
10-1080(M63)	Facade Structural Frame Installation	60	60	0%	31-Jul-25	28-Sep-25	22-Feb-25	22-Apr-25	-159					
Sky Deck Structure		97	97		31-Jul-25	04-Nov-25	28-Feb-25	04-Jun-25	-153					
10-2310(M55)	Construction of RC Column (16nr, 0.9m Dia x 11m, 3 pours @ 5d/pour with 4 formwork sets)	32	32	0%	31-Jul-25	31-Aug-25	28-Feb-25	31-Mar-25	-153					
10-2315 (7)	Beam & Slab to Deck Level app.+18mPD (appx. 600m3)	30	30	0%	23-Aug-25	21-Sep-25	23-Mar-25	21-Apr-25	-153					
10-2320 (M55)	Sky Deck Steel Structure Erection	44	44	0%	22-Sep-25	04-Nov-25	22-Apr-25	04-Jun-25	-153					
Process Building - Waste Bunker & Tipping Hall Bld Structure		46	23		16-Jun-25 A	22-Aug-25	22-Mar-25	12-Jun-25	-71					
Waste & Ash Bunker Bld Structure		46	23		16-Jun-25 A	22-Aug-25	22-Mar-25	12-Jun-25	-71					
Process Building Waste & Ash Bunker Bld Structure Between Bunker 2 and 3		15	15		31-Jul-25	14-Aug-25	29-May-25	12-Jun-25	-63					
10-2480 (M78)	Beam & Slab to +11.58mPD and +12.4mPD	15	15	0%	31-Jul-25*	14-Aug-25	29-May-25	12-Jun-25	-63					
Process Building Waste & Ash Bunker Bld Misc. Steel Structure		36	23		16-Jun-25 A	22-Aug-25	22-Mar-25	13-Apr-25	-131					
10-2360-6(M81)	Ash Crane Runway Beam at Module 3	36	23	36.11%	16-Jun-25 A	22-Aug-25	22-Mar-25	13-Apr-25	-131					
Process Building - Boiler & Flue Gas Treatment Bld Structure		467	26		12-Dec-23 A	25-Aug-25	15-Feb-25	21-Jun-25	-65					
Steel Structure		60	12		12-Dec-23 A	11-Aug-25	15-Feb-25	26-Feb-25	-166					
Boiler Building Steel Structure		60	12		12-Dec-23 A	11-Aug-25	15-Feb-25	26-Feb-25	-166					
Process Building (Module 3) Process Building Steel Structure Erection		60	12		12-Dec-23 A	11-Aug-25	15-Feb-25	26-Feb-25	-166					
10-1720	Roof Cladding Installation	60	12	80%	12-Dec-23 A	11-Aug-25	15-Feb-25	26-Feb-25	-166					
Process Building Internal Partition Wall and Staircase		220	26		09-Nov-24 A	25-Aug-25	17-Apr-25	21-Jun-25	-65					
10-1850	RC Partition and Staircase at Module 1	90	5	94%	09-Nov-24 A	05-Aug-25	17-Apr-25	22-Apr-25	-104					
10-1860	RC Partition and Staircase at Module 2	69	16	65%	08-Mar-25 A	15-Aug-25	12-May-25	27-May-25	-80					
10-1870	RC Partition and Staircase at Module 3	69	26	30%	31-Mar-25 A	25-Aug-25	27-May-25	21-Jun-25	-65					
Chimney Structure		21	21		12-Aug-25	01-Sep-25	24-Mar-25	16-Apr-25	-138					
10-2070-2(M90)	Construction of Chimney CEMS Room 2	21	21	0%	12-Aug-25*	01-Sep-25	24-Mar-25	13-Apr-25	-141	Remove Successor 13-2630 FFO; Add Successor 13-2630-1(7H) FSO				
10-2070-3(M90)	Construction of Chimney CEMS Room 3	21	21	0%	12-Aug-25	01-Sep-25	27-Mar-25	16-Apr-25	-138	Remove Successor 13-2630 FFO; Add Successor 13-2630-2(7H) FSO				
Elevated Drive Way and Associated Structures		221	6		14-Dec-24 A	05-Aug-25	11-May-25	22-Aug-25	17					
Elevated Drive Way RSA to RSG (FS Control Rm & Vehicle Washing Facility)		221	6		14-Dec-24 A	05-Aug-25	11-May-25	22-Aug-25	17					
10-2270(M57)	Truck Washing Facility House Column and Roof Slab to +28mPD	70	6	92%	30-May-25 A	05-Aug-25	11-May-25	16-May-25	-81					
10-2300(M57)	Parapet Wall	30	1	97%	14-Dec-24 A	31-Jul-25	22-Aug-25	22-Aug-25	22					
Elevated Drive Way RSX to RSAB		14	2		28-Jan-25 A	02-Aug-25	12-Jun-25	14-Jun-25	-48					
10-2440(M81)	Wall & Column to +17.5 Ramp Level	14	2	85%	28-Jan-25 A	02-Aug-25	12-Jun-25	14-Jun-25	-48					
Reception Pavilion Structure		53	53		04-Sep-25	27-Oct-25	28-Mar-25	19-May-25	-160					
10-2280	Reception Pavilion RC Structure Construction	30	30	0%	04-Sep-25	04-Oct-25	28-Mar-25	26-Apr-25	-160					
10-2290	Roof	30	30	0%	27-Sep-25	27-Oct-25	20-Apr-25	19-May-25	-160					
Vessel Offloading Point		153	153		31-Jul-25	31-Dec-25	12-Apr-25	09-Aug-25	-143					
08-2410(6D)	Construction of Passenger Vessel Berth	120	120	0%	02-Sep-25	31-Dec-25	12-Apr-25	09-Aug-25	-143					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M9/2 Remarks	2025			
											Jul 92	Aug 93	Sep 94	Oct 95
08-2420(7)	Vehicle Ferry Ramp Installation	43	43	0%	31-Jul-25	11-Sep-25	01-May-25	12-Jun-25	-91					
ACC Yard		80	31		31-Mar-25 A	30-Aug-25	15-Feb-25	17-Mar-25	-166					
13-2080	Delivery and Erection of ACC Steel Structure & Steel Structure Support of Condensate Tank (Module 3)	80	31	95%	31-Mar-25 A	30-Aug-25	15-Feb-25	17-Mar-25	-166					
Misc. External Structures		45	14		28-Feb-25 A	13-Aug-25	14-May-25	27-May-25	-78					
10-2440	Reuse Water Tanks, Water Cannon Water Tank Erection & pipe connection to Pump Room	45	14	68.89%	28-Feb-25 A	13-Aug-25	14-May-25	27-May-25	-78					
Architectural Builders Works & Finishes		698	180		20-Nov-23 A	26-Jan-26	20-Feb-25	08-Oct-25	-110					
Administration & Viewing Gallery Bld ABWF Works		333	180		12-Feb-25 A	26-Jan-26	23-Apr-25	08-Oct-25	-110					
11-1010	External Door and Windows	90	90	0%	29-Oct-25	26-Jan-26	23-May-25	20-Aug-25	-159					
11-1020	Metal Railings, Platforms and Misc. Metal Works Installations	90	90	0%	29-Oct-25	26-Jan-26	25-May-25	22-Aug-25	-157					
11-1030	Internal Wall, Door and Floor Finishes	150	78	48%	12-Feb-25 A	16-Oct-25	13-May-25	29-Jul-25	-79					
11-1040	False ceiling and Raise Floor Installation	100	100	0%	19-Oct-25	26-Jan-26	13-May-25	20-Aug-25	-159					
11-1050	Roof Waterproofing	30	30	0%	31-Jul-25	29-Aug-25	24-Jul-25	22-Aug-25	-7					
11-1050-1(7C)	External Louver Wall, Window Wall, Curtain Wall and Cladding Wall Erection	90	86	5%	05-Jun-25 A	28-Oct-25	15-Jul-25	08-Oct-25	-20	Add Successor 03-4090(7C) FSO				
11-1050-1(M63)	Facade Panels Erection (130pcs. @4pc/day)	30	30	0%	29-Sep-25	28-Oct-25	23-Apr-25	22-May-25	-159					
Sky Deck ABWF Works		90	90		22-Oct-25	19-Jan-26	25-May-25	22-Aug-25	-150					
11-1540(M62)	Metal Railings, Platforms and Misc. Metal Works Installations	90	90	0%	22-Oct-25	19-Jan-26	25-May-25	22-Aug-25	-150					
Process Building - Waste Bunker & Tipping Hall Bld ABWF Works		547	38		20-Nov-23 A	06-Sep-25	28-Apr-25	19-Jun-25	-79					
11-1060	Door, Roller Shutter, Windows and Louvers Installation	180	30	90%	02-Nov-24 A	29-Aug-25	29-Apr-25	28-May-25	-93	Add Successor 03-3910(7C) FSO				
11-1070	Metal Railings, Platforms, Gratings, Cable trench covers Installations	90	30	9%	10-May-25 A	29-Aug-25	29-Apr-25	28-May-25	-93	Add Successor 03-3910(7C) FSO				
11-1080	Internal Wall and Floor Finishes	230	38	44%	20-Nov-23 A	06-Sep-25	13-May-25	19-Jun-25	-79					
11-1090	False ceiling and Raise Floor installation (in CCR)	45	1	97%	17-Dec-24 A	01-Aug-25	13-May-25	14-May-25	-79					
11-1100	External Finishes, Curtain Walls and Roof Waterproofing	90	23	74%	20-Feb-24 A	23-Aug-25	28-Apr-25	21-May-25	-93	Add Successor 03-3910(7C) FSO				
11-1530(M63)	Facade Panels Erection at Bunker	51	1	98%	27-Nov-24 A	01-Aug-25	12-May-25	13-May-25	-79					
11-1550(M63)	Facade Panels Erection at Tipping Hall	51	30	25%	05-Jun-25 A	29-Aug-25	28-Apr-25	27-May-25	-94					
Process Building - Boiler & Flue Gas Bld ABWF Works		459	125		01-Aug-24 A	03-Dec-25	16-Apr-25	20-Aug-25	-104					
11-1110	Door, Roller Shutter, Windows and Louvers Installation (Module 1)	60	4	93%	25-Feb-25 A	05-Aug-25	09-May-25	13-May-25	-83					
11-1110-1(7C)	Door, Roller Shutter, Windows and Louvers Installation (Module 2 & 3)	90	64	28.86%	05-May-25 A	03-Oct-25	17-Jun-25	20-Aug-25	-43					
11-1120	Metal Railings, Staircase Access Platforms & Gratings Installations (ST-5 to ST-9)	60	60	0%	05-Aug-25	04-Oct-25	23-Apr-25	21-Jun-25	-104					
11-1120-1(7C)	Metal Railings, Staircase Access Platforms & Gratings Installations (ST-1 to ST-4)	60	60	0%	04-Oct-25	03-Dec-25	22-Jun-25	20-Aug-25	-104					
11-1130	Wall and Floor Finishes (Module 1)	180	42	76.67%	01-Aug-24 A	10-Sep-25	16-Apr-25	27-May-25	-106					
11-1130-1(7C)	Wall and Floor Finishes (Module 2&3)	60	54	10%	01-Jun-25 A	03-Nov-25	28-Jun-25	20-Aug-25	-75					
11-1140	Curtain Walls and Roof at Viewing Gallery	35	34	2%	02-Jul-25 A	03-Sep-25	08-Jun-25	12-Jul-25	-52	Update Actual Start Date				
11-1540 (M63)	Facade Panels Erection for Module 2 (344pcs. @4pcs/d)	86	18	79%	20-Apr-25 A	18-Aug-25	17-Jun-25	06-Jul-25	-43					
11-1550 (M63)	Facade Panels Erection for Module 3 (658pcs. @8pcs/d)	83	49	41%	23-Mar-25 A	17-Sep-25	03-Jul-25	20-Aug-25	-28					
Turbine Hall Bld ABWF Works		492	36		09-Dec-23 A	04-Sep-25	13-Apr-25	09-Aug-25	-26					
Electrical Bld ABWF Works		381	36		09-Dec-23 A	04-Sep-25	15-Apr-25	09-Aug-25	-26					
11-1160	Metal Railings, Platforms, Gratings, Cable trench covers Installations	90	6	93.78%	15-Apr-24 A	05-Aug-25	17-Apr-25	22-Apr-25	-105					
11-1170	Internal Wall and Floor Finishes	90	1	99%	09-Dec-23 A	31-Jul-25	15-Apr-25	15-Apr-25	-107					
11-1190	Roof Waterproofing	60	36	40%	17-Jan-25 A	04-Sep-25	05-Jul-25	09-Aug-25	-26	Add Successor 03-3970(7C) FSO				
Turbine Hall ABWF Works		308	27		30-Sep-24 A	26-Aug-25	13-Apr-25	09-Aug-25	-17					
11-1200	Door, Roller Shutter, Windows and Louvers Installation	60	15	75%	07-Mar-25 A	26-Aug-25	14-May-25	28-May-25	-90					
11-1210	Metal Railings, Platforms, Gratings, Cable trench covers Installations	32	16	5%	30-Jun-25 A	15-Aug-25	24-Apr-25	09-May-25	-98	Update Actual Start Date				
11-1220	Internal Wall and Floor Finishes for remain area	32	16	5%	30-Jun-25 A	15-Aug-25	13-May-25	28-May-25	-79	Update Actual Start Date				
11-1240	Roof Waterproofing	60	27	10%	22-May-25 A	26-Aug-25	14-Jul-25	09-Aug-25	-17	Add Successor 03-3970(7C) FSO				
11-1540-1(M63)	Facade Structural Frame Erection	22	3	87%	30-Sep-24 A	02-Aug-25	13-Apr-25	15-Apr-25	-109					
11-1550	Facade Panels Erection (207pcs. @4pcs/d)	51	13	75%	16-Jan-25 A	12-Aug-25	02-May-25	14-May-25	-90					
Compressor & CCCW Bld ABWF Works		90	90		01-Jul-25 A	28-Oct-25	12-May-25	09-Aug-25	-80					
11-1250	Door, Roller Shutter, Windows and Louvers Installation	90	45	50%	01-Jul-25 A	13-Sep-25	26-Jun-25	09-Aug-25	-35	Update Actual Start Date: Add Successor 03-3970(7C) FSO				
11-1260	Metal Railings, Platforms, Gratings, Cable trench covers Installations	90	90	0%	31-Jul-25	28-Oct-25	12-May-25	09-Aug-25	-80	Add Successor 03-3970(7C) FSO				
11-1270	Internal Wall and Floor Finishes	90	72	20%	01-Jul-25 A	10-Oct-25	30-May-25	09-Aug-25	-62	Update Actual Start Date: Add Successor 03-3970(7C) FSO				
11-1280	False ceiling and Raise Floor Installation	90	90	0%	31-Jul-25	28-Oct-25	12-May-25	09-Aug-25	-80	Add Successor 03-3970(7C) FSO				
11-1290	External Finishes and Roof Waterproofing	90	90	0%	31-Jul-25	28-Oct-25	12-May-25	09-Aug-25	-80	Add Successor 03-3970(7C) FSO				
Chimney ABWF Works		194	30		13-Jan-25 A	29-Aug-25	22-Apr-25	27-May-25	-94					
11-1000	Installation of Metal Staircase, Railings, Lift Shaft	26	3	90%	13-Jan-25 A	02-Aug-25	11-May-25	13-May-25	-81					
11-1490	Door and Windows Installation	30	30	0%	31-Jul-25	29-Aug-25	28-Apr-25	27-May-25	-94					
11-1500	Internal Wall and Floor Finishes	30	30	0%	31-Jul-25	29-Aug-25	22-Apr-25	21-May-25	-100					
Mechanical Treatment Plant & Water Treatment Plant Bld ABWF Works		319	166		06-Jan-25 A	12-Jan-26	20-Feb-25	22-Aug-25	-143					
Mechanical Treatment Plant ABWF Works		319	166		06-Jan-25 A	12-Jan-26	20-Feb-25	22-Aug-25	-143					
11-1300	Door, Roller Shutter, Windows and Louvers Installation	90	61	32%	27-Feb-25 A	30-Sep-25	16-Apr-25	16-Jun-25	-105					
11-1310	Metal Railings, Platforms, Gratings, Cable trench covers Installations	120	116	3%	28-Jun-25 A	24-Nov-25	20-Feb-25	16-Jun-25	-160					
11-1320	Internal Wall and Floor Finishes	120	82	32%	26-Feb-25 A	20-Oct-25	14-Mar-25	03-Jun-25	-139					
11-1330	External Finishes, Curtain Walls and Roof Waterproofing	90	90	6%	06-Jan-25 A	28-Oct-25	19-Mar-25	16-Jun-25	-134					
11-1330-1(M63)	Facade Structural Frame Erection	136	136	0%	31-Jul-25	13-Dec-25	10-Mar-25	23-Jul-25	-143					
11-1330-2(M63)	Facade Panels Erection (272pcs. @8pcs/d)	90	90	0%	15-Oct-25	12-Jan-26	25-May-25	22-Aug-25	-143					
Water Treatment Plant ABWF Works		173	57		27-Feb-25 A	25-Sep-25	23-May-25	11-Jul-25	-76					
11-1600(7)	Door, Roller Shutter, Windows and Louvers Installation	60	40	33%	27-Feb-25 A	25-Sep-25	01-Jun-25	11-Jul-25	-76					
11-1610(7)	Metal Railings, Platforms, Gratings, Cable trench covers Installations	50	50	0%	31-Jul-25	18-Sep-25	23-May-25	11-Jul-25	-69					
11-1620(7)	Internal Wall and Floor Finishes	62	31	22%	20-May-25 A	30-Aug-25	11-Jun-25	11-Jul-25	-50					
11-1630(7)	External Finishes, and Roof Waterproofing	50	50	0%	31-Jul-25	18-Sep-25	23-May-25	11-Jul-25	-69					
11-1640(7)	Facade Structural Frame Erection	40	40	0%	31-Jul-25	08-Sep-25	02-Jun-25	11-Jul-25	-59					
11-1650(7)	Facade Panels Erection (272pcs. @8pcs/d)	40	40	0%	17-Aug-25	25-Sep-25	02-Jun-25	11-Jul-25	-76					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M92 Remarks	2025			
											Jul 92	Aug 93	Sep 94	Oct 95
IWMF Substation ABWF Works														
11-1380	Roof Waterproofing	86	11	87.33%	06-May-24 A	08-Dec-25	14-Apr-25	22-Aug-25	-108					
11-1380-1(7C)	External Paint Finish	60	60	0%	10-Aug-25	09-Oct-25	25-Apr-25	23-Jun-25	-108					
11-1380-2(7C)	Green Wall Planter Installation	60	60	0%	09-Oct-25	08-Dec-25	24-Jun-25	22-Aug-25	-108					
Elevated Drive Way and Associated Structures ABWF Works														
11-1430	External Finishes and Roof Waterproofing	132	132	0%	04-Aug-25	14-Dec-25	13-Apr-25	22-Aug-25	-114					
Elevated Drive Way RSA to RSG														
11-1390	Door, Roller Shutter, Windows and Louvers Installation	30	22	26%	09-Apr-25 A	22-Aug-25	01-Jun-25	23-Jun-25	-59					
11-1400	Metal Railings, Platforms, Gratings, Cable trench covers Installations	30	30	0%	31-Jul-25	29-Aug-25	28-Apr-25	27-May-25	-94					
11-1410	Internal Wall and Floor Finishes	60	41	32%	08-Mar-25 A	09-Sep-25	11-May-25	20-Jun-25	-81					
11-1420	False ceiling and Raise Floor Installation	60	60	0%	31-Jul-25	28-Sep-25	22-Jun-25	20-Aug-25	-39					
Elevated Drive Way RSG to RSU														
11-1390-1(M76)	Door, Roller Shutter, Windows and Louvers Installation	30	23	25%	08-Jun-25 A	22-Aug-25	31-Jul-25	22-Aug-25	1					
11-1400-1(M76)	Metal Railings, Platforms, Gratings, Cable trench covers Installations	60	60	0%	31-Jul-25	28-Sep-25	24-Jun-25	22-Aug-25	-37					
11-1410-1(M76)	Internal Wall and Floor Finishes	57	38	34%	01-Apr-25 A	06-Sep-25	14-Apr-25	21-May-25	-108					
11-1420-1(M76)	False ceiling and Raise Floor Installation	60	60	0%	31-Jul-25	28-Sep-25	22-Jun-25	20-Aug-25	-39					
Elevated Drive Way RSU to RSAF														
11-1390-2(M76)	Door, Roller Shutter, Windows and Louvers Installation	30	29	5%	01-Jul-25 A	28-Aug-25	25-Jul-25	22-Aug-25	-6	Update Actual Start Date				
11-1400-2(M76)	Metal Railings, Platforms, Gratings, Cable trench covers Installations	60	60	0%	31-Jul-25	28-Sep-25	24-Jun-25	22-Aug-25	-37					
11-1410-2(M76)	Internal Wall and Floor Finishes	60	51	15%	08-Mar-25 A	19-Sep-25	16-Apr-25	05-Jun-25	-106					
11-1420-2(M76)	False ceiling and Raise Floor Installation	60	60	0%	05-Aug-25	03-Oct-25	22-Jun-25	20-Aug-25	-44					
Reception Pavilion ABWF Works														
11-1440	Door, Roller Shutter, Windows and Louvers Installation	30	30	0%	13-Oct-25	12-Nov-25	06-May-25	04-Jun-25	-160					
11-1450	Metal Railings, Platforms, Gratings, Cable trench covers Installations	30	30	0%	13-Oct-25	12-Nov-25	06-May-25	04-Jun-25	-160					
11-1460	Internal Wall and Floor Finishes	30	30	0%	13-Oct-25	12-Nov-25	06-May-25	04-Jun-25	-160					
11-1470	False ceiling and Raise Floor Installation	30	30	0%	13-Oct-25	12-Nov-25	06-May-25	04-Jun-25	-160					
11-1480	External Finishes, Curtain Walls and Roof Waterproofing	60	60	0%	13-Oct-25	12-Dec-25	24-Jun-25	22-Aug-25	-111					
Seawater Intake Chamber ABWF Works														
11-1670(7)	Floor, wall and ceiling finishes	26	19	26.92%	24-Jul-25 A	18-Aug-25	20-Mar-25	08-Apr-25	-133	Update Actual Start Date				
11-1680(7)	Steel platforms, metal covers, cat ladder and staircase	24	7	70%	06-May-25 A	18-Aug-25	01-Apr-25	08-Apr-25	-133					
11-1690(7)	Roller Shutter Installation	30	30	0%	11-Aug-25	10-Sep-25	01-Apr-25	30-Apr-25	-133					
Building Services Installation														
Administration & Viewing Gallery Bld BS Works														
12-1000	Plumbing & Drainage System	120	65	46%	21-Oct-24 A	03-Oct-25	08-May-25	11-Jul-25	-84					
12-1010	MVAC System	120	104	13%	28-Jan-25 A	12-Nov-25	15-Mar-25	27-Jun-25	-137					
12-1020	Fire Service System (Admin building)	120	46	62%	15-Sep-24 A	28-Sep-25	25-Jul-25	08-Sep-25	-20					
12-1030	Electrical and Lighting System	150	86	43%	15-Sep-24 A	24-Oct-25	27-Mar-25	20-Jun-25	-126					
12-1040	CCTV & Surveillance System	150	62	59%	05-Nov-24 A	30-Sep-25	20-Apr-25	20-Jun-25	-102					
12-1050	FS Lift & Escalator Installation	60	60	0%	29-Sep-25	27-Nov-25	24-Jun-25	22-Aug-25	-97					
12-1050-1(5A)	Installation & Commissioning Test of Education facilities	60	60	0%	01-Oct-25	29-Nov-25	20-Oct-25	18-Dec-25	19					
Process Building - Waste Bunker & Tipping Hall Bld BS Works														
12-1060	Plumbing & Drainage System	180	85	53%	11-Oct-23 A	23-Oct-25	18-Apr-25	11-Jul-25	-104					
12-1070	MVAC & OCS System	120	9	54%	14-Oct-23 A	08-Aug-25	28-Apr-25	06-May-25	-94					
12-1080	Fire Service System (Waste Bunker and Tipping Hall)	180	9	51%	11-Oct-23 A	08-Aug-25	28-Apr-25	06-May-25	-94					
12-1090	Electrical and Lighting System	180	51	65%	18-Oct-23 A	19-Sep-25	01-May-25	20-Jun-25	-91					
12-1100	Security, Surveillance & Communication System	180	41	54%	25-Apr-24 A	09-Sep-25	05-May-25	14-Jun-25	-87					
12-1680(7C)	FS Lift Installation (VG-L1)	60	60	0%	29-Sep-25	27-Nov-25	24-Jun-25	22-Aug-25	-97					
Process Building - Boiler & Flue Gas Bld BS Works														
12-1110	Plumbing & Drainage System	180	32	82.22%	11-Oct-23 A	31-Aug-25	22-Mar-25	22-Apr-25	-131					
12-1120	MVAC System (Module 1 Area)	180	16	65.56%	14-Oct-23 A	15-Aug-25	12-Jun-25	27-Jun-25	-49	Change Predecessor to 16-1520				
12-1120-1(7C)	MVAC System (Module 2 & 3 Area)	60	60	0%	26-Aug-25	24-Oct-25	11-Jul-25	08-Sep-25	-46					
12-1130	Fire Service System (Module 1 Area)	180	39	45%	11-Oct-23 A	07-Sep-25	04-Jun-25	12-Jul-25	-57					
12-1130-1(7C)	Fire Service System (Module 2 & 3 Areas)	90	90	0%	31-Jul-25	28-Oct-25	11-Jun-25	08-Sep-25	-50					
12-1140	Electrical and Lighting System	180	47	57.22%	18-Oct-23 A	15-Sep-25	28-Apr-25	13-Jun-25	-94					
12-1150	Security, Surveillance & Communication System	180	42	43.89%	25-Apr-24 A	10-Sep-25	04-May-25	14-Jun-25	-88					
12-1160	FS Lift Installation (PB-L3, L4 & L5)	60	60	0%	29-Sep-25	27-Nov-25	24-Jun-25	22-Aug-25	-97					
12-1160-1(7C)	FS Lift Installation (PB-L1 & L2)	60	60	0%	26-Aug-25	24-Oct-25	24-Jun-25	22-Aug-25	-63					
12-1580(6E)	Earthing and Lightning Protection System	180	30	21.11%	20-May-22 A	29-Aug-25	28-Apr-25	27-May-25	-94					
Turbine Hall Bld BS Works														
Electrical Bld BS Works														
12-1270	Plumbing & Drainage System	60	17	72%	11-Oct-23 A	16-Aug-25	03-Jun-25	10-Jul-25	-37					
12-1280	MVAC System	120	7	94%	25-Feb-24 A	07-Aug-25	03-Jun-25	10-Jun-25	-58					
12-1290	Fire Service System (Electrical Building)	120	16	87%	31-Mar-24 A	15-Aug-25	25-Jun-25	10-Jul-25	-36					
12-1300	Electrical and Lighting System	120	14	88%	11-Oct-23 A	14-Aug-25	03-Jun-25	17-Jun-25	-58					
12-1310	Security, Surveillance & Communication System	90	5	95%	25-Feb-24 A	04-Aug-25	03-Jun-25	07-Jun-25	-58					
Turbine Hall BS Works														
12-1320	Plumbing & Drainage System	40	40	0%	31-Jul-25	08-Sep-25	17-Mar-25	25-Apr-25	-136					
12-1330	MVAC System	60	60	0%	31-Jul-25	28-Sep-25	29-Apr-25	27-Jun-25	-93					
12-1340	Fire Service System (Turbine Hall)	40	40	0%	31-Jul-25	08-Sep-25	12-May-25	20-Jun-25	-80					
12-1350	Electrical and Lighting System	40	40	0%	31-Jul-25	08-Sep-25	12-May-25	20-Jun-25	-80					
12-1360	Security, Surveillance & Communication System	40	40	0%	31-Jul-25	08-Sep-25	24-May-25	02-Jul-25	-68					
Compressor & C&CCW Bld BS Works														
12-1370	Plumbing & Drainage System	60	3	95%	31-Mar-24 A	02-Aug-25	06-Apr-25	08-Apr-25	-116					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M92 Remarks	2025			
											Jul 92	Aug 93	Sep 94	Oct 95
12-1380	MVAC System	120	6	95%	15-May-24 A	05-Aug-25	22-Jun-25	27-Jun-25	-39					
12-1390	Fire Service System (CCCW Bld)	120	8	93%	27-Apr-24 A	08-Aug-25	02-Jul-25	10-Jul-25	-28					
12-1400	Electrical and Lighting System	120	40	67%	20-Mar-24 A	08-Sep-25	12-May-25	20-Jun-25	-80					
12-1410	Security, Surveillance & Communication System	90	5	95%	20-Mar-24 A	04-Aug-25	03-Jun-25	07-Jun-25	-58					
Chimney BS Works		120	120		31-Jul-25	27-Nov-25	29-Apr-25	04-Oct-25	-54					
12-1520	Plumbing & Drainage System	14	14	0%	31-Jul-25	13-Aug-25	10-Sep-25	23-Sep-25	41	Remove Successor 16-1970(6G) FSO				
12-1530	MVAC System	30	30	0%	31-Jul-25	29-Aug-25	29-May-25	27-Jun-25	-63					
12-1540	Fire Service System (Chimney)	30	30	0%	31-Jul-25	29-Aug-25	11-Jun-25	10-Jul-25	-50					
12-1550	Electrical and Lighting System	30	30	0%	30-Aug-25	28-Sep-25	22-May-25	20-Jun-25	-100					
12-1560	Security, Surveillance & Communication System	40	40	0%	31-Jul-25	08-Sep-25	29-Apr-25	07-Jun-25	-93					
12-1570	Lift Installation (Chimney)	60	60	0%	29-Sep-25	27-Nov-25	06-Aug-25	04-Oct-25	-54					
Mechanical Treatment Plant & Water Treatment Plant Bld BS Works		455	89		30-Jun-24 A	27-Oct-25	26-Feb-25	09-Aug-25	-79					
Mechanical Treatment BS Works		182	89		31-Mar-25 A	27-Oct-25	24-Mar-25	23-Jul-25	-96					
12-1420	Plumbing & Drainage System	40	16	3%	31-Mar-25 A	15-Aug-25	24-Mar-25	08-Apr-25	-129					
12-1430	MVAC & OCS System	35	16	7%	31-Mar-25 A	15-Aug-25	06-Jun-25	21-Jun-25	-55					
12-1440	Fire Service System	77	16	3%	26-May-25 A	15-Aug-25	07-May-25	22-May-25	-85					
12-1450	Electrical and Lighting System	120	89	5%	26-May-25 A	27-Oct-25	24-Mar-25	20-Jun-25	-129					
12-1460	Security, Surveillance & Communication System	80	46	7%	31-Mar-25 A	14-Sep-25	18-May-25	02-Jul-25	-74					
12-1460-1(6C)	Lift Installation (LT-1 - 4)	30	30	0%	30-Aug-25	28-Sep-25	24-Jun-25	23-Jul-25	-67					
Water Treatment Plant BS Works		151	16		30-Jun-24 A	15-Aug-25	26-Feb-25	09-Aug-25	-6					
12-1580(7)	Plumbing & Drainage System	120	16	48%	30-Jun-24 A	15-Aug-25	26-Feb-25	13-Mar-25	-155					
12-1590(7)	MVAC & OCS System	120	16	72%	27-Jul-24 A	15-Aug-25	26-Feb-25	13-Mar-25	-155					
12-1600(7)	Fire Service System	107	16	62%	28-Jul-24 A	15-Aug-25	25-Jul-25	09-Aug-25	-6					
12-1610(7)	Electrical and Lighting System	120	16	70%	15-Aug-24 A	15-Aug-25	23-May-25	07-Jun-25	-69					
12-1620(7)	Security, Surveillance & Communication System	90	16	74%	30-Jul-24 A	15-Aug-25	23-May-25	07-Jun-25	-69					
IWMF Substation BS Works		120	6		10-Oct-23 A	06-Aug-25	05-May-25	07-Jun-25	-59					
12-1470	Plumbing & Drainage System	90	6	93%	10-Oct-23 A	06-Aug-25	05-May-25	11-May-25	-87					
12-1480	MVAC System	90	2	98%	11-Oct-23 A	05-Aug-25	05-May-25	06-May-25	-91					
12-1490	Fire Service System (IWMF Substation)	90	2	98%	12-Oct-23 A	05-Aug-25	05-May-25	06-May-25	-91					
12-1500	Electrical and Lighting System	90	2	98%	10-Oct-23 A	05-Aug-25	06-Jun-25	07-Jun-25	-59					
12-1510	Security, Surveillance & Communication System	90	2	98%	20-Nov-23 A	05-Aug-25	06-Jun-25	07-Jun-25	-59					
Elevated Drive Way and Associated Structures Bld BS Works		227	68		10-Apr-25 A	06-Oct-25	25-Mar-25	08-Sep-25	-28					
Elevated Drive Way RSA to RSG		211	56		10-Apr-25 A	24-Sep-25	25-Mar-25	07-Jul-25	-79					
12-1170	Plumbing & Drainage System	60	29	4%	10-Apr-25 A	28-Aug-25	25-Mar-25	22-Apr-25	-128					
12-1180	MVAC System	60	20	66.67%	31-May-25 A	19-Aug-25	08-Jun-25	27-Jun-25	-53					
12-1190	Fire Service System (Elevated Driveway)	60	9	25%	10-Apr-25 A	08-Aug-25	28-Apr-25	06-May-25	-94					
12-1200	Electrical and Lighting System	60	56	16%	10-Apr-25 A	24-Sep-25	26-Apr-25	20-Jun-25	-96					
12-1210	CCTV & Surveillance System	60	40	34%	31-May-25 A	09-Sep-25	29-May-25	07-Jul-25	-64					
Elevated Drive Way RSG to RSU		82	67		15-May-25 A	06-Oct-25	29-Apr-25	08-Sep-25	-28					
12-1580	Plumbing & Drainage System	60	58	3%	15-May-25 A	06-Oct-25	14-May-25	11-Jul-25	-87					
12-1590	MVAC System	60	59	1%	23-Jun-25 A	06-Oct-25	29-Apr-25	27-Jun-25	-101					
12-1600	Fire Service System (Elevated Driveway)	60	47	22%	15-May-25 A	06-Oct-25	24-Jul-25	08-Sep-25	-28					
12-1610	Electrical and Lighting System	60	53	12%	15-May-25 A	06-Oct-25	29-Apr-25	20-Jun-25	-108					
12-1620	CCTV & Surveillance System	54	37	32%	31-May-25 A	06-Sep-25	02-May-25	07-Jun-25	-91					
Elevated Drive Way RSU to RSAF		90	59		01-May-25 A	04-Oct-25	29-Apr-25	08-Sep-25	-26					
12-1630	Plumbing & Drainage System	60	58	3%	01-May-25 A	04-Oct-25	14-May-25	11-Jul-25	-85					
12-1640	MVAC System	60	59	1%	07-Jun-25 A	04-Oct-25	29-Apr-25	27-Jun-25	-99					
12-1650	Fire Service System (Elevated Driveway)	60	49	18%	01-May-25 A	04-Oct-25	21-Jul-25	08-Sep-25	-26					
12-1660	Electrical and Lighting System	60	53	12%	01-May-25 A	04-Oct-25	29-Apr-25	20-Jun-25	-106					
12-1670	CCTV & Surveillance System	60	41	32%	07-Jun-25 A	04-Oct-25	11-May-25	20-Jun-25	-106					
ACC Equipment Structure BS Works		40	40		31-Jul-25	08-Sep-25	19-May-25	22-Sep-25	14					
12-1580(5a)	Plumbing & Drainage System	40	40	0%	31-Jul-25	08-Sep-25	02-Jun-25	11-Jul-25	-59					
12-1590(5a)	MVAC System	40	40	0%	31-Jul-25	08-Sep-25	19-May-25	27-Jun-25	-73					
12-1600(5a)	Fire Service System (Equipment/Appliance)	40	40	0%	31-Jul-25	08-Sep-25	14-Aug-25	22-Sep-25	14					
12-1610(5a)	Electrical and Lighting System	35	35	0%	31-Jul-25	03-Sep-25	08-Jun-25	12-Jul-25	-53					
12-1620(5a)	Security, Surveillance & Communication System	40	40	0%	31-Jul-25	08-Sep-25	29-May-25	07-Jul-25	-63					
Vehicle Fuel Filling Station BS Works		76	76		31-Jul-25	14-Oct-25	22-Apr-25	15-Aug-25	-60					
12-2020(6D)	Fire Service System (Vehicle Filling Station)	60	60	0%	31-Jul-25	28-Sep-25	22-Apr-25	20-Jun-25	-100					
12-2030(6D)	Electrical and Lighting System (Vehicle Filling Station)	60	60	0%	31-Jul-25	28-Sep-25	22-Apr-25	20-Jun-25	-100					
12-2040(6D)	Security, Surveillance & Communication System (Vehicle Filling Station)	30	30	0%	31-Jul-25	29-Aug-25	09-May-25	07-Jun-25	-83					
12-2050(6D)	Install Fuel Filling Kiosk	60	60	0%	16-Aug-25	14-Oct-25	17-Jun-25	15-Aug-25	-60					
Fire Boat Access BS System		78	78		31-Jul-25	17-Oct-25	22-Apr-25	22-Sep-25	-24					
12-2100(6D)	Plumbing System (Berth)	60	60	0%	18-Aug-25	17-Oct-25	13-May-25	11-Jul-25	-97					
12-2120(6D)	Fire Service System (Berth)	60	60	0%	18-Aug-25	17-Oct-25	25-Jul-25	22-Sep-25	-24					
12-2130(6D)	Diesel Generator & Electrical System (Berth)	60	60	0%	31-Jul-25	28-Sep-25	22-Apr-25	20-Jun-25	-100					
12-2140(6D)	Microwave Transmission System (Berth)	60	60	0%	31-Jul-25	28-Sep-25	22-Apr-25	20-Jun-25	-100					
Seawater Intake Chamber BS Works		40	40		31-Jul-25	08-Sep-25	29-Apr-25	22-Sep-25	14					
12-1630(7)	Plumbing & Drainage System	40	40	0%	31-Jul-25	08-Sep-25	29-Apr-25	07-Jun-25	-93					
12-1640(7)	MVAC System	40	40	0%	31-Jul-25	08-Sep-25	19-May-25	27-Jun-25	-73					
12-1650(7)	Fire Service System (Equipment/Appliance)	40	40	0%	31-Jul-25	08-Sep-25	14-Aug-25	22-Sep-25	14					
12-1660(7)	Electrical and Lighting System	40	40	0%	31-Jul-25	08-Sep-25	29-Apr-25	07-Jun-25	-93					
12-1670(7)	Security, Surveillance & Communication System	40	40	0%	31-Jul-25	08-Sep-25	29-Apr-25	07-Jun-25	-93					
Process Equipment Installation		735	157		01-Mar-23 A	03-Jan-26	16-Feb-25	01-Aug-25	-155					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M9/2 Remarks	2025			
											Jul 92	Aug 93	Sep 94	Oct 95
Process Building - Waste Bunker & Tipping Hall Bld Process Equipment Installation														
Equipment, Piping and Instrument Installation and Connection Works														
Process Building (Module 2)														
12-3050(6F)	Piping Installation Works	45	6	80%	10-Jul-25 A	05-Aug-25	14-Apr-25	19-Apr-25	-108					
12-3060(6F)	Pipe Testing	16	8	50%	20-Jul-25 A	07-Aug-25	12-Apr-25	19-Apr-25	-110	Update Actual Start Date				
12-3070(6F)	Piping Insulation Works	32	16	50%	20-Jul-25 A	15-Aug-25	12-Apr-25	27-Apr-25	-110	Update Actual Start Date				
Process Building (Module 3)														
12-3090(6F)	Piping Installation Works	60	21	20%	20-Mar-25 A	20-Aug-25	08-Mar-25	28-Mar-25	-145					
12-3100(6F)	Pipe Testing	60	60	0%	31-Jul-25	28-Sep-25	23-Feb-25	23-Apr-25	-158					
12-3110(6F)	Piping Insulation Works	60	60	0%	26-Aug-25	24-Oct-25	21-Mar-25	19-May-25	-158					
12-3115(M90)	Equipment Installation for Leachate Collection and Transfer	90	9	90%	15-Oct-24 A	08-Aug-25	01-May-25	09-May-25	-91					
Process Building (WWTP)														
12-3160(6F)	Embedded Piping Installation	60	24	60%	20-Sep-23 A	23-Aug-25	25-Mar-25	17-Apr-25	-128					
Process Building (Cranes and Shredder)														
Process Building (Module 1)														
13-1000-3(6)	Waste Crane Hoists Installation (Grid PB1-PB2 and PB11-PB12)	30	2	95%	02-Dec-24 A	01-Aug-25	19-Apr-25	20-Apr-25	-103					
13-1000-6(6B)	EOTC & Monorail Hoist System installation in Ash Crane Control Room (+15.8mPD & +19.9mPD)	33	3	90%	21-May-25 A	03-Aug-25	30-Apr-25	03-May-25	-91					
13-1000-8(6B)	Monorail Hoist System installation in CCR Electrical Switch room +13.75mPD	8	27	10%	29-May-25 A	26-Aug-25	07-May-25	02-Jun-25	-85					
13-1000-9(6B)	Monorail Hoist System installation in CCR Electrical Switch room +23mPD	8	32	10%	21-May-25 A	31-Aug-25	02-May-25	02-Jun-25	-90					
Process Building (Module 2)														
13-1008-5(M71)	Waste Crane Control Room 2 Equipment	31	16	50%	25-Jul-25 A	15-Aug-25	05-Apr-25	20-Apr-25	-117	Update Actual Start Date				
13-1008-8(M81)	Ash Control Room 2 Equipment	31	16	50%	25-Jul-25 A	15-Aug-25	29-Mar-25	13-Apr-25	-124	Update Actual Start Date				
Process Building (Module 3)														
13-1010(M90)	Hydraulic Unit for combustion grate (L5 and L6)	31	2	95%	05-Jan-25 A	01-Aug-25	29-May-25	30-May-25	-63					
Process Building (WWTP Equipment Installation)														
Stage 2 (WWTP Remaining)														
13-1010-1(6)	WWTP Piping and instrument installation	120	30	75%	01-Mar-23 A	29-Aug-25	25-Mar-25	23-Apr-25	-128					
13-1010-11(M63)	Cooling Tower installation @+17.5 mPd	48	38	20.83%	21-Jul-25 A	06-Sep-25	24-Mar-25	30-Apr-25	-129	Update Actual Start Date				
13-1010-13(M63)	Equipments for Centrate Area, Inlet Sump & EQ Tank Area @+2.0mPd	60	6	90%	02-Jan-25 A	05-Aug-25	19-Mar-25	24-Mar-25	-134					
13-1010-2(6)	WWTP Electrical Equipment installation & Cable pulling and termination	54	19	35%	02-Apr-25 A	27-Aug-25	04-Apr-25	23-Apr-25	-126					
13-1010-6(6B)	Monorail Hoist System installation in WWTP +10mPD & +13.3mPD	60	6	90%	14-Jan-25 A	05-Aug-25	18-Apr-25	23-Apr-25	-104					
13-1010-7(6B)	LVSG 6A/6B @ WWTP Switch room +13.3mPD	40	28	30%	30-Jun-25 A	27-Aug-25	27-Mar-25	23-Apr-25	-126	Update Actual Start Date				
13-1010-8(6B)	UPS DB @ WWTP Switch room @13.3mPd	40	28	30%	05-Jun-25 A	27-Aug-25	27-Mar-25	23-Apr-25	-126					
13-1020(6F)	Equipment Installation for Equipment Rm, Sludge Dewatering Rm & Chemical Rm Area @+6.5mPd	90	9	90%	21-Aug-24 A	08-Aug-25	16-Mar-25	24-Mar-25	-137					
13-1030(6F)	Equipment Installation for MBR Tank, DAF & Chemical Tank Area @+10.0mPd	60	6	90%	02-Dec-24 A	05-Aug-25	19-Mar-25	24-Mar-25	-134					
13-1040(6F)	Equipment for Pretreatment, Chemical Tank, RO, MBR, AQP, MCC & Control Area @+12.5mPd	60	12	80%	20-Aug-24 A	11-Aug-25	12-Apr-25	23-Apr-25	-110					
Process Building (Central Control System Installation)														
13-1010-3(6B)	Workstations and Control System Installation (Control Room 2 +36.5mPD)	58	1	98%	01-Dec-24 A	01-Aug-25	14-May-25	15-May-25	-77					
13-1980	Control Systems Installation at CCR	30	1	98%	31-Mar-25 A	31-Jul-25	13-May-25	13-May-25	-79					
13-1990	Cable laying and Termination	30	1	98%	31-Mar-25 A	31-Jul-25	15-May-25	15-May-25	-77					
13-2160(6B)	DCS Installation	30	1	98%	31-Mar-25 A	31-Jul-25	15-May-25	15-May-25	-77					
13-2210(6B)	CMMS Installation	30	3	90%	31-Mar-25 A	02-Aug-25	13-May-25	15-May-25	-79					
13-2260(6B)	IDMS Installation	30	3	90%	31-Mar-25 A	02-Aug-25	13-May-25	15-May-25	-79					
13-2270(6B)	OMS Installation	30	3	90%	31-Mar-25 A	02-Aug-25	13-May-25	15-May-25	-79					
Process Building (Switch Room)														
13-1000-4(6B)	Waste Crane Switch room E&I Equipment installation @+29.5mPd, inclusive of Control Chair and Junction box in WCCR	60	6	95%	15-Nov-24 A	05-Aug-25	24-Apr-25	29-Apr-25	-98					
13-1010-4(6B)	Workstations and Control System Installation (Switch Room +28.25mPD)	45	6	95%	04-Dec-24 A	05-Aug-25	25-Apr-25	30-Apr-25	-97					
13-2280-2(6B)	UPS @ Process Building Switch room and Battery room	90	16	95%	20-Aug-24 A	15-Aug-25	14-Apr-25	29-Apr-25	-108					
Process Building - Boiler House & Flue Gas Treatment Bld Process Equipment Installation														
Process Building (Installation TPU Module)														
TPU Train 3														
13-1250	Pipe Insulation Works	46	32	20%	30-Jul-25 A	31-Aug-25	27-Mar-25	27-Apr-25	-126	Update Actual Start Date				
13-1260	Electrical instrument and Cabling Works	31	32	10%	30-Jul-25 A	31-Aug-25	16-Mar-25	16-Apr-25	-137	Update Actual Start Date				
13-1280	Boiler Refractory works	50	1	98%	27-Mar-25 A	31-Jul-25	28-Mar-25	28-Mar-25	-125					
TPU Train 4														
13-1340	Pipe Insulation Works	46	32	10%	30-Jul-25 A	31-Aug-25	27-Mar-25	27-Apr-25	-126	Update Actual Start Date				
13-1350	Electrical instrument and Cabling Works	31	32	5%	30-Jul-25 A	31-Aug-25	16-Mar-25	16-Apr-25	-137	Update Actual Start Date				
13-1370	Boiler Refractory works	50	15	70%	27-Mar-25 A	14-Aug-25	14-Mar-25	28-Mar-25	-139					
TPU Train 5														
13-1520	Pipe Insulation Works	33	33	0%	31-Jul-25	30-Sep-25	01-Sep-25	03-Mar-25	-150	Update Original Duration from 46d to 33d				
13-1530	Electrical instrument and Cabling Works	31	31	0%	31-Jul-25*	30-Aug-25	24-Mar-25	23-Apr-25	-129					
13-1550	Boiler Refractory works	50	50	0%	12-Aug-25	30-Sep-25	27-Feb-25	17-Apr-25	-166					
TPU Train 6														
13-1430	Pipe Insulation Works	33	33	0%	31-Jul-25	01-Sep-25	16-Feb-25	20-Mar-25	-165	Update Original Duration from 46d to 33d				
13-1440	Electrical instrument and Cabling Works	31	31	0%	31-Jul-25	30-Aug-25	24-Mar-25	23-Apr-25	-129					
13-1460	Boiler Refractory works	50	50	0%	12-Aug-25	30-Sep-25	27-Feb-25	17-Apr-25	-166					
Process Building (Installation of Flue Gas Module)														
FGC Train 3														
13-1750	Pipe Insulation Works	31	25	20%	30-Jul-25 A	27-Aug-25	20-Mar-25	27-Apr-25	-122	Update Actual Start Date				
13-1760	Electrical instrument and Cabling Works	31	28	10%	30-Jul-25 A	27-Aug-25	20-Mar-25	16-Apr-25	-133	Update Actual Start Date				
FGC Train 4														
13-1820	Pipe Insulation Works	31	28	10%	30-Jul-25 A	27-Aug-25	31-Mar-25	27-Apr-25	-122	Update Actual Start Date				

■ Actual Work ■ Critical Remaining Work ◆ Actrual Milestone
■ Remaining Work ◆ Milestone ◆ Critical Milestone

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M92 Remarks	2025			
											Jul 92	Aug 93	Sep 94	Oct 95
13-1830	Electrical instrument and Cabling Works	31	29	5%	30-Jul-25 A	29-Aug-25	18-Mar-25	16-Apr-25	-134	Update Actual Start Date				
FGC Train 5														
13-1860	FGC Unit Condition Check and Repair	8	8	0%	31-Jul-25	30-Aug-25	18-Feb-25	23-Apr-25	-129					
13-1890	Pipe Insulation Works	31	31	0%	31-Jul-25	30-Aug-25	18-Feb-25	20-Mar-25	-163					
13-1900	Electrical instrument and Cabling Works	24	24	0%	31-Jul-25	23-Aug-25	31-Mar-25	23-Apr-25	-122					
FGC Train 6														
13-1930	FGC Unit Condition Check and Repair	8	8	0%	31-Jul-25	07-Aug-25	22-Apr-25	29-Apr-25	-100					
13-1935(6A)	Installation 4 nos. of Transformers for Process Module 3	14	14	0%	31-Jul-25	13-Aug-25	10-Apr-25	23-Apr-25	-112					
13-1960	Pipe Insulation Works	31	31	0%	31-Jul-25	30-Aug-25	18-Feb-25	20-Mar-25	-163					
13-1970	Electrical instrument and Cabling Works	24	24	0%	31-Jul-25	23-Aug-25	31-Mar-25	23-Apr-25	-122					
ACC Equipment Installation														
ACC Equipment 1 Installation														
13-2010	Piping and Instrument Installation and Connection Works	31	1	98%	20-Mar-25 A	31-Jul-25	22-May-25	22-May-25	-70					
13-2010-1(6E)	Air Tight Test	14	8	40%	02-Jun-25 A	08-Aug-25	30-May-25	07-Jun-25	-61					
13-2020	Pipe Insulation Works	28	17	40%	06-Jun-25 A	16-Aug-25	22-May-25	07-Jun-25	-70					
13-2030	Cable Laying and Termination Works	28	1	95%	31-Mar-25 A	01-Aug-25	06-Jun-25	07-Jun-25	-54					
ACC Equipment 2 Installation														
13-2050	Piping and Instrument Installation and Connection Works	30	21	30%	02-Jun-25 A	20-Aug-25	19-Mar-25	08-Apr-25	-134					
13-2050-1(6E)	Air Tight Test	14	14	0%	21-Aug-25	03-Sep-25	09-Apr-25	22-Apr-25	-134					
13-2060	Pipe Insulation Works	34	34	0%	01-Aug-25	03-Sep-25	20-Mar-25	22-Apr-25	-134					
13-2070	Cable Laying and Termination Works	32	32	0%	31-Jul-25	31-Aug-25	22-Mar-25	22-Apr-25	-131					
ACC Equipment 3 Installation														
13-2080-1(M63)	Condensate Tank & Equipments Delivery and Installation (Module 3)	57	17	70%	02-Jun-25 A	30-Aug-25	28-Feb-25	17-Mar-25	-166					
13-2090	Piping and Instrument Installation and Connection Works	37	33	10%	20-Jul-25 A	09-Sep-25	22-Feb-25	27-Mar-25	-166	Update Actual Start Date				
13-2090-1(6E)	Air Tight Test	14	14	0%	10-Sep-25	23-Sep-25	29-Mar-25	11-Apr-25	-165					
13-2100	Pipe Insulation Works	52	52	0%	04-Aug-25	24-Sep-25	19-Feb-25	11-Apr-25	-166					
13-2110	Cable Laying and Termination Works	52	52	0%	04-Aug-25	24-Sep-25	19-Feb-25	11-Apr-25	-166					
Turbine Hall Bld Equipment Installation														
Turbine Hall Module 1 Installation														
13-2140	Turbine Hall Piping Insulation Works	26	1	98%	31-Mar-25 A	31-Jul-25	18-Apr-25	18-Apr-25	-104					
13-2150	Turbine Electrical installation and instrumentation Works	32	3	90%	13-Dec-24 A	03-Aug-25	05-May-25	08-May-25	-86					
Turbine Hall Module 2 Installation														
13-2180	Equipment, Piping and Instrument Installation and Connection Works	60	4	93%	07-Oct-24 A	04-Aug-25	20-Mar-25	24-Mar-25	-132					
13-2180-1(6E)	STG & TBS Piping hydrostatic test	7	4	40%	12-Jun-25 A	04-Aug-25	11-Apr-25	15-Apr-25	-110					
13-2190	Turbine Hall Piping Insulation Works	31	26	15%	02-Jun-25 A	26-Aug-25	20-Mar-25	15-Apr-25	-132					
13-2200	Turbine Electrical installation and instrumentation Works	46	37	20%	02-Jan-25 A	05-Sep-25	10-Mar-25	15-Apr-25	-143					
Turbine Hall Module 3 Installation														
13-2230	Equipment, Piping and Instrument Installation and Connection Works	60	18	70%	13-Nov-24 A	17-Aug-25	19-Feb-25	08-Mar-25	-162					
13-2230-1(6E)	STG & TBS Piping hydrostatic test	7	7	0%	18-Aug-25	24-Aug-25	14-Mar-25	20-Mar-25	-157					
13-2240	Turbine Hall Piping Insulation Works	30	30	0%	31-Jul-25	29-Aug-25	19-Feb-25	20-Mar-25	-162					
13-2250	Turbine Electrical installation and instrumentation Works	77	32	10%	31-Dec-24 A	31-Aug-25	18-Feb-25	21-Mar-25	-163					
Turbine Hall Electrical Room Equipment Installation														
13-2310	Cable Laying and Termination for Module 1	79	16	80%	15-Sep-24 A	15-Aug-25	23-Apr-25	08-May-25	-99					
13-2730(7)	Cable Laying and Termination for Module 2	32	32	0%	04-Aug-25	05-Sep-25	01-Apr-25	02-May-25	-126					
13-2740(7)	Cable Laying and Termination for Module 3	32	32	0%	31-Jul-25	31-Aug-25	18-Feb-25	21-Mar-25	-163					
Turbine Hall Electrical Room @+15.00mPD														
13-2290-5(6B)	Monorail Hoist System installation in Turbine Hall (1st Floor @+15)	16	16	0%	31-Jul-25*	15-Aug-25	18-May-25	02-Jun-25	-74					
Turbine Hall Electrical Room @+23.50mPD														
13-2290-6(6B)	Monorail Hoist System installation in Turbine Hall (3rd Floor @+23.5)	16	16	0%	31-Jul-25*	15-Aug-25	18-May-25	02-Jun-25	-74					
Mechanical Treatment Plant Bld Process Equipment Installation														
13-2370	MT Plant Process Mechanical Equipment Installation	77	77	0%	01-Sep-25*	16-Nov-25	20-Mar-25	04-Jun-25	-165					
13-2370-1(6A)	Installation 5 nos. of Transformers @+6.5mPD	50	19	62%	30-Jun-25 A	18-Aug-25	17-May-25	04-Jun-25	-75	Update Actual Start Date				
13-2380	MT Plant Process Electrical Installation	60	60	0%	18-Sep-25	16-Nov-25	06-Apr-25	04-Jun-25	-165					
13-2650(6D)	Transformers & MT Plant Bldg. Switchroom+6.5mPD	80	49	38.75%	30-Jun-25 A	17-Sep-25	17-Apr-25	04-Jun-25	-105	Update Actual Start Date				
Water Treatment Bld Process Equipment Installation														
Stage 2 (WTP Remaining)														
13-2410-2(6D)	Laboratory furniture installation @ WTP Bldg @+13.5mPD	120	120	0%	16-Aug-25	13-Dec-25	14-Mar-25	11-Jul-25	-155					
13-2410-3(6E)	Laboratory Equipment installation @ WTP Bldg @+13.5mPD	120	120	0%	06-Sep-25	03-Jan-26	04-Apr-25	01-Aug-25	-155					
13-2410-4(6B)	EOTC & Monorail Hoist System installation in WTP +6.5mPD	90	9	90%	11-Aug-24 A	08-Aug-25	25-Apr-25	03-May-25	-97					
13-2410-5(6B)	Monorail Hoist System installation in WTP +13.5mPD	90	9	90%	31-Dec-24 A	08-Aug-25	25-May-25	02-Jun-25	-67					
IWMF Substation Bld Equipment Installation														
13-2470(7C)	IS Limiter Delivery and Installation (include cable termination)	30	75	0%	15-Apr-25 A	13-Oct-25	29-Apr-25	12-Jul-25	-93					
Elevated Drive Way & Storage Bld Equipment Installation														
13-2490	Vehicle Washing Facilities	30	30	0%	05-Aug-25	04-Sep-25	17-May-25	15-Jun-25	-81					
13-2500	Workshop Equipment	35	35	0%	31-Jul-25	03-Sep-25	05-May-25	08-Jun-25	-87	Update Original Duration from 42d to 35d				
13-2630(7)	Electrical Cable laying and termination	51	51	0%	31-Jul-25	19-Sep-25	30-Apr-25	19-Jun-25	-92					
13-2630-2(6D)	EOTC Hoist System installation in Vehicle Workshop +6.5mPD	30	30	0%	31-Jul-25	29-Aug-25	15-Mar-25	13-Apr-25	-138					
Seawater Intake Chamber														
13-2540-1(6B)	Monorail Hoist System installation in Sea Water Intake Pump Area	15	15	0%	19-Aug-25	02-Sep-25	19-May-25	02-Jun-25	-92					
13-2540-2(7)	Seawater Intake Pumps and Associated equipment installation	30	17	90%	30-Jan-25 A	16-Aug-25	10-Jun-25	26-Jun-25	-51					
Equipment Installation at External Area														
13-2510	Installation of Container Cranes at Berth Area	45	5	90%	18-Jun-25 A	14-Aug-25	01-Jun-25	05-Jun-25	-70					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M92 Remarks	2025				
											Jul 92	Aug 93	Sep 94	Oct 95	
13-2525	Weighbridge Equipment Installation (Inside Kiosk)	21	17	20%	05-Jun-25 A	18-Aug-25	13-May-25	29-May-25	-80						
13-2530	Weighbridge System & Equipment Installation (External)	14	10	30%	21-Jun-25 A	25-Aug-25	20-May-25	29-May-25	-88						
13-2540	Traffic Control System Installation & Testing	59	59	0%	31-Jul-25	27-Sep-25	15-May-25	12-Jul-25	-77	Update Original Duration from 90d to 59d					
External Process Pipe Works															
Process and Non-process Piping Works															
Pipe Rack Piping from Module 2 & 3 to Turbine Bld															
13-2590	Piping Pressure Test	60	18	70%	31-Mar-25 A	17-Aug-25	06-May-25	23-May-25	-86						
13-2600	Piping Insulation Works	60	6	90%	02-Apr-25 A	17-Aug-25	18-May-25	23-May-25	-86						
Pipe Bridge C Piping from Turbine Bld to ACC 1															
13-2650	Piping Pressure Test	32	2	95%	01-Jun-25 A	01-Aug-25	06-Jun-25	07-Jun-25	-55						
13-2660	Piping Insulation Works	32	2	95%	01-Jun-25 A	01-Aug-25	06-Jun-25	07-Jun-25	-55						
Pipe Bridge C Piping from Turbine Bld to ACC 2															
13-2700(M64)	Piping Installation Works	32	27	15%	20-Jul-25 A	27-Aug-25	26-Mar-25	22-Apr-25	-126	Update Actual Start Date					
13-2710(M64)	Piping Pressure Test	32	32	0%	31-Jul-25	31-Aug-25	22-Mar-25	22-Apr-25	-131						
13-2720(M64)	Piping Insulation Works	32	32	0%	31-Jul-25	31-Aug-25	22-Mar-25	22-Apr-25	-131						
Pipe Bridge C Piping from Turbine Bld to ACC 3															
13-2730(M64)	Piping Installation Works	37	35	5%	25-Jul-25 A	09-Sep-25	21-Feb-25	28-Mar-25	-165	Update Actual Start Date					
13-2740(M64)	Piping Pressure Test	30	30	0%	25-Aug-25	23-Sep-25	13-Mar-25	11-Apr-25	-165						
13-2750(M64)	Piping Insulation Works	30	30	0%	08-Sep-25	07-Oct-25	27-Mar-25	25-Apr-25	-165						
Chimney Flue Gas Ducting Works															
13-2610(M81)10	Line 5 & 6 Flue Gas Duct Erection Works and weld test	40	16	60%	17-Jun-25 A	15-Aug-25	03-Apr-25	19-Apr-25	-119						
13-2610-2(6F)	Line 4, 5 & 6 North Side Pipe connection between pipe bridge and chimney	9	9	0%	16-Aug-25	24-Aug-25	19-Apr-25	28-Apr-25	-119						
13-2620	Line 1 & 2 Flue Gas Duct Insulation Works	12	4	70%	22-Jan-25 A	03-Aug-25	27-May-25	30-May-25	-65						
13-2625-0(M81)	Line 3 & 4 Flue Gas Duct Insulation Works	12	6	50%	01-May-25 A	24-Aug-25	01-May-25	06-May-25	-110						
13-2625-1(M81)	Line 5 & 6 Flue Gas Duct Insulation Works	14	13	10%	30-Jul-25 A	30-Sep-25	28-Apr-25	10-May-25	-143	Update Actual Start Date					
13-2630	CEMS Delivery and installation Room 1	30	6	33.3%	07-Apr-25 A	05-Aug-25	08-May-25	13-May-25	-84						
13-2630-1(7H)	CEMS Delivery and installation Room 2	30	30	0%	02-Sep-25	01-Oct-25	14-Apr-25	13-May-25	-141	New Activity					
13-2630-2(7H)	CEMS Delivery and installation Room 3	30	30	0%	02-Sep-25	01-Oct-25	17-Apr-25	16-May-25	-138	New Activity					
13-2700 (6F)	Flue Gas Duct Instrumentation Works	30	20	33.3%	06-May-25 A	24-Aug-25	26-Apr-25	16-May-25	-100						
13-2710 (6F)	Equipment installation	26	26	0%	31-Jul-25	25-Aug-25	21-Apr-25	16-May-25	-101	Remove Successor 16-1970(6G) FF0; Add Successor 16-1970-4(7H) FS0					
Landscape, External Road and Drains Works															
Site Wide/External BS System															
14-1000(M81)	BS Works for Weighbridge	38	38	0%	01-Aug-25	08-Sep-25	13-May-25	20-Jun-25	-80						
14-1100(6D)	Site Wide and External BS System	139	139	0%	16-Aug-25	01-Jan-26	21-Mar-25	06-Aug-25	-148						
14-3030(7)	Electrical Services Installation at Berth Area	40	40	0%	31-Jul-25	08-Sep-25	04-May-25	12-Jun-25	-88						
External Utilities Works															
External Utilities C&S Works															
14-1055(7)	Cable Duct and Drawpit	250	250	0%	31-Jul-25	06-Apr-26	17-Apr-25	23-Dec-25	-105						
14-4060(7)	Utility Trench Construction Section UT7	62	12	80%	08-Oct-24 A	12-Aug-25	30-Apr-25	12-May-25	-91	Remove Actual Finish Date					
External Power & Signal Cable Laying in Utility Trench															
14-4100(7)	External Power & Signal Cable Laying - Substation to Electrical Building and ACC	30	15	50%	15-Jul-25 A	14-Aug-25	15-Apr-25	29-Apr-25	-107	Update Actual Start Date					
14-4110(7)	External Power & Signal Cable - Electrical Building to PB Module 1 & 2 and CCCW	30	15	50%	10-Jun-25 A	14-Aug-25	01-Apr-25	15-Apr-25	-121	Update Actual Start Date					
14-4120(7)	External Power & Signal Cable Laying - Electrical Building to PB Module 3	30	21	30%	15-Jun-25 A	20-Aug-25	03-Apr-25	23-Apr-25	-119	Update Actual Start Date					
14-4130(7)	External Power & Signal Cable Laying - Electrical Building to MT & WTP, Process Building Module 1	30	1	96.67%	31-May-25 A	31-Jul-25	29-Apr-25	29-Apr-25	-93	Update Actual Start Date					
14-4160(7)	External Power & Signal Cable Laying - Electrical Building to Reception Pavilion	30	30	0%	31-Jul-25	29-Aug-25	14-Apr-25	13-May-25	-108						
14-4170(7)	External Power & Signal Cable Laying - Elevated Driveway to Berth Area	30	30	0%	31-Jul-25	29-Aug-25	14-May-25	12-Jun-25	-78						
External Watermains Laying															
14-4180(7)	Watermain Laying - WTP to Process Building (Appx. 100m @6m/3d)	21	8	59.61%	30-Jun-25 A	08-Aug-25	31-Mar-25	08-Apr-25	-121	Update Actual Start Date					
14-4190(7)	Watermain Laying - WTP to ACC Area (Appx. 250m @6m/3d)	44	9	79.55%	30-Jun-25 A	08-Aug-25	14-Apr-25	22-Apr-25	-108	Update Actual Start Date					
14-4200(7)	Watermain Laying - WTP to Water Tanks adj to Elevated Driveway (Appx. 190m @6m/3d)	30	9	70%	30-Jun-25 A	08-Aug-25	31-Mar-25	08-Apr-25	-122	Update Actual Start Date					
14-4210(7)	Watermain Laying - ACC Area to CCCW (Appx. 70m @6m/3d)	35	9	74.29%	30-Jun-25 A	08-Aug-25	14-Apr-25	22-Apr-25	-108	Update Actual Start Date					
14-4220(7)	Watermain Laying - ACC to Substation and Turbine Hall (Appx. 90m @6m/3d)	45	27	40.79%	30-Jun-25 A	26-Aug-25	27-Mar-25	22-Apr-25	-126	Update Actual Start Date					
14-4230(7)	Watermain Laying - Substation to Reception Pavilion (Approx. 240m @6m/3d)	120	89	25.83%	30-Jun-25 A	27-Oct-25	14-Apr-25	11-Jul-25	-108	Update Actual Start Date					
14-4240(7)	Watermain Laying - FH Along UT9 (approx. 350m @6m/d)	60	29	51.67%	30-Jun-25 A	28-Aug-25	12-Jul-25	09-Aug-25	-19	Update Actual Start Date					
14-4250(7)	Watermain Laying - FH Along UT8 (approx. 450m @6m/d)	75	44	41.33%	30-Jun-25 A	12-Sep-25	10-Aug-25	22-Sep-25	10	Update Actual Start Date					
Drainage Works															
Overtopping Drain System															
East Culvert (3.5m x 2.5m x 118m)															
14-2020	Rectangular Section (69m @10m/5d)	40	38	5%	03-Jun-25 A	06-Sep-25	12-Oct-25	18-Nov-25	73						
14-2030	Trapezoidal Section (159m @10m/5d)	80	76	5%	10-Jun-25 A	14-Oct-25	02-Jun-25	16-Aug-25	-59						
West Culvert (2.5m x 2.5m x 102m)															
14-3010	Pipe Section (69m @5m/d)	32	27	15%	17-Feb-25 A	27-Aug-25	26-May-25	22-Jun-25	-65						
14-3020	Rectangular Section (184m @10m/5d)	100	95	5%	27-Jun-25 A	02-Nov-25	19-Apr-25	22-Jul-25	-103						
U/G Storm Drainage System															
14-1000(6D)	External Drainage System Construction Works (Common trench construction Utility Trench)	220	99	55%	14-Nov-24 A	06-Nov-25	18-Mar-25	25-Jun-25	-135						
14-1010(M81)	Construction of Outfall-01	60	9	85%	10-Feb-25 A	08-Aug-25	28-Aug-25	05-Sep-25	28						
14-1020(M81)	Construction of Outfall-02	60	53	11%	30-Dec-24 A	22-Sep-25	14-Jul-25	05-Sep-25	-16						
14-1030(M81)	Construction of Outfall-03	60	14	76.67%	01-Dec-24 A	13-Aug-25	11-Jun-25	25-Jun-25	-49						
14-1050(7C)	Construction of Outfall-05	60	57	5%	10-Jun-25 A	25-Sep-25	11-Jul-25	05-Sep-25	-20						
U/G Wastewater Drainage System															
14-1000-1(M55)	Sewage Transfer System for WMF Vessels (Caisson 13)	60	60	0%	04-Sep-25	03-Nov-25	08-Jul-25	05-Sep-25	-59						
14-1000-1(M55)10	External Sewage Drainage System Construction Works (Common trench construction Utility Trench)	133	96	28%	02-Jan-25 A	03-Nov-25	02-Jun-25	05-Sep-25	-59						

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M9/2 Remarks	2025			
											Jul 92	Aug 93	Sep 94	Oct 95
Brine Discharge Pipe														
14-1060(M81)	U/G Brine Discharge Pipe Laying	26	17	50%	10-May-25 A	16-Aug-25	10-Jun-25	26-Jun-25	-51	Update Actual Start Date				
14-1080(M81)	Brine Discharge Outfall construction	21	6	70%	11-Jun-25 A	06-Aug-25	20-Jun-25	26-Jun-25	-40					
Earthing System														
16-1900-2(6)	Installation of Ground Earthing Mesh	180	16	61.74%	28-Apr-22 A	15-Aug-25	01-May-25	16-May-25	-91					
External Road Works														
14-1010-2(6D)	Road Works (including high mast lighting)	152	152	0%	19-Aug-25	17-Jan-26	18-Mar-25	16-Aug-25	-154					
14-1020	Road Paving and Hard Landscape Works	120	120	0%	27-Sep-25	24-Jan-26	19-Apr-25	16-Aug-25	-161					
14-1030	Street Furniture	120	120	0%	27-Sep-25	24-Jan-26	19-Apr-25	16-Aug-25	-161					
Works By CLP														
Remaining Installation Works by CLP														
15-1007	Telecom / Digital / Security / Metering Equipment Installation	210	19	90.95%	20-Jul-24 A	18-Aug-25	22-Jun-25	10-Jul-25	-39					
Metering & Energization														
Energization of IWMF Substation														
15-1035(7)	Connection to Grid for STG testing	0	0	0%		13-Oct-25		12-Jul-25	-93					
15-1050	Export Power System Final Inspection and Metering works	30	30	0%	29-Sep-25	28-Oct-25	20-Oct-25	18-Nov-25	21					
Energization of Submain														
15-1040-9(7)	Energization of Incoming Power Supply Sub System - Administration Building Area	4	4	0%	30-Aug-25	02-Sep-25	12-Aug-25	15-Aug-25	-18					
15-1042-11(7)	Energization of Incoming Power Supply Sub System - Berth Area	4	4	0%	09-Oct-25	12-Oct-25	12-Aug-25	15-Aug-25	-58					
Testing & Commissioning														
SAT & System Commissioning Tests														
132kV Export Power System T&C														
16-1600	Systemwise Construction Completion Inspection	14	14	0%	31-Jul-25	13-Aug-25	09-May-25	22-May-25	-83					
16-1610	Conduct Site Acceptance Tests (SAT)	30	30	0%	16-Aug-25	14-Sep-25	23-May-25	21-Jun-25	-85					
16-1615(3)	Final Testing Before Connection	14	14	0%	15-Sep-25	28-Sep-25	22-Jun-25	05-Jul-25	-85	Add Successor 15-1035(7) FF7: Update Original Duration from 60d to 14d				
16-1620	Conduct System Commissioning Tests	14	14	0%	29-Sep-25	12-Oct-25	24-Jul-25	06-Aug-25	-67	Add Successor 16-1680 FS0				
11kV Electrical System T&C														
Process Building Module 1 11kV T&C														
16-1850(7)	Conduct Site Acceptance Tests (SAT)	7	7	0%	02-Aug-25	09-Aug-25	14-May-25	20-May-25	-81					
16-1860(7)	Conduct System Commissioning Tests	7	7	0%	09-Aug-25	16-Aug-25	21-May-25	27-May-25	-81					
Process Building Module 2 11kV T&C														
16-1880(1)	Systemwise Construction Completion Inspection	14	14	0%	22-Aug-25	05-Sep-25	02-Apr-25	15-Apr-25	-143					
16-1880(7)	Conduct Site Acceptance Tests (SAT)	15	15	0%	05-Sep-25	20-Sep-25	16-Apr-25	30-Apr-25	-143					
16-1890(7)	Conduct System Commissioning Tests	15	15	0%	20-Sep-25	05-Oct-25	01-May-25	15-May-25	-143					
Process Building Module 3 11kV T&C														
16-1910(1)	Systemwise Construction Completion Inspection	7	7	0%	01-Sep-25	07-Sep-25	24-Apr-25	30-Apr-25	-130					
16-1910(7)	Conduct Site Acceptance Tests (SAT)	15	15	0%	08-Sep-25	22-Sep-25	01-May-25	15-May-25	-130					
16-2000(7)	Conduct System Commissioning Tests	15	15	0%	23-Sep-25	07-Oct-25	16-May-25	30-May-25	-130					
Turbine Hall & CCCW Building 11kV T&C														
16-1940(7)	Conduct Site Acceptance Tests (SAT)	14	14	0%	31-Jul-25	13-Aug-25	07-May-25	20-May-25	-85					
16-1950(7)	Conduct System Commissioning Tests	7	7	0%	14-Aug-25	20-Aug-25	21-May-25	27-May-25	-85	Update Original Duration from 15d to 7d				
Mechanical Treatment and Water Treatment Plant 11kV T&C														
16-2200(M61)	Systemwise Construction Completion Inspection	7	7	0%	31-Jul-25	06-Aug-25	07-May-25	13-May-25	-85					
16-2210(7)	Conduct Site Acceptance Tests (SAT)	7	7	0%	07-Aug-25	13-Aug-25	14-May-25	20-May-25	-85					
16-2220(7)	Conduct System Commissioning Tests	7	7	0%	14-Aug-25	20-Aug-25	21-May-25	27-May-25	-85					
Elevated Driveway and WWTP 11kV T&C														
16-2230(7)	Systemwise Construction Completion Inspection and T&C	30	30	0%	21-Aug-25	19-Sep-25	21-May-25	19-Jun-25	-92					
Berth Area														
16-2240(7)	Systemwise Construction Completion Inspection and T&C	30	30	0%	09-Sep-25	08-Oct-25	13-Jun-25	12-Jul-25	-88					
Administration Building														
16-2250(7)	Systemwise Construction Completion Inspection and T&C	30	30	0%	31-Jul-25	29-Aug-25	13-Jul-25	11-Aug-25	-18					
IWMF Substation 11kV T&C														
1/3 nr. EDG T&C														
16-1960-1(7C)	Systemwise Construction Completion Inspection and Testing	7	7	0%	31-Jul-25	06-Aug-25	26-Jul-25	15-Aug-25	-5					
16-1960-2(7C)	Conduct Site Acceptance Tests (SAT)	7	7	0%	07-Aug-25	13-Aug-25	02-Aug-25	08-Aug-25	-5					
16-1960-3(7C)	Conduct System Commissioning Tests	7	7	0%	14-Aug-25	20-Aug-25	09-Aug-25	15-Aug-25	-5					
Water Supply System T&C														
Process Water Supply Pipe System T&C														
16-1060	Systemwise Construction Completion Inspection	14	14	0%	23-Aug-25	05-Sep-25	09-Apr-25	22-Apr-25	-136					
16-1070	Conduct Site Acceptance Tests	14	14	0%	06-Sep-25	19-Sep-25	23-Apr-25	06-May-25	-136					
16-1080	Conduct System Commissioning Tests	21	21	0%	20-Sep-25	10-Oct-25	07-May-25	27-May-25	-136					
MVAC & OCS System T&C														
OCS System T&C														
16-1150	Systemwise Construction Completion Inspection	7	7	0%	09-Aug-25	15-Aug-25	15-Jun-25	21-Jun-25	-55					
16-1160	Conduct Site Acceptance Tests	14	14	0%	16-Aug-25	29-Aug-25	22-Jun-25	05-Jul-25	-55					
16-1170	Conduct System Commissioning Tests	7	7	0%	30-Aug-25	05-Sep-25	06-Jul-25	12-Jul-25	-55					
Security, Surveillance & Communication System T&C														
Process related CCTV & Communication System T&C														
16-1180	Systemwise Construction Completion Inspection	7	7	0%	09-Sep-25	15-Sep-25	08-Jun-25	14-Jun-25	-93					
16-1190	Conduct Site Acceptance Tests	14	14	0%	16-Sep-25	29-Sep-25	15-Jun-25	28-Jun-25	-93					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M9/2 Remarks	2025					
											Jul 92	Aug 93	Sep 94	Oct 95		
16-1200	Conduct System Commissioning Tests	14	14	0%	30-Sep-25	13-Oct-25	29-Jun-25	12-Jul-25	-93						Conduct System Commissioning Tests	
Compressor & CCCW Bld T&C																
Air Compressor																
16-1230(7)	Conduct System Commissioning Tests	7	7	0%	31-Jul-25	06-Aug-25	22-Jun-25	29-Jun-25	-38						Conduct System Commissioning Tests	
Fuel Oil System T&C																
16-1240	Systemwise Construction Completion Inspection	21	21	0%	09-Aug-25	29-Aug-25	08-Jun-25	29-Jun-25	-61						Systemwise Construction Completion Inspection	
16-1250(7)	Conduct Site Acceptance Tests	7	7	0%	09-Aug-25	22-Aug-25	08-Jun-25	22-Jun-25	-61						Conduct Site Acceptance Tests	
16-1260(7)	Conduct System Commissioning Tests	7	7	0%	23-Aug-25	29-Aug-25	22-Jun-25	29-Jun-25	-61						Conduct System Commissioning Tests	
CCCW System T&C																
16-1270	Systemwise Construction Completion Inspection	21	21	0%	31-Jul-25	20-Aug-25	07-May-25	27-May-25	-85						Systemwise Construction Completion Inspection	
16-1280(7)	Conduct Site Acceptance Tests	7	7	0%	31-Jul-25	06-Aug-25	07-May-25	20-May-25	-85	Update Original Duration from 14d to 7d					Conduct Site Acceptance Tests	
16-1290(7)	Conduct System Commissioning Tests	14	14	0%	14-Aug-25	20-Aug-25	21-May-25	27-May-25	-85	Update Original Duration from 15d to 7d					Conduct System Commissioning Tests	
ACC Equipment T&C																
ACC Equipment 1 T&C																
16-2000(M62)	Systemwise Construction Completion Inspection	49	49	0%	02-Aug-25	20-Sep-25	25-May-25	12-Jul-25	-70						Systemwise Construction Completion Inspection	
16-2010(7)	Conduct Site Acceptance Tests	14	14	0%	16-Aug-25	30-Aug-25	08-Jun-25	21-Jun-25	-70						Conduct Site Acceptance Tests	
16-2020(7)	Conduct System Commissioning Tests	21	21	0%	30-Aug-25	20-Sep-25	22-Jun-25	12-Jul-25	-70						Conduct System Commissioning Tests	
ACC Equipment 2 T&C																
16-2030(M62)	Systemwise Construction Completion Inspection	49	49	0%	21-Aug-25	08-Oct-25	09-Apr-25	27-May-25	-134						Systemwise Construction Completion Inspection	
16-2040(7)	Conduct Site Acceptance Tests	14	14	0%	21-Aug-25	03-Sep-25	09-Apr-25	22-Apr-25	-134						Conduct Site Acceptance Tests	
16-2050(7)	Conduct System Commissioning Tests	14	14	0%	04-Sep-25	17-Sep-25	23-Apr-25	06-May-25	-134						Conduct System Commissioning Tests	
ACC Equipment 3 T&C																
16-2060(M62)	Systemwise Construction Completion Inspection	21	21	0%	18-Sep-25	08-Oct-25	07-May-25	27-May-25	-134						Systemwise Construction Completion Inspection	
16-2070(7)	Conduct Site Acceptance Tests	49	49	0%	25-Sep-25	12-Nov-25	12-Apr-25	30-May-25	-166						Conduct Site Acceptance Tests	
16-2080(7)	Conduct System Commissioning Tests	14	14	0%	25-Sep-25	08-Oct-25	12-Apr-25	25-Apr-25	-166						Conduct System Commissioning Tests	
Lift System T&C																
Process Building Lift T&C																
Process Building Lift T&C Stage 2																
16-2210	Systemwise Construction Completion Inspection	10	10	0%	25-Oct-25	03-Nov-25	23-Aug-25	01-Sep-25	-63						Systemwise Construction Completion Inspection	
16-2220	Conduct Site Acceptance Tests	3	3	0%	25-Oct-25	27-Oct-25	23-Aug-25	25-Aug-25	-63						Conduct Site Acceptance Tests	
MT & WTP Lift T&C																
16-2150	Systemwise Construction Completion Inspection	17	17	0%	29-Sep-25	15-Oct-25	24-Jul-25	09-Aug-25	-67						Systemwise Construction Completion Inspection	
16-2160	Conduct Site Acceptance Tests	3	3	0%	29-Sep-25	01-Oct-25	24-Jul-25	26-Jul-25	-67						Conduct Site Acceptance Tests	
16-2170	Conduct System Commissioning Tests	7	7	0%	02-Oct-25	08-Oct-25	27-Jul-25	02-Aug-25	-67						Conduct System Commissioning Tests	
FS & FS MVAC System T&C																
16-1505	FS System T&C for Stage 1 FS Inspection	89	89	0%	09-Aug-25	05-Nov-25	07-May-25	08-Sep-25	-58						FS System T&C for Stage 1 FS Inspection	
16-1510	FS System T&C for Stage 2 FS Inspection	7	7	0%	09-Aug-25	15-Aug-25	07-May-25	13-May-25	-94						FS System T&C for Stage 2 FS Inspection	
16-1520	FS System T&C for Stage 3 FS Inspection	30	30	0%	29-Sep-25	28-Oct-25	11-Jul-25	09-Aug-25	-80						FS System T&C for Stage 3 FS Inspection	
Turbine Hall Process T&C																
Turbine Hall Module 1																
16-1300(7)	Turbine Module 1 Systemwise Construction Completion Inspection	101	101	0%	31-Jul-25	09-Nov-25	22-Mar-25	12-Jul-25	-120						Turbine Module 1 Systemwise Construction Completion Inspection	
16-1310(7)	Turbine Module 1 Conduct Site Acceptance Tests	74	74	0%	31-Jul-25	13-Oct-25	19-Apr-25	12-Jul-25	-93						Turbine Module 1 Conduct Site Acceptance Tests	
16-1320(7)	Turbine Module 1 Conduct System Commissioning Tests	20	20	0%	31-Jul-25	20-Aug-25	19-Apr-25	08-May-25	-104	Update Original Duration from 50d to 40d					Turbine Module 1 Conduct System Commissioning Tests	
Turbine Hall Module 2																
16-1330(7)	Turbine Module 2 Systemwise Construction Completion Inspection	40	40	0%	03-Sep-25	13-Oct-25	03-Jun-25	12-Jul-25	-93	Add Successor 16-1670 FSO; Remove Successor 16-1665(5a) FFO; Update Original Duration from 50d to 40d					Turbine Module 2 Systemwise Construction Completion Inspection	
16-1340(7)	Turbine Module 2 Conduct Site Acceptance Tests	60	60	0%	02-Sep-25	22-Sep-25	13-Apr-25	02-May-25	-143						Turbine Module 2 Conduct Site Acceptance Tests	
Turbine Hall Module 3																
16-1360(7)	Turbine Module 3 Systemwise Construction Completion Inspection	40	40	0%	22-Sep-25	01-Nov-25	03-May-25	11-Jun-25	-143						Turbine Module 3 Systemwise Construction Completion Inspection	
16-1370(7)	Turbine Module 3 Conduct Site Acceptance Tests	70	70	0%	01-Sep-25	09-Nov-25	22-Mar-25	30-May-25	-163						Turbine Module 3 Conduct Site Acceptance Tests	
Desalination & Demineralization Process T&C																
Stage 2 (WTP Remaining)																
16-1300	Systemwise Construction Completion Inspection	118	57	48.3%	27-Apr-25 A	25-Sep-25	27-May-25	11-Jul-25	-76						Systemwise Construction Completion Inspection	
16-1310	Conduct Site Acceptance Tests	13	16	67.36%	27-Apr-25 A	18-Aug-25	11-Jun-25	26-Jun-25	-53						Conduct Site Acceptance Tests	
16-1320	Conduct System Commissioning Tests	30	16	46.67%	01-May-25 A	15-Aug-25	27-May-25	11-Jun-25	-65						Conduct System Commissioning Tests	
WWTP Process T&C																
Stage 1 (WWTP Seeding)																
16-1625-1(M82)	Systemwise Construction Completion Inspection	114	114	0%	09-Aug-25	30-Nov-25	25-Mar-25	16-Jul-25	-137						Systemwise Construction Completion Inspection	
16-1625-2(M82)	Conduct Site Acceptance Tests (SAT)	49	49	0%	13-Aug-25	30-Sep-25	28-Apr-25	12-Jul-25	-80						Conduct Site Acceptance Tests (SAT)	
16-1640	WWTP 1st Waste Water In for T&C	3	3	0%	13-Aug-25*	15-Aug-25	28-Apr-25	30-Apr-25	-107	Update Original Duration from 7d to 3d; Change Relationship to Successor from SSO to FSO					Systemwise Construction Completion Inspection	
16-1645	WWTP System Seeding	10	10	0%	16-Aug-25	25-Aug-25	01-May-25	10-May-25	-107	Update Relationship to Successor from FSO to SSO; Update Original Duration from 17d to 10d					Conduct Site Acceptance Tests (SAT)	
16-1650	Conduct System Commissioning Tests	5	5	0%	01-Sep-25*	05-Sep-25	08-Jul-25	12-Jul-25	-55	Change Activity Type from Start Milestone to Task Dependent					WWTP 1st Waste Water In for T&C	
Stage 2 (WWTP Remaining)																
16-1330	Systemwise Construction Completion Inspection	36	36	0%	26-Aug-25	30-Sep-25	07-Jun-25	12-Jul-25	-80	Remove Predecessor 16-1640 FSO; Add Predecessor 16-1650 FSO; Add Successor 16-1665(5a) FFO					WWTP System Seeding	
16-1650	Conduct System Commissioning Tests	10	10	0%	16-Aug-25	25-Aug-25	01-May-25	10-May-25	-107	Update Original Duration from 30d to 10d; Remove Predecessor 16-1645 SSO; Add Predecessor 16-1625-2(M82) SSO					Conduct System Commissioning Tests	

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M92 Remarks	2025			
											Jul 92	Aug 93	Sep 94	Oct 95
16-1340	Conduct Site Acceptance Tests (SAT)	54	54	0%	08-Sep-25	31-Oct-25	24-Apr-25	16-Jun-25	-137	Change Relationship from Predecessor 16-1330 from SSO to FSO. Update Original Duration from 18d to 54d				
16-1350	Conduct System Commissioning Tests	77	77	0%	15-Sep-25	30-Nov-25	01-May-25	16-Jul-25	-137	Change Relationship from Predecessor 16-1340 from FSO to SS7. Update Original Duration from 30d to 77d				
16-1690	WWTP System Commissioning (Phase 2)	77	77	0%	15-Sep-25	30-Nov-25	01-May-25	16-Jul-25	-137	Update Original Duration from 30d to 77d				
Crane System T&C		74	74		31-Jul-25	12-Oct-25	14-Apr-25	12-Jul-25	-92					
Crane System T&C for Module 1 Hot Commissioning		37	37		31-Jul-25	05-Sep-25	27-Apr-25	12-Jul-25	-55					
Waste Crane System T&C		34	34		02-Aug-25	04-Sep-25	27-Apr-25	30-May-25	-97					
16-1390	Systemwise Construction Completion Inspection	7	7	0%	02-Aug-25	08-Aug-25	27-Apr-25	03-May-25	-97					
16-1400	Conduct Site Acceptance Tests	14	14	0%	07-Aug-25	20-Aug-25	02-May-25	15-May-25	-97					
16-1410	Conduct System Commissioning Tests	15	15	0%	21-Aug-25	04-Sep-25	16-May-25	30-May-25	-97					
Ash Crane System T&C		37	37		31-Jul-25	05-Sep-25	06-Jun-25	12-Jul-25	-55					
16-1970	Systemwise Construction Completion Inspection	7	7	0%	31-Jul-25	06-Aug-25	06-Jun-25	12-Jun-25	-55					
16-1980	Conduct Site Acceptance Tests	15	15	0%	07-Aug-25	21-Aug-25	13-Jun-25	27-Jun-25	-55					
16-1990	Conduct System Commissioning Tests	15	15	0%	22-Aug-25	05-Sep-25	28-Jun-25	12-Jul-25	-55					
Crane System T&C for Module 2 & 3 Hot Commissioning		59	59		15-Aug-25	12-Oct-25	14-Apr-25	27-May-25	-138					
Waste Crane System T&C		37	37		15-Aug-25	21-Sep-25	21-Apr-25	27-May-25	-117					
16-2000	Systemwise Construction Completion Inspection	7	7	0%	15-Aug-25	22-Aug-25	21-Apr-25	27-Apr-25	-117					
16-2010	Conduct Site Acceptance Tests	15	15	0%	22-Aug-25	06-Sep-25	28-Apr-25	12-May-25	-117					
16-2020	Conduct System Commissioning Tests	15	15	0%	06-Sep-25	21-Sep-25	13-May-25	27-May-25	-117					
Ash Crane System T&C		44	44		30-Aug-25	12-Oct-25	14-Apr-25	27-May-25	-138					
16-2030	Systemwise Construction Completion Inspection	14	14	0%	30-Aug-25	12-Sep-25	14-Apr-25	27-Apr-25	-138					
16-2040	Conduct Site Acceptance Tests	15	15	0%	13-Sep-25	27-Sep-25	28-Apr-25	12-May-25	-138					
16-2050	Conduct System Commissioning Tests	15	15	0%	28-Sep-25	12-Oct-25	13-May-25	27-May-25	-138					
On-shore Crane System T&C		37	37		15-Aug-25	20-Sep-25	06-Jun-25	12-Jul-25	-70					
16-2030(M58)	Systemwise Construction Completion Inspection	7	7	0%	15-Aug-25	21-Aug-25	06-Jun-25	12-Jun-25	-70					
16-2040(M58)	Conduct Site Acceptance Tests	15	15	0%	22-Aug-25	05-Sep-25	13-Jun-25	27-Jun-25	-70					
16-2050(M58)	Conduct System Commissioning Tests	15	15	0%	06-Sep-25	20-Sep-25	28-Jun-25	12-Jul-25	-70					
Weighbridge System T&C		44	44		25-Aug-25	08-Oct-25	30-May-25	12-Jul-25	-88					
16-1420	Systemwise Construction Completion Inspection	7	7	0%	25-Aug-25	01-Sep-25	30-May-25	05-Jun-25	-88					
16-1430	Conduct Site Acceptance Tests	7	7	0%	01-Sep-25	08-Sep-25	06-Jun-25	12-Jun-25	-88					
16-1440	Conduct System Commissioning Tests	30	30	0%	08-Sep-25	08-Oct-25	13-Jun-25	12-Jul-25	-88					
Truck Washing System T&C		34	34		04-Sep-25	07-Oct-25	09-Jun-25	12-Jul-25	-87					
16-1450	Systemwise Construction Completion Inspection	7	7	0%	04-Sep-25	10-Sep-25	09-Jun-25	15-Jun-25	-87					
16-1460	Conduct Site Acceptance Tests	14	14	0%	11-Sep-25	24-Sep-25	16-Jun-25	29-Jun-25	-87					
16-1470	Conduct System Commissioning Tests	13	13	0%	25-Sep-25	07-Oct-25	30-Jun-25	12-Jul-25	-87					
Control SCADA Systems T&C		21	21		31-Jul-25	20-Aug-25	07-May-25	27-May-25	-85					
16-1780	Systemwise Construction Completion Inspection	7	7	0%	31-Jul-25	06-Aug-25	09-May-25	15-May-25	-85	Update Original Duration from 14d to 7d				
16-1790	Conduct Site Acceptance Tests	14	14	0%	31-Jul-25	13-Aug-25	07-May-25	20-May-25	-85	Update Original Duration from 15d to 14d				
16-1800	Conduct System Commissioning Tests	7	7	0%	14-Aug-25	20-Aug-25	21-May-25	27-May-25	-85	Update Original Duration from 15d to 7d				
CEMS Systems T&C		71	71		06-Aug-25	15-Oct-25	14-May-25	30-May-25	-138					
Module 1		14	14		06-Aug-25	19-Aug-25	14-May-25	27-May-25	-84					
16-1970(6G)	Systemwise Construction Completion Inspection	3	3	0%	06-Aug-25	08-Aug-25	14-May-25	16-May-25	-84					
16-1980(6G)	Conduct Site Acceptance Tests	7	7	0%	06-Aug-25	12-Aug-25	14-May-25	20-May-25	-84					
16-1990(6G)	Conduct System Commissioning Tests	7	7	0%	13-Aug-25	19-Aug-25	21-May-25	27-May-25	-84					
Module 2		14	14		02-Oct-25	15-Oct-25	14-May-25	27-May-25	-141					
16-1970-1(7H)	Systemwise Construction Completion Inspection	3	3	0%	02-Oct-25	04-Oct-25	14-May-25	16-May-25	-141	New Activity				
16-1980-2(7H)	Conduct Site Acceptance Tests	7	7	0%	02-Oct-25	08-Oct-25	14-May-25	20-May-25	-141	New Activity				
16-1990-3(7H)	Conduct System Commissioning Tests	7	7	0%	09-Oct-25	15-Oct-25	21-May-25	27-May-25	-141	New Activity				
Module 3		14	14		02-Oct-25	15-Oct-25	17-May-25	30-May-25	-138					
16-1970-4(7H)	Systemwise Construction Completion Inspection	3	3	0%	02-Oct-25	04-Oct-25	17-May-25	19-May-25	-138	New Activity				
16-1980-5(7H)	Conduct Site Acceptance Tests	7	7	0%	02-Oct-25	08-Oct-25	17-May-25	23-May-25	-138	New Activity				
16-1990-6(7H)	Conduct System Commissioning Tests	7	7	0%	09-Oct-25	15-Oct-25	24-May-25	30-May-25	-138	New Activity				
Monorail Hoist System T&C		74	74		03-Sep-25	15-Nov-25	03-Jun-25	15-Aug-25	-92					
16-2030(M61)	Systemwise Construction Completion Inspection	14	14	0%	03-Sep-25	16-Sep-25	03-Jun-25	16-Jun-25	-92					
16-2040(M61)	Conduct Site Acceptance Tests	30	30	0%	17-Sep-25	16-Oct-25	17-Jun-25	16-Jul-25	-92					
16-2050(M61)	Conduct System Commissioning Tests	30	30	0%	17-Oct-25	15-Nov-25	17-Jul-25	15-Aug-25	-92					
Earthing & Lightning Protection System T&C		31	31		31-Jul-25	30-Aug-25	23-Apr-25	23-May-25	-99					
16-1970(6D)	Systemwise Construction Completion Inspection	10	10	0%	31-Jul-25	09-Aug-25	23-Apr-25	02-May-25	-99					
16-1980(6D)	Conduct Site Acceptance Tests (SAT)	14	14	0%	10-Aug-25	23-Aug-25	03-May-25	16-May-25	-99					
16-1990(6D)	Conduct System Commissioning Tests	7	7	0%	24-Aug-25	30-Aug-25	17-May-25	23-May-25	-99					
Vehicle Ferry Ramp T&C		40	40		02-Sep-25	11-Oct-25	03-Jun-25	12-Jul-25	-91					
16-1540(7)	Systemwise Construction Completion Inspection	10	10	0%	02-Sep-25	11-Sep-25	03-Jun-25	12-Jun-25	-91					
16-1550(7)	Conduct Site Acceptance Tests (SAT)	15	15	0%	12-Sep-25	26-Sep-25	13-Jun-25	27-Jun-25	-91					
16-1560(7)	Conduct System Commissioning Tests	15	15	0%	27-Sep-25	11-Oct-25	28-Jun-25	12-Jul-25	-91					
Incineration Processing T&C		504	139		15-May-24 A	16-Dec-25	18-Mar-25	09-Aug-25	-129					
Module 1 & Equipments (Train 1 & 2)		458	93		15-May-24 A	31-Oct-25	23-Apr-25	09-Aug-25	-83					
16-1540	Site Acceptance Test (Systemwise Construction Completion Inspection)	120	16	86.67%	15-May-24 A	15-Aug-25	24-Apr-25	09-May-25	-98					
16-1550	Site Acceptance Test (Pre-commissioning Test)	120	17	85.83%	10-Jun-24 A	16-Aug-25	23-Apr-25	09-May-25	-99					
16-1660	System Commissioning Test (Hot Commissioning Phase 1)	71	27	61.77%	19-May-25 A	29-Aug-25	30-Apr-25	27-May-25	-94					
16-1665(5a)	System Commissioning Test (Hot Commissioning Phase 2)	46	46	0%	30-Aug-25	14-Oct-25	28-May-25	12-Jul-25	-94	Update Original Duration from 54d to 45d				
16-1670	Module Function and Operation Test	14	14	0%	15-Oct-25	28-Oct-25	13-Jul-25	26-Jul-25	-94					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M92 Remarks	2025			
											Jul 92	Aug 93	Sep 94	Oct 95
16-1680	72 Hrs Test	3	3	0%	29-Oct-25	31-Oct-25	07-Aug-25	09-Aug-25	-83					
Module 2 & Equipments (Train 3 & 4)		382	139		30-Oct-24 A	16-Dec-25	18-Mar-25	26-Jul-25	-143					
16-1560	Site Acceptance Test (Systemwise Construction Completion Inspection)	120	32	73.33%	30-Oct-24 A	31-Aug-25	08-Apr-25	09-May-25	-114					
16-1570	Site Acceptance Test (Pre-commissioning Test)	90	36	43.37%	17-Feb-25 A	04-Sep-25	04-Apr-25	09-May-25	-118					
16-1720	System Commissioning Test (Hot Commissioning Phase 1)	71	71	0%	07-Aug-25	17-Oct-25	18-Mar-25	27-May-25	-143					
16-1725(5a)	System Commissioning Test (Hot Commissioning Phase 2)	60	60	0%	17-Oct-25	16-Dec-25	28-May-25	26-Jul-25	-143					
Module 3 & Equipments (Train 5 & 6)		227	105		01-Mar-25 A	12-Nov-25	21-Mar-25	30-May-25	-166					
16-1580	Site Acceptance Test (Systemwise Construction Completion Inspection)	92	39	57.61%	01-Mar-25 A	07-Sep-25	22-Apr-25	30-May-25	-100					
16-1590	Site Acceptance Test (Pre-commissioning Test)	90	46	48.89%	23-Mar-25 A	14-Sep-25	15-Apr-25	30-May-25	-107					
16-1750	System Commissioning Test (Hot Commissioning Phase 1)	71	71	0%	03-Sep-25	12-Nov-25	21-Mar-25	30-May-25	-166					