

Appendix A Master Programme

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M99 Remarks	Feb 99	Mar 100	Apr 101	May 102
Programme for Design and Construction Works WP7M-M99 - 3 Month														
License/Permit Applications														
DG Licence														
Day Tank & Fuel Oil Storage (Cat 5)														
03-3880(7K)	Application and Issuance of License from Marine Department (MD) for berthing of local oil carrier vessel at IWMF Berth	214	214	0%	01-Mar-26	30-Sep-26	01-Mar-26	30-Sep-26	0					
Chemical Stores (all Cat)														
03-1490	DGD and VD Review and Approval of Submission	30	1	53.33%	27-Feb-25 A	28-Feb-26	12-Aug-25	12-Aug-25	-200					
03-1500	DGD Compliance Inspection, Defects Rectification and Re-inspection	30	2	46.67%	16-Jul-25 A	01-Mar-26	11-Aug-25	12-Aug-25	-201					
03-1510	VD Compliance Inspection, Defects Rectification and Re-inspection	30	10	46.67%	16-Jul-25 A	09-Mar-26	11-Aug-25	20-Aug-25	-201					
03-1520	Issuance of DG License	14	14	0%	10-Mar-26	23-Mar-26	21-Aug-25	03-Sep-25	-201					
Fire Services Installations (FSI) Certificate														
Fire Services Installations Certificate Inspection														
FSI Phase 3 (PB M1, EDAS, MT & WTP)														
03-4010(7C)	Complete C&S construction and FSI Installations	0	0	0%	31-Mar-26	17-May-26	15-Oct-25	24-Dec-25	-144					
03-4020(7C)	Application for FSI inspection (FS314 & FS 501)	10	10	0%	31-Mar-26	14-Apr-26	15-Oct-25	28-Oct-25	-117	Update Original Duration from 7d to 10d				
03-4030(7C)	FSD Initial Inspection	14	14	0%	14-Apr-26	04-May-26	30-Oct-25	18-Nov-25	-117					
03-4060(7C)10	Hot Smoke Test for PB Module 1 Compartment	1	1	0%	07-May-26	08-May-26	15-Dec-25	15-Dec-25	-102	Update Original Duration from 4d to 1d				
03-4065(7L)	Finalize Documentation with FSD	8	8	0%	09-May-26	16-May-26	16-Dec-25	23-Dec-25	-144					
03-4067(7L)	Issue Phase 3 FS Certificate	1	1	0%	17-May-26	17-May-26	24-Dec-25	24-Dec-25	-144					
FSI Phase 4 (PB M2&3, Admin Bld and Reception Pav)														
03-4070(7C)	Complete C&S construction and FSI Installations	0	0	0%	08-May-26	01-Jun-26	09-Nov-25	02-Dec-25	-181					
03-4080(7C)	Application for FSI inspection (FS314 & FS 501)	10	10	0%	09-May-26	18-May-26	09-Nov-25	19-Nov-25	-181	Update Original Duration from 7d to 10d				
03-4090(7C)	FSD Inspection	10	10	0%	18-May-26	01-Jun-26	19-Nov-25	02-Dec-25	-127	Update Original Duration from 9d to 10d				
FSI Phase 5 (All Remaining Areas)														
03-4130(7C)	Complete C&S construction and FSI Installations	0	0	0%	07-Apr-26	18-May-26	25-Nov-25	02-Dec-25	-168					
03-4140(7C)	Application for FSI inspection (FS314 & FS 501)	7	7	0%	12-May-26	18-May-26	25-Nov-25	02-Dec-25	-168					
Boilers and Pressure Vessels License														
03-1940(3)	L1 & L2 Issuance of all Boiler License	28	28	0%	28-Feb-26	27-Mar-26	03-Aug-25	30-Aug-25	-209					
03-1960(M83)	L3 & L4 Preparation and Submit inspection report and associated document to LD	30	28	6.67%	04-Sep-25 A	27-Mar-26	16-Jul-25	12-Aug-25	-227					
03-1970(M83)	L3 & L4 Issuance of all Boiler License	32	32	0%	28-Mar-26	28-Apr-26	13-Aug-25	13-Sep-25	-227					
03-1980(M83)10	L5 & L6 Preparation and Submit inspection report and associated document to LD	42	39	7.14%	10-Sep-25 A	07-Apr-26	10-Jun-25	18-Jul-25	-263					
03-1980(M83)20	L5 & L6 Issuance of all Boiler License	30	30	0%	08-Apr-26	07-May-26	19-Jul-25	17-Aug-25	-263					
Lifts or Escalators														
03-1060-1(7C)	Application for a Use Permit for Lifts at Administration Building	30	30	0%	30-Mar-26	28-Apr-26	24-Nov-25	23-Dec-25	-126	Update Original Duration from 15d to 30d				
03-1060-1(7C)10	Application for a Use Permit for Lifts at Process Building Stage 1	46	46	0%	30-Mar-26	14-May-26	08-Nov-25	23-Dec-25	-142	Remove Successor 03-1060-1(7C)20 FF0				
03-1060-1(7C)20	Application for a Use Permit for Lifts at Process Building Stage 2	29	29	0%	30-Mar-26	27-Apr-26	25-Nov-25	23-Dec-25	-125	Update Original Duration from 31d to 29d				
03-1060-1(7C)30	Application for a Use Permit for Lifts at MTP & WTP	30	30	0%	16-Mar-26	14-Apr-26	24-Nov-25	23-Dec-25	-112					
03-1060-1(7C)40	Application for a Use Permit for Lifts at Chimney	23	23	0%	18-May-26	09-Jun-26	01-Dec-25	23-Dec-25	-168	Update Original Duration from 30d to 23d				
Design Submissions														
AIP Design Package Submissions														
AIP Administration Building (2.7)														
05-2050	E&IC AIP Design	60	60	0%	28-Feb-26	28-Apr-26	26-Aug-25	24-Oct-25	-186					
AIP Auxiliary Plant Systems (2.16)														
05-2780-3(7L)	Onshore Power Supply System Portion 2 (2.16.12)	90	32	64.44%	04-Aug-25 A	31-Mar-26	19-Jun-26	20-Jul-26	111					
DDA Design Package Submissions														
DDA Ground Treatment, Reclamation, Seawall, Breakwater, Berth (2.2)														
05-3450	Seawall design (2.2.20)	60	2	97%	20-Jan-19 A	01-Mar-26	06-Jun-25	07-Jun-25	-267					
05-3480	Onshore crane Facility (2.2.23)	60	3	95%	01-Feb-24 A	02-Mar-26	24-Jul-25	27-Jul-25	-219					
05-3490	Onshore vessel power supply system (2.2.24)	90	29	67.78%	29-Feb-24 A	28-Mar-26	28-Jul-25	25-Aug-25	-215					
05-3500(M90)	Vehicle Ferry Ramp System (2.2.34)	90	29	67.78%	16-Feb-23 A	28-Mar-26	27-Jul-25	24-Aug-25	-216					
05-3510(7J)	Storm Gate System (2.2.39)	90	23	75%	05-Jul-25 A	22-Mar-26	27-Jun-25	19-Jul-25	-246					
05-7410(7L)	Tide Level Measurement System	30	30	0%	28-Feb-26	29-Mar-26	11-Oct-25	09-Nov-25	-140					
DDA Administration Building (2.7)														
05-4200	E&IC DDA Design	60	60	0%	29-Apr-26	27-Jun-26	25-Oct-25	23-Dec-25	-186					
DDA IWMF Substation (2.8)														
Electrical and instrumentation works design (2.8.15)														
2.8.15.06														
05-4320	Electrical and instrumentation works design (2.8.15.06.01 to 43)	90	6	93.33%	16-Oct-21 A	06-Mar-26	08-Jul-25	14-Jul-25	-235					
DDA Roads and Utilities (2.10)														
Permanent road works layout on the Artificial Island (2.10.13)														
05-4480	Road signage and markings	90	13	86%	08-Aug-22 A	12-Mar-26	20-Jun-25	02-Jul-25	-253					
05-5400	Roads and hardstandings layout	90	13	86%	08-Aug-22 A	12-Mar-26	14-Jun-25	26-Jun-25	-259					
Sewerage design on the Artificial Island (2.10.14)														
05-4430	Foul Sewerage	60	2	96%	14-Mar-23 A	02-Mar-26	12-Jul-25	14-Jul-25	-231					
05-4440	Contaminated Sewerage (Site Wide Sewerage System)	60	2	96%	14-Mar-23 A	02-Mar-26	12-Jul-25	14-Jul-25	-231					
05-4440-2(M55)	Ship-to-shore Sewage Transfer System for Passenger Ferry	90	5	95%	13-Jan-21 A	04-Mar-26	10-Jun-25	14-Jun-25	-263					
Drainage system design on the Artificial Island (2.10.15)														
05-5310	Surface water Drainage System	90	2	98%	22-Feb-23 A	01-Mar-26	12-Jul-25	14-Jul-25	-230					
DDA Miscellaneous Works (2.14)														
05-4870	Process Related CCTV and Existing onshore crane replacement works at Portion 2 (2.14.05)	31	31	0%	16-Mar-26	15-Apr-26	18-Sep-26	18-Oct-26	186					
05-4880	Design of visitors and environmental education facilities (2.14.06)	123	16	86.99%	02-Jun-25 A	15-Mar-26	25-Sep-25	10-Oct-25	-156					

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M99 Remarks	2026				
											Feb 99	Mar 100	Apr 101	May 102	
DDA Miscellaneous Detailing (2.15)															
05-4890	Covered walkway at passenger berth (2.15.09)	70	7	90%	06-Sep-23 A	06-Mar-26	15-Jun-25	25-Aug-25	-204						
05-4900	Gatehouses (2.15.09)	60	18	70%	06-Sep-23 A	17-Mar-26	15-Jun-25	02-Jul-25	-258						
05-4910	Weighbridge office (2.15.08)	32	2	95%	01-Nov-24 A	01-Mar-26	29-Jun-25	30-Jun-25	-244						
DDA Auxiliary Plant Systems (2.16)															
05-4950-1(M)	Onshore Power Supply System Portion 2 (2.16.13)	90	90	0%	01-Apr-26	29-Jun-26	21-Jul-26	18-Oct-26	111						
System Commissioning Plan															
05-4830	System Commissioning Test Plan	90	29	67.78%	08-Jan-25 A	28-Mar-26	24-Jun-25	22-Jul-25	-249						
Procurement of Major Equipment															
Procurement for Soft Landscape Materials															
06-1790	Material Submission and Approval	110	77	30%	03-Oct-25 A	15-May-26	21-May-25	05-Aug-25	-283						
06-1800	Material Procurement & Nursery	110	77	30%	30-Oct-25 A	15-May-26	21-May-25	05-Aug-25	-283						
06-1810	Delivery to Site	60	60	0%	06-May-26	04-Jul-26	27-Jul-25	24-Sep-25	-283						
Procurement for Truck Wash System															
06-2310(1)	Factory Acceptance Test (FAT)	30	3	90%	15-May-25 A	02-Mar-26	14-Jul-25	17-Jul-25	-229						
Procurement for Hard Landscape Materials (Paving, Greening, Furniture and Lighting)															
06-7000(6)	Material Submission and Approval	60	21	65%	20-Sep-23 A	20-Mar-26	24-Aug-25	13-Sep-25	-188						
06-7010(6)	Material Procurement	30	30	0%	14-Mar-26	12-Apr-26	07-Sep-25	06-Oct-25	-188						
06-7030(6)	Delivery to Site	21	21	0%	06-Apr-26	26-Apr-26	30-Sep-25	20-Oct-25	-188						
Procurement for Curtain Wall Materials															
06-8210(6D)	Material & Equipment Procurement	90	45	50%	18-Oct-24 A	13-Apr-26	09-Jun-25	23-Jul-25	-264						
06-8220(6D)	Factory Acceptance Test (FAT)	90	50	45%	30-Jun-25 A	18-Apr-26	04-Jun-25	23-Jul-25	-269						
06-8230(6D)	Delivery to Site	90	54	40%	30-Jun-25 A	22-Apr-26	31-May-25	23-Jul-25	-273						
Off-site Precasting of Facade Panels															
Chimney															
06-8280	Steel Claddings Fabrication	67	13	80%	30-Jun-25 A	13-Mar-26	23-Aug-25	05-Sep-25	-188						
06-8290	Factory Acceptance Test (FAT)	60	12	80%	22-Jul-25 A	13-Mar-26	25-Aug-25	05-Sep-25	-188						
06-8300	Delivery to Site	30	21	30%	20-Nov-25 A	20-Mar-26	16-Aug-25	05-Sep-25	-196						
Procurement for O&M															
Procurement for Mobile Plant															
06-1080(7I)	Material Submission and Approval	2000	95	95.25%	30-Jun-20 A	02-Jun-26	21-Sep-25	24-Dec-25	-160						
06-1090(7I)	Procurement	300	125	58.33%	02-Jun-25 A	02-Jul-26	22-Aug-25	24-Dec-25	-190						
06-1100(7I)	Factory Acceptance Test (FAT)	200	155	22.5%	28-Sep-25 A	01-Aug-26	23-Jul-25	24-Dec-25	-220						
06-1110(7I)	Delivery to Site	350	185	47.14%	21-Apr-25 A	31-Aug-26	23-Jun-25	24-Dec-25	-250						
Procurement for Pilot Electric Vehicle															
06-1120(7I)	Material Submission and Approval	60	93	0%	29-May-25 A	31-May-26	23-May-25	23-Aug-25	-281						
Procurement for Mobile Equipment for MT Plant															
06-1180(7I)	Factory Acceptance Test (FAT)	8	8	0%	17-May-26*	24-May-26	03-Dec-25	10-Dec-25	-165						
06-1190(7I)	Delivery to Site	13	13	0%	25-May-26	06-Jun-26	11-Dec-25	23-Dec-25	-165						
Procurement for Vehicles for Passenger															
06-1210(7I)	Procurement	90	134	0%	27-Nov-25 A	11-Jul-26	23-Jul-25	03-Dec-25	-220						
Procurement for BMU for Chimney															
06-1280(7J)	Material Submission and Approval	30	30	0%	28-Feb-26	29-Mar-26	17-Jul-25	15-Aug-25	-226						
06-1290(7J)	Procurement	30	30	0%	30-Mar-26	28-Apr-26	16-Aug-25	14-Sep-25	-226						
06-1300(7J)	Factory Acceptance Test (FAT)	20	20	0%	29-Apr-26	18-May-26	15-Sep-25	04-Oct-25	-226						
06-1310(7J)	Delivery to Site	10	10	0%	19-May-26	28-May-26	05-Oct-25	14-Oct-25	-226						
Procurement for Storm Gate System															
06-1320(7J)	Material Submission and Approval	30	30	0%	22-Mar-26	21-Apr-26	20-Jul-25	18-Aug-25	-246						
06-1330(7J)	Procurement	15	15	0%	21-Apr-26	06-May-26	19-Aug-25	02-Sep-25	-246						
06-1340(7J)	Factory Acceptance Test (FAT)	15	15	0%	06-May-26	21-May-26	03-Sep-25	17-Sep-25	-246						
06-1350(7J)	Delivery to Site	7	7	0%	21-May-26	28-May-26	18-Sep-25	24-Sep-25	-246						
Maritime Works															
Marine Construction															
Phase I - Construction of Perimeter Seawalls															
Seawall and Berth at DCM Area															
Seawall Structural Works															
Remain Works															
08-1175-2(M90)	Construction of Crane Rails for On-Shore Cranes	445	17	90%	12-Sep-24 A	27-Jun-26	28-May-25	24-Oct-25	-246						
08-1320(6)	Construction of Rear Wall Buttress & Panel for Seawall A	150	10	93.1%	10-Feb-25 A	10-Mar-26	28-May-25	07-Jun-25	-275						
08-1325-2(M90)	Installation of Rubber Fenders at Berth Caissons	30	3	89%	08-Aug-25 A	03-Mar-26	27-Jul-25	30-Jul-25	-216						
08-1325-3(M90)	Construction of Storm Gates at Caissons No. 21, 39 and 43	30	30	0%	28-May-26	27-Jun-26	25-Sep-25	24-Oct-25	-246						
08-1325-4(M90)	Construction of Viewing Deck (Sky Pavilion) at Caissons No. 30 to 34	90	90	0%	10-Mar-26*	08-Jun-26	27-Jul-25	24-Oct-25	-226						
Seawall at Dredging Area															
Remain Works															
08-1175-1(M90)	Construction of Front Wave Wall Above the Deck Level (i.e., +6mPD)	60	32	91.67%	08-Aug-24 A	31-Mar-26	23-Sep-25	24-Oct-25	-158						
Phase II - Reclamation, Breakwater and Berth Construction															
Breakwater															
Remain Works															
08-1310(7)	Breakwater Profile Barrier and Pavement Road	60	57	6%	02-Dec-25 A	25-Apr-26	17-Jul-25	11-Sep-25	-226						
08-1320-1(M90)	Construction of Landing Steps	30	30	0%	07-Apr-26	07-May-26	25-Aug-25	23-Sep-25	-226						
08-1320-2(M90)	Construction of Landing Steps and Covered Walkway at Breakwater K	47	47	0%	21-Apr-26	07-Jun-26	08-Sep-25	24-Oct-25	-226						

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M99 Remarks	2026				
											Feb 99	Mar 100	Apr 101	May 102	
08-1320-3(M90)	Construction of Navigation Lights	30	30	0%	08-May-26	07-Jun-26	25-Sep-25	24-Oct-25	-226						
Foundation Works															
ACC Equipment Foundation															
ACC Pile Cap Construction															
09-1720-1(M58)	On-grade Slab Construction Grid ACA-ACG, AC3-AC4	22	22	0%	28-Feb-26	21-Mar-26	29-Sep-25	20-Oct-25	-152						
Superstructure Works															
Process Building - Waste Bunker & Tipping Hall Bld Structure															
Waste & Ash Bunker Bld Structure															
Process Building Waste & Ash Bunker Bld Misc. Steel Structure															
10-2370-1(7L)	Installation of Movement Joint at Bunker and Boiler	30	14	55%	04-Oct-25 A	13-Mar-26	04-Aug-25	17-Aug-25	-208						
10-2370-2(7L)	Wearing layer at Waste Reception, Bottom Ash Storage & Loading and Flue Gas Treatment Area	140	3	98%	16-Jul-25 A	02-Mar-26	20-Jul-25	22-Jul-25	-223						
Process Building - Boiler & Flue Gas Treatment Bld Structure															
Process Building Internal Partition Wall and Staircase															
10-1850	RC Partition and Staircase at Module 1	90	1	99%	09-Nov-24 A	28-Feb-26	13-Jul-25	14-Jul-25	-230						
10-1860	RC Partition and Staircase at Module 2	69	2	97%	08-Mar-25 A	02-Mar-26	17-Jul-25	19-Jul-25	-225						
10-1870	RC Partition and Staircase at Module 3	69	7	90%	31-Mar-25 A	06-Mar-26	14-Aug-25	21-Aug-25	-198						
Mechanical Treatment Plant Bld Structure															
10-2170-1(7K)	Decking Between MT Plant Building and Rear Wavewall	90	90	0%	10-Mar-26	08-Jun-26	08-Jun-25	05-Sep-25	-275						
Elevated Drive Way and Associated Structures															
Elevated Drive Way RSX to RSAB															
10-2440(M81)	Wall & Column to +17.5 Ramp Level	14	2	85%	28-Jan-25 A	02-Mar-26	02-Sep-25	04-Sep-25	-179						
Reception Pavilion Structure															
10-2280	Reception Pavilion RC Structure Construction	24	32	98%	21-Dec-25 A	31-Mar-26	16-Jun-25	17-Jul-25	-257	Remove Actual Finish Date					
10-2290	Roof	24	8	90%	24-Jan-26 A	07-Mar-26	16-Jun-25	23-Jun-25	-257						
Vessel Offloading Point															
08-2410(6D)	Construction of Passenger Vessel Berth	91	91	0%	28-Feb-26	30-May-26	26-May-25	25-Aug-25	-277						
Architectural Builders Works & Finishes															
Administration & Viewing Gallery Bld ABWF Works															
11-1010	External Door and Windows	90	82	3%	01-Aug-25 A	20-May-26	05-Jun-25	25-Aug-25	-268						
11-1020	Metal Railings, Platforms and Misc. Metal Works Installations	90	82	3%	01-Aug-25 A	20-May-26	16-Jun-25	05-Sep-25	-257						
11-1030	Internal Wall, Door and Floor Finishes	150	48	68%	12-Feb-25 A	16-Apr-26	28-May-25	14-Jul-25	-276						
11-1040	False ceiling and Raise Floor Installation	90	90	0%	28-Feb-26	28-May-26	28-May-25	25-Aug-25	-276						
11-1050	Roof Waterproofing	30	30	0%	28-Feb-26	29-Mar-26	07-Aug-25	05-Sep-25	-205						
11-1050-1(7C)	External Louver Wall, Window Wall and Cladding Wall Erection	90	53	9%	05-Jun-25 A	22-Apr-26	27-Sep-25	19-Nov-25	-155						
11-1050-1(7L)	Installation of Curtain Wall (Admin Building)	54	54	0%	28-Feb-26	22-Apr-26	26-Sep-25	19-Nov-25	-155						
11-1060-1(7J)	Link Bridge Between Administration Building and MT Plant Building	60	60	0%	28-Feb-26	28-Apr-26	08-Jul-25	05-Sep-25	-235						
11-1070-1(7K)	Visitors and Environmental Education Facilities	60	60	0%	16-Mar-26	14-May-26	11-Oct-25	09-Dec-25	-156						
Sky Deck ABWF Works															
11-1540(M62)	Metal Railings, Platforms and Misc. Metal Works Installations	50	50	0%	28-Feb-26	18-Apr-26	18-Jul-25	05-Sep-25	-225						
11-1570(M62)	External Finishes, Roof Waterproofing	50	50	0%	28-Feb-26	18-Apr-26	18-Jul-25	05-Sep-25	-225						
Process Building - Waste Bunker & Tipping Hall Bld ABWF Works															
11-1060	Door, Roller Shutter, Windows and Louvers Installation	180	12	93.44%	02-Nov-24 A	11-Mar-26	01-Aug-25	12-Aug-25	-211						
11-1070	Metal Railings, Staircase, Platforms, Gratings, Cable trench covers Installations	90	49	46%	10-May-25 A	17-Apr-26	19-Jul-25	05-Sep-25	-224						
11-1080	Internal Wall and Floor Finishes	230	18	92%	20-Nov-23 A	18-Mar-26	10-Jul-25	28-Jul-25	-233						
11-1090	False ceiling and Raise Floor Installation (in CCR)	45	29	80%	17-Dec-24 A	28-Mar-26	10-Jul-25	07-Aug-25	-233						
11-1100	External Finishes and Roof Waterproofing	90	14	85%	20-Feb-24 A	13-Mar-26	01-Aug-25	14-Aug-25	-211						
11-1100-1(7L)	Installation of Curtain Walls	90	33	63.33%	11-Nov-25 A	02-Apr-26	03-Aug-25	05-Sep-25	-208						
Process Building - Boiler & Flue Gas Bld ABWF Works															
11-1110	Door, Roller Shutter, Windows and Louvers Installation (Module 1)	60	1	98%	25-Feb-25 A	01-Mar-26	01-Aug-25	02-Aug-25	-211						
11-1110-1(7C)	Door, Roller Shutter, Windows and Louvers Installation (Module 2 & 3)	90	12	86.86%	05-May-25 A	11-Mar-26	14-Aug-25	25-Aug-25	-198						
11-1120	Metal Railings, Staircase Access Platforms & Gratings Installations (ST-5 to ST-9)	60	3	95%	09-Nov-25 A	02-Mar-26	23-Aug-25	25-Aug-25	-189						
11-1120-1(7C)	Metal Railings, Staircase Access Platforms & Gratings Installations (ST-1 to ST-4)	60	3	95%	09-Nov-25 A	02-Mar-26	23-Aug-25	25-Aug-25	-189						
11-1130	Wall and Floor Finishes (Module 1)	180	22	87.67%	01-Aug-24 A	22-Mar-26	23-Jul-25	14-Aug-25	-219						
11-1130-1(7C)	Wall and Floor Finishes (Module 2&3)	60	36	40%	01-Jun-25 A	04-Apr-26	21-Jul-25	25-Aug-25	-222						
11-1140	Curtain Walls and Roof at Viewing Gallery	35	8	76%	02-Jul-25 A	08-Mar-26	27-Aug-25	04-Sep-25	-184						
11-1570(7)	Transformer Room 3 & 4 Blockwork and Finishes	30	3	90%	27-Aug-24 A	02-Mar-26	02-Jul-25	04-Jul-25	-241						
11-1580(7)	Transformer Room 5 & 6 Blockwork and Finishes	30	3	90%	25-Jul-24 A	02-Mar-26	02-Jul-25	04-Jul-25	-241						
11-1590-3(7K)	Fire Protection Coating Application (Module 3)	90	9	90%	01-Apr-25 A	08-Mar-26	17-Aug-25	25-Aug-25	-195						
Turbine Hall Bld ABWF Works															
Electrical Bld ABWF Works															
11-1190	Roof Waterproofing	60	30	50%	17-Jan-25 A	29-Mar-26	07-Aug-25	05-Sep-25	-205						
Turbine Hall ABWF Works															
11-1200	Door, Roller Shutter, Windows and Louvers Installation	60	3	95%	07-Mar-25 A	01-Apr-26	23-Aug-25	25-Aug-25	-189						
11-1240	Roof Waterproofing	60	33	45%	22-May-25 A	01-Apr-26	04-Aug-25	05-Sep-25	-208						
Compressor & CCCW Bld ABWF Works															
11-1260	Metal Railings, Platforms, Gratings, Cable trench covers Installations	40	36	10%	07-Jan-26 A	04-Apr-26	01-Aug-25	05-Sep-25	-211	Update Actual Start Date					
11-1290	External Finishes and Roof Waterproofing	40	26	35%	14-Oct-25 A	25-Mar-26	11-Aug-25	05-Sep-25	-201						
Chimney ABWF Works															
11-1000	Installation of Metal Staircase, Railings, Lift Shaft	350	14	96%	13-Jan-25 A	13-Mar-26	12-Aug-25	25-Aug-25	-200						
11-1490	Door and Windows Installation	30	30	0%	28-Feb-26	29-Mar-26	27-Jul-25	25-Aug-25	-216						
11-1500	Internal Wall and Floor Finishes	30	30	0%	28-Feb-26	29-Mar-26	14-Jun-25	14-Jul-25	-259						

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M99 Remarks	2026									
											Feb 99	Mar 100	Apr 101	May 102						
11-1520	External Steel Cladding and Waterproofing	83	75	10%	25-Aug-25 A	13-Jun-26	23-Jun-25	05-Sep-25	-250											
11-1530(7C)	Installation of BMU	70	70	0%	29-May-26	06-Aug-26	15-Oct-25	23-Dec-25	-226											
Mechanical Treatment Plant & Water Treatment Plant Bld ABWF Works																				
Mechanical Treatment Plant ABWF Works																				
11-1300	Door, Roller Shutter, Windows and Louvers Installation	90	9	90%	27-Feb-25 A	19-Mar-26	15-Jul-25	23-Jul-25	-239											
11-1310	Metal Railings, Platforms, Gratings, Cable trench covers Installations	120	52	48%	28-Jun-25 A	20-Apr-26	02-Jun-25	23-Jul-25	-271											
11-1320	Internal Wall and Floor Finishes	120	18	85%	26-Feb-25 A	17-Mar-26	23-May-25	09-Jun-25	-281											
11-1330	External Finishes and Roof Waterproofing	90	43	30%	06-Jan-25 A	22-Apr-26	11-Jun-25	23-Jul-25	-273											
11-1330-0(7L)	Installation of Curtain Walls (MT Plant)	51	37	27%	22-Dec-25 A	06-Apr-26	30-Jul-25	05-Sep-25	-212											
Water Treatment Plant ABWF Works																				
11-1600(7)	Door, Roller Shutter, Windows and Louvers Installation	60	3	95%	27-Feb-25 A	02-Mar-26	15-Jul-25	18-Jul-25	-228											
11-1610(7)	Metal Railings, Platforms, Gratings, Cable trench covers Installations	40	16	48%	02-Oct-25 A	15-Mar-26	18-Jun-25	03-Jul-25	-255											
11-1620(7)	Internal Wall and Floor Finishes	62	6	90%	20-May-25 A	06-Mar-26	18-Jun-25	24-Jun-25	-255											
11-1630(7)	External Finishes, and Roof Waterproofing	40	16	30%	20-Oct-25 A	15-Mar-26	18-Jun-25	03-Jul-25	-255											
IWMF Substation ABWF Works																				
11-1380-1(7C)	External Paint Finish	60	60	0%	28-Feb-26	28-Apr-26	30-May-25	28-Jul-25	-274											
11-1380-2(7C)	Green Wall Planter Installation	60	60	0%	08-Apr-26	06-Jun-26	08-Jul-25	05-Sep-25	-274											
Elevated Drive Way and Associated Structures ABWF Works																				
11-1430	External Finishes and Roof Waterproofing	132	73	45%	01-Aug-25 A	11-May-26	25-Jun-25	05-Sep-25	-248											
Elevated Drive Way RSA to RSG																				
11-1390	Door, Roller Shutter, Windows and Louvers Installation	30	2	95%	09-Apr-25 A	01-Mar-26	06-Jul-25	07-Jul-25	-237											
11-1400	Metal Railings, Platforms, Gratings, Cable trench covers Installations	30	15	50%	01-Nov-25 A	14-Mar-26	16-Aug-25	30-Aug-25	-196											
11-1410	Internal Wall and Floor Finishes	60	5	92%	08-Mar-25 A	04-Mar-26	28-May-25	01-Jun-25	-276											
11-1420	False ceiling and Raise Floor installation	60	60	0%	28-Feb-26	28-Apr-26	27-Jun-25	25-Aug-25	-246											
Elevated Drive Way RSG to RSU																				
11-1390-1(M76)	Door, Roller Shutter, Windows and Louvers Installation	30	2	95%	08-Jun-25 A	01-Mar-26	04-Sep-25	05-Sep-25	-177											
11-1400-1(M76)	Metal Railings, Platforms, Gratings, Cable trench covers Installations	60	39	35%	01-Nov-25 A	07-Apr-26	29-Jul-25	05-Sep-25	-214											
11-1410-1(M76)	Internal Wall and Floor Finishes	57	6	90%	01-Apr-25 A	05-Mar-26	08-Jul-25	14-Jul-25	-235											
11-1420-1(M76)	False ceiling and Raise Floor installation	60	60	0%	28-Feb-26	28-Apr-26	27-Jun-25	25-Aug-25	-246											
Elevated Drive Way RSU to RSAF																				
11-1390-2(M76)	Door, Roller Shutter, Windows and Louvers Installation	30	2	95%	01-Jul-25 A	01-Mar-26	04-Sep-25	05-Sep-25	-177											
11-1400-2(M76)	Metal Railings, Platforms, Gratings, Cable trench covers Installations	60	60	0%	28-Feb-26	28-Apr-26	08-Jul-25	05-Sep-25	-235											
11-1410-2(M76)	Internal Wall and Floor Finishes	60	8	55%	08-Mar-25 A	07-Mar-26	06-Jul-25	14-Jul-25	-237											
11-1420-2(M76)	False ceiling and Raise Floor installation	60	60	0%	28-Feb-26	28-Apr-26	27-Jun-25	25-Aug-25	-246											
Reception Pavilion ABWF Works																				
11-1440	Door, Roller Shutter, Windows and Louvers Installation	30	30	0%	08-Mar-26	06-Apr-26	27-Jul-25	25-Aug-25	-224	Change relation with Predecessor 10-2290 to FS										
11-1450	Metal Railings, Platforms, Gratings, Cable trench covers Installations	30	30	0%	08-Mar-26	06-Apr-26	27-Jul-25	25-Aug-25	-224	Change relation with Predecessor 10-2290 to FS, Added successor 16-1860										
11-1460	Internal Wall and Floor Finishes	30	30	0%	08-Mar-26	06-Apr-26	27-Jul-25	25-Aug-25	-224	Change relation with Predecessor 10-2290 to FS										
11-1470	False ceiling and Raise Floor installation	30	30	0%	08-Mar-26	06-Apr-26	24-Jun-25	23-Jul-25	-257	Change relation with Predecessor 10-2290 to FS										
11-1480	External Finishes, Curtain Walls and Roof Waterproofing	45	45	0%	08-Mar-26	21-Apr-26	23-Jul-25	05-Sep-25	-228	Change relation with Predecessor 10-2290 to FS										
Seawater Intake Chamber ABWF Works																				
11-1670(7)	Floor, wall and ceiling finishes	26	19	26.92%	24-Jul-25 A	18-Mar-26	25-Jun-25	14-Jul-25	-248											
11-1680(7)	Steel platforms, metal covers, cat ladder and staircase	24	7	70%	06-May-25 A	07-Mar-26	05-Jul-25	12-Jul-25	-238											
11-1690(7)	Roller Shutter installation	30	30	0%	28-Feb-26	29-Mar-26	17-Jul-25	15-Aug-25	-226											
Building Services Installation																				
Administration & Viewing Gallery Bld BS Works																				
12-1000	Plumbing & Drainage System	120	47	61%	21-Oct-24 A	15-Apr-26	01-Jun-25	18-Jul-25	-272											
12-1010	MVAC System	120	70	30%	28-Jan-25 A	08-May-26	05-May-25	14-Jul-25	-299											
12-1020	Fire Service System (Admin building)	120	21	73%	15-Sep-24 A	20-Mar-26	28-Sep-25	19-Oct-25	-153											
12-1030	Electrical and Lighting System	150	77	49%	15-Sep-24 A	15-May-26	05-May-25	21-Jul-25	-298											
12-1040	CCTV & Surveillance System	150	47	69%	05-Nov-24 A	15-Apr-26	08-Jun-25	24-Jul-25	-265											
12-1050-1(5A)	Installation & Commissioning Test of Education facilities	60	60	0%	30-Mar-26	28-May-26	25-Oct-25	23-Dec-25	-156											
Sky Deck BS Works																				
12-1580(M62)	Plumbing & Drainage System	30	30	0%	01-Apr-26*	30-Apr-26	29-Jul-25	27-Aug-25	-246											
12-1600(M62)	Fire Service System (Sky Deck)	30	30	0%	28-Feb-26	29-Mar-26	10-Oct-25	09-Nov-25	-141											
12-1610(M62)	Electrical and Lighting System	30	30	0%	01-Apr-26*	30-Apr-26	26-Jun-25	26-Jul-25	-278											
12-1620(M62)	CCTV & Surveillance System	30	30	0%	01-Apr-26*	30-Apr-26	29-Jun-25	29-Jul-25	-275											
Process Building - Waste Bunker & Tipping Hall Bld BS Works																				
12-1060	Plumbing & Drainage System	180	47	70%	11-Oct-23 A	15-Apr-26	01-Jun-25	18-Jul-25	-272											
12-1070	MVAC & OCS System	120	47	72%	14-Oct-23 A	15-Apr-26	28-May-25	14-Jul-25	-276											
12-1080	Fire Service System (Waste Bunker and Tipping Hall)	180	16	70%	11-Oct-23 A	15-Mar-26	01-Aug-25	16-Aug-25	-211											
12-1090	Electrical and Lighting System	180	47	75%	18-Oct-23 A	15-Apr-26	04-Jun-25	21-Jul-25	-269											
12-1100	Security, Surveillance & Communication System	180	47	60%	25-Apr-24 A	15-Apr-26	29-Jun-25	14-Aug-25	-244											
Process Building - Boiler & Flue Gas Bld BS Works																				
12-1110	Plumbing & Drainage System	180	22	87.82%	11-Oct-23 A	21-Mar-26	03-Jul-25	24-Jul-25	-240											
12-1120	MVAC System (Module 1 Area)	180	32	82.22%	14-Oct-23 A	31-Mar-26	12-Jun-25	14-Jul-25	-261											
12-1120-1(7C)	MVAC System (Module 2 & 3 Area)	60	60	0%	22-Oct-25 A	28-Apr-26	10-Sep-25	09-Nov-25	-171											
12-1130	Fire Service System (Module 1 Area)	180	17	65%	11-Oct-23 A	16-Mar-26	01-Aug-25	17-Aug-25	-211											
12-1130-1(7C)	Fire Service System (Module 2 & 3 Areas)	72	69	4%	01-Oct-25 A	08-May-26	10-Oct-25	18-Dec-25	-141											

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M99 Remarks	2026				
											Feb 99	Mar 100	Apr 101	May 102	
12-1610(5a)	Electrical and Lighting System	35	32	10%	17-Oct-25 A	31-Mar-26	01-Aug-25	01-Sep-25	-211						
12-1620(5a)	Security, Surveillance & Communication System	40	36	10%	17-Oct-25 A	04-Apr-26	04-Aug-25	09-Sep-25	-208						
Fire Boat Access BS System		175	60		09-Oct-25 A	28-Apr-26	04-Jun-25	01-Jan-26	-118						
12-2100(6D)	Plumbing System (Berth)	50	50	0%	28-Feb-26	18-Apr-26	04-Jun-25	23-Jul-25	-269						
12-2120(6D)	Fire Service System (Berth)	60	27	55%	09-Oct-25 A	26-Mar-26	02-Nov-25	29-Nov-25	-118						
12-2130(6D)	Diesel Generator & Electrical System (Berth)	60	60	0%	28-Feb-26	28-Apr-26	02-Nov-25	01-Jan-26	-118						
Seawater Intake Chamber BS Works		71	20		30-Nov-25 A	19-Mar-26	28-Jun-25	02-Nov-25	-137						
12-1630(7)	Plumbing & Drainage System	40	16	60%	31-Dec-25 A	18-Mar-26	28-Jun-25	14-Jul-25	-248						
12-1640(7)	MVAC System	40	16	60%	31-Dec-25 A	18-Mar-26	28-Jun-25	14-Jul-25	-248						
12-1650(7)	Fire Service System (Equipment/Appliance)	40	4	90%	30-Nov-25 A	06-Mar-26	29-Oct-25	02-Nov-25	-125						
12-1660(7)	Electrical and Lighting System	30	6	80%	30-Nov-25 A	08-Mar-26	20-Aug-25	25-Aug-25	-195						
12-1670(7)	Security, Surveillance & Communication System	30	20	35%	31-Dec-25 A	19-Mar-26	06-Aug-25	25-Aug-25	-206						
Process Equipment Installation		766	120		01-Mar-23 A	27-Jun-26	05-May-25	19-Sep-25	-281						
Process Building - Waste Bunker & Tipping Hall Bld Process Equipment Installation		606	62		01-Mar-23 A	30-Apr-26	08-May-25	20-Aug-25	-253						
Equipment, Piping and Instrument Installation and Connection Works		50	3		31-Oct-25 A	02-Mar-26	20-Jul-25	22-Jul-25	-223						
Process Building (Module 3)		50	3		31-Oct-25 A	02-Mar-26	20-Jul-25	22-Jul-25	-223						
12-3110(6F)	Piping Insulation Works	50	3	95%	31-Oct-25 A	02-Mar-26	20-Jul-25	22-Jul-25	-223						
Process Building (Cranes and Shredder)		52	52		09-Feb-26 A	20-Apr-26	10-Jun-25	14-Aug-25	-249						
Process Building (Module 1)		44	44		08-Mar-26	20-Apr-26	10-Jun-25	23-Jul-25	-271						
13-1000-4(7M)	50T Hoisting Beam System Installation (Near Grid PB12)	35	35	0%	17-Mar-26*	20-Apr-26	19-Jun-25	23-Jul-25	-271						
13-1000-8(6B)	Monorail Hoist System installation in CCR Electrical Switch room + 13.75mPD	30	30	0%	08-Mar-26*	06-Apr-26	10-Jun-25	09-Jul-25	-271						
13-1000-9(6B)	Monorail Hoist System installation in CCR Electrical Switch room + 23mPD	30	30	0%	08-Mar-26	06-Apr-26	24-Jun-25	23-Jul-25	-257						
Process Building (Module 2)		45	45		28-Feb-26	13-Apr-26	01-Jul-25	14-Aug-25	-242						
13-1004-4(7M)	50T Hoisting Beam System Installation (Near Grid PB21)	45	45	0%	28-Feb-26*	13-Apr-26	01-Jul-25	14-Aug-25	-242						
Process Building (Module 3)		45	5		09-Feb-26 A	04-Mar-26	18-Jul-25	22-Jul-25	-225						
13-1008-4(7M)	40T Hoisting Beam System Installation (Near Grid PBG)	45	5	90%	09-Feb-26 A	04-Mar-26	18-Jul-25	22-Jul-25	-225	Update Actual Start Date: Remove Predecessor 13-1004-4(7M) FFO					
Process Building (WWTP Equipment Installation)		390	32		01-Mar-23 A	31-Mar-26	05-Jun-25	20-Aug-25	-223						
Stage 2 (WWTP Remaining)		390	32		01-Mar-23 A	31-Mar-26	05-Jun-25	20-Aug-25	-223						
13-1010-1(6)	WWTP Piping and instrument installation	120	32	99%	01-Mar-23 A	31-Mar-26	05-Jun-25	06-Jul-25	-268						
13-1010-11(M63)	Cooling Tower installation @ +17.5 mPd	48	32	96%	21-Jul-25 A	31-Mar-26	20-Jul-25	20-Aug-25	-223						
13-1010-2(6)	WWTP Electrical Equipment installation & Cable pulling and termination	54	32	99%	02-Apr-25 A	31-Mar-26	05-Jun-25	06-Jul-25	-268						
Process Building (Central Control System Installation)		30	3		15-Jan-26 A	02-Mar-26	04-Aug-25	06-Aug-25	-208						
13-2285(7L)	AMDAC Installation	30	3	90%	15-Jan-26 A	02-Mar-26	04-Aug-25	06-Aug-25	-208						
Process Building (Waste Tipping Door)		45	62		15-Aug-25 A	30-Apr-26	08-May-25	08-Jul-25	-296						
13-2290-3(7J)	Installation of Waste Tipping Door (Module 3)	45	62	70%	15-Aug-25 A	30-Apr-26	08-May-25	08-Jul-25	-296						
Process Building - Boiler House & Flue Gas Treatment Bld Process Equipment Installation		31	22		31-Oct-25 A	21-Mar-26	01-Jul-25	22-Jul-25	-242						
Process Building (Installation TPU Module)		30	3		31-Oct-25 A	02-Mar-26	20-Jul-25	22-Jul-25	-223						
TPU Train 5		30	2		31-Oct-25 A	01-Mar-26	21-Jul-25	22-Jul-25	-222						
13-1520	Pipe Insulation Works	30	2	95%	31-Oct-25 A	01-Mar-26	21-Jul-25	22-Jul-25	-222						
TPU Train 6		30	3		31-Oct-25 A	02-Mar-26	20-Jul-25	22-Jul-25	-223						
13-1430	Pipe Insulation Works	30	3	90%	31-Oct-25 A	02-Mar-26	20-Jul-25	22-Jul-25	-223						
Process Building (Installation of Flue Gas Module)		31	22		31-Oct-25 A	21-Mar-26	01-Jul-25	22-Jul-25	-242						
FGC Train 5		31	2		31-Oct-25 A	01-Mar-26	21-Jul-25	22-Jul-25	-222						
13-1890	Pipe Insulation Works	31	2	95%	31-Oct-25 A	01-Mar-26	21-Jul-25	22-Jul-25	-222						
FGC Train 6		31	22		31-Oct-25 A	21-Mar-26	01-Jul-25	22-Jul-25	-242						
13-1960	Pipe Insulation Works	31	22	90%	31-Oct-25 A	21-Mar-26	01-Jul-25	22-Jul-25	-242						
ACC Equipment Installation		52	10		31-Oct-25 A	10-Mar-26	14-Jul-25	25-Jul-25	-228						
ACC Equipment 3 Installation		52	10		31-Oct-25 A	10-Mar-26	14-Jul-25	25-Jul-25	-228						
13-2100	Pipe Insulation Works	52	10	80%	31-Oct-25 A	10-Mar-26	14-Jul-25	25-Jul-25	-228						
13-2110	Cable Laying and Termination Works	52	4	93%	31-Oct-25 A	03-Mar-26	21-Jul-25	25-Jul-25	-221						
Turbine Hall Bld Equipment Installation		431	38		31-Dec-24 A	06-Apr-26	19-Jun-25	31-Jul-25	-249						
Turbine Hall Module 3 Installation		303	5		31-Dec-24 A	05-Mar-26	19-Jun-25	01-Jul-25	-246						
13-2240	Turbine Hall Piping Insulation Works	30	4	88%	01-Oct-25 A	03-Mar-26	19-Jun-25	22-Jun-25	-254						
13-2250	Turbine Electrical installation and instrumentation Works	77	5	93%	31-Dec-24 A	05-Mar-26	26-Jun-25	01-Jul-25	-246						
Turbine Hall Electrical Room Equipment Installation		249	38		06-Sep-25 A	06-Apr-26	19-Jun-25	31-Jul-25	-249						
13-2740(7)	Cable Laying and Termination for Module 3	32	2	95%	06-Sep-25 A	05-Mar-26	24-Jul-25	25-Jul-25	-222						
Turbine Hall Electrical Room @+15.00mPD		249	38		05-Nov-25 A	06-Apr-26	19-Jun-25	31-Jul-25	-249						
13-2290-5(6B)	Monorail Hoist System installation in Turbine Hall (1st Floor @+15)	16	16	0%	22-Mar-26*	06-Apr-26	24-Jun-25	09-Jul-25	-271						
13-2470-1(7M)	IS Limiter No. 1 Cabling and Termination	72	32	80%	05-Nov-25 A	31-Mar-26	19-Jun-25	20-Jul-25	-254						
13-2730-2(7M)	IS Limiter No. 2 Cabling and Termination	12	32	10%	26-Jan-26 A	31-Mar-26	30-Jun-25	31-Jul-25	-243						
Turbine Hall Electrical Room @+23.50mPD		16	16		22-Mar-26	06-Apr-26	24-Jun-25	09-Jul-25	-271						
13-2290-6(6B)	Monorail Hoist System installation in Turbine Hall (3rd Floor @+23.5)	16	16	0%	22-Mar-26*	06-Apr-26	24-Jun-25	09-Jul-25	-271						
Independent Redundancy Electrical System (IRES)		30	15		15-Dec-25 A	14-Mar-26	23-Jun-25	07-Jul-25	-250						
13-2300-1(7K)	Installation of Independent Redundancy Electrical System (IRES)	30	15	50%	15-Dec-25 A	14-Mar-26	23-Jun-25	07-Jul-25	-250						
Mechanical Treatment Plant Bld Process Equipment Installation		424	80		30-Jun-25 A	18-May-26	05-May-25	23-Jul-25	-299						
13-2370	MT Plant Process Mechanical Equipment Installation	150	80	46.67%	01-Feb-26 A	18-May-26	05-May-25	23-Jul-25	-299	Update Actual Start Date					
13-2370-1(6A)	Installation 5 nos. of Transformers @ +6.5mPD	50	19	62%	30-Jun-25 A	18-Mar-26	28-Jun-25	16-Jul-25	-245						
13-2380	MT Plant Process Electrical Installation	150	80	46.67%	01-Feb-26 A	18-May-26	05-May-25	23-Jul-25	-299	Update Actual Start Date					
13-2650(6D)	Transformers & MT Plant Bldg. Switchroom+6.5mPD	80	49	38.75%	30-Jun-25 A	17-Apr-26	05-Jun-25	23-Jul-25	-268						

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M99 Remarks	2026						
											Feb 99	Mar 100	Apr 101	May 102			
Water Treatment Bld Process Equipment Installation																	
Stage 2 (WTP Remaining)																	
13-2410-2(6D)	Laboratory furniture installation @ WTP Bldg @+13.5mPD	120	120	0%	28-Feb-26	27-Jun-26	23-May-25	19-Sep-25	-281								
13-2410-3(6E)	Laboratory Equipment installation @ WTP Bldg @+13.5mPD	76	76	0%	28-Feb-26	14-May-26	23-May-25	06-Aug-25	-281								Laboratory Equipment Installation
IWMF Substation Bld Equipment Installation																	
13-2650-1(7K)	Installation of Power Management and Control System (PMCS)	60	12	80%	15-Sep-25 A	11-Mar-26	26-Jul-25	06-Aug-25	-217								Installation of Power Management and Control System (PMCS)
Elevated Drive Way & Storage Bld Equipment Installation																	
13-2490	Vehicle Washing Facilities	21	1	95%	31-Oct-25 A	01-Mar-26	14-Jul-25	15-Jul-25	-229								Vehicle Washing Facilities
13-2500	Workshop Equipment	21	2	90%	31-Oct-25 A	02-Mar-26	13-Jul-25	15-Jul-25	-230								Workshop Equipment
13-2630(7)	Electrical Cable laying and termination	30	3	90%	31-Oct-25 A	02-Sep-25	02-Sep-25	04-Sep-25	-179								Electrical Cable laying and termination
13-2630-2(6D)	EOTC Hoist System installation in Vehicle Workshop +6.5mPD	30	5	50%	03-Jan-26 A	04-Mar-26	31-Jul-25	05-Aug-25	-211								EOTC Hoist System installation in Vehicle Workshop +6.5mPD
Seawater Intake Chamber																	
13-2540-1(6B)	Monorail Hoist System installation in Sea Water Intake Pump Area	15	5	70%	19-Nov-25 A	04-Mar-26	05-Jul-25	09-Jul-25	-238								Monorail Hoist System installation in Sea Water Intake Pump Area
Equipment Installation at External Area																	
13-2515(7L)	Installation and SAT of Onshore Vessel Power Supply System	50	50	0%	28-Feb-26	18-Apr-26	02-Jul-25	20-Aug-25	-241								Installation and SAT of Onshore Vessel Power Supply System
13-2540	Traffic Control System Installation & Testing	59	3	95%	15-Sep-25 A	02-Mar-26	01-Aug-25	03-Aug-25	-211								Traffic Control System Installation & Testing
External Process Pipe Works																	
Chimney Flue Gas Ducting Works																	
13-2620	Line 1 & 2 Flue Gas Duct Insulation Works	12	1	90%	22-Jan-25 A	01-Mar-26	13-Aug-25	14-Aug-25	-198								Line 1 & 2 Flue Gas Duct Insulation Works
13-2625-0(M81)	Line 3 & 4 Flue Gas Duct Insulation Works	12	1	90%	01-May-25 A	01-Mar-26	18-Jul-25	19-Jul-25	-224								Line 3 & 4 Flue Gas Duct Insulation Works
13-2625-1(M81)	Line 5 & 6 Flue Gas Duct Insulation Works	14	1	90%	30-Jul-25 A	01-Mar-26	21-Jul-25	22-Jul-25	-221								Line 5 & 6 Flue Gas Duct Insulation Works
13-2700 (6F)	Flue Gas Duct Instrumentation Works	30	10	66%	06-May-25 A	10-Mar-26	28-Jun-25	08-Jul-25	-244								Flue Gas Duct Instrumentation Works
13-2710 (6F)	Equipment Installation	26	9	66%	06-Sep-25 A	10-Mar-26	30-Jun-25	08-Jul-25	-244								Equipment Installation
Landscape, External Road and Drains Works																	
Site Wide/External BS System																	
14-1000(M81)	BS Works for Weighbridge	38	45	80%	14-Aug-25 A	15-Apr-26	30-Jun-25	14-Aug-25	-244								BS Works for Weighbridge
14-1005(7L)	ABWF Works for Weighbridge Office	78	30	61.03%	15-Oct-25 A	31-Mar-26	10-Sep-25	10-Oct-25	-172								ABWF Works for Weighbridge Office
14-1100(6D)	Site Wide and External BS System	63	63	0%	28-Feb-26	01-May-26	09-Aug-25	10-Oct-25	-203	Update Original Duration from 79d to 63d							Site Wide and External BS System
14-3030(7)	Electrical Services Installation at Berth Area	40	16	60%	15-Aug-25 A	15-Mar-26	02-Jul-25	17-Jul-25	-241								Electrical Services Installation at Berth Area
14-3035(7L)	Installation of Tide Level Measurement System	30	30	0%	30-Mar-26	28-Apr-26	10-Nov-25	09-Dec-25	-140								Installation of Tide Level Measurement System
External Utilities Works																	
External Utilities C&S Works																	
14-1055(7)	Cable Duct and Drawpit	138	32	60%	15-Sep-25 A	31-Mar-26	28-May-25	29-Jun-25	-275								Cable Duct and Drawpit
14-4060(7)	Utility Trench Construction Section UT7	62	60	80%	08-Oct-24 A	28-Apr-26	18-Jul-25	16-Sep-25	-225								Utility Trench Construction Section UT7
External Power & Signal Cable Laying in Utility Trench																	
14-4100(7)	External Power & Signal Cable Laying - Substation to Electrical Building and ACC	30	32	50%	15-Jul-25 A	31-Mar-26	14-Jun-25	15-Jul-25	-259								External Power & Signal Cable Laying - Substation to Electrical Building and ACC
14-4110(7)	External Power & Signal Cable - Electrical Building to PB Module 1 & 2 and CCCW	30	32	65%	10-Jun-25 A	31-Mar-26	31-May-25	01-Jul-25	-273								External Power & Signal Cable - Electrical Building to PB Module 1 & 2 and CCCW
14-4120(7)	External Power & Signal Cable Laying - Electrical Building to PB Module 3	30	32	40%	15-Jun-25 A	31-Mar-26	31-May-25	01-Jul-25	-273								External Power & Signal Cable Laying - Electrical Building to PB Module 3
14-4130(7)	External Power & Signal Cable Laying - Electrical Building to MT & WTP, Process Building Module 1	30	32	75%	31-May-25 A	31-Mar-26	14-Jun-25	15-Jul-25	-259								External Power & Signal Cable Laying - Electrical Building to MT & WTP, Process Building Module 1
14-4140(7)	External Power & Signal Cable Laying - Electrical Building to Elevated Driveway	32	32	75%	15-Jun-25 A	31-Mar-26	05-Jul-25	05-Aug-25	-238								External Power & Signal Cable Laying - Electrical Building to Elevated Driveway
14-4150(7)	External Power & Signal Cable Laying - Electrical Building to Administration Building	30	32	75%	15-Jun-25 A	31-Mar-26	16-Jul-25	16-Aug-25	-227								External Power & Signal Cable Laying - Electrical Building to Administration Building
14-4160(7)	External Power & Signal Cable Laying - Electrical Building to Reception Pavilion	30	32	30%	05-Jan-26 A	31-Mar-26	20-Jul-25	20-Aug-25	-223								External Power & Signal Cable Laying - Electrical Building to Reception Pavilion
14-4170(7)	External Power & Signal Cable Laying - Elevated Driveway to Berth Area	30	32	30%	05-Jan-26 A	31-Mar-26	01-Jul-25	01-Aug-25	-242								External Power & Signal Cable Laying - Elevated Driveway to Berth Area
Drainage Works																	
Overtopping Drain System																	
East Culvert (3.5m x 2.5m x 118m)																	
14-2020	Rectangular Section (69m @10m/5d)	40	29	40%	03-Jun-25 A	28-Mar-26	10-Jul-25	08-Aug-25	-233								Rectangular Section (69m @10m/5d)
West Culvert (2.5m x 2.5m x 102m)																	
14-3010	Pipe Section (69m @5m/d)	47	47	0%	15-Mar-26	30-Apr-26	23-Aug-25	09-Oct-25	-204	Remove Actual Start Date; Remove Successor 14-3020 SSO; Add Successor 16-1900 FSO							Pipe Section (69m @5m/d)
14-3020	Rectangular Section (184m @10m/5d)	100	47	53%	27-Jun-25 A	15-Apr-26	28-Jun-25	13-Aug-25	-245								Rectangular Section (184m @10m/5d)
U/G Drainage System (Storm & Sewerage)																	
14-1000(6D)	External Drainage System Construction Works (Zone OF1)	220	47	75%	23-Dec-24 A	15-Apr-26	28-May-25	14-Jul-25	-275								External Drainage System Construction Works (Zone OF1)
14-1000(7J)10	External Drainage System Construction Works (Zone OF2)	220	32	50%	17-Apr-25 A	31-Mar-26	13-Jul-25	13-Aug-25	-230								External Drainage System Construction Works (Zone OF2)
14-1000(7J)20	External Drainage System Construction Works (Zone OF3)	220	32	65%	14-Aug-25 A	31-Mar-26	13-Jul-25	13-Aug-25	-230								External Drainage System Construction Works (Zone OF3)
14-1000(7J)30	External Drainage System Construction Works (Zone OF4)	220	47	65%	07-Jan-25 A	15-Apr-26	28-Jun-25	13-Aug-25	-245								External Drainage System Construction Works (Zone OF4)
14-1000(7J)40	External Drainage System Construction Works (Zone OF5)	220	21	75%	18-Mar-25 A	20-Mar-26	24-Jul-25	13-Aug-25	-219								External Drainage System Construction Works (Zone OF5)
14-1000(7J)50	External Drainage System Construction Works (Zone VSW)	75	47	5%	05-Jan-26 A	15-Apr-26	28-Jun-25	13-Aug-25	-245								External Drainage System Construction Works (Zone VSW)
U/G Storm Drainage System																	
14-1030(M81)	Construction of Outfall-03	60	21	85%	01-Dec-24 A	20-Mar-26	24-Jul-25	13-Aug-25	-219								Construction of Outfall-03
14-1050(7C)	Construction of Outfall-05	60	16	95%	10-Jun-25 A	15-Mar-26	29-Jul-25	13-Aug-25	-214								Construction of Outfall-05
U/G Wastewater Drainage System																	
14-1000-1(M55)	Sewage Transfer System for WMF Vessels (Caisson 13)	60	60	0%	04-Mar-26	03-May-26	15-Jun-25	13-Aug-25	-263								Sewage Transfer System for WMF Vessels (Caisson 13)
Earthing System																	
16-1900-2(6)	Installation of Ground Earthing Mesh	180	16	61.74%	28-Apr-22 A	15-Mar-26	12-Jul-25	27-Jul-25	-231								Installation of Ground Earthing Mesh
External Road Works																	
14-1010-2(6D)	Road Works (including high mast lighting)	152	93	19%	03-Oct-25 A	31-May-26	17-Jul-25	18-Oct-25	-226								Road Works (including high mast lighting)
14-1020	Hard Landscape and Paving Works	110	110	0%	16-Apr-26	03-Aug-26	03-Jul-25	20-Oct-25	-287								Hard Landscape and Paving Works
14-1030	Street Furniture Including Furniture at Bunker and Boiler	110	110	0%	16-Apr-26	03-Aug-26	03-Jul-25	20-Oct-25	-287								Street Furniture Including Furniture at Bunker and Boiler
14-1040-1(7K)	East Overtopping Channel Bridge	120	120	0%	12-Mar-26	10-Jul-26	27-Jun-25	24-Oct-25	-259								East Overtopping Channel Bridge
14-1040-2(7K)	Retaining Wall (Southwest of Vehicle Ferry Ramp)	90	90	0%	12-Mar-26	10-Jun-26	27-Jul-25	24-Oct-25	-229								Retaining Wall (Southwest of Vehicle Ferry Ramp)
Landscaping Works																	

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M99 Remarks	2026					
											Feb 99	Mar 100	Apr 101	May 102		
14-1050(7L)	Construction of Sky Bridge	60	60	0%	10-Mar-26*	09-May-26	25-Oct-25	23-Dec-25	-136							
14-1060(7L)	Construction of Tree Canopy Walk	90	90	0%	10-Mar-26*	08-Jun-26	25-Sep-25	23-Dec-25	-166							
14-1070(7L)	Construction of East and West Courtyard	120	120	0%	01-Mar-26*	28-Jun-26	26-Aug-25	23-Dec-25	-187							
Metering & Energization																
Energization of IWMF Substation																
15-1035(7)	Connection to Grid for STG1 testing	0	0	0%		31-Mar-26		20-Jul-25	-254							
15-1035-1(7M)	Connection to Grid for STG2 testing	0	0	0%		31-Mar-26		31-Jul-25	-243							
15-1035-2(7M)	Connection to Grid for STG3 testing	0	0	0%		14-Mar-26		03-Aug-25	-223							
15-1050	Export Power System Final Inspection and Metering works	30	27	10%	01-Sep-25 A	26-Mar-26	28-Oct-25	23-Nov-25	-123							
15-1060	Power Export System Grid Synchronization test	30	30	0%	30-Mar-26	28-Apr-26	24-Nov-25	23-Dec-25	-126							
Energization of Submain																
15-1040-9(7)	Energization of Incoming Power Supply Sub System - Administration Building Area	4	4	0%	01-Apr-26	04-Apr-26	17-Aug-25	20-Aug-25	-227							
15-1042-10(7)	Energization of Incoming Power Supply Sub System - Reception Pavilion Area	4	4	0%	07-Apr-26	10-Apr-26	21-Aug-25	24-Aug-25	-229							
15-1042-11(7)	Energization of Incoming Power Supply Sub System - Berth Area	4	4	0%	16-Apr-26	19-Apr-26	17-Aug-25	20-Aug-25	-242							
Testing & Commissioning																
SAT & System Commissioning Tests																
11kV Electrical System T&C																
Process Building Module 3 11kV T&C																
16-1910(1)	Systemwise Construction Completion Inspection	7	7	0%	01-Apr-26	07-Apr-26	02-Jul-25	08-Jul-25	-273							
16-1910(7)	Conduct Site Acceptance Tests (SAT)	7	7	0%	08-Apr-26	14-Apr-26	09-Jul-25	15-Jul-25	-273							
16-2000(7)	Conduct System Commissioning Tests	7	7	0%	15-Apr-26	21-Apr-26	16-Jul-25	22-Jul-25	-273							
Elevated Driveway and WWTP 11kV T&C																
16-2230(7)	Systemwise Construction Completion Inspection and T&C	30	30	0%	01-Apr-26	30-Apr-26	06-Aug-25	04-Sep-25	-238							
Berth Area																
16-2240(7)	Systemwise Construction Completion Inspection and T&C	30	30	0%	17-Mar-26	15-Apr-26	18-Jul-25	16-Aug-25	-242							
Power Management and Control System (PMCS)																
16-2240	Conduct Site Acceptance Tests	14	14	0%	12-Mar-26	25-Mar-26	07-Aug-25	20-Aug-25	-217							
Waste Tipping Door T&C																
16-2260-2(7L)	Waste Tipping Door (Module 2) Conduct System Commissioning Tests	14	14	0%	28-Feb-26*	13-Mar-26	06-Jul-25	19-Jul-25	-237							
16-2260-3(7L)	Waste Tipping Door (Module 3) Conduct System Commissioning Tests	14	14	0%	01-May-26	14-May-26	09-Jul-25	22-Jul-25	-296							
Building Services Electrical System T&C																
16-1030	Systemwise Construction Completion Inspection	7	6	20%	05-Jan-26 A	21-May-26	21-Jul-25	26-Jul-25	-298							
16-1040	Conduct Site Acceptance Tests	7	6	10%	12-Jan-26 A	27-May-26	26-Jul-25	02-Aug-25	-298							
16-1050	Conduct System Commissioning Tests	21	19	10%	19-Jan-26 A	15-Jun-26	02-Aug-25	20-Aug-25	-298							
Tide Level Measurement System																
16-2250(7L)	Conduct Site Acceptance Tests	14	14	0%	29-Apr-26	12-May-26	10-Dec-25	23-Dec-25	-140							
Water Supply System T&C																
Process Water Supply Pipe System T&C																
16-1060	Systemwise Construction Completion Inspection	7	6	20%	05-Jan-26 A	27-Mar-26	19-Jul-25	24-Jul-25	-246							
16-1070	Conduct Site Acceptance Tests	7	7	0%	28-Mar-26	03-Apr-26	25-Jul-25	31-Jul-25	-246							
16-1080	Conduct System Commissioning Tests	14	14	0%	04-Apr-26	17-Apr-26	01-Aug-25	14-Aug-25	-246							
Building Services Water Supply Pipe System T&C																
16-1090	Systemwise Construction Completion Inspection	7	6	15%	05-Jan-26 A	21-Apr-26	18-Jul-25	23-Jul-25	-272							
16-1100	Conduct Site Acceptance Tests	14	14	0%	21-Apr-26	05-May-26	24-Jul-25	06-Aug-25	-272							
16-1110	Conduct System Commissioning Tests	14	14	0%	05-May-26	19-May-26	07-Aug-25	20-Aug-25	-272							
MVAC & OCS System T&C																
Building Service AC System T&C (Excluded FS MVAC)																
16-1120	Systemwise Construction Completion Inspection	14	10	30%	05-Jan-26 A	18-May-26	14-Jul-25	23-Jul-25	-299							
16-1130	Conduct Site Acceptance Tests	21	17	20%	12-Jan-26 A	04-Jun-26	24-Jul-25	09-Aug-25	-299							
OCS System T&C																
16-1160	Conduct Site Acceptance Tests	14	32	40%	12-Jan-26 A	31-Mar-26	14-Jul-25	14-Aug-25	-229							
16-1170	Conduct System Commissioning Tests	7	49	40%	19-Jan-26 A	17-Apr-26	27-Jun-25	14-Aug-25	-246							
Security, Surveillance & Communication System T&C																
Process related CCTV & Communication System T&C																
16-1180	Systemwise Construction Completion Inspection	7	5	30%	05-Jan-26 A	17-Apr-26	03-Aug-25	14-Aug-25	-246							
16-1190	Conduct Site Acceptance Tests	14	11	20%	12-Jan-26 A	17-Apr-26	03-Aug-25	14-Aug-25	-246							
16-1200	Conduct System Commissioning Tests	14	11	20%	19-Jan-26 A	17-Apr-26	03-Aug-25	14-Aug-25	-246							
Non Process related Security, Surveillance & Communication System T&C																
16-2060	Systemwise Construction Completion Inspection	7	5	30%	05-Jan-26 A	30-Apr-26	24-Jul-25	29-Jul-25	-275							
16-2070	Conduct Site Acceptance Tests	7	6	20%	12-Jan-26 A	06-May-26	29-Jul-25	04-Aug-25	-275							
16-2080	Conduct System Commissioning Tests	21	17	20%	19-Jan-26 A	23-May-26	04-Aug-25	20-Aug-25	-275							
Fuel Oil System T&C																
16-1250(7)	Conduct Site Acceptance Tests	14	14	0%	28-Feb-26*	13-Mar-26	29-Jun-25	12-Jul-25	-244							
16-1260(7)	Conduct System Commissioning Tests	7	7	0%	14-Mar-26	20-Mar-26	13-Jul-25	19-Jul-25	-244							
CCCW System T&C																
16-1280(7)	Conduct Site Acceptance Tests	14	7	50%	31-Jul-25 A	06-Mar-26	09-Jul-25	16-Jul-25	-234							
16-1290(7)	Conduct System Commissioning Tests	7	4	50%	12-Oct-25 A	10-Mar-26	16-Jul-25	19-Jul-25	-234							
ACC Equipment T&C																
ACC Equipment 2 T&C																
16-2040(7)	Conduct Site Acceptance Tests	14	3	80%	24-Jan-26 A	02-Mar-26	31-Jul-25	03-Aug-25	-212	Update Actual Start Date						
16-2050(7)	Conduct System Commissioning Tests	21	15	30%	27-Jan-26 A	14-Mar-26	31-Jul-25	14-Aug-25	-212	Update Actual Start Date						

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M99 Remarks	2026						
											Feb 99	Mar 100	Apr 101	May 102			
ACC Equipment 3 T&C																	
16-2060(M62)	Systemwise Construction Completion Inspection	14	8	40%	15-Jan-26 A	03-Apr-26	16-Jul-25	17-Aug-25	-228								
16-2070(7)	Conduct Site Acceptance Tests	14	11	20%	26-Jan-26 A	13-Mar-26	16-Jul-25	27-Jul-25	-228	Update Actual Start Date							
16-2080(7)	Conduct System Commissioning Tests	21	21	0%	13-Mar-26	03-Apr-26	28-Jul-25	17-Aug-25	-228								
Lift System T&C																	
Administration Building Lift T&C																	
16-2110	Conduct System Commissioning Tests	14	14	0%	16-Mar-26*	29-Mar-26	10-Nov-25	23-Nov-25	-126	Update Original Duration from 7d to 14d							
Process Building Lift T&C																	
Process Building Lift T&C Stage 1																	
16-2140	Conduct System Commissioning Tests Stage 1	7	29	0%	21-Feb-26 A	29-Mar-26	09-Oct-25	07-Nov-25	-142	Update Actual Start Date							
Process Building Lift T&C Stage 2																	
16-2210	Systemwise Construction Completion Inspection	3	3	0%	28-Feb-26	02-Mar-26	26-Oct-25	28-Oct-25	-125								
16-2220	Conduct Site Acceptance Tests	7	7	0%	03-Mar-26	09-Mar-26	29-Oct-25	04-Nov-25	-125								
16-2230	Conduct System Commissioning Tests Stage 2	20	20	0%	10-Mar-26	29-Mar-26	05-Nov-25	24-Nov-25	-125								
MT & WTP Lift T&C																	
16-2170	Conduct System Commissioning Tests	7	7	0%	09-Mar-26*	15-Mar-26	08-Oct-25	15-Oct-25	-152								
Chimney Lift T&C																	
16-2180	Systemwise Construction Completion Inspection	3	3	0%	05-May-26	07-May-26	18-Nov-25	20-Nov-25	-168	Update Original Duration from 7d to 3d							
16-2190	Conduct Site Acceptance Tests	3	3	0%	08-May-26	10-May-26	21-Nov-25	23-Nov-25	-168	Update Original Duration from 11 to 3d							
16-2200	Conduct System Commissioning Tests	7	7	0%	11-May-26	17-May-26	24-Nov-25	30-Nov-25	-168	Update Original Duration from 12 to 7d							
FS & FS MVAC System T&C																	
16-1520	FS System T&C for Stage 3 FS Inspection	30	8	73.33%	21-Dec-25 A	31-Mar-26	07-Oct-25	15-Oct-25	-168								
16-1530	FS System T&C for Stage 4 FS Inspection	30	30	0%	09-Apr-26	08-May-26	10-Oct-25	09-Nov-25	-181								
16-1630	FS System T&C for Stage 5 FS Inspection	30	30	0%	09-Mar-26	07-Apr-26	02-Nov-25	02-Dec-25	-127								
Turbine Hall Process T&C																	
Turbine Hall Module 1																	
16-1320(7)	Turbine Module 1 Conduct System Commissioning Tests	19	10	50%	03-Jan-26 A	27-Mar-26	11-Jul-25	20-Jul-25	-250	Update Actual Start Date							
Turbine Hall Module 2																	
16-1330(7)	Turbine Module 2 Systemwise Construction Completion Inspection	20	10	50%	03-Jan-26 A	01-Apr-26	26-Jul-25	27-Aug-25	-217	Update Actual Start Date							
16-1340(7)	Turbine Module 2 Conduct Site Acceptance Tests	30	21	30%	08-Jan-26 A	20-Mar-26	26-Jul-25	15-Aug-25	-217	Update Actual Start Date							
16-1350(7)	Turbine Module 2 Conduct System Commissioning Tests	29	29	0%	04-Mar-26	01-Apr-26	30-Jul-25	27-Aug-25	-217								
Turbine Hall Module 3																	
16-1360(7)	Turbine Module 3 Systemwise Construction Completion Inspection	20	16	20%	15-Jan-26 A	15-Mar-26	10-Jul-25	25-Jul-25	-233	Update Actual Start Date							
16-1370(7)	Turbine Module 3 Conduct Site Acceptance Tests	30	27	10%	19-Jan-26 A	26-Mar-26	10-Jul-25	05-Aug-25	-233	Update Actual Start Date							
16-1380(7)	Turbine Module 3 Conduct System Commissioning Tests	29	29	0%	10-Mar-26	07-Apr-26	20-Jul-25	17-Aug-25	-233								
Independent Redundancy Electrical System (IRES)																	
16-1390(7K)	Conduct Site Acceptance Tests	30	30	0%	15-Mar-26	13-Apr-26	08-Jul-25	06-Aug-25	-250								
IS Limiter																	
16-1480(M98)	Conduct Site Acceptance Tests (IS Limiter No. 1)	7	7	0%	25-Mar-26	31-Mar-26	14-Jul-25	20-Jul-25	-254								
16-1490(M98)	Conduct Site Acceptance Tests (IS Limiter No. 2)	7	7	0%	25-Mar-26	31-Mar-26	25-Jul-25	31-Jul-25	-243								
Desalination & Demineralization Process T&C																	
Stage 2 (WTP Remaining)																	
16-1310	Conduct Site Acceptance Tests	30	32	95%	01-May-25 A	31-Mar-26	16-Jun-25	18-Jul-25	-257								
16-1320	Conduct System Commissioning Tests	21	30	95%	19-Oct-25 A	31-Mar-26	18-Jun-25	18-Jul-25	-257								
WWTP Process T&C																	
Stage 2 (WWTP Remaining)																	
16-1330	Systemwise Construction Completion Inspection	28	32	98%	01-Feb-26 A	31-Mar-26	05-Jun-25	06-Jul-25	-268	Update Actual Start Date							
16-1340	Conduct Site Acceptance Tests (SAT)	45	41	10%	24-Feb-26 A	10-Apr-26	06-Jun-25	16-Jul-25	-268	Update Actual Start Date							
16-1350	Conduct System Commissioning (Phase 1)	35	35	0%	11-Apr-26	15-May-26	17-Jul-25	20-Aug-25	-268	Update Original Duration from 61d to 35d							
16-1690	WWTP System Commissioning (Phase 2)	14	14	0%	02-May-26	15-May-26	07-Aug-25	20-Aug-25	-268	Phase 1 and 2 system commissioning test are combined							
16-1700	WWTP Performance Test	14	14	0%	16-May-26	29-May-26	21-Aug-25	03-Sep-25	-268								
Mechanical Treatment Plant Process T&C																	
16-1360	Systemwise Construction Completion Inspection	7	7	0%	12-May-26	18-May-26	17-Jul-25	23-Jul-25	-299								
16-1370	Conduct Site Acceptance Tests	14	14	0%	19-May-26	01-Jun-26	24-Jul-25	06-Aug-25	-299								
Ash Treatment Equipments T&C																	
Ash Treatment Equipments Module 2																	
16-2280(7M)	Conduct System Commissioning Tests	14	10	30%	16-Dec-25 A	09-Mar-26	10-Jul-25	19-Jul-25	-233								
Ash Treatment Equipments Module 3																	
16-1970-2(M68)	Systemwise Construction Completion Inspection - Module 3	30	6	80%	05-Jan-26 A	05-Mar-26	23-Jul-25	29-Jul-25	-219	Update Actual Start Date							
16-2290(7M)	Conduct Site Acceptance Tests	14	11	20%	12-Jan-26 A	11-Mar-26	23-Jul-25	03-Aug-25	-219								
16-2300(7M)	Conduct System Commissioning Tests	14	14	0%	11-Mar-26	25-Mar-26	04-Aug-25	17-Aug-25	-219								
Crane System T&C																	
Crane System T&C for Module 1 Hot Commissioning																	
Ash Crane System T&C																	
16-1980	Conduct Site Acceptance Tests	15	2	90%	09-Oct-25 A	07-Mar-26	07-Aug-25	14-Aug-25	-205								
16-1990	Conduct System Commissioning Tests	15	8	50%	05-Jan-26 A	07-Mar-26	07-Aug-25	14-Aug-25	-205	Update Actual Start Date							
Crane System T&C for Module 2 & 3 Hot Commissioning																	
Waste Crane System T&C																	
16-2010	Conduct Site Acceptance Tests	14	3	80%	15-Oct-25 A	13-Mar-26	09-Jul-25	22-Jul-25	-233								
16-2020	Conduct System Commissioning Tests	15	11	30%	05-Jan-26 A	13-Mar-26	12-Jul-25	22-Jul-25	-233	Update Actual Start Date							
Ash Crane System T&C																	
16-2020	Conduct System Commissioning Tests	23	14	0%	05-Jan-26 A	14-Mar-26	31-Jul-25	14-Aug-25	-211								

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Current Start	Current Finish	Late Start	Late Finish	Total Float	M99 Remarks	2026				
											Feb 99	Mar 100	Apr 101	May 102	
16-2030	Systemwise Construction Completion Inspection	7	1	90%	05-Jan-26 A	28-Feb-26	31-Jul-25	01-Aug-25	-211	Update Actual Start Date					
16-2040	Conduct Site Acceptance Tests	15	8	50%	12-Jan-26 A	08-Mar-26	01-Aug-25	08-Aug-25	-211	Update Actual Start Date					
16-2050	Conduct System Commissioning Tests	15	14	10%	19-Jan-26 A	14-Mar-26	01-Aug-25	14-Aug-25	-211	Update Actual Start Date					
On-shore Crane System T&C															
16-2040(M58)	Conduct Site Acceptance Tests	15	8	50%	01-Sep-25 A	07-Mar-26	24-Jul-25	31-Jul-25	-219						
16-2050(M58)	Conduct System Commissioning Tests	15	8	50%	01-Sep-25 A	07-Mar-26	24-Jul-25	31-Jul-25	-219						
Truck Washing System T&C															
16-1450	Systemwise Construction Completion Inspection	7	4	50%	03-Jan-26 A	03-Mar-26	12-Jul-25	15-Jul-25	-231						
16-1460	Conduct Site Acceptance Tests	7	7	0%	28-Feb-26	06-Mar-26	12-Jul-25	18-Jul-25	-231						
16-1470	Conduct System Commissioning Tests	13	13	0%	07-Mar-26	19-Mar-26	19-Jul-25	31-Jul-25	-231						
AMDAC System															
16-2255(7L)	Conduct Site Acceptance Tests	14	14	0%	03-Mar-26	16-Mar-26	07-Aug-25	20-Aug-25	-208						
CEMS Systems T&C															
Module 2															
16-1980-2(7H)	Conduct Site Acceptance Tests	7	4	50%	15-Jan-26 A	03-Mar-26	13-Jul-25	17-Jul-25	-229	Update Actual Start Date					
16-1990-3(7H)	Conduct System Commissioning Tests	7	6	10%	20-Jan-26 A	06-Mar-26	13-Jul-25	19-Jul-25	-229	Update Actual Start Date					
Module 3															
16-1970-4(7H)	Systemwise Construction Completion Inspection	3	3	0%	10-Mar-26	13-Mar-26	09-Jul-25	11-Jul-25	-244						
16-1980-5(7H)	Conduct Site Acceptance Tests	7	7	0%	10-Mar-26	17-Mar-26	09-Jul-25	15-Jul-25	-244						
16-1990-6(7H)	Conduct System Commissioning Tests	7	7	0%	17-Mar-26	24-Mar-26	16-Jul-25	22-Jul-25	-244						
Drainage Systems T&C															
16-1910	Systemwise Construction Completion Inspection	14	14	0%	03-May-26	17-May-26	14-Aug-25	27-Aug-25	-263						
16-1920	Conduct Site Acceptance Tests	30	30	0%	17-May-26	16-Jun-26	28-Aug-25	26-Sep-25	-263						
Monorail Hoist System T&C															
16-2030(M61)	Systemwise Construction Completion Inspection	14	14	0%	07-Apr-26	20-Apr-26	10-Jul-25	23-Jul-25	-271						
16-2040(M61)	Conduct Site Acceptance Tests	14	14	0%	21-Apr-26	04-May-26	24-Jul-25	06-Aug-25	-271						
16-2050(M61)	Conduct System Commissioning Tests	14	14	0%	05-May-26	18-May-26	07-Aug-25	20-Aug-25	-271						
Earthing & Lightning Protection System T&C															
16-1970(6D)	Systemwise Construction Completion Inspection	10	10	0%	28-Feb-26	09-Mar-26	10-Aug-25	19-Aug-25	-202						
16-1980(6D)	Conduct Site Acceptance Tests (SAT)	14	14	0%	10-Mar-26	23-Mar-26	20-Aug-25	02-Sep-25	-202						
16-1990(6D)	Conduct System Commissioning Tests	7	7	0%	24-Mar-26	30-Mar-26	03-Sep-25	09-Sep-25	-202						
Vehicle Ferry Ramp T&C															
16-1560(7)	Conduct System Commissioning Tests	15	15	0%	28-Feb-26	14-Mar-26	16-Aug-25	30-Aug-25	-196						
Civil and Builder Works Completion Inspections															
16-1860	Building Internal Finishes Inspections	120	120	0%	30-May-26	27-Sep-26	26-Aug-25	23-Dec-25	-277						
16-1880	Windows, Louvers, Doors and Roller Shutters Inspections	120	120	0%	21-May-26	17-Sep-26	26-Aug-25	23-Dec-25	-268						
Incineration Processing T&C															
Module 1 & Equipments (Train 1 & 2)															
16-1670-1(7L)	Remaining Module Function and Operation Test	14	14	0%	01-Apr-26	14-Apr-26	21-Jul-25	03-Aug-25	-254						
Module 2 & Equipments (Train 3 & 4)															
16-1720	System Commissioning Test (Hot Commissioning Phase 1)	71	23	67.61%	08-Aug-25 A	22-Mar-26	27-Jun-25	19-Jul-25	-246						
16-1725(5a)	System Commissioning Test (Hot Commissioning Phase 2)	26	26	0%	23-Mar-26	17-Apr-26	20-Jul-25	14-Aug-25	-246						
16-1730	Module Function and Operation Test	14	14	0%	04-Apr-26	17-Apr-26	01-Aug-25	14-Aug-25	-246						
16-1740	72 Hrs Test	3	3	0%	18-Apr-26	20-Apr-26	15-Aug-25	17-Aug-25	-246						
Module 3 & Equipments (Train 5 & 6)															
16-1580	Site Acceptance Test (Systemwise Construction Completion Inspection)	92	22	76.09%	01-Mar-25 A	21-Mar-26	01-Jul-25	22-Jul-25	-242						
16-1590	Site Acceptance Test (Pre-commissioning Test)	90	22	75.56%	23-Mar-25 A	21-Mar-26	14-Jul-25	04-Aug-25	-229						
16-1750	System Commissioning Test (Hot Commissioning Phase 1)	95	79	16.84%	10-Dec-25 A	17-May-26	05-May-25	22-Jul-25	-299						
16-1755(5a)	System Commissioning Test (Hot Commissioning Phase 2)	26	26	0%	18-May-26	12-Jun-26	23-Jul-25	17-Aug-25	-299						
16-1760	Module Function and Operation Test	14	14	0%	30-May-26	12-Jun-26	04-Aug-25	17-Aug-25	-299						