

Contract No. EP/SP/66/12
Integrated Waste Management Facilities, Phase 1
14th Quarterly EM&A Report



吉寶西格斯 - 振華聯營公司
KEPPEL SEGHERS - ZHEN HUA JOINT VENTURE

Quarterly EM&A Report No.14 (Period from 1 October to 31 December 2021)

(Clause 3.3, Further Environmental Permit FEP-01/429/2012/A)

Document No.

| | | | | | | | | |
|--------|---|--------------|---|-------------------|---|----------------|---|-------------------|
| KSZHJV | / | 312 | / | Quarterly EM&A | / | 00014 | / | B |
| Issuer | | Project Code | | Type of Document | | Sequential No. | | Revision Index |

| | Prepared by: | Certified by: | Verified by: |
|------------------|---|--|---|
| Name | Joe Ho | F.C Tsang | Mandy To |
| Position | Environmental Team Member | Environmental Team Leader | Independent Environmental Checker |
| Signature |  |  |  |
| Date: | 20 March 2024 | 20 March 2024 | 20 March 2024 |

Revision History

| | | |
|-------------|------------------------------------|------------------|
| B | Updated Appendix C&D | 18 March 2024 |
| A | First Submission | 11 February 2022 |
| Rev. | DESCRIPTION OF MODIFICATION | DATE |

CONTENT

| | |
|--|----|
| 1. Basic Project Information..... | 5 |
| 2. Marine Water Quality Monitoring | 9 |
| 3. Noise Monitoring | 16 |
| 4. Waste..... | 21 |
| 5. Coral..... | 23 |
| 6. Marine Mammal..... | 31 |
| 7. White-Bellied Sea Eagle | 40 |
| 8. Summary of Monitoring Exceedance, Complaints, Notification of Summons and Prosecutions..... | 43 |
| 9. EM&A Site Inspection | 44 |
| 10. Conclusion and Recommendations | 45 |

| | |
|------------|--|
| Appendix A | Master Programme |
| Appendix B | Summary of Implementation Status of Environmental Mitigation |
| Appendix C | Water Quality Monitoring Data Trending |
| Appendix D | Noise Monitoring Data Trending |
| Appendix E | Waste Flow Table |
| Appendix F | Photo Records for Coral Monitoring |
| Appendix G | Photo Records for Marine Mammal Monitoring |
| Appendix H | Photo Records for White-bellied Sea Eagle Monitoring |
| Appendix I | Complaint Log |

EXECUTIVE SUMMARY

- A1. The Project, Integrated Waste Management Facility (IWMF), is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO) and is currently governed by a Further Environmental Permit (FEP No. FEP-01/429/2012/A) for the construction and operation of the Project.
- A2. In accordance with the Updated Environmental Monitoring and Audit (EM&A) Manual for the Project, EM&A works for marine water quality, noise, waste management and ecology should be carried out by Environmental Team (ET), Acuity Sustainability Consulting Limited (ASCL), during the construction phase of the Project.
- A3. This is the 14th Quarterly EM&A Report, prepared by ASCL, for the Project summarizing and concluding the monitoring results and audit findings of the EM&A programme at and around Shek Kwu Chau (SKC) during the reporting period from 1 October 2021 to 31 December 2021.
- A4. The EM&A works for construction noise, water quality, construction waste, coral, marine mammal and White-Bellied Sea Eagle (WBSE) were conducted during the reporting period in accordance with the Updated EM&A Manual.
- A5. Weekly site inspections of the construction works were carried out by ET to audit the mitigation measures implementation status. Monthly joint site inspections were carried out by ET and IEC.

1. BASIC PROJECT INFORMATION

1.1. The Reporting Scope

1.1.1 This is the 14th Quarterly EM&A Report for the Project which summarizes the key findings of the EM&A programme during the reporting period from 1 October 2021 to 31 December 2021.

1.2. Project Organization

1.2.2 The Project Organization structure for Construction Phase is presented in **Figure 1.1**.




Figure 1.1 Project Organization Chart

1.2.3 Contact details of the key personnel are presented in **Table 1.1** below:

Table 1.1 Contact Details of Key Personnel

| Party | Position | Name | Telephone no. |
|--|-----------------------------------|----------------|---------------|
| Environmental Protection Department | Project Proponent | Cheng Tak-Kuen | 2594-6111 |
| Keppel Seghers – Zhen Hua Joint Venture | Project Manager | Kenny Yu | 2192-0606 |
| Acuity Sustainability Consulting Limited | Environmental Team Leader | F.C. Tsang | 2698-6833 |
| ERM-Hong Kong, Limited | Independent Environmental Checker | Mandy To | 2271-3000 |

1.3. Summary of Construction Works

1.3.1 Details of the major construction activities undertaken in this reporting period are shown in **Table 1.2** below. The construction programme is presented in **Appendix A**.

Table 1.2 Summary of the Construction Activities Undertaken during the Reporting Period

| Location of works | Construction activities undertaken | Remarks on progress |
|-------------------|---|--|
| Reclamation area | <ul style="list-style-type: none"> • Reclamation Works • PVD Remedial Works • Installation of Instrumentation • Site Investigation works for foundation • Foundation works | <ul style="list-style-type: none"> • On-going • On-going • On-going • On-going • On-going |
| Seawall portion | <ul style="list-style-type: none"> • Installation of caisson • Installation of Chinese Pod • Caisson extension works, from +3mPD to +6mPD, at Seawall A and B | <ul style="list-style-type: none"> • On-going • On-going • On-going |

1.3.2 The status for all environmental aspects is presented in **Table 1.3**.

Table 1.3 Summary of Status for Key Environmental Aspects under the Updated EM&A Manual

| Parameters | Status |
|--|---|
| Water Quality | |
| Baseline Monitoring under Updated EM&A Manual and Detailed Plan on DCM | The baseline water quality monitoring result has been reported in Baseline Monitoring Report and submitted to EPD under FEP Condition 3.4 |
| Impact Monitoring | On-going |
| Regular DCM Monitoring | All DCM was completed on 14 October 2020, regular DCM monitoring for further 4 weeks (i.e from 16 October 2020 to 14 November 2020) was completed according to the approved Detailed Plan on Deep Cement Mixing |
| Initial Intensive DCM Monitoring | Conducted from 11 February 2019 to 10 March 2019, had not been resumed since there was no DCM related parameter exceeding the AL/LL. |
| Baseline Water Quality of wet season | Completed over 13 August 2018 to 7 September 2018 |
| Noise | |
| Baseline Monitoring | The baseline noise monitoring result has been reported in Baseline Monitoring Report and submitted to EPD under FEP Condition 3.4 |

| Parameters | Status |
|---|--|
| Impact Monitoring | On-going |
| Waste Management | |
| Mitigation Measures in Waste Monitoring Plan | On-going |
| Coral | |
| Pre-translocation Survey and Coral Mapping | The Coral Translocation Plan was submitted and approved by EPD under EP Condition 2.12 |
| Coral Translocation | Completed on 28 March 2018 |
| Post-Translocation Coral Monitoring | Survey affected by missing of translocated and tagged coral colonies after typhoons in September 2018, completed on 28 March 2019. |
| Pre-construction Coral Survey and Tagging | Completed on 26 June 2018 |
| Tagged Coral Monitoring | Survey obstructed due to missing of tagged coral colonies after typhoons in September 2018 |
| Coral Survey and Re-tagging | Re-tagging at Indirect Impact Site was conducted on 23 November and Re-tagging at Control Site was conducted on 3 December 2018. |
| Post Re-tagging Coral Quarterly Monitoring | On-going |
| Marine Mammal | |
| Baseline Monitoring | The baseline marine mammal monitoring result has been reported in Baseline Monitoring Report and submitted to EPD under FEP Condition 3.4 |
| Impact Monitoring | On-going |
| Land-based Theodolite Tracking | 30 days of theodolite surveys were started on 21 Feb 2019 and completed in May 2019. |
| Passive Acoustic Monitoring | 30 days of PAM surveys were started on 1 May 2019 and completed until the end of May 2019. |
| White-bellied Sea Eagle | |
| Baseline Monitoring | The baseline WBSE monitoring result has been reported in Baseline Monitoring Report and submitted to EPD under FEP Condition 3.4 |
| Impact Monitoring | On-going |
| Environmental Audit | |
| Site Inspection covering Measures of Air Quality, Noise Impact, Water Quality, Waste, Ecological Quality, Fisheries, Landscape and Visual | On-going |
| Mitigation Measures in Marine Mammal Watching Plan (MMWP) | Installation of caisson No.19 was completed on 18 March 2021, which the reclamation area had been totally enclosed by permanent structure. Floating type silt curtain at marine access was removed on 18 March 2021. No enclosed area shall be formed by deployment of silt curtain for the remaining works programme. |
| Mitigation Measures in Detailed Monitoring Programme on Finless Porpoise (DMPFP) | Installation of caisson No.19 was completed on 18 March 2021, which the reclamation area had been totally enclosed by permanent structure. Floating type silt curtain at marine access was removed on 18 March 2021. No enclosed area shall be formed by deployment of silt curtain for the |

| Parameters | Status |
|---|----------------------------|
| | remaining works programme. |
| Mitigation Measures in Vessel Travel Details | On-going |
| Daily Site Audit and Monitoring for Dredging Work | Completed |

1.3.3 Other than the EM&A works by ET, environmental briefings, trainings and regular environmental management meetings were conducted, in order to enhance environmental awareness and closely monitor the environmental performance of the contractors.

1.3.4 The EM&A programme has been implemented in accordance with the recommendations presented in the approved EIA Report and the Updated EM&A Manual. A summary of updated implementation status of the environmental mitigation measures for the construction phase of the Project during the reporting period is provided in **Appendix B**.

2. MARINE WATER QUALITY MONITORING

2.1 Water Quality Parameters

2.1.1 Measurement of Dissolved Oxygen (DO), Turbidity, Suspended Solids (SS), Salinity and pH have been undertaken at the eleven monitoring stations during general water quality monitoring.

2.1.2 DO, temperature, salinity, turbidity and pH were measured in-situ and the SS was assayed in a HOKLAS laboratory.

2.1.3 In associate with the water quality parameters, other relevant data were also measured, such as monitoring location/position, time, water depth, sampling depth, tidal stages, weather conditions and any special phenomena or work underway nearby were also recorded.

2.1.4 Impact water quality monitoring was conducted 3 days per week in the reporting period. All parameters were monitored during mid-flood and mid-ebb tides at three water depths for water quality monitoring. The interval between two sets of monitoring has not been less than 36 hours.

2.1.5 **Table 2.1** summarizes the monitoring parameters, frequency and duration of the impact water quality monitoring.

Table 2.1 Water Quality Monitoring Parameters, Frequency and Duration

| Parameter, unit | Frequency | No. of Depths |
|---|--|--|
| <ul style="list-style-type: none"> • Water Depth(m) • Temperature(°C) • Salinity(ppt) • pH (pH unit) • Dissolved Oxygen (DO)(mg/L and % of saturation) • Turbidity(NTU) • Suspended Solids (SS), mg/L • Current velocity (m/s) • Direction (in NESW) | General water quality monitoring: 3 days per week, at mid-flood and mid-ebb tides | 3 water depths: 1m below sea surface, mid-depth and 1m above sea bed. If the water depth is less than 3m, mid-depth sampling only. If water depth is less than 6m, mid-depth may be omitted. |

2.2 Water Quality Monitoring Locations

2.2.1 Impact water quality monitoring was conducted at eleven monitoring locations (i.e. B1-B4, H1, C1A, C2A, F1A, CR1, CR2 and M1) during general water quality monitoring as shown in **Figure 2.1**.




Figure 2.1 Water monitoring locations at Artificial Island near SKC

2.3 Action and Limit Levels

2.3.1 Based on the baseline monitoring data and the derivation criteria presented in the Baseline Monitoring Report, the Action/Limit Levels have been derived and are presented in **Table 2.2** and **Table 2.3** for both dry seasons (October – March) and wet seasons (April – September).

Table 2.2 Derived Action and Limit Levels for Water Quality Monitoring (Dry Season)

| Parameters | Action | Limit |
|---|---|---|
| Construction Phase Impact Monitoring | | |
| DO in mg/L | ≤ 7.13 | ≤ 4 |
| SS in mg/L | ≥ 8 or 120% of control station's SS at the same tide of the same day of measurement, whichever is higher | ≥ 10 or 130% of control station's SS at the same tide of the same day of measurement, whichever is higher |
| Turbidity in NTU | ≥ 5.6 or 120% of control station's turbidity at the same tide of the same day of measurement, whichever is higher | ≥ 12.81 or 130% of control station's turbidity at the same tide of the same day of measurement, whichever is higher |
| Temperature in °C | 1.8°C above the temperature recorded at representative control station at the same tide of the same day | 2°C above the temperature recorded at representative control station at the same tide of the same day |

Notes:

- i. "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.
- ii. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- iii. For turbidity, SS and Salinity, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

Table 2.3 Derived Action and Limit Levels for Water Quality (Wet Season)

| Parameters | Action | Limit |
|---|---|---|
| Construction Phase Impact Monitoring | | |
| DO in mg/L | ≤ 5.28 | ≤ 4 |
| SS in mg/L | ≥ 12 or 120% of control station's SS at the same tide of the same day of measurement, whichever is higher | ≥ 14 or 130% of control station's SS at the same tide of the same day of measurement, whichever is higher |
| Turbidity in NTU | ≥ 4.0 or 120% of control station's turbidity at the same tide of the same day of measurement, whichever is higher | ≥ 4.3 or 130% of control station's turbidity at the same tide of the same day of measurement, whichever is higher |
| Temperature in °C | 1.8°C above the temperature recorded at representative control station at the same tide of the same day | 2°C above the temperature recorded at representative control station at the same tide of the same day |

Notes:

- i. "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.
- ii. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- iii. For turbidity, SS and Salinity, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

2.4 Monitoring Results and Observations

2.4.1 As confirmed by the Contractor on 14 October 2020, all DCM works was completed on 14 October 2020, the post DCM water quality monitoring was completed for further 4 weeks (i.e. from 16 October 2020 to 14 November 2020) according to the approved Detailed Plan on Deep Cement Mixing. As all DCM work and post DCM water quality monitoring were completed on 14 November 2020, no water quality monitoring was conducted at S1, S2A and S3 after 14 November 2020. Monitoring results of 6 key parameters: Salinity, DO, turbidity, SS, pH and temperature for general water quality monitoring during the reporting period, are summarized in **Table 2.4**, and results trending are presented graphically in **Appendix C**.

Table 2.4 Summary of Regular Impact Water Quality Monitoring Results

| Locations | | Parameters | | | | | | | | | | | | | | | | | | | | |
|-----------|------|----------------|-------|-------|-------------------------|------|------|--------|------|------|------|------|------|-----------------|-----|------|-------------------------|-------|-------|------------|------|------|
| | | Salinity (ppt) | | | Dissolved Oxygen (mg/L) | | | | | | pH | | | Turbidity (NTU) | | | Suspended Solids (mg/L) | | | Temp. (°C) | | |
| | | | | | Surface & Middle | | | Bottom | | | | | | | | | | | | | | |
| | | Oct | Nov | Dec | Oct | Nov | Dec | Oct | Nov | Dec | Oct | Nov | Dec | Oct | Nov | Dec | Oct | Nov | Dec | Oct | Nov | Dec |
| B1 | Avg. | 30.62 | 30.97 | 32.27 | 8.85 | 8.65 | 8.47 | 8.81 | 8.66 | 8.39 | 8.30 | 8.27 | 8.37 | 3.4 | 3.3 | 3.7 | 8.19 | 7.90 | 9.37 | 28.1 | 27.4 | 23.5 |
| | Min. | 28.27 | 29.46 | 29.98 | 6.98 | 7.55 | 7.48 | 6.72 | 8.04 | 7.58 | 8.11 | 8.07 | 8.15 | 2.0 | 1.8 | 2.1 | 2.50 | 2.00 | 2.00 | 26.3 | 26.1 | 21.6 |
| | Max. | 32.37 | 32.69 | 35.30 | 10.53 | 9.36 | 9.31 | 9.97 | 9.77 | 9.20 | 8.61 | 8.48 | 8.87 | 5.6 | 5.4 | 6.5 | 26.00 | 18.00 | 32.00 | 29.9 | 28.9 | 26.7 |
| B2 | Avg. | 30.51 | 30.90 | 32.28 | 8.69 | 8.53 | 8.61 | 8.73 | 8.60 | 8.55 | 8.29 | 8.28 | 8.38 | 3.3 | 3.2 | 3.6 | 7.71 | 7.08 | 9.40 | 28.1 | 27.4 | 23.6 |
| | Min. | 28.07 | 29.17 | 30.13 | 7.14 | 7.52 | 7.68 | 6.37 | 7.62 | 7.56 | 8.05 | 8.10 | 8.19 | 2.1 | 2.1 | 2.1 | 2.50 | 2.00 | 2.00 | 26.3 | 26.2 | 21.8 |
| | Max. | 31.94 | 32.10 | 35.73 | 10.55 | 9.40 | 9.73 | 10.4 | 9.32 | 9.65 | 8.56 | 8.48 | 8.74 | 5.7 | 5.2 | 5.9 | 18.00 | 21.00 | 22.00 | 30.1 | 28.9 | 26.7 |
| B3 | Avg. | 30.79 | 30.95 | 32.13 | 8.64 | 8.51 | 8.43 | 8.72 | 8.53 | 8.42 | 8.31 | 8.24 | 8.35 | 3.2 | 3.2 | 3.8 | 9.04 | 6.79 | 9.90 | 28.1 | 27.4 | 23.6 |
| | Min. | 28.82 | 29.44 | 29.48 | 6.32 | 7.52 | 7.47 | 7.23 | 7.43 | 7.49 | 8.04 | 8.06 | 8.06 | 2.0 | 2.2 | 2.2 | 2.50 | 2.00 | 2.00 | 26.3 | 26.2 | 21.5 |
| | Max. | 32.39 | 32.51 | 35.64 | 10.15 | 9.35 | 9.46 | 10.0 | 9.46 | 9.55 | 8.59 | 8.46 | 8.89 | 5.9 | 5.6 | 6.9 | 18.00 | 14.00 | 26.00 | 30.2 | 28.7 | 27.1 |
| B4 | Avg. | 30.77 | 30.99 | 32.19 | 8.70 | 8.65 | 8.47 | 8.77 | 8.70 | 8.45 | 8.31 | 8.27 | 8.38 | 3.4 | 3.3 | 3.7 | 8.43 | 7.38 | 9.36 | 28.1 | 27.4 | 23.6 |
| | Min. | 28.46 | 29.55 | 29.95 | 7.03 | 7.89 | 7.74 | 6.44 | 8.07 | 7.65 | 8.06 | 8.08 | 8.14 | 2.0 | 1.9 | 2.2 | 2.50 | 2.00 | 2.00 | 26.4 | 26.0 | 21.8 |
| | Max. | 32.33 | 32.54 | 35.59 | 9.98 | 9.54 | 9.51 | 10.0 | 9.59 | 9.62 | 8.56 | 8.46 | 8.74 | 5.9 | 4.7 | 7.0 | 20.00 | 16.00 | 25.00 | 30.2 | 28.9 | 27.2 |
| C1A | Avg. | 30.73 | 30.98 | 32.13 | 8.64 | 8.64 | 8.41 | 8.70 | 8.60 | 8.51 | 8.32 | 8.26 | 8.36 | 4.8 | 4.4 | 5.3 | 8.40 | 8.71 | 10.53 | 28.1 | 27.4 | 23.6 |
| | Min. | 28.19 | 29.47 | 29.17 | 6.39 | 7.92 | 7.32 | 7.08 | 7.81 | 7.39 | 8.06 | 8.07 | 8.06 | 3.1 | 2.8 | 3.0 | 2.50 | 2.00 | 3.00 | 26.4 | 26.1 | 21.7 |
| | Max. | 32.50 | 32.40 | 35.39 | 10.34 | 9.67 | 9.82 | 10.2 | 9.65 | 9.63 | 8.59 | 8.55 | 8.81 | 8.9 | 6.9 | 9.7 | 27.00 | 21.00 | 32.00 | 29.9 | 28.8 | 27.0 |
| C2A | Avg. | 30.72 | 31.01 | 32.31 | 8.67 | 8.64 | 8.38 | 8.71 | 8.58 | 8.34 | 8.30 | 8.26 | 8.36 | 4.6 | 4.2 | 6.3 | 8.40 | 8.45 | 10.99 | 28.2 | 27.3 | 23.5 |
| | Min. | 28.64 | 29.43 | 29.71 | 6.57 | 7.41 | 6.32 | 6.65 | 7.84 | 6.30 | 8.00 | 8.05 | 8.08 | 2.9 | 2.6 | 3.2 | 3.00 | 3.00 | 4.00 | 26.4 | 26.0 | 21.2 |
| | Max. | 32.58 | 32.48 | 36.52 | 10.26 | 9.41 | 9.42 | 10.3 | 9.31 | 9.06 | 8.59 | 8.47 | 9.01 | 7.6 | 7.0 | 47.7 | 18.00 | 22.00 | 37.00 | 30.3 | 28.9 | 27.1 |
| CR1 | Avg. | 30.63 | 31.00 | 32.29 | 8.59 | 8.55 | 8.37 | 8.68 | 8.51 | 8.46 | 8.32 | 8.26 | 8.37 | 3.3 | 3.3 | 4.3 | 8.21 | 8.03 | 9.92 | 28.1 | 27.4 | 23.5 |
| | Min. | 28.46 | 29.48 | 29.57 | 6.97 | 7.65 | 6.32 | 7.43 | 7.70 | 6.31 | 8.04 | 8.05 | 8.08 | 1.9 | 2.1 | 2.2 | 2.50 | 2.00 | 2.00 | 26.3 | 26.2 | 21.1 |
| | Max. | 32.43 | 32.37 | 36.57 | 9.70 | 9.32 | 9.40 | 10.2 | 9.64 | 9.43 | 8.62 | 8.55 | 9.06 | 5.5 | 5.2 | 24.3 | 19.00 | 17.00 | 24.00 | 30.4 | 28.7 | 27.1 |
| CR2 | Avg. | 30.54 | 31.00 | 32.11 | 8.61 | 8.61 | 8.41 | 8.66 | 8.68 | 8.39 | 8.30 | 8.27 | 8.36 | 3.3 | 3.3 | 4.0 | 8.50 | 7.40 | 10.23 | 28.0 | 27.4 | 23.5 |
| | Min. | 28.34 | 29.42 | 29.31 | 6.35 | 7.66 | 6.02 | 6.52 | 7.99 | 6.06 | 8.08 | 8.06 | 8.13 | 1.8 | 2.1 | 2.1 | 2.50 | 2.00 | 2.00 | 26.5 | 26.3 | 21.1 |
| | Max. | 32.52 | 32.43 | 36.40 | 10.25 | 9.63 | 9.46 | 10.1 | 9.32 | 9.44 | 8.61 | 8.50 | 9.14 | 6.1 | 5.0 | 10.4 | 22.00 | 16.00 | 31.00 | 30.3 | 28.9 | 26.3 |
| F1A | Avg. | 30.77 | 31.11 | 32.24 | 8.74 | 8.68 | 8.42 | 8.61 | 8.69 | 8.46 | 8.28 | 8.27 | 8.40 | 3.4 | 3.1 | 3.7 | 8.89 | 7.72 | 10.12 | 28.1 | 27.4 | 23.6 |
| | Min. | 28.07 | 29.81 | 29.90 | 6.57 | 7.80 | 7.38 | 6.88 | 7.85 | 7.45 | 8.02 | 8.09 | 8.08 | 1.9 | 1.9 | 2.1 | 2.50 | 2.00 | 3.00 | 26.2 | 26.0 | 21.6 |
| | Max. | 32.27 | 32.63 | 35.11 | 10.29 | 9.43 | 9.51 | 10.1 | 9.32 | 9.52 | 8.58 | 8.57 | 8.91 | 6.2 | 4.6 | 6.9 | 18.00 | 21.00 | 34.00 | 30.4 | 28.6 | 27.2 |

Contract No. EP/SP/66/12
 Integrated Waste Management Facilities, Phase 1
 Keppel Seghers – Zhen Hua Joint Venture
 14th Quarterly EM&A Report

| Locations | | Parameters | | | | | | | | | | | | | | | | | | | | |
|-----------|------|----------------|-------|-------|-------------------------|------|------|--------|------|------|------|------|------|-----------------|-----|------|-------------------------|-------|-------|------------|------|------|
| | | Salinity (ppt) | | | Dissolved Oxygen (mg/L) | | | | | | pH | | | Turbidity (NTU) | | | Suspended Solids (mg/L) | | | Temp. (°C) | | |
| | | | | | Surface & Middle | | | Bottom | | | | | | | | | | | | | | |
| | | Oct | Nov | Dec | Oct | Nov | Dec | Oct | Nov | Dec | Oct | Nov | Dec | Oct | Nov | Dec | Oct | Nov | Dec | Oct | Nov | Dec |
| H1 | Avg. | 30.75 | 31.04 | 32.28 | 8.60 | 8.63 | 8.44 | 8.62 | 8.59 | 8.49 | 8.29 | 8.29 | 8.39 | 3.4 | 3.2 | 4.1 | 8.24 | 8.12 | 9.17 | 28.1 | 27.4 | 23.5 |
| | Min. | 28.54 | 29.09 | 29.31 | 6.31 | 7.57 | 6.10 | 6.76 | 7.59 | 6.36 | 8.05 | 8.00 | 8.09 | 1.9 | 2.1 | 2.1 | 2.50 | 2.00 | 2.00 | 26.7 | 26.0 | 21.2 |
| | Max. | 32.69 | 32.54 | 36.43 | 9.92 | 9.89 | 9.49 | 9.75 | 9.38 | 9.52 | 8.51 | 8.61 | 9.22 | 5.7 | 5.4 | 23.1 | 23.00 | 18.00 | 27.00 | 30.4 | 28.7 | 26.4 |
| M1 | Avg. | 30.72 | 31.16 | 32.21 | 8.64 | 8.71 | 8.51 | 8.75 | 8.79 | 8.51 | 8.31 | 8.27 | 8.37 | 3.2 | 3.2 | 3.7 | 7.87 | 8.47 | 9.56 | 28.1 | 27.4 | 23.6 |
| | Min. | 28.32 | 29.40 | 29.33 | 6.77 | 7.93 | 7.39 | 6.35 | 7.58 | 7.41 | 8.11 | 8.01 | 8.09 | 2.0 | 1.7 | 2.3 | 2.50 | 2.00 | 2.00 | 26.4 | 26.1 | 21.4 |
| | Max. | 32.70 | 32.69 | 35.66 | 9.87 | 9.61 | 9.67 | 9.85 | 9.83 | 9.66 | 8.50 | 8.62 | 8.98 | 5.0 | 5.4 | 6.1 | 16.00 | 34.00 | 30.00 | 30.3 | 28.8 | 27.1 |

Notes:

- i. "Avg", "Min" and "Max" is the average, minimum and maximum respectively of the data from measurements conducted under mid-flood and mid-ebb tides at three water depths, except that of DO where the data for "Surface & Middle" and "Bottom" are calculated separately.

- 2.4.2 All of the monitoring results for temperature and turbidity obtained in the reporting period complied with their corresponding Action and Limit levels, while numbers of result for DO and SS triggered their corresponding Action or Limit Levels, fifty-five (55) of general water quality monitoring results of suspended solids (SS) obtained had exceeded Action Level. One hundred and four (104) of general water quality monitoring results of SS obtained during the reporting period had exceeded the Limit Level. Three (3) of the general water quality monitoring results of dissolved oxygen (DO) obtained had exceeded Action Level. Investigations were carried out immediately for each of the exceedance cases during the reporting period. For the salinity, pH, DO, turbidity, temperature and SS, their trends were fluctuated independent to the site activities and presented in **Appendix C**.
- 2.4.3 No major pollution source which might affect the results was observed during the impact monitoring.
- 2.4.4 Water impact monitoring events on 8 and 13 October 2021 were cancelled due to tropical storm LIONROCK and typhoon KOMPASU respectively. No supplementary water monitoring was conducted for water monitoring event on 8 October 2021 due to adverse weather and sea condition on 9 & 10 October 2021. Water impact monitoring event on 13 October 2021 was rescheduled to 17 October 2021.
- 2.4.5 During the water quality monitoring on 8 and 22 November 2021, the location for monitoring station M1 was temporarily changed to the north of Cheung Chau (as shown on **Figure 2.1**) due to strong swell brought by monsoon. The coordinate of temporary monitoring location for M1 on 8 and 22 November 2021 was E809305, N821294.
- 2.4.6 Details of the exceedance are presented in **Section 8**.
- 2.4.7 Implemented mitigation measures minimizing the adverse impacts on water are listed in the implementation schedule given in **Appendix B**.

3. NOISE MONITORING

3.1 Noise Monitoring Parameters

3.1.1 Impact noise monitoring was conducted weekly in the reporting period between 0700-1900 hours on normal weekdays. Additional impact noise monitoring was conducted weekly in the reporting period between 1900-0700 hours on all days as well as public holidays and Sundays.

3.1.2 Construction noise level measured in terms of the A-weighted equivalent continuous sound pressure level (L_{Aeq}). $L_{eq\ 30min}$ was used as the monitoring parameter for the time period between 0700 and 1900 hours on normal weekdays. $L_{eq\ 5min}$ was used as the monitoring parameter for the time period between 1900 and 0700 hours as well as public holidays and Sundays. **Table 3.1** summarizes the monitoring parameters, frequency and duration of the impact noise monitoring and additional impact noise monitoring.

Table 3.1 Noise Monitoring Parameters, Time, Frequency and Duration

| Monitoring Station | Time | Duration | Parameters |
|------------------------------------|--|---|-----------------------------------|
| M1/ N_S1, M2/ N_S2, M3/ N_S3 | Day time: 0700-1900 hrs (during normal weekdays) | Once per week $L_{eq\ 5min}/L_{eq\ 30min}$ (average of 6 consecutive $L_{eq\ 5min}$) | L_{eq} , L_{10} & L_{90} |
| | Evening time: 1900-2300 hrs (including normal weekdays, also public holidays and Sundays) | Once per week $L_{eq\ 5min}$ (3 sets of $L_{eq\ 5min}$) | L_{eq} , L_{10} & L_{90} |
| | Night time: 2300-0700 hrs (including normal weekdays, also public holidays and Sundays) | Once per week $L_{eq\ 5min}$ (3 sets of $L_{eq\ 5min}$) | L_{eq} , L_{10} & L_{90} |

3.2 Noise Monitoring Locations

3.2.1 Three noise monitoring locations for impact monitoring and additional impact monitoring at the nearby sensitive receivers are shown in **Figure 3.1**




Figure 3.1 Noise monitoring locations at SKC

3.2.2 M1, M2 and M3 are Shek Kwu Chau Treatment and Rehabilitation Centre Hostel 1, 2 and 3 respectively of The Society for the Aid and Rehabilitation of Drug Abusers (SARDA) located at southern part of Shek Kwu Chau.

3.2.3 Measurements at M1 & M3 were conducted at a point 1m from the exterior of the sensitive receivers building façade and at a position 1.2m above the ground. Measurement setup at M3 has been varying with minor adjustment to minimize the disturbance to the users of Treatment Centre. Measurement at M2 was conducted at a point 1m from building façade of the ceiling of 1st floor level for avoidance of mutual disturbance with users of Treatment Centre. The minor adjustment of monitoring locations, which were in favour to mutual convenience with the users of Treatment Centre, were found with no effect on monitoring result based on on-site observation and experience from the Baseline monitoring of the Project.

3.2.4 The noise monitoring stations are summarized in **Table 3.2** below.

Table 3.2 Noise Monitoring Location

| Station | NSR ID in EIA Report | Noise Monitoring Location | Type of sensitive receiver(s) | Measurement Type |
|---------|----------------------|--|-------------------------------|------------------|
| M1 | N_S1 | Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 1 | Residential | Façade |
| M2 | N_S2 | Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 2 | Residential | Façade |
| M3 | N_S3 | Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 3 | Residential | Façade |

3.3 Action and Limit Levels

3.3.1 The Action/Limit Levels in line with the criteria of Practice Note for Professional Persons (ProPECC PN 2/93) “Noise from Construction Activities – Non-statutory Controls” and Technical Memorandum on Environmental Impact Assessment Process issued by HKSAR Environmental Protection Department [“EPD”] under the Environmental Impact Assessment Ordinance, Cap 499, S.16 is presented in **Table 3.3**.

Table 3.3 Action and Limit Levels for Noise per Updated EM&A Manual

| Time Period | Action | Limit (dB(A)) |
|----------------------------------|---|---------------|
| 0700-1900 hrs on normal weekdays | When one documented complaint is received | 75 dB(A) |

Notes: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

3.4 Monitoring Results and Observations

3.4.1 Impact monitoring for noise impact for daytime was conducted in the reporting period. The impact noise levels at Noise Monitoring Stations at SKC (i.e. M1/ N_S1 to M3/ N_S3) are summarized in **Table 3.5**. Additional impact monitoring during restricted hours was conducted in the reporting period. The additional impact noise levels at Noise Monitoring Stations at SKC (i.e. M1/ N_S1 to M3/ N_S3) are summarized in **Table 3.6** and **Table 3.7** respectively. Trending of the noise monitoring results is presented graphically in **Appendix D**.

- 3.4.2 Major construction activity, major noise source and extreme weather which might affect the results were recorded during the impact monitoring.
- 3.4.3 According to our field observations, the major noise source identified at the noise monitoring station in the reporting month are summarised in **Table 3.4**. Sound from the intermittent piling work was the noticeable noise source for monitoring stations M1, M2 and M3. Air conditioning units were also observed at station M3 during the impact monitoring.

Table 3.4 Summary of Field Observation

| Monitoring Station | Major Noise Source |
|--------------------|--|
| M1 | Sound from the intermittent piling work |
| M2 | Sound from the intermittent piling work |
| M3 | Sound from the intermittent piling work, air-conditioner |

- 3.4.4 No data from impact monitoring during daytime had exceeded the stipulated limit level at 75 dB(A).

Table 3.5 Summary of Impact Noise Monitoring Results during Daytime (0700 – 1900 hrs)

| Location | Noise in dB(A) | | | | | | | | |
|----------|--------------------------------|----------------|----------------|--------------------------------|----------------|----------------|--------------------------------|----------------|----------------|
| | Range of L _{eq 30min} | | | Range of L _{10 30min} | | | Range of L _{90 30min} | | |
| | Oct | Nov | Dec | Oct | Nov | Dec | Oct | Nov | Dec |
| M1 | 55.9 – 57.5 | 55.1 – 61.9 | 56.1 – 61.5 | 57.6 – 59.0 | 56.7 – 63.5 | 57.6 – 65.3 | 53.9 – 55.3 | 53.1 – 59.5 | 50.8 – 54.8 |
| M2 | 54.2 – 55.9 | 54.2 – 61.4 | 53.3 – 62.0 | 56.2 – 58.1 | 56.0 – 64.3 | 55.0 – 64.7 | 46.1 – 53.7 | 48.6 – 54.4 | 50.8 – 56.0 |
| M3 | 52.0 – 55.5 | 52.9 – 62.1 | 53.3 – 61.8 | 53.8 – 56.9 | 54.2 – 67.7 | 55.7 – 65.7 | 49.1 – 53.4 | 51.3 – 56.1 | 48.2 – 54.1 |

- 3.4.5 Applicable mitigation measures for construction works are fully implemented as shown in **Appendix B**, where double-glazed windows and air conditioning system were also installed and confirmed operable for the NSRs (N_S1, N_S2 & N_S3).
- 3.4.6 During the noise monitoring event, frontline staff of ET have inquired the treatment centre users on any noise disturbance from the construction activities at evening and night time, where no complaint and adverse opinions was received.
- 3.4.7 Data from impact monitoring during evening time and night time were compared with the NCO criteria. Where site inspection and auditing on Contractor's record have shown that the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority for construction works during restricted hours were followed. No inappropriate practice were spotted during evening time and night time construction works, thus the stipulated requirement on noise impact control during night time and evening time was achieved.

Table 3.6 Summary of the Additional Impact Noise Monitoring Results during Evening Time (1900-2300 hrs)

| Location | Noise in dB(A) | | | | | | | | |
|----------|-------------------------------|----------------|----------------|-------------------------------|----------------|----------------|-------------------------------|----------------|----------------|
| | Range of L _{eq} 5min | | | Range of L ₁₀ 5min | | | Range of L ₉₀ 5min | | |
| | Oct | Nov | Dec | Oct | Nov | Dec | Oct | Nov | Dec |
| M1 | 43.0 – 56.1 | 45.7 – 54.4 | 44.5 – 49.9 | 43.9 – 57.8 | 47.1 – 58.8 | 45.7 – 51.6 | 42.2 – 53.2 | 43.5 – 50.0 | 42.8 – 48.7 |
| M2 | 48.3 – 58.8 | 49.0 – 54.3 | 44.9 – 54.1 | 50.3 – 63.2 | 50.0 – 57.5 | 46.1 – 55.9 | 46.1 – 53.7 | 47.1 – 51.1 | 43.3 – 51.9 |
| M3 | 43.1 – 58.9 | 44.5 – 53.6 | 46.2 – 53.2 | 44.0 – 60.5 | 45.0 – 54.3 | 47.0 – 54.3 | 41.1 – 54.6 | 43.8 – 50.3 | 43.0 – 52.0 |

Table 3.7 Summary of Additional Impact Noise Monitoring Results during Night Time (2300 – 0700 hrs)

| Location | Noise in dB(A) ^[1] | | | | | | | | |
|----------|-------------------------------|----------------|----------------|-------------------------------|----------------|----------------|-------------------------------|----------------|----------------|
| | Range of L _{eq} 5min | | | Range of L ₁₀ 5min | | | Range of L ₉₀ 5min | | |
| | Oct | Nov | Dec | Oct | Nov | Dec | Oct | Nov | Dec |
| M1 | 42.8 – 55.1 | 42.1 – 46.6 | 40.7 – 48.3 | 43.8 – 57.2 | 44.8 – 48.7 | 42.5 – 50.3 | 41.9 – 52.9 | 40.3 – 45.3 | 39.5 – 47.3 |
| M2 | 47.3 – 57.8 | 45.1 – 54.5 | 42.6 – 52.2 | 47.9 – 58.2 | 46.7 – 57.7 | 45.0 – 54.9 | 45.7 – 52.7 | 42.0 – 50.0 | 39.3 – 49.5 |
| M3 | 42.1 – 55.0 | 42.6 – 52.6 | 42.9 – 53.3 | 42.9 – 57.7 | 43.4 – 54.2 | 44.0 – 54.2 | 41.2 – 52.3 | 41.1 – 50.0 | 41.5 – 52.3 |

Note:

[1] No construction work was conducted during the night time period in the reporting period.

4. WASTE

- 4.1 The waste generated from this Project includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes such as plastics and paper/cardboard packaging waste. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials.
- 4.2 As advised by the Contractor, for C&D waste, no metals were generated and collected by registered recycling collector. 161.0kg of paper was generated on site and collected by registered recycling collector. No plastic waste was collected by registered recycling collector. No chemical waste was collected by licensed chemical waste collector. 13.0 m³ of other types of wastes (e.g. general refuse) were generated on site and disposed of at Landfill. 19,109.5 m³ of fill rock was imported during the reporting period. No public fill was imported during the reporting period.
- 4.3 Chemical waste generated from the cleaning of oil stain and leakage on deck of barges was stored in the chemical waste storage area on the barges.
- 4.4 With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting period are summarised in **Table 4.1**. Details of cumulative waste management data are presented as a waste flow table in **Appendix E**.
- 4.5 Although there is not much waste generation in the reporting period from the Project, the Contractor is reminded to sort and store any solid and liquid waste on-site properly prior to disposal.

Table 4.1 Quantities of Waste Generated from the Project

| Reporting Month | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | | | | Actual Quantities of C&D Wastes Generated Monthly | | | | | |
|--------------------------|--|--|--------------------------|--------------------------|--------------------------|--------------------------|-------------|--------|---|-----------------------------|-----------------------|----------------|------------|--|
| | Total Quantity Generated | Hard Rock and Large Broken Concrete (see Note 1) | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | | | Metals | Paper / cardboard packaging | Plastics (see Note 2) | Chemical Waste | | Others, e.g. general refuse (see Note 3) |
| | | | | | | Sand | Public Fill | Rock | | | | (in ,000kg) | (in ,000L) | |
| (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | | | (in ,000kg) | (in ,000kg) | (in ,000kg) | (in ,000kg) | (in ,000L) | (in ,000m ³) |
| Oct 2021 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 6.8885 | 0 | 0 | 0 | 0 | 0 | 0 |
| Nov 2021 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 6.2975 | 0 | 0.1610 | 0 | 0 | 0 | 0.0130 |
| Dec 2021 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 5.9235 | 0 | 0 | 0 | 0 | 0 | 0 |

Notes:

1. Broken concrete for recycling into aggregates.
2. Plastic refer to plastic bottles / containers, plastic sheets / foam from packaging materials.
3. Use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m³ by volume.

5. CORAL

5.1 Coral Monitoring Parameters

5.1.1 Ten (10) tagged coral colonies at each site of suggested control site and indirect impact site are being monitored weekly for the first month and followed by monthly monitoring for three months. The selected Control Site is located at Yuen Kong Chau of Soko Islands about 7 km away from the project area. After the hitting of super typhoon Mangkhut in mid-September 2018, the coral re-tagging activities at indirect impact site and control site were conducted in November and December 2018 respectively. Tagged coral colonies at the proposed recipient site are being monitored quarterly for one year and the last post-translocation coral monitoring was completed on 28 Mar 2019. The selected recipient site R3 is located the opposite side of the Project area at about 2 km away.

5.1.2 Monitoring recorded the following parameters (using the same methodology adopted during the pre-translocation survey); the size, presence, health conditions (percentage of mortality/bleaching) and percentage of sediment of each trans-located coral colony. The general environmental conditions including weather, sea, and tidal conditions of survey sites were monitored.

5.1.3 Health status of coral was assessed by the following criteria:
Hard coral: Percentage of surface area exhibiting partial mortality and blanched/bleached area of each coral colony and degree of sedimentation.

5.2 Coral Monitoring Locations

Location of the ten tagged coral colonies at each of the proposed indirect impact site, control site, the recipient site R3 and REA transect at proposed indirect impact site are shown in **Figure 5.1**, **Figure 5.2** and **Figure 5.3** respectively:




Figure 5.1 Tagged Natural Corals at Indirect Impact Site Near SKC for re-tagging after typhoon Mangkhut



Figure 5.2 Tagged Natural Corals at Control Site Near Yuen Kong Chau for re-tagging after typhoon Mangkhut



Figure 5.3 Tagged Translocation Corals at Recipient Site R3 near SKC

5.2.1 The GPS coordinates of the tagged coral colonies and retagged coral colonies at both indirect impact site, control site and recipient site R3 were shown in **Table 5.1**, **Table 5.2** and **Table 5.3** respectively.

Table 5.1 Tagged Natural Corals during Baseline and Re-tagged Natural Corals after Typhoon Manghkut at Control Site near Yuen Long Chau

| Coral # ^{note i} | GPS Coordinates | |
|---------------------------|-----------------|----------------|
| 1 | N22°09'45.96" | E113°54'57.81" |
| 2R | N22°11'29.12" | E113°59'09.01" |
| 3 | N22°09'45.81" | E113°54'57.78" |
| 4 | N22°09'45.70" | E113°54'57.95" |
| 5R | N22°11'29.10" | E113°59'09.18" |
| 6 | N22°09'45.75" | E113°54'58.02" |
| 7R | N22°11'29.17" | E113°59'08.86" |
| 7 | N22°09'45.65" | E113°54'57.94" |
| 8 | N22°09'45.53" | E113°54'57.90" |
| 9 | N22°09'46.23" | E113°54'54.70" |
| 10R | N22°11'29.18" | E113°59'08.91" |

Notes:

- i. The re-tagged corals were marked as ##R.

Table 5.2 Re-tagged Natural Corals after Typhoon Manghkut at Indirect Impact Site near SKC

| Coral # ^{note i} | GPS Coordinates | |
|---------------------------|-----------------|----------------|
| 11R | N22°11'29.14" | E113°59'08.92" |
| 12R | N22°11'29.12" | E113°59'09.01" |
| 13R | N22°11'29.11" | E113°59'09.07" |
| 14R | N22°11'29.13" | E113°59'09.12" |
| 15R | N22°11'29.10" | E113°59'09.18" |
| 16R | N22°11'29.07" | E113°59'09.23" |
| 17R | N22°11'29.17" | E113°59'08.86" |
| 18R | N22°11'29.14" | E113°59'08.94" |
| 19R | N22°11'29.20" | E113°59'08.81" |
| 20R | N22°11'29.18" | E113°59'08.91" |

Notes:

- i. The re-tagged corals were marked as ##R.

Table 5.3 GPS Coordinates of Recipient Site R3

| Site | GPS Coordinates | |
|------|-----------------|-------------|
| R3 | N22°11'43.69" | E113°28.99" |

5.3 Action and Limit Levels

- 5.3.1 Monitoring result was reviewed and compared against the below Action Level and Limit Level (AL/LL) as set with the below **Table 5.4** and **Table 5.5**.

Table 5.4 Action and Limit Levels for Construction Phase Coral Monitoring

| Parameter | Action Level | Limit Level |
|-----------|---|--|
| Mortality | If during Impact Monitoring a 15% increase in the percentage of partial mortality on the corals occurs at more than 20% of the tagged indirect impact site coral colonies that is not recorded on the tagged corals at the control site, then the Action Level is exceeded. | If during Impact Monitoring a 25% increase in the percentage of partial mortality on the corals occurs at more than 20% of the tagged indirect impact site coral colonies that is not recorded on the tagged corals at the control site, then the Limit Level is exceeded. |

Table 5.5 Action and Limit Levels for Post-Translocation Coral Monitoring

| Parameter | Action Level | Limit Level |
|-----------|--|---|
| Mortality | If during Post-Translocation Monitoring a 15% increase in the percentage of partial mortality on the corals occurs at more than 20% of the translocated coral colonies that is not recorded on the original corals in the recipient site, then the Action Level is exceeded. | If during Post-Translocation Monitoring a 25% increase in the percentage of partial mortality on the corals occurs at more than 20% of the translocated coral colonies that is not recorded on the original corals in the recipient site, then the Limit Level is exceeded. |

5.4 Monitoring Results and Observations

- 5.4.1 Ten (10) hard coral colonies were monitored at each site of Control and Indirect Impact sites as suggested in the Construction Phase Monitoring Plan. The general health conditions (size, mortality, bleaching and sediment) were recorded and summarized in **Table 5.7** and **Table 5.8**. Photos of each tagged coral colonies were taken during the monitoring activities and shown in **Appendix F**.
- 5.4.2 The 12th quarterly coral monitoring during construction phase at both Indirect Impact Site and Control Site was conducted on 24 December 2021 and the weather condition was summarized in **Table 5.6**.

Table 5.6 Weather Condition for the 12th Quarterly Coral Monitoring during Construction Phase at both Indirect Impact Site and Control Site

| Date | Condition | Average Underwater Visibility |
|------------------|--|--------------------------------------|
| 24 December 2021 | - North wind force 3-4, - Sunny Day | Less than 0.5m |

Table 5.7 Sizes, Condition, Mortality, Bleaching and Sediment of 10 Natural Coral Colonies at Control Site of 12th Quarterly Coral Monitoring (24 December 2021) during 40th to 42nd Monthly Construction Phase Monitoring

| Coral # | Species | Size (cm) – Max. Diameter | Condition | Mortality (%) | | Bleaching (%) | | Sediment (%) | |
|---------|---------------------------------|---------------------------|-----------|-------------------------------------|-------------|-------------------------------------|-------------|-------------------------------------|-------------|
| | | | | Baseline (26 Jun 2018 & 3 Dec 2018) | 24 Dec 2021 | Baseline (26 Jun 2018 & 3 Dec 2018) | 24 Dec 2021 | Baseline (26 Jun 2018 & 3 Dec 2018) | 24 Dec 2021 |
| 1 | <i>Goniopora stutchburyi</i> | 25 | Fair | 0 | 0 | 0 | 0 | 0 | 0 |
| 2R | <i>Goniopora stutchburyi</i> | 10 | Good | 0 | 0 | 0 | 0 | 0 | 0 |
| 3 | <i>Psammocora superficialis</i> | 18 | Fair | 0 | 0 | 0 | 0 | 0 | 0 |
| 4 | <i>Turbinaria peltata</i> | 13 | Good | 0 | 0 | 0 | 0 | 0 | 0 |
| 5R | <i>Goniopora stutchburyi</i> | 18 | Good | 0 | 0 | 0 | 0 | 0 | 0 |
| 6 | <i>Cyphastrea serailia</i> | 43 | Fair | 0 | 0 | 0 | 0 | 0 | 0 |
| 7R | <i>Coscinaraea</i> sp. | 15 | Good | 0 | 0 | 0 | 0 | 0 | 0 |
| 8 | <i>Goniopora stutchburyi</i> | 21 | Good | 0 | 0 | 0 | 0 | 0 | 0 |
| 9 | <i>Goniopora stutchburyi</i> | 11 | Fair | 0 | 0 | 0 | 0 | 0 | 0 |
| 10R | <i>Goniopora stutchburyi</i> | 20 | Good | 0 | 0 | 0 | 0 | 0 | 0 |

Notes:

- i. The re-tagged corals were marked as ##R.

Table 5.8 Sizes, Condition, Mortality, Bleaching and Sediment of 10 Natural Coral Colonies at Indirect Impact Site of 12th Quarterly Coral Monitoring (24 December 2021) during 40th to 42nd Monthly Construction Phase Monitoring

| Coral # | Species | Size (cm) – Max. Diameter | Condition | Mortality (%) | | Bleaching (%) | | Sediment (%) | |
|---------|---------------------------------|---------------------------|-----------|------------------------|-------------|------------------------|-------------|------------------------|-------------|
| | | | | Baseline (23 Nov 2018) | 24 Dec 2021 | Baseline (23 Nov 2018) | 24 Dec 2021 | Baseline (23 Nov 2018) | 24 Dec 2021 |
| 11R | <i>Cyphastrea serailia</i> | 48 | Good | 0 | 0 | 0 | 0 | 0 | 0 |
| 12R | <i>Favites chinensis</i> | 27 | Good | 0 | 0 | 0 | 0 | 0 | 0 |
| 13R | <i>Turbinaria peltata</i> | 21 | Good | 0 | 0 | 0 | 0 | 0 | 0 |
| 14R | <i>Favites chinensis</i> | 8 | Good | 0 | 0 | 0 | 0 | 0 | 0 |
| 15R | <i>Goniopora stutchburyi</i> | 11 | Good | 0 | 0 | 0 | 0 | 0 | 0 |
| 16R | <i>Psammocora superficialis</i> | 27 | Good | 0 | 0 | 0 | 0 | 0 | 0 |
| 17R | <i>Favites chinensis</i> | 15 | Good | 0 | 0 | 0 | 0 | 0 | 0 |
| 18R | <i>Psammocora superficialis</i> | 39 | Good | 0 | 0 | 0 | 0 | 0 | 0 |
| 19R | <i>Psammocora superficialis</i> | 42 | Good | 0 | 0 | 0 | 0 | 0 | 0 |
| 20R | <i>Psammocora superficialis</i> | 29 | Good | 0 | 0 | 0 | 0 | 0 | 0 |

Notes:

- i. The re-tagged corals were marked as ##R.

- 5.4.3 The re-tagging activity had been done at both Indirect Impact Site and Control Site in November 2018 and December 2018 respectively. A total of 20 tagged coral colonies (10 at control site and 10 at indirect impact site including the re-tagged coral colonies) were monitored. Similar to the baseline results performed in June, November and December 2018 and the results of the previous five quarterly coral monitoring during construction phase, the health condition of all tagged and re-tagged coral colonies at Indirect Impact Site and Control site were good in general. No increased mortality was recorded during the survey in December 2021.
- 5.4.4 No sediment, bleaching or increased mortality in the general condition of coral colonies were observed during the 12th quarterly coral monitoring period. No deterioration of the coral community was observed in the ecological monitoring results when compared with the baseline ecological monitoring results. There is no AL/LL exceedance during the monitoring period.


6. MARINE MAMMAL

6.1 Survey Methods

6.1.1 Vessel-based Line-transect Survey

6.1.1.1 For the vessel-based marine mammal surveys, the monitoring team adopted the standard line-transect method (Buckland et al. 2001) as same as that adopted during the EIA study and pre-construction phase monitoring to allow fair comparison of marine mammal monitoring results.

6.1.1.2 Eight transect lines are set at Southeast Lantau survey area, including Shek Kwu Chau, waters between Shek Kwu Chau and the Soko Islands, inshore waters of Lantau Island (e.g. Pui O Wan) as well as southwest corner of Cheung Chau as shown in **Figure 6.1** below:



6.1.1.3 In comparison to the baseline monitoring results, results from the analyzed construction phase monitoring data would allow the detection of any changes of their usage of habitat, in response to the scheduled construction works.

6.1.2 Passive Acoustic Monitoring (PAM)

6.1.2.1 The PAM aims to study the usage of an area by Finless Porpoise by using an array of automated static porpoise detectors (e.g. C-POD) which would be deployed at different locations to detect the unique ultra-high frequency sounds produced by

Finless Porpoise. During the construction period, the PAM survey will be conducted including placement of two passive porpoise detectors outside the Project Area as control site (i.e. within Pui O Wan and to the south of Tai A Chau) and one porpoise detector within the Project Area (i.e. near Shek Kwu Chau) as shown in **Figure 6.2** below.




Figure 6.2 Locations of Passive Acoustic Monitoring

6.1.2.2 These three detectors will be deployed on-site to carry out 24-hours monitoring for a period listed as **Table 6.1** below during the construction phase.

Table 6.1 PAM Deployment Period

| Season | Months | Deployment Period |
|-------------|--|---|
| Peak Season | December, January, February, March, April or May | At least 30 days during the peak months of porpoise occurrence in South Lantau waters |

6.1.2.3 The automated static porpoise detectors shall detect the presence and number of finless porpoise and Chinese White Dolphins respectively over the deployment period, with the false signal such as boat sonar and sediment transport noise distinguished and filtered out. The detectors shall be deployed and retrieved by professional dive team on the seabed of the three selected location shown in **Figure 6.2**. During each deployment, the C-POD unit serial numbers as well as the time and date of deployments shall be recorded. Information including the GPS positions and water depth at each of the deployment locations shall also be obtained.

6.1.2.4 The diel patterns (i.e. 24-hour activity pattern) of finless porpoise occurrence among the three sites at Shek Kwu Chau, Tai A Chau and Pui O Wan shall be analyzed. Peaks and troughs of finless porpoise occurrence per hour of day would be identified and compared with the results obtained from pre-construction monitoring.

6.1.3 Land-based Theodolite Tracking

6.1.3.1 The Land-based Theodolite Tracking study would use the same station as in the AFCD monitoring study (same as the baseline monitoring location), which is situated at the southwest side of Shek Kwu Chau (GPS position: 22°11.47' N and 113°059.33' E) as shown in below **Figure 6.3**. The station was selected based on its height above sea level (at least 20 metres), close proximity to shore, and relatively unobstructed views of the entire Project Area to the southwest of Shek Kwu Chau. The height of the Shek Kwu Chau Station established by the HKCRP team is 74.6 m high at mean low water, and only a few hundred metres to the IWMF reclamation site, which is ideal for the purpose for the present behavioural and movement monitoring of finless porpoises as well during construction phase considering there as an un-obstructed vantage point at a height above the Project Site.




Figure 6.3 Locations of Land-based Theodolite Tracking

6.1.3.2 During the construction phase, Land-based Theodolite Tracking will be carried out for approximately six hours of tracking for each day of field work for a period listed as **Table 6.2** below, preferably at the initial stage of the construction period (i.e. December 2018 to May 2019).

Table 6.2 Land-based Theodolite Tracking Survey Period

| Season | Months | Survey Period |
|-------------|--|--|
| Peak Season | December, January, February, March, April or May | 30 days during the peak months of porpoise occurrence in South Lantau waters |

6.1.3.3 The monitoring period for land-based theodolite tracking will be proposed to be overlapped with the PAM. The monitoring team consists of one experienced theodolite operator and at least two field observers for assistance. To conduct

theodolite tracking, the observers will search systematically for Finless Porpoise using the unaided eye and 7 x 50 handheld binoculars on each survey day throughout the study area. When an individual or group of porpoises is located, a theodolite tracking session will be initiated and focal follow methods will be used to track the porpoise(s). Behavioural state data (i.e. resting, milling, travelling, feeding and socializing) shall also be recorded every 5 minutes for the focal individual or group. Positions of porpoises and boats shall be measured using a digital theodolite connected to a laptop computer. This tracking survey will be conducted during the peak season between December 2018 and May 2019 for 30 surveys spanning across 15-16 weeks during the peak season to provide good temporal coverage during the initial stage of the construction period.

6.2 Specific Mitigation Measures

6.2.1 Monitored exclusion zones

6.2.1.1 During the installation/re-installation/relocation process of floating type silt curtains, in order to avoid the accidental entrance and entrapment of marine mammals within the silt curtains, a monitored exclusion zone of 250 m radius from silt curtain should be implemented and monitored by competent Marine Mammal Observers (MMOs). Marine Mammal Exclusion Zone (MMEZ) would also be implemented for precautionary purpose for DCM works.

6.2.2 Marine mammal watching plan

6.2.2.1 Upon the completion of silt curtain installation/re-installation/relocation, marine mammal watching plan would be implemented to observe the presence of any marine mammal around the localized silt curtain or being trapped by the localized silt curtain.

6.3 Results and Observations

6.3.1 Vessel-based Line-transect Survey

6.3.1.1 Three monthly surveys were conducted during the reporting period. As this is covering designated off-peak season (June - November) and peak season (December – May), one survey was conducted in October and November 2021 respectively, two surveys were conducted in December 2021. A total on effort (transects only) survey length of 162.3 km was completed, 98.4 km at Beaufort Sea State 2 or better (**Table 6.3**). Two (2) Finless Porpoise sightings were recorded; and the details of recorded sightings were summarized (**Table 6.4, Figure 6.4**).

Table 6.3 Summary of Vessel-based Line-transect Survey Effort

| Date | Area* | Beaufort | Effort (km) | Season | Vessel | Effort Type** |
|------------------|-------|----------|-------------|--------|-----------|---------------|
| 25 October 2021 | SEL | 1 | 14.8 | AUTUMN | SEAMAR HK | P |
| | | 2 | 21.1 | | | |
| | | 3 | 5.0 | | | |
| 10 November 2021 | SEL | 1 | 2.8 | AUTUMN | SEAMAR HK | P |
| | | 2 | 24.6 | | | |
| | | 3 | 12.3 | | | |
| | | 4 | 1.6 | | | |
| 9 December 2021 | SEL | 1 | 2.9 | WINTER | SEAMAR HK | P |
| | | 2 | 15.0 | | | |
| | | 3 | 11.7 | | | |
| | | 4 | 10.6 | | | |
| 17 December 2021 | SEL | 1 | 1.0 | WINTER | SEAMAR HK | P |
| | | 2 | 16.2 | | | |
| | | 3 | 13.0 | | | |
| | | 4 | 9.7 | | | |

* As shown in **Figure. 6.1**

** P (from AFCD) denotes the ON EFFORT survey on the transect line, not the adjoining passages

Table 6.4 Summary of Sightings Recorded during October 2021 to December 2021 of Vessel-based Line-transect Survey Effort

| Date | Species | Sighting No. | Time | Group Size | PSD | Behaviour | Lat. | Long. | Area | Effort | Season |
|-------------|------------------|--------------|-------|------------|-----|------------|----------|----------|------|--------|--------|
| 10 Nov 2021 | Finless Porpoise | 99 | 12:22 | 1 | N/A | Travelling | 22.18479 | 113.9835 | SEL | On | AUTUMN |
| 9 Dec 2021 | Finless Porpoise | 100 | 10:40 | 1 | 14 | Unknown | 22.1929 | 113.9437 | SEL | On | WINTER |




Figure 6.4 Location of sightings recorded during October to December 2021 Vessel-based Line-transect Survey




Figure 6.5 Plot of encounter rate during October to December in 2009 – 2021 from different surveys

- 6.3.1.2 A review of the long term AFCD marine mammal monitoring programme, the EIA and the pre-construction baseline monitoring report for this project was conducted. Both the EIA and the pre-construction baseline monitoring were conducted during the peak porpoise months Dec 2008 to May 2009 and Feb to April 2018, respectively. The AFCD long term monitoring data and impact monitoring in 2019 and 2020 should be compared directly to Impact Survey results of the reporting periods.
- 6.3.1.3 A review of the Beaufort Sea state survey conditions between 2009 and 2018 (only data available from AFCD at time of writing; (AFCD 2018; 2017; 2016; 2015; 2014; 2013; 2012; 2011; 2010)) shows that survey conditions in October and November 2021 were better than average for previous AFCD surveys conducted while survey conditions in December was within the % limits of previous AFCD long-term monitoring surveys.
- 6.3.1.4 A review of all the porpoise sightings in the survey area for October to December between 2009 - 2021 indicates that there is no sighting usually recorded in October to December. Given the similar survey conditions and the encounter rate recorded for porpoise in the project area during the reporting period, the encounter rate for October to December 2021 were between 0.00km^{-1} and 0.02km^{-1} (see Figure 6.5), it is noted that the encounter rate of impact survey is low when compared to other years. It is noted that the reporting period was covering between both non-peak and peak season and that construction not related to IWMF is ongoing on the southern boundary of the study site, both which may impact encounter rates. It is also noted that the impact survey focuses on a relatively small populations of highly mobile individuals and the survey area conducted for this monitoring is very small. For October to December 2021, the number of recorded sightings was similar to the case in 2019 impact monitoring conducted by ET.
- 6.3.1.5 Data and records of the implemented mitigation measures, including construction vessel routing and speed control, marine mammal watching plan and avoidance of noisy work during the peak season, are collected from the Contractor and now under detail review. As surveys continue for this project, data shall be constantly re-evaluated across survey months to discern trends and impacts, if any.

6.3.1.6 Photo records of the line-transect survey during the reporting period are presented in **Appendix G**.

6.3.2 PAM and Land-based Theodolite Tracking

6.3.2.1 30 days of PAM surveys were started at 1 May 2019 and completed until the end of May 2019. Multiple PAM systems were deployed at three sites. The PAM system located at the IWMF was lost, however, an alternative data set has been identified. The PAM systems at the two control sites Tai A Chau and Pui O were recovered on 3 August 2019. A summary of marine mammal detections shows that porpoise were recorded every day of deployment at each site, but at varying frequencies. The detailed theodolite result was presented in 17th Monthly EM&A report (November 2019) while detailed PAM result was presented in 18th Monthly EM&A report (December 2019).

6.3.2.2 For the baseline study, the DPM for each site was 11,160 (Shek Kwu Chau), 16,089 (Tai A Chau) and 3645 (Pui O Wan), totalling 30,894 DPM across all three sites, compared to DPMs of 4740 (Shek Kwu Chau), 7725 (Tai A Chau) and 23,986 (Pui O Wan), totalling 36,451 DPM, for the impact phase study. As the impact phase study was longer than the baseline study, it is not appropriate to directly compare total counts of DPM, however, the DPM rate (the average number of detections per day) for each site can be more directly compared. During the baseline study, Shek Kwu Chau averaged 338.2 DPM per day compared to 124.8 DPM per day, during the impact phase study. This showed a decrease in the daily average of porpoise detection at Shek Kwu Chau. During the baseline study, Tai A Chau averaged 487.6 DPM per day compared to 179.7 DPM per day, during the impact phase study. This showed a decrease in the daily average of porpoise detection at Tai A Chau. During the baseline study, Pui O Wan averaged 98.5 DPM per day compared to 557.8 DPM per day, during the impact phase study. This showed a significant increase in the daily average of porpoise detections at Pui O Wan (**Table 6.6**).

6.3.2.3 Overall, the PAM study showed that porpoise continue to consistently utilise the Shek Kwu Chau habitat immediately adjacent to the IWMF construction activities, although to a lesser degree than that prior to construction activities. In addition, the Pui O Wan site, which is 2.5 km away from the IWMF construction area, was also consistently utilised during the impact phase PAM study. A continued assessment of fine scale habitat use, particularly through PAM which yields large quantities of data, would allow a more comprehensive assessment of the EIA predictions.

Table 6.6 Summary Statistic Comparison of Baseline (2018) and Impact Phase (2019) Passive Acoustic Monitoring

| Baseline data | | | | | | | | | |
|---------------|---------------------|------------|------------|-------|------------|-----------|----------|----------------------|-------------|
| Site | Unit ID | Start | End | Days | DPD % Days | Total DPM | DPM /Day | % False Positive DPM | Time Lost % |
| Shek Kwu Chau | 2891 | 2018/02/09 | 2018/03/13 | 32.11 | 100 | 11160 | 338.2 | 0.0 | 1.00 |
| Tai A Chau | 2868 | 2018/02/09 | 2018/03/13 | 32.5 | 100 | 16089 | 487.6 | 1.0 | 2.00 |
| Pui O Wan | 2891 | 2018/03/13 | 2018/04/17 | 34.85 | 97.3 | 3645 | 98.5 | 2.0 | 31.87 |
| Total | | | | 99.01 | | 30894 | 312.0 | | |
| Impact Phase | | | | | | | | | |
| Site | Unit ID | Start | End | Days | DPD % Days | Total DPM | DPM /Day | % False Positive DPM | Time Lost % |
| Shek Kwu Chau | IWMF_BU_20190305_01 | 2019/03/05 | 2019/04/11 | 37.91 | 100 | 4740 | 124.8 | 0.0 | 0 |
| Tai A Chau | IWMF_20190411_02 | 2019/04/11 | 2019/05/23 | 41.94 | 100 | 7725 | 179.7 | 0.0 | 0 |
| Pui O Wan | IWMF_20190411_01 | 2019/04/11 | 2019/05/23 | 42.02 | 100 | 23986 | 557.8 | 0.0 | 0 |
| Total | | | | 121.9 | | 36451 | 299.1 | | |

- 6.3.2.4 Theodolite surveys were completed in May 2019. In total, thirty four days of theodolite tracking were completed between February - May 2019, comprising 167 hours and 49 minutes of observation. No Chinese white dolphin was observed and only one finless was recorded. The finless porpoise encounter rate was calculated as 0.006 finless porpoise per hour, in all weather conditions.
- 6.3.2.5 A total of 2620 vessels of ten different types were observed and tracked within or in the proximity of the IWWMF construction site. These comprised fishing boats (236), speed boats (29), container boats (155), government boats (22), high speed ferries (53), others (13) and IWWMF-Related construction platforms (974), tug boats(240), transportation boats (363), construction boats (531 and approximately 8 buoys were present marking the site boundary. The detailed Land-based Theodolite Tracking Report was presented in 5th Quarterly EM&A report and 17th Monthly EM&A report.
- 6.3.2.6 The baseline theodolite tracking was conducted immediately prior to and during the site preparation activities of the site. The baseline data records a decrease in porpoise sightings as site preparation activities commenced and notes that the decrease was most likely due to the onset of site preparation activities. The impact theodolite tracking conducted for this study records a marked increase in the number of Project related vessels and platforms and, in agreement with baseline conclusions, shows a concomitant decrease in finless porpoise sightings.

7. WHITE-BELLIED SEA EAGLE

7.1 WBSE Monitoring Parameters

7.1.1 The objective of the construction phase monitoring should be to verify the utilisation of the area by WBSE, their responses to construction disturbance, as well as the effectiveness of the proposed mitigation measures. Throughout the construction phase, field surveys should be conducted twice per month during their core breeding season (from December to May), and once per month outside their core breeding season (from June to November). The monitoring frequency should be increased to weekly during the incubation period of each year. In order to confirm their foraging ground near the construction site, it is necessary to conduct daily monitoring during the first week of nestling period in each year.

7.1.2 Since the location of the WBSE nest was located at the southwest of SKC within the hillside shrubland, it is impossible to observe the eggs during incubation period. Therefore, monitoring with increased frequency during incubation period could not be carried out. Daily monitoring will be carried out once any chick is recorded during the monitoring day.

7.2 Results and Observations

7.2.1 Seven monitoring surveys for monthly construction phase were conducted during the reporting period. Since there is no landing point along the western part of SKC, boat survey was used for the monitoring survey. In order to increase the chance of finding the WBSEs, monitoring survey was carried out either early in the morning or later in the afternoon. The weather conditions of monitoring survey were shown in **Table 7.1**.

Table 7.1 Weather Conditions during the WBSE Monitoring (Monthly)

| Date | Condition | Temperature (°C) |
|------------------|--|------------------|
| 28 October 2021 | - Northeast wind force 4 to 5 - Sunny Day | 29 |
| 25 November 2021 | - Northeast wind force 4 to 5 - Sunny Day | 23 |
| 2 December 2021 | - Northeast wind force 3 to 4 - Sunny Day | 25 |
| 9 December 2021 | - North wind force 3 to 4 - Sunny Day | 24 |
| 16 December 2021 | - Northeast wind force 4 to 5 - Sunny Day | 22 |
| 24 December 2021 | - North wind force 3 to 4 - Sunny Day | 22 |
| 30 December 2021 | - North wind force 4 to 5 - Sunny Day | 25 |

7.2.2 Two adult WBSEs were recorded near Shek Kwu Chau area. It was found that the WBSEs moved to new nest for incubation since the early December 2021. No abnormal behavior of the recorded adults during the December 2021 construction phase monitoring. All marine works during the monitoring period did not show any impact to the WBSE.

7.2.3 No disturbances from anthropogenic activities on the island were recorded during the monitoring survey. No invasion of other fauna species was recorded as well.



Figure 7.1 Location of WBSE Nest on SKC

- 7.2.4 No invasion of other fauna species was recorded and no sign of using the construction site as a foraging ground was recorded as well.
- 7.2.5 During the reporting period, no abnormal behaviour of the recorded adults and chick was shown. All marine works during the fortieth to forty-second months construction period did not show any influence on the WBSE.
- 7.2.6 Photo records of the WBSE taken during the reporting period are presented in **Appendix H**.

8. SUMMARY OF MONITORING EXCEEDANCE, COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS

- 8.1 No exceedance of the Action and Limit Levels of the regular construction noise, coral and WBSE monitoring was recorded during the reporting period.
- 8.2 During the general water quality monitoring period for October to December 2021, fifty-five (55) of general water quality monitoring results of suspended solids (SS) obtained had exceeded Action Level. One hundred and four (104) of general water quality monitoring results of SS obtained during the reporting period had exceeded the Limit Level. Three (3) of the general water quality monitoring results of dissolved oxygen (DO) obtained had exceeded Action Level. Investigations were carried out immediately for each of the exceedance cases during the reporting period.
- 8.3 No notification of summons and prosecution was received in the reporting period.
- 8.4 A complaint was received by EPD on 01 December 2021 and referred to the ET, IEC and SO on 15 December 2021. The complaint was related to oil spillage/leakage and the use of restricted liquid fuel. Investigation including reviewing contract's precautionary measure and their training mechanism against chemical/ oil spillage, carrying out follow-up site visit of the oil filling operation and reviewing the laboratory report of the sulfur content of fuel oil used in the past five months has been conducted by ET. After the investigation, it was considered that no non-compliance had been found for the oil filling operation, chemical leakage/spillage and sulfur content of fuel oil.
- 8.5 Statistics on complaints, notifications of summons and successful prosecutions are summarized in **Appendix I**.

9. EM&A SITE INSPECTION

- 9.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. Site inspections were carried out at the Site Portions 1, 1A, 1B during the reporting period. Portions 1, 1A & 1B were the sites near SKC within the Site boundary.
- 9.2 Joint site inspection with IEC was carried out on a monthly basis.
- 9.3 Minor deficiencies were observed during weekly site inspection. Key observations during the site inspections are summarized below:
- Prevention actions for oil/chemical spillage were not carried out properly
 - Chemical was not stored properly at designated storage place
 - Chemical waste was not stored in chemical waste cabinet and the cabinet was not locked up
 - Non-road Mobile Machinery (NRMM) label was not displayed properly
 - Dust control measures to exposed earth surface and stockpile of dusty material were not carried out properly
 - Housekeeping was not maintained and general waste was not stored in enclosed rubbish bin
 - Stagnant water inside the drip tray of generator should be cleaned
- 9.4 The Contractor had rectified all of the observations identified during environmental site inspections in the reporting period.
- 9.5 According to the EIA Study Report, Environmental Permit, contract documents and Updated EM&A Manual, the mitigation measures detailed in the documents, except the silt curtain system, are implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in **Appendix B**.

10. CONCLUSION AND RECOMMENDATIONS

- 10.1 This 14th Quarterly Environmental Monitoring and Audit (EM&A) Report summarizes the EM&A works undertaken during the period from 1 October 2021 to 31 December 2021 in accordance with the Updated EM&A Manual and the requirement under EP-429/2012/A and FEP-01/429/2012/A.
- 10.2 Construction noise, water quality, construction waste, coral, marine mammal and White-Bellied Sea Eagle (WBSE) monitoring were carried out in the reporting period. No project-related exceedance of the Action and Limit Levels was recorded during the reporting period.
- 10.3 Weekly environmental site inspections were conducted during the reporting period. Environmental deficiencies were observed during site inspection and were rectified.
- 10.4 According to the environmental site inspections performed in the reporting period, the Contractor was reminded to pay attention on on-site housekeeping, the proper storage of the chemicals, chemical waste and construction waste, dust control measure for exposed earth surface and stockpile of dusty material and the proper NRMM labelling.
- 10.5 A complaint regarding oil spillage/leakage and the use of restricted liquid fuel was received by EPD on 1 December 2021. After the investigation, it was considered that no non-compliance had been found for the oil filling operation, chemical leakage/spillage and sulfur content of fuel oil.
- 10.6 No notification of summons or prosecution was received since commencement of the Contract.
- 10.7 The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Appendix A Master Programme

Integrated Waste Management Facilities, Phase 1

| Activity ID | Activity Name | Planned Duration | At Completion Duration | Duration % Complete | Activity % Complete | Remaining Duration | Primary Constraint | Current Start | Current Finish | Late Start | Late Finish | Total Float | M47 Remarks | 2021 | | | | 2022 | |
|--|---|------------------|------------------------|---------------------|---------------------|--------------------|--------------------|---------------|----------------|------------|-------------|-------------|-------------|--------|--------|--------|--------|--------|--------|
| | | | | | | | | | | | | | | Oct 47 | Nov 48 | Dec 49 | Jan 50 | Jan 50 | Jan 50 |
| 04-1200(1) | Works Plan (WP) | 90 | 1475 | 31.11% | 30% | 62 | | 18-Dec-17 A | 31-Dec-21 | 03-Aug-23 | 03-Oct-23 | 641 | | | | | | | |
| 04-1400(1) | Operation Plan (OP) | 240 | 1443 | 87.5% | 87.5% | 30 | | 18-Dec-17 A | 29-Nov-21 | 14-Sep-23 | 13-Oct-23 | 683 | | | | | | | |
| 04-1450(1) | Asset Management Plan (AMP) | 120 | 120 | 0% | 0% | 120 | Start On or | 31-Oct-21* | 27-Feb-22 | 21-Nov-21 | 20-Mar-22 | 21 | | | | | | | |
| 04-1500(1) | Handback Plan (HP) | 120 | 120 | 0% | 0% | 120 | Start On or | 31-Oct-21* | 27-Feb-22 | 21-Nov-21 | 20-Mar-22 | 21 | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.04.1.1 | Provisional Assessment (PA) | 180 | 180 | 0% | 0% | 180 | | 31-Oct-21 | 28-Apr-22 | 07-Feb-22 | 05-Aug-22 | 99 | | | | | | | |
| 04-1500-1(1) | Preliminary Assessment | 180 | 180 | 0% | 0% | 180 | | 31-Oct-21 | 28-Apr-22 | 07-Feb-22 | 05-Aug-22 | 99 | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05 Design Submissions | | 1624 | 1838 | 65.83% | | 555 | | 27-Apr-18 A | 08-May-23 | 31-Oct-21 | 30-Dec-24 | 602 | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01 AIP Design Package Submissions | | 1204 | 1418 | 88.79% | | 135 | | 27-Apr-18 A | 14-Mar-22 | 31-Oct-21 | 03-Nov-23 | 599 | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.3 AIP General Building Plan | | 182 | 332 | 50.55% | | 90 | | 03-Mar-21 A | 28-Jan-22 | 09-Nov-21 | 22-Jul-22 | 175 | | | | | | | |
| 04-1600(M42) | Process Building & Wastewater Treatment Plant | 135 | 180 | 77.78% | 77.78% | 30 | | 03-Jun-21 A | 29-Nov-21 | 08-Jan-22 | 06-Feb-22 | 69 | | | | | | | |
| 04-1610(M42) | Turbine Hall | 135 | 272 | 77.78% | 77.78% | 30 | | 03-Mar-21 A | 29-Nov-21 | 08-Jan-22 | 06-Feb-22 | 69 | | | | | | | |
| 04-1620(M42) | CCCW | 135 | 272 | 77.78% | 77.78% | 30 | | 03-Mar-21 A | 29-Nov-21 | 08-Jan-22 | 06-Feb-22 | 69 | | | | | | | |
| 04-1630(M42) | Chimney | 135 | 272 | 77.78% | 77.78% | 30 | | 03-Mar-21 A | 29-Nov-21 | 08-Jan-22 | 06-Feb-22 | 69 | | | | | | | |
| 04-1640(M42) | M T & Water Treatment Plant | 135 | 180 | 77.78% | 77.78% | 30 | | 03-Jun-21 A | 29-Nov-21 | 08-Jan-22 | 06-Feb-22 | 69 | | | | | | | |
| 04-1650(M42) | Reception Pavilion | 135 | 180 | 77.78% | 77.78% | 30 | | 03-Jun-21 A | 29-Nov-21 | 08-Jan-22 | 06-Feb-22 | 69 | | | | | | | |
| 04-1660(M42) | Administration building | 135 | 180 | 77.78% | 77.78% | 30 | | 03-Jun-21 A | 29-Nov-21 | 08-Jan-22 | 06-Feb-22 | 69 | | | | | | | |
| 04-1670(M42) | Elevated Driveway | 135 | 272 | 77.78% | 77.78% | 30 | | 03-Mar-21 A | 29-Nov-21 | 08-Jan-22 | 06-Feb-22 | 69 | | | | | | | |
| 04-1680(M42) | IWMF Substation | 135 | 272 | 77.78% | 77.78% | 30 | | 03-Mar-21 A | 29-Nov-21 | 08-Jan-22 | 06-Feb-22 | 69 | | | | | | | |
| 04-1690(M46) | ACC Equipment Structure | 90 | 90 | 0% | 0% | 90 | | 31-Oct-21 | 28-Jan-22 | 24-Apr-22 | 22-Jul-22 | 175 | | | | | | | |
| 04-1700(M46) | Vehicle Fuel Filling Station | 60 | 60 | 0% | 0% | 60 | | 31-Oct-21 | 29-Dec-21 | 09-Nov-21 | 07-Jan-22 | 9 | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.01 AIP Process and Layout Design (2.1) | | 197 | 1388 | 46.7% | | 105 | | 27-Apr-18 A | 12-Feb-22 | 31-Oct-21 | 29-Mar-22 | 45 | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.01.2 MSW treatment process design for mechanical treatment (2) | | 105 | 105 | 0% | 0% | 105 | | 31-Oct-21 | 12-Feb-22 | 15-Dec-21 | 29-Mar-22 | 45 | | | | | | | |
| 05-1090 | Mechanical Treatment Plant | 105 | 105 | 0% | 0% | 105 | | 31-Oct-21 | 12-Feb-22 | 15-Dec-21 | 29-Mar-22 | 45 | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.01.6 Site Master Layout Plan and Plant Layout (2.1.06) | | 105 | 1292 | 91.43% | | 9 | | 27-Apr-18 A | 08-Nov-21 | 31-Oct-21 | 08-Nov-21 | 0 | | | | | | | |
| 05-3020 | Site Master Layout Plan and Plant Layout | 105 | 1292 | 91.43% | 65% | 9 | | 27-Apr-18 A | 08-Nov-21 | 31-Oct-21 | 08-Nov-21 | 0 | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.02 AIP Ground Treatment, Reclamation, Seawall, Breakwater, Bert | | 288 | 566 | 53.13% | | 135 | | 26-Aug-20 A | 14-Mar-22 | 02-Nov-21 | 29-Jul-23 | 502 | | | | | | | |
| 05-2960-1(M37) | Mooring Dolphins | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 17-Mar-23 | 29-Jul-23 | 502 | | | | | | | |
| 05-2970 | Onshore crane Facility (2.2.11) | 105 | 105 | 0% | 0% | 105 | | 31-Oct-21 | 12-Feb-22 | 02-Nov-21 | 14-Feb-22 | 2 | | | | | | | |
| 05-2980 | Onshore vessel power supply system (2.2.12) | 135 | 461 | 77.78% | 65% | 30 | | 26-Aug-20 A | 29-Nov-21 | 02-Dec-21 | 31-Dec-21 | 32 | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.03 AIP Incineration Plant Buildings (2.3) | | 1123 | 1128 | 91.99% | | 90 | | 28-Dec-18 A | 28-Jan-22 | 09-Nov-21 | 20-Feb-23 | 388 | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.03.1 General Layout Drawings and Fire Safety Strategy (2.3.00) | | 151 | 635 | 40.4% | | 90 | | 04-May-20 A | 28-Jan-22 | 09-Nov-21 | 06-Feb-22 | 9 | | | | | | | |
| 05-1210 | Process Building | 105 | 590 | 57.14% | 25% | 45 | | 04-May-20 A | 14-Dec-21 | 24-Nov-21 | 07-Jan-22 | 24 | | | | | | | |
| 05-1220 | ACC Equipment Yard | 90 | 90 | 0% | 0% | 90 | | 31-Oct-21 | 28-Jan-22 | 09-Nov-21 | 06-Feb-22 | 9 | | | | | | | |
| 05-1230 | Turbine Hall Building | 105 | 620 | 28.57% | 25% | 75 | | 04-May-20 A | 13-Jan-22 | 24-Nov-21 | 06-Feb-22 | 24 | | | | | | | |
| 05-1240 | CCCW Building | 105 | 620 | 28.57% | 25% | 75 | | 04-May-20 A | 13-Jan-22 | 24-Nov-21 | 06-Feb-22 | 24 | | | | | | | |
| 05-1260 | Elevated Drive Way and Associated Structures | 105 | 620 | 28.57% | 25% | 75 | | 04-May-20 A | 13-Jan-22 | 24-Nov-21 | 06-Feb-22 | 24 | | | | | | | |
| 05-1270 | Reception Pavilion | 105 | 620 | 28.57% | 25% | 75 | | 04-May-20 A | 13-Jan-22 | 24-Nov-21 | 06-Feb-22 | 24 | | | | | | | |
| 05-1620 | Chimney | 105 | 213 | 42.86% | 25% | 60 | | 31-May-21 A | 29-Dec-21 | 09-Dec-21 | 06-Feb-22 | 39 | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.03.2 Foundation design (2.3.01) | | 135 | 441 | 44.44% | | 75 | | 30-Oct-20 A | 13-Jan-22 | 08-Dec-22 | 20-Feb-23 | 403 | | | | | | | |
| 05-3090 | Reception Pavilion | 135 | 441 | 44.44% | 5% | 75 | Start On or | 30-Oct-20 A | 13-Jan-22 | 08-Dec-22 | 20-Feb-23 | 403 | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.03.3 Structural design (2.3.02) | | 105 | 136 | 27.62% | | 76 | | 01-Sep-21 A | 14-Jan-22 | 07-Dec-22 | 20-Feb-23 | 402 | | | | | | | |
| 05-1350 | Reception Pavilion Structural Design | 105 | 136 | 27.62% | 5% | 76 | | 01-Sep-21 A | 14-Jan-22 | 07-Dec-22 | 20-Feb-23 | 402 | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.03.6 Fire services installation design (2.3.05) | | 384 | 1068 | 92.19% | | 30 | | 28-Dec-18 A | 29-Nov-21 | 09-Nov-21 | 07-Mar-22 | 98 | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.03.6.1 Process Building (2.3.05.01) | | 105 | 1055 | 71.43% | | 30 | | 10-Jan-19 A | 29-Nov-21 | 09-Nov-21 | 07-Mar-22 | 98 | | | | | | | |
| 05-1510 | Fire Systems | 105 | 1055 | 71.43% | 5% | 30 | | 10-Jan-19 A | 29-Nov-21 | 06-Feb-22 | 07-Mar-22 | 98 | | | | | | | |
| 05-1530 | FS schematics | 105 | 1039 | 86.67% | 5% | 14 | | 10-Jan-19 A | 13-Nov-21 | 09-Nov-21 | 22-Nov-21 | 9 | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.03.6.3 Turbine Hall Building (2.3.05.03) | | 105 | 1068 | 71.43% | | 30 | | 28-Dec-18 A | 29-Nov-21 | 09-Nov-21 | 07-Mar-22 | 98 | | | | | | | |
| 05-5400 | Fire Systems (2.3.05.03.01) | 105 | 1068 | 71.43% | 5% | 30 | | 28-Dec-18 A | 29-Nov-21 | 06-Feb-22 | 07-Mar-22 | 98 | | | | | | | |
| 05-5420-1(M22) | FS schematics (2.3.05.03.03) | 105 | 1052 | 86.67% | 5% | 14 | | 28-Dec-18 A | 13-Nov-21 | 09-Nov-21 | 22-Nov-21 | 9 | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.03.6.5 Elevated Drive Way and Associated Structures (2.3.05.05) | | 180 | 715 | 83.33% | | 30 | | 16-Dec-19 A | 29-Nov-21 | 09-Nov-21 | 07-Mar-22 | 98 | | | | | | | |
| 05-5445(M22) | Fire Systems | 180 | 715 | 83.33% | 5% | 30 | | 16-Dec-19 A | 29-Nov-21 | 06-Feb-22 | 07-Mar-22 | 98 | | | | | | | |
| 05-5450-1(M22) | FS schematics | 180 | 699 | 92.22% | 5% | 14 | | 16-Dec-19 A | 13-Nov-21 | 09-Nov-21 | 22-Nov-21 | 9 | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.03.6.6 Reception Pavilion (2.3.05.06) | | 270 | 788 | 88.89% | | 30 | | 04-Oct-19 A | 29-Nov-21 | 09-Nov-21 | 07-Mar-22 | 98 | | | | | | | |
| 05-5460(M22) | Fire Systems (2.3.05.06.01) | 270 | 788 | 88.89% | 5% | 30 | | 04-Oct-19 A | 29-Nov-21 | 06-Feb-22 | 07-Mar-22 | 98 | | | | | | | |
| 05-5470-1(M22) | FS schematics (2.3.05.06.03) | 270 | 772 | 94.81% | 5% | 14 | | 04-Oct-19 A | 13-Nov-21 | 09-Nov-21 | 22-Nov-21 | 9 | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.03.6.7 Compressor & Closed Circuit (2.3.05.07) | | 140 | 811 | 78.57% | | 30 | | 11-Sep-19 A | 29-Nov-21 | 09-Nov-21 | 07-Mar-22 | 98 | | | | | | | |
| 05-5480-1(M22) | Fire Systems (2.3.05.07.01) | 140 | 811 | 78.57% | 5% | 30 | | 11-Sep-19 A | 29-Nov-21 | 06-Feb-22 | 07-Mar-22 | 98 | | | | | | | |
| 05-5490-1(M22) | FS schematics (2.3.05.07.03) | 140 | 795 | 90% | 5% | 14 | | 11-Sep-19 A | 13-Nov-21 | 09-Nov-21 | 22-Nov-21 | 9 | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.03.7 Building services design (excluding fire services installatio | | 1064 | 1085 | 94.36% | | 60 | | 10-Jan-19 A | 29-Dec-21 | 09-Nov-21 | 28-Mar-22 | 89 | | | | | | | |
| 05-1560 | MVAC (6 Packages) | 105 | 1085 | 42.86% | 42.86% | 60 | Start On or | 10-Jan-19 A | 29-Dec-21 | 28-Jan-22 | 28-Mar-22 | 89 | | | | | | | |
| 05-1590 | Drainage (7 Packages) | 135 | 1080 | 55.56% | 25% | 60 | Start On or | 15-Jan-19 A | 29-Dec-21 | 24-Nov-21 | 22-Jan-22 | 24 | | | | | | | |
| 05-1610 | Lifts and Escalators (2 Packages) | 135 | 731 | 55.56% | 5% | 60 | Start On or | 30-Dec-19 A | 29-Dec-21 | 09-Nov-21 | 07-Jan-22 | 9 | | | | | | | |
| 05-1770 | Vehicle & Container Wash System | 31 | 31 | 0% | 0% | 31 | | 31-Oct-21 | 30-Nov-21 | 29-Dec-21 | 29-Dec-21 | 29 | | | | | | | |
| 05-1770-1(M20) | Water Cannon System | 135 | 887 | 89.63% | 45% | 14 | | 11-Jun-19 A | 13-Nov-21 | 25-Nov-21 | 08-Dec-21 | 25 | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.04 AIP Mechanical Treatment Plant Building (2.4) | | 1054 | 1240 | 91.46% | | 90 | | 07-Sep-18 A | 28-Jan-22 | 08-Nov-21 | 01-Jul-22 | 154 | | | | </ | | | |

Integrated Waste Management Facilities, Phase 1

| Activity ID | Activity Name | Planned Duration | At Completion Duration | Duration % Complete | Activity % Complete | Remaining Duration | Primary Constraint | Current Start | Current Finish | Late Start | Late Finish | Total Float | M47 Remarks | 2021 | | | | 2022 |
|---|---|------------------|------------------------|---------------------|---------------------|--------------------|--------------------|--------------------|------------------|------------------|------------------|-------------|-------------|------------|--------|--------|--------|---|
| | | | | | | | | | | | | | | Oct 47 | Nov 48 | Dec 49 | Jan 50 | |
| 05-1670 | Electrical and instrumentation works design (2.4.03) | 90 | 90 | 0% | 0% | 90 | | 31-Oct-21 | 28-Jan-22 | 30-Dec-21 | 29-Mar-22 | 60 | | 31-Oct-21 | | | | |
| 05-1680 | Mechanical works design (2.4.04) | 90 | 90 | 0% | 0% | 90 | | 31-Oct-21 | 28-Jan-22 | 30-Dec-21 | 29-Mar-22 | 60 | | 31-Oct-21 | | | | |
| 05-1690 | Fire services installation design (2.5.05) (3 Packages) | 135 | 1016 | 55.56% | 5% | 60 | | 20-Mar-19 A | 29-Dec-21 | 08-Nov-21 | 06-Jan-22 | 8 | | | | | | 29-Dec-21, Fire services installation |
| WBS: EP_SP_66_12-WP6B-M47.05.01.04.7 Building services design (excluding fire services installatio | | 990 | 1031 | 92.42% | | 75 | | 20-Mar-19 A | 13-Jan-22 | 29-Nov-21 | 28-Mar-22 | 74 | | | | | | |
| 05-1710 | MVAC | 135 | 981 | 77.78% | 5% | 30 | Start On or | 25-Mar-19 A | 29-Nov-21 | 27-Feb-22 | 28-Mar-22 | 119 | | | | | | 29-Nov-21, MVAC, MVAC, 29-Nov-21 |
| 05-1720 | Odour Control | 75 | 75 | 0% | 0% | 75 | Start On or | 31-Oct-21* | 13-Jan-22 | 29-Nov-21 | 11-Feb-22 | 29 | | 31-Oct-21* | | | | 13-Jan-22, Odour C |
| 05-1740 | Drainage | 135 | 986 | 77.78% | 5% | 30 | Start On or | 20-Mar-19 A | 29-Nov-21 | 24-Dec-21 | 22-Jan-22 | 54 | | | | | | 29-Nov-21, Drainage, Drainage, 29-Nov-21 |
| 05-1760 | Lifts | 135 | 701 | 77.78% | 5% | 30 | Start On or | 30-Dec-19 A | 29-Nov-21 | 07-Feb-22 | 08-Mar-22 | 99 | | | | | | 29-Nov-21, Lifts, Lifts, 29-Nov-21 |
| 05-1760-1(M20) | Building Management System (BMS) | 5 | 105 | 0% | 5% | 30 | Start On or | 17-Aug-21 A | 29-Nov-21 | 09-Dec-21 | 07-Jan-22 | 39 | | | | | | 29-Nov-21, Building Management System (BMS), Building Management |
| WBS: EP_SP_66_12-WP6B-M47.05.01.05 AIP Wastewater Treatment Plant (2.5) | | 1109 | 1124 | 90.53% | | 105 | | 16-Jan-19 A | 12-Feb-22 | 08-Nov-21 | 28-Mar-22 | 44 | | | | | | |
| 05-2790 | Fire services installation design (2.5.05) | 135 | 1079 | 55.56% | 5% | 60 | | 16-Jan-19 A | 29-Dec-21 | 08-Nov-21 | 06-Jan-22 | 8 | | | | | | 29-Dec-21, Fire services installation |
| WBS: EP_SP_66_12-WP6B-M47.05.01.05.7 Building services design (excluding fire services installatio | | 1109 | 1124 | 90.53% | | 105 | | 16-Jan-19 A | 12-Feb-22 | 29-Nov-21 | 28-Mar-22 | 44 | | | | | | |
| 05-1840 | MVAC (2.5.06.02) | 135 | 1019 | 100% | 25% | 0 | Start On or | 16-Jan-19 A | 31-Oct-21 | 28-Mar-22 | 28-Mar-22 | 149 | | | | | | 31-Oct-21, MVAC (2.5.06.02), MVAC (2.5.06.02), 31-Oct-21 |
| 05-1850 | Odour Control (2.5.06.03) | 105 | 105 | 0% | 0% | 105 | Start On or | 31-Oct-21* | 12-Feb-22 | 29-Nov-21 | 13-Mar-22 | 29 | | 31-Oct-21* | | | | |
| 05-1870 | Drainage (2.5.06.05) | 135 | 1049 | 77.78% | 25% | 30 | Start On or | 16-Jan-19 A | 29-Nov-21 | 24-Dec-21 | 22-Jan-22 | 54 | | | | | | 29-Nov-21, Drainage (2.5.06.05), Drainage (2.5.06.05), 29-Nov-21 |
| WBS: EP_SP_66_12-WP6B-M47.05.01.06 AIP Water Treatment Plant Building (2.6) | | 1159 | 1240 | 92.23% | | 90 | | 07-Sep-18 A | 28-Jan-22 | 08-Nov-21 | 28-Mar-22 | 59 | | | | | | |
| 05-1900 | Architectural Design (2.6.00) | 105 | 1240 | 14.29% | 65% | 90 | Start On or | 07-Sep-18 A | 28-Jan-22 | 28-Nov-21 | 25-Feb-22 | 28 | | | | | | |
| 05-1910 | Foundation design (2.6.01) | 90 | 90 | 0% | 0% | 90 | | 31-Oct-21 | 28-Jan-22 | 28-Jan-22 | 25-Feb-22 | 28 | | 31-Oct-21 | | | | |
| 05-1920 | Structural design (2.6.02) | 90 | 677 | 0% | 5% | 90 | | 23-Mar-20 A | 28-Jan-22 | 09-Nov-21 | 06-Feb-22 | 9 | | | | | | |
| 05-1950 | Fire services installation design (2.6.05) (3 Packages) | 135 | 1016 | 55.56% | 5% | 60 | | 20-Mar-19 A | 29-Dec-21 | 08-Nov-21 | 06-Jan-22 | 8 | | | | | | 29-Dec-21, Fire services installation |
| WBS: EP_SP_66_12-WP6B-M47.05.01.06.7 Building services design (excluding fire services installatio | | 135 | 1016 | 55.56% | | 60 | | 20-Mar-19 A | 29-Dec-21 | 24-Nov-21 | 28-Mar-22 | 89 | | | | | | |
| 05-1970 | MVAC | 135 | 951 | 100% | 5% | 0 | Start On or | 25-Mar-19 A | 31-Oct-21 | 28-Mar-22 | 28-Mar-22 | 149 | | | | | | 31-Oct-21, MVAC, MVAC, 31-Oct-21 |
| 05-2000 | Drainage | 135 | 1016 | 55.56% | 5% | 60 | Start On or | 20-Mar-19 A | 29-Dec-21 | 24-Nov-21 | 22-Jan-22 | 24 | | | | | | 29-Dec-21, Drainage, Drainage, 29- |
| WBS: EP_SP_66_12-WP6B-M47.05.01.07 AIP Administration Building (2.7) | | 1129 | 1245 | 94.69% | | 60 | | 03-Aug-18 A | 29-Dec-21 | 08-Nov-21 | 08-Nov-22 | 314 | | | | | | |
| 05-2020 | Architectural Design (2.7.00) | 135 | 1245 | 55.56% | 65% | 60 | Start On or | 03-Aug-18 A | 29-Dec-21 | 09-Nov-21 | 07-Jan-22 | 9 | | | | | | 29-Dec-21, Architectural Design (2.7 |
| 05-2030 | Foundation design (2.7.01) | 60 | 60 | 0% | 0% | 60 | | 31-Oct-21 | 29-Dec-21 | 22-Feb-22 | 22-Apr-22 | 114 | | 31-Oct-21 | | | | 29-Dec-21, Foundation design (2.7.0 |
| 05-2040 | Structural design (2.7.02) | 135 | 885 | 55.56% | 65% | 60 | Start On or | 29-Jul-19 A | 29-Dec-21 | 10-Sep-22 | 08-Nov-22 | 314 | | | | | | 29-Dec-21, Structural design (2.7.02 |
| 05-2060 | Fire services installation design (3 Packages) (2.7.04) | 135 | 849 | 55.56% | 5% | 60 | Start On or | 03-Sep-19 A | 29-Dec-21 | 08-Nov-21 | 06-Jan-22 | 8 | | | | | | 29-Dec-21, Fire services installation |
| WBS: EP_SP_66_12-WP6B-M47.05.01.07.6 Building services design (excluding fire services installatio | | 227 | 849 | 73.57% | | 60 | | 03-Sep-19 A | 29-Dec-21 | 09-Dec-21 | 13-Mar-22 | 74 | | | | | | |
| 05-2080 | MVAC | 135 | 849 | 55.56% | 65% | 60 | Start On or After | 03-Sep-19 A | 29-Dec-21 | 13-Jan-22 | 13-Mar-22 | 74 | | | | | | 29-Dec-21, MVAC, MVAC, 29-Dec-2 |
| 05-2130 | Lifts and Escalators | 135 | 731 | 55.56% | 5% | 60 | | 30-Dec-19 A | 29-Dec-21 | 09-Dec-21 | 06-Feb-22 | 39 | | | | | | 29-Dec-21, Lifts and Escalators, Lift |
| WBS: EP_SP_66_12-WP6B-M47.05.01.08 AIP IWMF Substation (2.8) | | 135 | 1083 | 89.63% | | 14 | | 27-Nov-18 A | 13-Nov-21 | 13-Nov-21 | 26-Nov-21 | 13 | | | | | | |
| 05-2190 | Fire services installation design (2.8.05) (2 Packages) | 135 | 1083 | 89.63% | 5% | 14 | Start On or | 27-Nov-18 A | 13-Nov-21 | 13-Nov-21 | 26-Nov-21 | 13 | | | | | | 13-Nov-21, Fire services installation design (2.8.05) (2 Packages), Fire services installatio |
| WBS: EP_SP_66_12-WP6B-M47.05.01.1 AIP Chimney | | 90 | 131 | 0% | | 90 | | 20-Sep-21 A | 28-Jan-22 | 24-Nov-21 | 28-Mar-22 | 59 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.1.1 Building services design (excluding fire services installation | | 90 | 131 | 0% | | 90 | | 20-Sep-21 A | 28-Jan-22 | 24-Nov-21 | 28-Mar-22 | 59 | | | | | | |
| 05-5430(5a) | Electrical Services and Lighting | 90 | 90 | 45.56% | 5% | 49 | | 20-Sep-21 A | 18-Dec-21 | 04-Dec-21 | 21-Jan-22 | 34 | | | | | | 18-Dec-21, Electrical Services and Lighting, Elec |
| 05-5440(5a) | MVAC | 90 | 90 | 45.56% | 5% | 49 | | 20-Sep-21 A | 18-Dec-21 | 08-Feb-22 | 28-Mar-22 | 100 | | | | | | 18-Dec-21, MVAC, MVAC, 18-Dec-21 |
| 05-5450(5a) | Plumbing | 90 | 90 | 45.56% | 5% | 49 | | 20-Sep-21 A | 18-Dec-21 | 10-Dec-21 | 27-Jan-22 | 40 | | | | | | 18-Dec-21, Plumbing, Plumbing, 18-Dec-21 |
| 05-5460-1(5a) | Drainage | 90 | 90 | 45.56% | 5% | 49 | | 20-Sep-21 A | 18-Dec-21 | 20-Dec-21 | 06-Feb-22 | 50 | | | | | | 18-Dec-21, Drainage, Drainage, 18-Dec-21 |
| 05-5470(5a) | ELV | 90 | 90 | 45.56% | 5% | 49 | | 20-Sep-21 A | 18-Dec-21 | 09-Dec-21 | 26-Jan-22 | 39 | | | | | | 18-Dec-21, ELV, ELV, 18-Dec-21 |
| 05-5480-2(5a) | Lift | 90 | 90 | 0% | 0% | 90 | | 31-Oct-21 | 28-Jan-22 | 24-Nov-21 | 21-Feb-22 | 24 | | 31-Oct-21 | | | | |
| 05-5490(5a) | Building Management System (BMS) | 90 | 90 | 0% | 0% | 90 | | 31-Oct-21 | 28-Jan-22 | 29-Dec-21 | 28-Mar-22 | 59 | | 31-Oct-21 | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.09 AIP Air Quality Monitoring Stations (2.9) | | 90 | 90 | 0% | | 90 | | 31-Oct-21 | 28-Jan-22 | 28-Jan-22 | 27-Apr-22 | 89 | | | | | | |
| 05-2250 | Design of the Air Quality Monitoring Stations (2.9.01) | 90 | 90 | 0% | 0% | 90 | | 31-Oct-21 | 28-Jan-22 | 28-Jan-22 | 27-Apr-22 | 89 | | 31-Oct-21 | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.10 AIP Roads and Utilities (2.10) | | 991 | 1253 | 86.38% | | 135 | | 09-Oct-18 A | 14-Mar-22 | 02-Nov-21 | 19-Feb-23 | 342 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.10.4 Water supply system design on the Artificial Island (2.10.04) | | 836 | 862 | 83.85% | | 135 | | 04-Nov-19 A | 14-Mar-22 | 14-Nov-21 | 15-May-22 | 62 | | | | | | |
| 05-2360 | Water Tanks (2.10.04.05) | 135 | 135 | 0% | 0% | 135 | Start On or | 31-Oct-21* | 14-Mar-22 | 01-Jan-22 | 15-May-22 | 62 | | 31-Oct-21* | | | | |
| 05-2370 | External FS Systems (2.10.04.06) | 135 | 787 | 55.56% | 5% | 60 | | 04-Nov-19 A | 29-Dec-21 | 17-Mar-22 | 15-May-22 | 137 | | | | | | 29-Dec-21, External FS Systems (2 |
| 05-2370-2(M24) | Building Services system for seawater intake (2.10.04.09) | 90 | 629 | 66.67% | 5% | 30 | | 11-Mar-20 A | 29-Nov-21 | 14-Nov-21 | 13-Dec-21 | 14 | | | | | | 29-Nov-21, Building Services system for seawater intake (2.10.04.09), B |
| 05-2370-3(5a) | Chemical scrubber system for odour control (2.10.04.10) | 90 | 388 | 0% | 0% | 90 | | 06-Jan-21 A | 28-Jan-22 | 14-Nov-21 | 11-Feb-22 | 14 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.10.6 Design of telecommunication and other utilities (2.10.06) | | 961 | 1174 | 89.07% | | 105 | | 27-Nov-18 A | 12-Feb-22 | 02-Nov-21 | 19-Feb-23 | 372 | | | | | | |
| 05-2380 | Power Distribution System concept / schematics (2.10.06.01) | 135 | 367 | 55.56% | 5% | 60 | Start On or | 28-Dec-20 A | 29-Dec-21 | 01-Jan-22 | 01-Mar-22 | 62 | | | | | | 29-Dec-21, Power Distribution System |
| 05-2410 | Site ELV Network System - Communications System concept / schematics (2.10.06.04) | 135 | 661 | 55.56% | 5% | 60 | Start On or | 09-Mar-20 A | 29-Dec-21 | 01-Jan-22 | 01-Mar-22 | 62 | | | | | | 29-Dec-21, Site ELV Network System |
| 05-2420 | Site ELV Network System - Security Systems concept / schematics (2.10.06.05) | 135 | 661 | 55.56% | 5% | 60 | Start On or | 09-Mar-20 A | 29-Dec-21 | 01-Jan-22 | 01-Mar-22 | 62 | | | | | | 29-Dec-21, Site ELV Network System |
| 05-2430 | Site ELV Network System - Navigation aids concept / schematics (2.10.06.06) | 105 | 105 | 0% | 0% | 105 | | 31-Oct-21 | 12-Feb-22 | 02-Nov-21 | 14-Feb-22 | 2 | | 31-Oct-21 | | | | |
| 05-2440 | Microwave transmission of FS direct link (2.10.06.07) | 135 | 1099 | 77.78% | 45% | 30 | | 27-Nov-18 A | 29-Nov-21 | 02-Dec-21 | 31-Dec-21 | 32 | | | | | | 29-Nov-21, Microwave transmission of FS direct link (2.10.06.07), Micro |
| 05-2450 | Fuel Handling System concept / schematics (2.10.06.08) | 135 | 706 | 55.56% | 5% | 60 | Start On or | 24-Jan-20 A | 29-Dec-21 | 16-Nov-22 | 14-Jan-23 | 381 | | | | | | 29-Dec-21, Fuel Handling System co |
| 05-3840-1(M22) | Automatic Traffic Control System (ATCS) (2.10.06.12) | 90 | 90 | 0% | 0% | 90 | | 31-Oct-21 | 28-Jan-22 | 22-Nov-22 | 19-Feb-23 | 387 | | 31-Oct-21 | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.10.7 Utility ducts/Pipebridges design (2.10.25) | | 288 | 1223 | 63.54% | | 105 | | 09-Oct-18 A | 12-Feb-22 | 12-Nov-21 | 27-Oct-22 | 257 | | | | | | |
| 05-2460 | Design of Pipe / Utilities Trenches concept (2.10.06.09.01) | 105 | 489 | 42.86% | 5% | 60 | | 28-Aug-20 A | 29-Dec-21 | 29-Aug-22 | 27-Oct-22 | 302 | | | | | | |

Integrated Waste Management Facilities, Phase 1

| Activity ID | Activity Name | Planned Duration | At Completion Duration | Duration % Complete | Activity % Complete | Remaining Duration | Primary Constraint | Current Start | Current Finish | Late Start | Late Finish | Total Float | M47 Remarks | 2021 | | | 2022 |
|--|--|------------------|------------------------|---------------------|---------------------|--------------------|--------------------|---------------|----------------|------------|-------------|-------------|-------------|-----------|--------|--|---|
| | | | | | | | | | | | | | | Oct 47 | Nov 48 | Dec 49 | Jan 50 |
| WBS: EP_SP_66_12-WP6B-M47.05.01.11 AIP Architectural, Finishes and Landscaping Works (2.11) | | | | | | | | | | | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.11.1 External and internal finishes design for Incineration Plant | | | | | | | | | | | | | | | | | |
| 05-2510 | External and internal finishes design for Incineration Plant Building (2.11.01) | 135 | 605 | 55.56% | 5% | 60 | Start On or | 04-May-20 A | 29-Dec-21 | 15-Jan-22 | 15-Mar-22 | 76 | | | | | 29-Dec-21, External and internal finishes design for Incineration Plant Building (2.11.01) |
| 05-2520 | External and internal finishes design for ACC Equipment Yard | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 01-Nov-21 | 15-Mar-22 | 1 | | 31-Oct-21 | | | |
| 05-2530 | External and internal finishes design for Turbine Hall Building | 135 | 605 | 55.56% | 5% | 60 | Start On or | 04-May-20 A | 29-Dec-21 | 15-Jan-22 | 15-Mar-22 | 76 | | | | | 29-Dec-21, External and internal finishes design for Turbine Hall Building (2.11.01) |
| 05-2540 | External and internal finishes design for CCCW Building | 135 | 605 | 55.56% | 5% | 60 | Start On or | 04-May-20 A | 29-Dec-21 | 11-Jan-22 | 11-Mar-22 | 72 | | | | | 29-Dec-21, External and internal finishes design for CCCW Building (2.11.01) |
| 05-2550 | External and internal finishes design for Chimney | 45 | 45 | 0% | 5% | 45 | | 31-Oct-21 | 14-Dec-21 | 30-Jan-22 | 15-Mar-22 | 91 | | 31-Oct-21 | | 14-Dec-21, External and internal finishes design for Chimney (2.11.01) | |
| 05-2560 | External and internal finishes design for Reception Pavilion | 135 | 640 | 55.56% | 5% | 60 | Start On or | 30-Mar-20 A | 29-Dec-21 | 15-Jan-22 | 15-Mar-22 | 76 | | | | | 29-Dec-21, External and internal finishes design for Reception Pavilion (2.11.01) |
| 05-2570 | External and internal finishes design for MT Plant Building (2.11.02) | 136 | 612 | 55.88% | 5% | 60 | Start On or | 27-Apr-20 A | 29-Dec-21 | 13-Jan-22 | 13-Mar-22 | 74 | | | | | 29-Dec-21, External and internal finishes design for MT Plant Building (2.11.02) |
| 05-2580 | External and internal finishes design for the Wastewater Treatment Plant (2.11.03) | 62 | 605 | 3.23% | 25% | 60 | Start On or | 04-May-20 A | 29-Dec-21 | 01-Mar-22 | 29-Apr-22 | 121 | | | | | 29-Dec-21, External and internal finishes design for the Wastewater Treatment Plant (2.11.03) |
| 05-2590 | External and internal finishes design for the Water Treatment Plant Building (2.11.04) | 62 | 247 | 3.23% | 25% | 60 | Start On or | 27-Apr-21 A | 29-Dec-21 | 01-Mar-22 | 29-Apr-22 | 121 | | | | | 29-Dec-21, External and internal finishes design for the Water Treatment Plant Building (2.11.04) |
| 05-2600 | External and internal finishes design for the Administration Building (2.11.05) | 135 | 612 | 55.56% | 5% | 60 | Start On or | 27-Apr-20 A | 29-Dec-21 | 13-Jan-22 | 13-Mar-22 | 74 | | | | | 29-Dec-21, External and internal finishes design for the Administration Building (2.11.05) |
| WBS: EP_SP_66_12-WP6B-M47.05.01.11.7 Landscape masterplan (2.11.07) | | | | | | | | | | | | | | | | | |
| 05-2620 | Water Feature (2.11.07.01) | 105 | 619 | 87.62% | 5% | 13 | Start On or | 19-Jun-20 A | 27-Feb-22 | 14-Apr-22 | 26-Apr-22 | 58 | | | | | |
| 05-2920_1(M34) | Turbine Hall Building (2.11.07.04) | 105 | 661 | 87.62% | 5% | 13 | | 08-May-20 A | 27-Feb-22 | 14-Apr-22 | 26-Apr-22 | 58 | | | | | |
| 05-2920_2(M34) | Reception Pavilion (2.11.07.06) | 105 | 601 | 42.86% | 5% | 60 | | 08-May-20 A | 29-Dec-21 | 26-Feb-22 | 26-Apr-22 | 118 | | | | | 29-Dec-21, Reception Pavilion (2.11.07.06) |
| 05-2920_3(M34) | MT Plant Building and Water Treatment Plant Building (2.11.07.07) | 105 | 661 | 87.62% | 5% | 13 | | 08-May-20 A | 27-Feb-22 | 14-Apr-22 | 26-Apr-22 | 58 | | | | | |
| 05-2920_4(M34) | Administration Building (2.11.07.08) | 105 | 661 | 87.62% | 5% | 13 | | 08-May-20 A | 27-Feb-22 | 14-Apr-22 | 26-Apr-22 | 58 | | | | | |
| 05-2920_5(M34) | IWMF Substation (2.11.07.09) | 105 | 661 | 87.62% | 5% | 13 | | 08-May-20 A | 27-Feb-22 | 14-Apr-22 | 26-Apr-22 | 58 | | | | | |
| 05-2920_6(M34) | Process Building (2.11.07.10) | 105 | 661 | 87.62% | 5% | 13 | | 08-May-20 A | 27-Feb-22 | 14-Apr-22 | 26-Apr-22 | 58 | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.11.8 Architectural Detailing - Site Wide (2.11.29) | | | | | | | | | | | | | | | | | |
| 05-2640 | Architectural Detailing - Site Wide Concept | 105 | 207 | 80.95% | 5% | 20 | | 27-Apr-21 A | 19-Nov-21 | 21-Jul-22 | 09-Aug-22 | 263 | | | | | 19-Nov-21, Architectural Detailing - Site Wide Concept, Architectural Detailing - Site Wide (2.11.29) |
| WBS: EP_SP_66_12-WP6B-M47.05.01.11.9 External and internal finishes design for Elevated Driveway | | | | | | | | | | | | | | | | | |
| 05-5410 | External and internal finishes design for Elevated Driveway | 0 | 605 | 0% | 25% | 60 | Start On or | 04-May-20 A | 29-Dec-21 | 01-Mar-22 | 29-Apr-22 | 121 | | | | | 29-Dec-21, External and internal finishes design for Elevated Driveway (2.11.09) |
| WBS: EP_SP_66_12-WP6B-M47.05.01.12 AIP Testing and Commissioning (2.12) | | | | | | | | | | | | | | | | | |
| 05-2650-1(5) | Factory Acceptance Testing plan (2.12.01.02-07) (8 Packages) | 105 | 982 | 42.86% | 5% | 60 | | 23-Apr-19 A | 29-Dec-21 | 29-Jun-22 | 27-Aug-22 | 241 | | | | | 29-Dec-21, Factory Acceptance Testing plan (2.12.01.02-07) (8 Packages) |
| 05-2660 | Site Acceptance Testing plan (2.12.02) | 105 | 105 | 0% | 0% | 105 | | 31-Oct-21 | 12-Feb-22 | 06-Feb-23 | 21-May-23 | 463 | | 31-Oct-21 | | | |
| 05-2670 | System commissioning plan (2.12.03) | 105 | 105 | 0% | 0% | 105 | | 31-Oct-21 | 12-Feb-22 | 22-Jul-23 | 03-Nov-23 | 629 | | 31-Oct-21 | | | |
| 05-2680 | Plant commissioning plan (2.12.04) | 105 | 105 | 0% | 0% | 105 | | 31-Oct-21 | 12-Feb-22 | 05-Jun-23 | 17-Sep-23 | 582 | | 31-Oct-21 | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.13 AIP Transportation Facilities for the Operation (2.13) | | | | | | | | | | | | | | | | | |
| 05-2690 | Design of vehicles for MSW and Ash and Residues delivery (2.13.01) | 105 | 549 | 42.86% | 5% | 60 | | 29-Jun-20 A | 29-Dec-21 | 12-May-23 | 17-Sep-23 | 627 | | | | | 29-Dec-21, Design of vehicles for MSW and Ash and Residues delivery (2.13.01) |
| 05-2700 | Design of marine vessels for the use of the Employer and visitors (2.13.02) | 105 | 478 | 42.86% | 5% | 60 | | 08-Sep-20 A | 29-Dec-21 | 20-Jul-23 | 17-Sep-23 | 627 | | | | | 29-Dec-21, Design of marine vessels for the use of the Employer and visitors (2.13.02) |
| WBS: EP_SP_66_12-WP6B-M47.05.01.14 AIP Miscellaneous Works (2.14) | | | | | | | | | | | | | | | | | |
| 05-2720 | Design of visitors and environmental education facilities (2.14.02) | 105 | 542 | 42.86% | 5% | 60 | | 06-Jul-20 A | 29-Dec-21 | 10-Jan-23 | 10-Mar-23 | 436 | | | | | 29-Dec-21, Design of visitors and environmental education facilities (2.14.02) |
| WBS: EP_SP_66_12-WP6B-M47.05.01.15 AIP Miscellaneous Detailing (2.15) | | | | | | | | | | | | | | | | | |
| 05-2730 | Covered walkway at passenger berth (2.15.02) | 105 | 105 | 0% | 0% | 105 | | 31-Oct-21 | 12-Feb-22 | 26-Jan-22 | 10-May-22 | 87 | | 31-Oct-21 | | | |
| 05-2740 | Gatehouses (2.15.03) | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 11-May-22 | 22-Sep-22 | 192 | | 31-Oct-21 | | | |
| 05-2750 | Weighbridge office (2.15.04) | 105 | 105 | 0% | 0% | 105 | | 31-Oct-21 | 12-Feb-22 | 16-May-22 | 28-Aug-22 | 197 | | 31-Oct-21 | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.01.16 AIP Auxiliary Plant Systems (2.16) | | | | | | | | | | | | | | | | | |
| 05-2760 | Maintenance workshops (2.16.01) | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 22-Oct-22 | 05-Mar-23 | 356 | | 31-Oct-21 | | | |
| 05-2770 | Vehicle Fuel Filling Station (2.16.02) | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 13-Nov-22 | 27-Mar-23 | 378 | | 31-Oct-21 | | | |
| 05-2780 | Stores systems (2.16.03) | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 25-Jan-22 | 08-Jun-22 | 86 | | 31-Oct-21 | | | |
| 05-2780-1(5a) | IWMF Laboratory (2.16.04) | 135 | 596 | 55.56% | 5% | 60 | | 13-May-20 A | 29-Dec-21 | 30-May-22 | 28-Jul-22 | 211 | | | | | 29-Dec-21, IWMF Laboratory (2.16.04) |
| 05-2780-2(5a) | hoisting systems (2.16.09) | 135 | 470 | 55.56% | 5% | 60 | | 16-Sep-20 A | 29-Dec-21 | 25-Nov-21 | 23-Jan-22 | 25 | | | | | 29-Dec-21, hoisting systems (2.16.09) |
| WBS: EP_SP_66_12-WP6B-M47.05.02 DDA Design Package Submissions | | | | | | | | | | | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.3 DDA General Building Plan | | | | | | | | | | | | | | | | | |
| 05-6000-1(M42) | Process Building & Wastewater Treatment Plant | 90 | 123 | 33.33% | 5% | 60 | | 13-Jan-21 A | 28-Apr-22 | 13-Dec-21 | 20-Oct-22 | 175 | | | | | 29-Dec-21, Process Building & Wastewater Treatment Plant (2.11.01) |
| 05-6010-1(M42) | Turbine Hall | 105 | 215 | 71.43% | 5% | 30 | | 29-Apr-21 A | 29-Nov-21 | 09-Mar-22 | 07-Apr-22 | 129 | | | | | 29-Nov-21, Turbine Hall, Turbine Hall, 29-Nov-21 |
| 05-6020-2(M42) | CCCW | 105 | 216 | 71.43% | 5% | 30 | | 28-Apr-21 A | 29-Nov-21 | 09-Mar-22 | 07-Apr-22 | 129 | | | | | 29-Nov-21, CCCW, CCCW, 29-Nov-21 |
| 05-6030-2(M42) | Chimney | 90 | 93 | 66.67% | 5% | 30 | | 29-Aug-21 A | 29-Nov-21 | 09-Mar-22 | 07-Apr-22 | 129 | | | | | 29-Nov-21, Chimney, Chimney, 29-Nov-21 |
| 05-6040-2(M42) | M T & Water Treatment Plant | 90 | 93 | 66.67% | 0% | 30 | | 29-Aug-21 A | 29-Nov-21 | 09-Mar-22 | 07-Apr-22 | 129 | | | | | 29-Nov-21, M T & Water Treatment Plant, M T & Water Treatment Plant, 29-Nov-21 |
| 05-6050-2(M42) | Reception Pavilion | 90 | 93 | 66.67% | 0% | 30 | | 29-Aug-21 A | 29-Nov-21 | 09-Mar-22 | 07-Apr-22 | 129 | | | | | 29-Nov-21, Reception Pavilion, Reception Pavilion, 29-Nov-21 |
| 05-6060-2(M42) | Administration building | 90 | 93 | 66.67% | 0% | 30 | | 29-Aug-21 A | 29-Nov-21 | 09-Mar-22 | 07-Apr-22 | 129 | | | | | 29-Nov-21, Administration building, Administration building, 29-Nov-21 |
| 05-6070-1(M42) | Elevated Driveway | 105 | 204 | 71.43% | 5% | 30 | | 10-May-21 A | 29-Nov-21 | 09-Mar-22 | 07-Apr-22 | 129 | | | | | 29-Nov-21, Elevated Driveway, Elevated Driveway, 29-Nov-21 |
| 05-6080-1(M42) | IWMF Substation | 105 | 321 | 71.43% | 5% | 30 | | 13-Jan-21 A | 29-Nov-21 | 09-Mar-22 | 07-Apr-22 | 129 | | | | | 29-Nov-21, IWMF Substation, IWMF Substation, 29-Nov-21 |
| 05-6090(M42) | Side Wide Arch Details | 105 | 197 | 89.52% | 5% | 11 | | 28-Apr-21 A | 10-Nov-21 | 13-Dec-21 | 23-Dec-21 | 43 | | | | | 10-Nov-21, Side Wide Arch Details, Side Wide Arch Details, 10-Nov-21 |
| 05-6100(M46) | ACC Equipment Structure | 90 | 90 | 0% | 0% | 90 | | 29-Jan-22 | 28-Apr-22 | 23-Jul-22 | 20-Oct-22 | 175 | | | | | |
| 05-6110(M46) | Vehicle Fuel Filling Station | 90 | 90 | 0% | 0% | 90 | | 30-Dec-21 | 29-Mar-22 | 08-Jan-22 | 07-Apr-22 | 9 | | | | | 29-Jan-22 |
| WBS: EP_SP_66_12-WP6B-M47.05.02.01 DDA Process and Layout Design (2.1) | | | | | | | | | | | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.01.1 MSW treatment process design for incineration (2.1.13) | | | | | | | | | | | | | | | | | |
| 05-5090 | Incineration System (2.1.13.01) (2 Packages) (link up with 05-3610) | 105 | 594 | 0% | 5% | 136 | | 30-Jul-20 A | 15-Mar-22 | 23-Nov-21 | 07-Apr-22 | 23 | | | | | |
| 05-5100 | Heat Recovery Boiler (2.1.13.02) (2 Packages) (link up with 05-3620) | 105 | 692 | 0% | 5% | 136 | Start On or | 23-Apr-20 A | 15-Mar-22 | 23-Nov-21 | 07-Apr-22 | 23 | | | | | |
| 05-5110 | Ash Cranes (2.1.13.04) (2 Packages) | 105 | 350 | 79.05% | 45% | 22 | | 07-Dec-20 A | 21-Nov-21 | 31-Oct-21 | 21-Nov-21 | 0 | | | | | Ash Cranes (2.1.13.04) (2 Packages), 21-Nov-21, 21-Nov-21, Ash Cranes (2.1.13.04) (2 Packages) |
| 05-5120 | Leachate Collection and Treatment (2.1.13.05) (2 Packages) | 105 | 105 | 0% | 0% | 105 | | 31-Oct-21 | 12-Feb-22 | 20-Jan-22 | 04-May-22 | 81 | | 31-Oct-21 | | | |
| 05-5130 | Waste Water Treatment System (2.1.13.06) (2 Packages) | 105 | 404 | 14.29% | 5% | 90 | | 20-Jan-21 A | 27-Feb-22 | 31-Jan-22 | 30-Apr-22 | 62 | | | | | |
| 05-5140 | Overall Plan Water Scheme (2.1.13.07) | 105 | 374 | 14.29% | 5% | 90 | | 20-Jan-21 A | 28-Jan-22 | 01-Jan-22 | 31-Mar-22 | 62 | | | | | |

3-Month Rolling Programme (October 2021)

■ Remaining Work
■ Actual Work
■ Critical Remaining Work
◆ Milestone
◆ Actual Milestone
◆ Critical Milestone

Integrated Waste Management Facilities, Phase 1

| Activity ID | Activity Name | Planned Duration | At Completion Duration | Duration % Complete | Activity % Complete | Remaining Duration | Primary Constraint | Current Start | Current Finish | Late Start | Late Finish | Total Float | M47 Remarks | 2021 | | | | 2022 |
|--|--|------------------|------------------------|---------------------|---------------------|--------------------|--------------------|---------------|----------------|------------|-------------|-------------|-------------|--------|--------|--------|--------|---|
| | | | | | | | | | | | | | | Oct 47 | Nov 48 | Dec 49 | Jan 50 | |
| 05-5150 | Boiler Feed Water System (2.1.13.03) (2 Packages) | 105 | 476 | 79.05% | 45% | 22 | Start On or After | 03-Aug-20 A | 21-Nov-21 | 31-Oct-21 | 21-Nov-21 | 0 | | | | | | Boiler Feed Water System (2.1.13.03) (2 Packages), 21-Nov-21, 21-Nov-21, Boiler Feed Water System (2.1.13.03) (2 Packages) |
| WBS: EP_SP_66_12-WP6B-M47.05.02.01.2 MSW treatment process design for mechanical treatment (2.1.13.03) | | | | | | | | | | | | | | | | | | |
| 05-3510 | Water Treatment Plant and Boiler Water Treatment (Demin Unit) Plant | 105 | 486 | 0% | 5% | 170 | | 19-Dec-20 A | 18-Apr-22 | 24-Nov-21 | 12-May-22 | 24 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.01.3 Waste heat recovery and Power generation system (2.1.15) | | | | | | | | | | | | | | | | | | |
| 05-5230 | Closed Circuit Cooling Water System | 105 | 619 | 42.86% | 5% | 60 | | 20-Apr-20 A | 29-Dec-21 | 23-Feb-22 | 23-Apr-22 | 115 | | | | | | 29-Dec-21, Closed Circuit Cooling Water System |
| 05-5240 | Compressed Air Plants | 105 | 391 | 42.86% | 25% | 60 | | 04-Dec-20 A | 29-Dec-21 | 23-Feb-22 | 23-Apr-22 | 115 | | | | | | 29-Dec-21, Compressed Air Plants |
| WBS: EP_SP_66_12-WP6B-M47.05.02.01.4 Flue gas treatment process design for incineration (2.1.16) | | | | | | | | | | | | | | | | | | |
| 05-4660 | Flue Gas Treatment System (2 Packages) | 105 | 616 | 42.86% | 45% | 60 | Start On or After | 23-Apr-20 A | 29-Dec-21 | 07-Feb-22 | 07-Apr-22 | 99 | | | | | | 29-Dec-21, Flue Gas Treatment System |
| 05-4980 | Boiler ash and APC residue handling and solidification (2 Packages) | 105 | 578 | 79.05% | 45% | 22 | Start On or After | 23-Apr-20 A | 21-Nov-21 | 31-Oct-21 | 21-Nov-21 | 0 | | | | | | Boiler ash and APC residue handling and solidification (2 Packages), 21-Nov-21, Boiler ash and APC residue handling and solidification (2 Packages) |
| WBS: EP_SP_66_12-WP6B-M47.05.02.01.5 Logistic arrangement design for MSW and Ash and Residue | | | | | | | | | | | | | | | | | | |
| 05-4390 | Weighbridge Systems | 210 | 210 | 0% | 0% | 210 | | 31-Oct-21 | 28-May-22 | 22-Nov-21 | 19-Jun-22 | 22 | | | | | | |
| 05-4400 | Waste Crane and Grapple System | 105 | 542 | 42.86% | 5% | 60 | | 06-Jul-20 A | 29-Dec-21 | 20-Feb-22 | 20-Apr-22 | 112 | | | | | | 29-Dec-21, Waste Crane and Grapple System |
| 05-4410 | Mechanical Shredder | 105 | 105 | 0% | 0% | 105 | | 31-Oct-21 | 12-Feb-22 | 02-Mar-22 | 14-Jun-22 | 122 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.01.6 Site Master Layout Plan and Plant Layout (2.1.18) | | | | | | | | | | | | | | | | | | |
| 05-3520 | Site Master Layout Plan and Plant Layout | 60 | 60 | 0% | 0% | 60 | | 09-Nov-21 | 07-Jan-22 | 09-Nov-21 | 07-Jan-22 | 0 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.01.7 Statutory Fire Compliance (2.1.26) | | | | | | | | | | | | | | | | | | |
| 05-4420 | Fire Safety Compliance | 60 | 995 | 0% | 5% | 60 | | 10-Apr-19 A | 29-Dec-21 | 07-Jan-22 | 07-Mar-22 | 68 | | | | | | 29-Dec-21, Fire Safety Compliance |
| WBS: EP_SP_66_12-WP6B-M47.05.02.02 DDA Ground Treatment, Reclamation, Seawall, Breakwater, Berth and Geotechnical Interpretative Report (2.2.02.02) | | | | | | | | | | | | | | | | | | |
| 05-3430-2(M37) | Geotechnical Interpretative Report (2.2.02.02) | 105 | 1137 | 76.19% | 65% | 25 | | 15-Oct-18 A | 13-Apr-22 | 03-Nov-21 | 07-Dec-22 | 238 | | | | | | 24-Nov-21, Geotechnical Interpretative Report (2.2.02.02), Geotechnical Interpretative Report (2.2.02.02) |
| 05-3450 | Seawall design (2.2.20) | 60 | 1094 | 83.33% | 65% | 10 | | 12-Nov-18 A | 09-Nov-21 | 28-Nov-22 | 07-Dec-22 | 393 | | | | | | 09-Nov-21, Seawall design (2.2.20), Seawall design (2.2.20), 09-Nov-21 |
| 05-3470 | Berth design (2.2.22) | 60 | 1105 | 83.33% | 65% | 10 | | 01-Nov-18 A | 09-Nov-21 | 06-May-22 | 15-May-22 | 187 | | | | | | 09-Nov-21, Berth design (2.2.22), Berth design (2.2.22), 09-Nov-21 |
| 05-3490 | Onshore vessel power supply system (2.2.24) | 135 | 135 | 0% | 0% | 135 | | 30-Nov-21 | 13-Apr-22 | 01-Jan-22 | 15-May-22 | 32 | | | | | | 30-Nov-21 |
| WBS: EP_SP_66_12-WP6B-M47.05.02.03 DDA Incineration Plant Buildings (2.3) | | | | | | | | | | | | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.03.1 General Layout Drawings and Fire Safety Strategy (2.3.25) | | | | | | | | | | | | | | | | | | |
| 05-3290 | Process Building | 90 | 90 | 0% | 0% | 90 | | 08-Jan-22 | 07-Apr-22 | 08-Jan-22 | 07-Apr-22 | 0 | | | | | | 08-Jan-22 |
| 05-3300 | ACC Equipment Yard | 90 | 90 | 0% | 0% | 90 | | 30-Dec-21 | 29-Mar-22 | 08-Jan-22 | 07-Apr-22 | 9 | | | | | | 30-Dec-21 |
| 05-3310 | Turbine Hall Building | 90 | 335 | 33.33% | 25% | 60 | | 29-Apr-21 A | 29-Mar-22 | 07-Feb-22 | 07-Apr-22 | 9 | | | | | | |
| 05-3320 | CCCW Building | 90 | 336 | 0% | 25% | 90 | | 28-Apr-21 A | 29-Mar-22 | 08-Jan-22 | 07-Apr-22 | 9 | | | | | | |
| 05-3330 | Chimney | 90 | 90 | 0% | 0% | 90 | | 30-Dec-21 | 29-Mar-22 | 08-Jan-22 | 07-Apr-22 | 9 | | | | | | 30-Dec-21 |
| 05-3340 | Elevated Drive Way and Associated Structures | 90 | 285 | 0% | 5% | 90 | | 18-Jun-21 A | 29-Mar-22 | 08-Jan-22 | 07-Apr-22 | 9 | | | | | | |
| 05-3350 | Reception Pavilion | 90 | 90 | 0% | 0% | 90 | | 30-Dec-21 | 29-Mar-22 | 08-Jan-22 | 07-Apr-22 | 9 | | | | | | 30-Dec-21 |
| WBS: EP_SP_66_12-WP6B-M47.05.02.03.2 Foundation design (2.3.13) | | | | | | | | | | | | | | | | | | |
| 05-3230 | ACC Equipment Yard | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 02-Mar-22 | 14-Jul-22 | 122 | | | | | | 31-Oct-21 |
| 05-3240 | Turbine Hall Building | 135 | 175 | 55.56% | 25% | 60 | | 08-Jul-21 A | 29-Dec-21 | 06-Jun-22 | 04-Aug-22 | 218 | | | | | | 29-Dec-21, Turbine Hall Building, Turbine Hall Building |
| 05-3250 | Compressor and CCCW Building | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 23-Jan-22 | 06-Jun-22 | 84 | | | | | | 31-Oct-21 |
| 05-3260 | Chimney | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 10-Jan-22 | 24-May-22 | 71 | | | | | | 31-Oct-21 |
| 05-3270 | Elevated Drive Way and Associated Structures | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 19-Apr-22 | 31-Aug-22 | 170 | | | | | | 31-Oct-21 |
| 05-3280 | Reception Pavilion | 135 | 270 | 0% | 5% | 135 | | 18-Jun-21 A | 14-Mar-22 | 09-Oct-22 | 20-Feb-23 | 343 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.03.3 Structural design (2.3.14) | | | | | | | | | | | | | | | | | | |
| 05-5330 | Process Building | 189 | 189 | 0% | 0% | 189 | | 31-Oct-21 | 07-May-22 | 13-Jan-22 | 20-Jul-22 | 74 | | | | | | 31-Oct-21 |
| 05-5350 | Turbine Hall Building (2.3.14.03) | 189 | 339 | 0% | 25% | 189 | | 03-Jun-21 A | 07-May-22 | 07-Jun-22 | 12-Dec-22 | 219 | | | | | | |
| 05-5360 | CCCW Building | 189 | 324 | 0% | 5% | 189 | | 18-Jun-21 A | 07-May-22 | 01-Nov-21 | 08-May-22 | 1 | | | | | | |
| 05-5370 | Chimney | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 12-Feb-22 | 26-Jun-22 | 104 | | | | | | 31-Oct-21 |
| 05-5380 | Elevated Drive Way and associated structures | 189 | 189 | 0% | 0% | 189 | | 31-Oct-21 | 07-May-22 | 24-Feb-22 | 31-Aug-22 | 116 | | | | | | 31-Oct-21 |
| 05-5390 | Reception Pavilion Structural Design | 23 | 240 | 0% | 5% | 105 | Start On or After | 18-Jun-21 A | 12-Feb-22 | 22-Jan-23 | 06-May-23 | 448 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.03.4 Electrical and instrumentation works design (2.3.15) | | | | | | | | | | | | | | | | | | |
| 05-3360 | 11kV/380V Power Transformers and 11kV Earthing Transformer | 105 | 494 | 14.29% | 5% | 90 | | 22-Sep-20 A | 28-Jan-22 | 27-Jan-22 | 04-Dec-22 | 310 | | | | | | |
| 05-3370 | E&IC Package 1 (Process Island) | 120 | 402 | 25% | 50% | 90 | | 23-Dec-20 A | 28-Jan-22 | 27-Jan-22 | 26-Apr-22 | 88 | | | | | | |
| 05-3380 | E&IC Package 2 (Power Island) | 165 | 353 | 45.45% | 5% | 90 | | 10-Feb-21 A | 28-Jan-22 | 06-Sep-22 | 04-Dec-22 | 310 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.03.8 Operation Management System (2.3.15.04) | | | | | | | | | | | | | | | | | | |
| 05-3390-1(M46) | Control Works Design SCADA & PLC Control System - Hardware Design | 105 | 836 | 42.86% | 5% | 60 | | 16-Sep-19 A | 29-Dec-21 | 24-Apr-22 | 22-Jun-22 | 175 | | | | | | 29-Dec-21, Control Works Design SCADA & PLC Control System - Hardware Design |
| 05-3390-2(M46) | Control Works Design SCADA & PLC Control System - Functional Description Specification | 105 | 171 | 42.86% | 5% | 60 | | 12-Jul-21 A | 29-Dec-21 | 24-Apr-22 | 22-Jun-22 | 175 | | | | | | 29-Dec-21, Control Works Design SCADA & PLC Control System - Functional Description Specification |
| 05-3390-4(M46) | System Networks Details | 105 | 463 | 42.86% | 50% | 60 | | 23-Sep-20 A | 29-Dec-21 | 24-Apr-22 | 22-Jun-22 | 175 | | | | | | 29-Dec-21, System Networks Details |
| 05-3390-5(M46) | OLM Panel Design for Process Island | 105 | 241 | 42.86% | 5% | 60 | | 03-May-21 A | 29-Dec-21 | 24-Apr-22 | 22-Jun-22 | 175 | | | | | | 29-Dec-21, OLM Panel Design for Process Island |
| 05-3390-6(M46) | Process Related 3rd Party System | 105 | 386 | 42.86% | 5% | 60 | | 09-Dec-20 A | 29-Dec-21 | 24-Apr-22 | 22-Jun-22 | 175 | | | | | | 29-Dec-21, Process Related 3rd Party System |
| 05-3390-7(M46) | Software Standard Component | 105 | 386 | 42.86% | 65% | 60 | | 09-Dec-20 A | 29-Dec-21 | 24-Apr-22 | 22-Jun-22 | 175 | | | | | | 29-Dec-21, Software Standard Component |
| 05-3390-8(M46) | Software Detail Design for Process Island SIL | 105 | 386 | 42.86% | 65% | 60 | | 09-Dec-20 A | 29-Dec-21 | 24-Apr-22 | 22-Jun-22 | 175 | | | | | | 29-Dec-21, Software Detail Design for Process Island SIL |
| 05-3420 | Automatic License Plate and Container Recognition System (ALPCRS) | 90 | 90 | 0% | 0% | 90 | | 31-Oct-21 | 28-Jan-22 | 25-Mar-22 | 22-Jun-22 | 145 | | | | | | 31-Oct-21 |
| WBS: EP_SP_66_12-WP6B-M47.05.02.03.5 Mechanical works design (2.3.16) | | | | | | | | | | | | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.03.5.1 Plant and Equipment | | | | | | | | | | | | | | | | | | |
| 05-3580 | Weighbridge Systems | 105 | 105 | 0% | 0% | 105 | | 31-Oct-21 | 12-Feb-22 | 07-Mar-22 | 19-Jun-22 | 127 | | | | | | 31-Oct-21 |
| 05-3590 | Waste Crane and Grapple System | 105 | 456 | 42.86% | 5% | 60 | | 30-Sep-20 A | 29-Dec-21 | 20-Feb-22 | 20-Apr-22 | 112 | | | | | | 29-Dec-21, Waste Crane and Grapple System |
| 05-3600 | Mechanical Shredder | 105 | 492 | 0% | 5% | 105 | | 09-Oct-20 A | 12-Feb-22 | 02-Mar-22 | 14-Jun-22 | 122 | | | | | | |
| 05-3610 | Incineration System (9 Packages) | 105 | 1096 | 0% | 5% | 105 | | 13-Feb-19 A | 12-Feb-22 | 08-Apr-22 | 21-Jul-22 | 159 | | | | | | |
| 05-3620 | Heat Recovery Boiler (8 Packages) | 105 | 1003 | 0% | 5% | 105 | | 17-May-19 A | 12-Feb-22 | 27-Apr-22 | 09-Aug-22 | 178 | | | | | | |
| 05-3630 | Boiler Feed Water Systems (4 Packages) | 105 | 898 | 42.86% | 45% | 60 | | 16-Jul-19 A | 29-Dec-21 | 29-Nov-21 | 27-Jan-22 | 29 | | | | | | 29-Dec-21, Boiler Feed Water Systems (4 Packages) |
| 05-3640 | Ash cranes | 30 | 298 | 0% | 65% | 34 | | 09-Feb-21 A | 03-Dec-21 | 18-Mar-22 | 20-Apr-22 | 138 | | | | | | 03-Dec-21, Ash cranes, Ash cranes, 03-Dec-21 |

3-Month Rolling Programme (October 2021)

- Remaining Work
- Actual Work
- Critical Remaining Work
- Actual Milestone
- Critical Milestone
- Milestone

Integrated Waste Management Facilities, Phase 1

| Activity ID | Activity Name | Planned Duration | At Completion Duration | Duration % Complete | Activity % Complete | Remaining Duration | Primary Constraint | Current Start | Current Finish | Late Start | Late Finish | Total Float | M47 Remarks | 2021 | | | | 2022 |
|---|---|------------------|------------------------|---------------------|---------------------|--------------------|--------------------|--------------------|------------------|------------------|------------------|-------------|-------------|--------|--------|--------|--------|------|
| | | | | | | | | | | | | | | Oct 47 | Nov 48 | Dec 49 | Jan 50 | |
| 05-3650 | Leachate collection and treatment | 105 | 426 | 71.43% | 5% | 30 | Start On or | 30-Sep-20 A | 29-Nov-21 | 08-Apr-22 | 07-May-22 | 159 | | | | | | |
| 05-3790 | Flue Gas Treatment System (12 Packages) | 105 | 807 | 42.86% | 25% | 60 | | 15-Oct-19 A | 29-Dec-21 | 07-Feb-22 | 07-Apr-22 | 99 | | | | | | |
| 05-3800 | Boiler ash and APC residue handling and solidification | 105 | 569 | 42.86% | 45% | 60 | Start On or | 09-Jun-20 A | 29-Dec-21 | 09-Mar-22 | 07-May-22 | 129 | | | | | | |
| 05-3810 | Steam Turbine Generator (STG) and Pressure Reducing and Desuperheating Station (PR) | 105 | 488 | 71.43% | 5% | 30 | | 30-Jul-20 A | 29-Nov-21 | 09-Mar-22 | 07-Apr-22 | 129 | | | | | | |
| 05-3820 | Air cooled condenser | 105 | 488 | 71.43% | 5% | 30 | | 30-Jul-20 A | 29-Nov-21 | 09-Apr-22 | 08-May-22 | 160 | | | | | | |
| 05-3825(3) | Closed Circuit Cooling Water System | 105 | 478 | 80.95% | 5% | 20 | | 30-Jul-20 A | 19-Nov-21 | 19-May-22 | 07-Jun-22 | 200 | | | | | | |
| 05-3830 | Compressed Air Plants | 105 | 1078 | 17.14% | 5% | 87 | | 13-Feb-19 A | 25-Jan-22 | 13-Mar-23 | 07-Jun-23 | 498 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.03.5.2 Process Pipeworks (Incl. Ductworks) and Valves | | 562 | 959 | 89.32% | | 60 | | 16-May-19 A | 29-Dec-21 | 31-Oct-21 | 31-Oct-23 | 671 | | | | | | |
| 05-3840 | Process island (furnace-boiler-FGC) | 105 | 929 | 71.43% | 5% | 30 | | 16-May-19 A | 29-Nov-21 | 08-Apr-22 | 07-May-22 | 159 | | | | | | |
| 05-4350 | Pipebridge A (Between Process island & Turbine Hall) | 105 | 459 | 71.43% | 5% | 30 | | 28-Aug-20 A | 29-Nov-21 | 09-Mar-22 | 07-Apr-22 | 129 | | | | | | |
| 05-4360 | Compressed Air Plant area | 105 | 440 | 89.52% | 5% | 11 | | 28-Aug-20 A | 10-Nov-21 | 31-Oct-21 | 10-Nov-21 | 0 | | | | | | |
| 05-4380 | Pipebridge C (Between Turbine Hall & ACC Equipment Yard) | 105 | 489 | 42.86% | 5% | 60 | | 28-Aug-20 A | 29-Dec-21 | 02-Sep-23 | 31-Oct-23 | 671 | | | | | | |
| 05-4950 | Turbine Hall | 105 | 459 | 71.43% | 5% | 30 | | 28-Aug-20 A | 29-Nov-21 | 08-Jun-22 | 07-Jul-22 | 220 | | | | | | |
| 05-4960 | ACC Equipment Yard | 105 | 440 | 89.52% | 5% | 11 | | 28-Aug-20 A | 10-Nov-21 | 31-Oct-21 | 10-Nov-21 | 0 | | | | | | |
| 05-4970 | CCCW Area | 105 | 440 | 89.52% | 5% | 11 | | 28-Aug-20 A | 10-Nov-21 | 31-Oct-21 | 10-Nov-21 | 0 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.03.5.3 Process steel structure support (For equipment, piping &) | | 105 | 519 | 14.29% | | 90 | | 28-Aug-20 A | 28-Jan-22 | 11-Apr-22 | 31-Oct-23 | 641 | | | | | | |
| 05-3540 | Pipe rack TH 1 to 3 (Between Process island & Turbine Hall) | 105 | 519 | 14.29% | 5% | 90 | | 28-Aug-20 A | 28-Jan-22 | 11-Apr-22 | 09-Jul-22 | 162 | | | | | | |
| 05-3570 | Pipebridge C (Between Turbine Hall & ACC Equipment Yard) | 105 | 489 | 42.86% | 5% | 60 | | 28-Aug-20 A | 29-Dec-21 | 02-Sep-23 | 31-Oct-23 | 671 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.03.5.4 Equipment and piping insulation | | 197 | 946 | 94.42% | | 11 | | 10-Apr-19 A | 10-Nov-21 | 31-Oct-21 | 10-Nov-21 | 0 | | | | | | |
| 05-4500 | Incineration System | 105 | 946 | 89.52% | 45% | 11 | Start On or | 10-Apr-19 A | 10-Nov-21 | 31-Oct-21 | 10-Nov-21 | 0 | | | | | | |
| 05-4510 | Heat Recovery Boiler | 105 | 910 | 89.52% | 45% | 11 | Start On or | 16-May-19 A | 10-Nov-21 | 31-Oct-21 | 10-Nov-21 | 0 | | | | | | |
| 05-4520 | Boiler Feed Water Systems | 105 | 849 | 89.52% | 45% | 11 | Start On or | 16-Jul-19 A | 10-Nov-21 | 31-Oct-21 | 10-Nov-21 | 0 | | | | | | |
| 05-4530 | Flue Gas Treatment System | 105 | 349 | 89.52% | 5% | 11 | Start On or | 27-Nov-20 A | 10-Nov-21 | 31-Oct-21 | 10-Nov-21 | 0 | | | | | | |
| 05-4540 | Boiler ash and APC residue handling and solidification | 105 | 520 | 89.52% | 45% | 11 | Start On or | 09-Jun-20 A | 10-Nov-21 | 31-Oct-21 | 10-Nov-21 | 0 | | | | | | |
| 05-4550 | Steam Turbine Generator (STG) and Pressure Reducing and Desuperheating Station (PR) | 105 | 311 | 89.52% | 45% | 11 | | 04-Jan-21 A | 10-Nov-21 | 31-Oct-21 | 10-Nov-21 | 0 | | | | | | |
| 05-4560 | Air cooled condenser | 105 | 311 | 89.52% | 45% | 11 | | 04-Jan-21 A | 10-Nov-21 | 31-Oct-21 | 10-Nov-21 | 0 | | | | | | |
| 05-4570 | Closed Circuit Cooling Water System | 105 | 469 | 89.52% | 25% | 11 | | 30-Jul-20 A | 10-Nov-21 | 31-Oct-21 | 10-Nov-21 | 0 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.03.6 Fire services installation design (2.3.17) | | 105 | 105 | 0% | | 105 | | 14-Nov-21 | 26-Feb-22 | 23-Nov-21 | 07-Mar-22 | 9 | | | | | | |
| 05-3680 | FS schematics | 105 | 105 | 0% | 0% | 105 | | 14-Nov-21 | 26-Feb-22 | 23-Nov-21 | 07-Mar-22 | 9 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.03.7 Building services design (excluding fire services installatio | | 210 | 210 | 0% | | 210 | | 31-Oct-21 | 28-May-22 | 08-Dec-21 | 20-Jul-22 | 53 | | | | | | |
| 05-3690 | Electrical Services and Lighting (7 Packages) | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 08-Dec-21 | 21-Apr-22 | 38 | | | | | | |
| 05-3700 | MVAC | 90 | 90 | 0% | 0% | 90 | | 30-Dec-21 | 29-Mar-22 | 29-Mar-22 | 26-Jun-22 | 89 | | | | | | |
| 05-3710 | Odour Control | 135 | 135 | 0% | 0% | 135 | | 14-Jan-22 | 28-May-22 | 12-Feb-22 | 26-Jun-22 | 29 | | | | | | |
| 05-3720 | Plumbing (7 Packages) | 135 | 135 | 0% | 0% | 135 | Start On or | 31-Oct-21* | 14-Mar-22 | 14-Dec-21 | 27-Apr-22 | 44 | | | | | | |
| 05-3730 | Drainage (7 Packages) | 105 | 105 | 0% | 0% | 105 | | 30-Dec-21 | 13-Apr-22 | 23-Jan-22 | 07-May-22 | 24 | | | | | | |
| 05-3740 | ELV (7 Packages) | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 08-Dec-21 | 21-Apr-22 | 38 | | | | | | |
| 05-3750 | Lifts and Escalators | 135 | 135 | 0% | 0% | 135 | | 30-Dec-21 | 13-May-22 | 08-Jan-22 | 22-May-22 | 9 | | | | | | |
| 05-3770 | Building Management System (BMS) | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 08-Mar-22 | 20-Jul-22 | 128 | | | | | | |
| 05-3780 | Vehicle & Container Wash System | 105 | 105 | 0% | 0% | 105 | | 01-Dec-21 | 15-Mar-22 | 30-Dec-21 | 13-Apr-22 | 29 | | | | | | |
| 05-3780-2(M20) | Water Cannon System | 60 | 60 | 0% | 0% | 60 | | 14-Nov-21 | 12-Jan-22 | 09-Dec-21 | 06-Feb-22 | 25 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.9 DDA Air Cool Condensers Equipment (2.3.06) | | 135 | 135 | 0% | | 135 | | 31-Oct-21 | 14-Mar-22 | 08-Dec-21 | 20-Oct-22 | 220 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.9.7 Building services design (excluding fire services installation | | 135 | 135 | 0% | | 135 | | 31-Oct-21 | 14-Mar-22 | 08-Dec-21 | 20-Oct-22 | 220 | | | | | | |
| 05-5510 | Electrical Services and Lighting | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 08-Dec-21 | 21-Apr-22 | 38 | | | | | | |
| 05-5520 | Plumbing | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 14-Dec-21 | 27-Apr-22 | 44 | | | | | | |
| 05-5530 | ELV | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 13-Dec-21 | 26-Apr-22 | 43 | | | | | | |
| 05-5540 | Building Management System (BMS) | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 08-Jun-22 | 20-Oct-22 | 220 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.04 DDA Mechanical Treatment Plant Building (2.4) | | 210 | 210 | 0% | | 210 | | 31-Oct-21 | 28-May-22 | 08-Dec-21 | 10-Jul-22 | 43 | | | | | | |
| 05-5160 | Architectural Design (2.4.25) | 105 | 105 | 0% | 0% | 105 | Start On or | 30-Dec-21* | 13-Apr-22 | 11-Jan-22 | 25-Apr-22 | 12 | | | | | | |
| 05-5170 | Foundation design (2.4.13) | 135 | 135 | 0% | 0% | 135 | | 30-Dec-21 | 13-May-22 | 26-Feb-22 | 10-Jul-22 | 58 | | | | | | |
| 05-5210 | Fire services installation design (2.4.17) | 60 | 60 | 0% | 0% | 60 | | 30-Dec-21 | 27-Feb-22 | 07-Jan-22 | 07-Mar-22 | 8 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.04.7 Building services design (excluding fire services installatio | | 210 | 210 | 0% | | 210 | | 31-Oct-21 | 28-May-22 | 08-Dec-21 | 26-Jun-22 | 29 | | | | | | |
| 05-3850 | LV and Emergency Power Distribution Design | 135 | 135 | 0% | 0% | 135 | Start On or | 31-Oct-21* | 14-Mar-22 | 08-Dec-21 | 21-Apr-22 | 38 | | | | | | |
| 05-3860 | MVAC | 90 | 90 | 0% | 0% | 90 | | 30-Nov-21 | 27-Feb-22 | 29-Mar-22 | 26-Jun-22 | 119 | | | | | | |
| 05-3870 | Odour Control | 135 | 135 | 0% | 0% | 135 | | 14-Jan-22 | 28-May-22 | 12-Feb-22 | 26-Jun-22 | 29 | | | | | | |
| 05-3880 | Plumbing | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 14-Dec-21 | 27-Apr-22 | 44 | | | | | | |
| 05-3890 | Drainage | 105 | 105 | 0% | 0% | 105 | | 30-Nov-21 | 14-Mar-22 | 23-Jan-22 | 07-May-22 | 54 | | | | | | |
| 05-3900 | Lighting and small power | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 08-Dec-21 | 21-Apr-22 | 38 | | | | | | |
| 05-3910 | Lifts and Escalators | 75 | 75 | 0% | 0% | 75 | | 30-Nov-21 | 12-Feb-22 | 09-Mar-22 | 22-May-22 | 99 | | | | | | |
| 05-3910-1 | Building Management System (BMS) | 135 | 135 | 0% | 0% | 135 | | 30-Nov-21 | 13-Apr-22 | 08-Jan-22 | 22-May-22 | 39 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.05 DDA Wastewater Treatment Plant (2.5) | | 135 | 135 | 0% | | 135 | | 31-Oct-21 | 14-Mar-22 | 08-Dec-21 | 07-Sep-22 | 177 | | | | | | |
| 05-3940 | Structural design (2.5.14) | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 26-Apr-22 | 07-Sep-22 | 177 | | | | | | |
| 05-3950 | Electrical and instrumentation works design (2.5.15) | 131 | 131 | 0% | 0% | 131 | | 31-Oct-21 | 10-Mar-22 | 18-Apr-22 | 26-Aug-22 | 169 | | | | | | |
| 05-3960 | Mechanical works design (2.5.16) (2 Packages) | 105 | 105 | 0% | 0% | 105 | | 31-Oct-21 | 12-Feb-22 | 15-Feb-22 | 30-May-22 | 107 | | | | | | |
| 05-3970 | Fire services installation design (2.5.17) (2 Packages) | 60 | 60 | 0% | 0% | 60 | Start On or | 30-Dec-21* | 27-Feb-22 | 07-Jan-22 | 07-Mar-22 | 8 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.05.7 Building services design (excluding fire services installatio | | 135 | 135 | 0% | | 135 | | 31-Oct-21 | 14-Mar-22 | 08-Dec-21 | 26-Jun-22 | 104 | | | | | | |
| 05-3980 | LV and Emergency Power Distribution Design for IWMF Waste Water Treatment Plant | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 08-Dec-21 | 21-Apr-22 | 38 | | | | | | |
| 05-3990 | MVAC | 90 | 90 | 0% | 0% | 90 | | 31-Oct-21 | 28-Jan-22 | 29-Mar-22 | 26-Jun-22 | 149 | | | | | | |

Integrated Waste Management Facilities, Phase 1

| Activity ID | Activity Name | Planned Duration | At Completion Duration | Duration % Complete | Activity % Complete | Remaining Duration | Primary Constraint | Current Start | Current Finish | Late Start | Late Finish | Total Float | M47 Remarks | 2021 | | | | 2022 |
|---|--|------------------|------------------------|---------------------|---------------------|--------------------|--------------------|--------------------|------------------|------------------|------------------|-------------|-------------|-----------|-----------|--------|--------|---|
| | | | | | | | | | | | | | | Oct 47 | Nov 48 | Dec 49 | Jan 50 | |
| 05-4010 | Plumbing | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 14-Dec-21 | 27-Apr-22 | 44 | | 31-Oct-21 | | | | |
| 05-4020 | Drainage | 105 | 105 | 0% | 0% | 105 | | 30-Nov-21 | 14-Mar-22 | 23-Jan-22 | 07-May-22 | 54 | | | 30-Nov-21 | | | |
| 05-4030 | ELV | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 08-Dec-21 | 21-Apr-22 | 38 | | 31-Oct-21 | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.06 DDA Water Treatment Plant Building (2.6) | | 225 | 225 | 0% | 0% | 225 | | 31-Oct-21 | 12-Jun-22 | 08-Dec-21 | 14-Oct-22 | 124 | | | | | | |
| 05-4050 | Architectural Design (2.6.25) | 135 | 135 | 0% | 0% | 135 | | 29-Jan-22 | 12-Jun-22 | 26-Feb-22 | 10-Jul-22 | 28 | | | | | | 29-Jan-22 |
| 05-4060 | Foundation design (2.6.13) | 135 | 135 | 0% | 0% | 135 | | 29-Jan-22 | 12-Jun-22 | 26-Feb-22 | 10-Jul-22 | 28 | | | | | | 29-Jan-22 |
| 05-4070 | Structural design (2.6.14) | 135 | 135 | 0% | 0% | 135 | | 29-Jan-22 | 12-Jun-22 | 02-Jun-22 | 14-Oct-22 | 124 | | | | | | 29-Jan-22 |
| 05-4100 | Fire services installation design (2.6.17) | 60 | 60 | 0% | 0% | 60 | | 30-Dec-21 | 27-Feb-22 | 07-Jan-22 | 07-Mar-22 | 8 | | | | | | 30-Dec-21 |
| WBS: EP_SP_66_12-WP6B-M47.05.02.06.7 Building services design (excluding fire services installatio | | 165 | 165 | 0% | 0% | 165 | | 31-Oct-21 | 13-Apr-22 | 08-Dec-21 | 26-Jun-22 | 74 | | | | | | |
| 05-4110 | Electrical Services and Lighting | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 08-Dec-21 | 21-Apr-22 | 38 | | 31-Oct-21 | | | | |
| 05-4120 | MVAC | 90 | 90 | 0% | 0% | 90 | | 31-Oct-21 | 28-Jan-22 | 29-Mar-22 | 26-Jun-22 | 149 | | 31-Oct-21 | | | | |
| 05-4140 | Plumbing | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 14-Dec-21 | 27-Apr-22 | 44 | | 31-Oct-21 | | | | |
| 05-4150 | Drainage | 105 | 105 | 0% | 0% | 105 | | 30-Dec-21 | 13-Apr-22 | 23-Jan-22 | 07-May-22 | 24 | | | | | | 30-Dec-21 |
| 05-4160 | ELV | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 08-Dec-21 | 21-Apr-22 | 38 | | 31-Oct-21 | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.07 DDA Administration Building (2.7) | | 165 | 165 | 0% | 0% | 165 | | 31-Oct-21 | 13-Apr-22 | 07-Jan-22 | 21-Feb-23 | 314 | | | | | | |
| 05-4170 | Architectural Design (2.7.21) | 105 | 105 | 0% | 0% | 105 | Start On or | 30-Dec-21* | 13-Apr-22 | 08-Jan-22 | 22-Apr-22 | 9 | | | | | | 30-Dec-21* |
| 05-4180 | Foundation design (2.7.11) | 105 | 105 | 0% | 0% | 105 | | 31-Oct-21 | 12-Feb-22 | 23-Sep-22 | 05-Jan-23 | 327 | | 31-Oct-21 | | | | |
| 05-4190 | Structural design (2.7.12) | 105 | 105 | 0% | 0% | 105 | | 30-Dec-21 | 13-Apr-22 | 09-Nov-22 | 21-Feb-23 | 314 | | | | | | 30-Dec-21 |
| 05-4210 | Fire services installation design (2.7.14) | 60 | 60 | 0% | 0% | 60 | | 30-Dec-21 | 27-Feb-22 | 07-Jan-22 | 07-Mar-22 | 8 | | | | | | 30-Dec-21 |
| WBS: EP_SP_66_12-WP6B-M47.05.02.07.6 Building services design (excluding fire services installatio | | 165 | 165 | 0% | 0% | 165 | | 31-Oct-21 | 13-Apr-22 | 07-Jan-22 | 13-Jan-23 | 275 | | | | | | |
| 05-4220 | Electrical Services and Lighting | 105 | 105 | 0% | 0% | 105 | | 31-Oct-21 | 12-Feb-22 | 07-Jan-22 | 21-Apr-22 | 68 | | 31-Oct-21 | | | | |
| 05-4230 | MVAC | 105 | 105 | 0% | 0% | 105 | | 30-Dec-21 | 13-Apr-22 | 14-Mar-22 | 26-Jun-22 | 74 | | | | | | 30-Dec-21 |
| 05-4250 | Plumbing | 105 | 105 | 0% | 0% | 105 | | 31-Oct-21 | 12-Feb-22 | 13-Jan-22 | 27-Apr-22 | 74 | | 31-Oct-21 | | | | |
| 05-4260 | Drainage | 105 | 105 | 0% | 0% | 105 | | 31-Oct-21 | 12-Feb-22 | 23-Jan-22 | 07-May-22 | 84 | | 31-Oct-21 | | | | |
| 05-4270 | ELV | 105 | 105 | 0% | 0% | 105 | | 31-Oct-21 | 12-Feb-22 | 12-Jan-22 | 26-Apr-22 | 73 | | 31-Oct-21 | | | | |
| 05-4280 | Lifts and Escalators | 105 | 105 | 0% | 0% | 105 | | 30-Dec-21 | 13-Apr-22 | 07-Feb-22 | 22-May-22 | 39 | | | | | | 30-Dec-21 |
| 05-4280-1 | Building Management System (BMS) | 105 | 105 | 0% | 0% | 105 | | 31-Oct-21 | 12-Feb-22 | 01-Oct-22 | 13-Jan-23 | 335 | | 31-Oct-21 | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.08 DDA IWMF Substation (2.8) | | 395 | 807 | 50.63% | | 195 | | 27-Feb-20 A | 13-May-22 | 12-Nov-21 | 01-Sep-22 | 111 | | | | | | |
| 05-4290 | Architectural Design (2.8.25) | 105 | 240 | 0% | 5% | 105 | Start On or | 18-Jun-21 A | 12-Feb-22 | 08-Jan-22 | 22-Apr-22 | 69 | | | | | | |
| 05-4310 | Structural design (2.8.14) | 195 | 807 | 31.28% | 65% | 134 | | 27-Feb-20 A | 13-May-22 | 21-Apr-22 | 01-Sep-22 | 111 | | | | | | |
| 05-4320 | Electrical and instrumentation works design (2.8.15) | 75 | 75 | 0% | 0% | 75 | | 31-Oct-21 | 13-Jan-22 | 12-Nov-21 | 25-Jan-22 | 12 | | 31-Oct-21 | | | | 13-Jan-22, Electric |
| 05-4340 | Fire services installation design (2.8.17) | 60 | 60 | 0% | 0% | 60 | | 14-Nov-21 | 12-Jan-22 | 27-Nov-21 | 25-Jan-22 | 13 | | | 14-Nov-21 | | | 12-Jan-22, Fire serv |
| WBS: EP_SP_66_12-WP6B-M47.05.02.08.7 Building services design (excluding fire services installatio | | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 29-Nov-21 | 27-Apr-22 | 44 | | | | | | |
| 05-4990 | Electrical Services and Lighting | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 08-Dec-21 | 21-Apr-22 | 38 | | 31-Oct-21 | | | | |
| 05-5000 | MVAC | 90 | 90 | 0% | 0% | 90 | | 31-Oct-21 | 28-Jan-22 | 12-Dec-21 | 11-Mar-22 | 42 | | 31-Oct-21 | | | | |
| 05-5010 | Plumbing | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 14-Dec-21 | 27-Apr-22 | 44 | | 31-Oct-21 | | | | |
| 05-5020 | Drainage | 105 | 105 | 0% | 0% | 105 | | 31-Oct-21 | 12-Feb-22 | 12-Dec-21 | 26-Mar-22 | 42 | | 31-Oct-21 | | | | |
| 05-5030 | ELV | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 08-Dec-21 | 21-Apr-22 | 38 | | 31-Oct-21 | | | | |
| 05-5030-1 | Building Management System (BMS) | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 29-Nov-21 | 12-Apr-22 | 29 | | 31-Oct-21 | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.1 DDA Chimney | | 131 | 131 | 0% | 0% | 131 | | 19-Dec-21 | 28-Apr-22 | 22-Jan-22 | 26-Jun-22 | 59 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.1.1 Building services design (excluding fire services installation | | 131 | 131 | 0% | 0% | 131 | | 19-Dec-21 | 28-Apr-22 | 22-Jan-22 | 26-Jun-22 | 59 | | | | | | |
| 05-6000-1(5a) | Electrical Services and Lighting | 90 | 90 | 0% | 0% | 90 | | 19-Dec-21 | 18-Mar-22 | 22-Jan-22 | 21-Apr-22 | 34 | | | | | | 19-Dec-21 |
| 05-6010(5a) | MVAC | 90 | 90 | 0% | 0% | 90 | | 19-Dec-21 | 18-Mar-22 | 29-Mar-22 | 26-Jun-22 | 100 | | | | | | 19-Dec-21 |
| 05-6020-1(5a) | Plumbing | 90 | 90 | 0% | 0% | 90 | | 19-Dec-21 | 18-Mar-22 | 28-Jan-22 | 27-Apr-22 | 40 | | | | | | 19-Dec-21 |
| 05-6030-1(5a) | Drainage | 90 | 90 | 0% | 0% | 90 | | 19-Dec-21 | 18-Mar-22 | 07-Feb-22 | 07-May-22 | 50 | | | | | | 19-Dec-21 |
| 05-6040-1(5a) | ELV | 90 | 90 | 0% | 0% | 90 | | 19-Dec-21 | 18-Mar-22 | 27-Jan-22 | 26-Apr-22 | 39 | | | | | | 19-Dec-21 |
| 05-6050-1(5a) | Lift | 90 | 90 | 0% | 0% | 90 | | 29-Jan-22 | 28-Apr-22 | 22-Feb-22 | 22-May-22 | 24 | | | | | | 29-Jan-22 |
| 05-6060-1(5a) | Building Management System (BMS) | 90 | 90 | 0% | 0% | 90 | | 29-Jan-22 | 28-Apr-22 | 29-Mar-22 | 26-Jun-22 | 59 | | | | | | 29-Jan-22 |
| WBS: EP_SP_66_12-WP6B-M47.05.02.4 DDA Elevated Drive Way and Associated Structures Foundation | | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 09-May-22 | 20-Sep-22 | 190 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.4.1 Building services design (excluding fire services installation | | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 09-May-22 | 20-Sep-22 | 190 | | | | | | |
| 05-5560 | Building Management System (BMS) | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 09-May-22 | 20-Sep-22 | 190 | | 31-Oct-21 | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.5 DDA Reception Pavilion | | 0 | 0 | 0% | 0% | 0 | | 31-Oct-21 | 31-Oct-21 | 07-Nov-22 | 07-Nov-22 | 373 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.5.1 Building services design (excluding fire services installation | | 0 | 0 | 0% | 0% | 0 | | 31-Oct-21 | 31-Oct-21 | 07-Nov-22 | 07-Nov-22 | 373 | | | | | | |
| 05-2130-1 | Building Management System (BMS) | 0 | 0 | 0% | 0% | 0 | | 31-Oct-21 | 31-Oct-21 | 07-Nov-22 | 07-Nov-22 | 373 | | 31-Oct-21 | | | | 31-Oct-21, Building Management System (BMS) |
| WBS: EP_SP_66_12-WP6B-M47.05.02.6 DDA CCCW Building | | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 11-Aug-22 | 23-Dec-22 | 284 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.6.1 Building services design (excluding fire services installation | | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 11-Aug-22 | 23-Dec-22 | 284 | | | | | | |
| 05-2130-2 | Building Management System (BMS) | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 11-Aug-22 | 23-Dec-22 | 284 | | 31-Oct-21 | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.09 DDA Air Quality Monitoring Stations (2.9) | | 105 | 105 | 0% | 0% | 105 | | 29-Jan-22 | 13-May-22 | 28-Apr-22 | 10-Aug-22 | 89 | | | | | | |
| 05-4490 | Design of the Air Quality Monitoring Stations (2.9.03) | 105 | 105 | 0% | 0% | 105 | | 29-Jan-22 | 13-May-22 | 28-Apr-22 | 10-Aug-22 | 89 | | | | | | 29-Jan-22 |
| WBS: EP_SP_66_12-WP6B-M47.05.02.10 DDA Roads and Utilities (2.10) | | 378 | 1018 | 40.48% | | 225 | | 30-Aug-19 A | 12-Jun-22 | 13-Dec-21 | 07-Sep-23 | 452 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.10.1 Permanent road works layout on the Artificial Island (2.10.1) | | 135 | 135 | 0% | 0% | 135 | | 11-Nov-21 | 25-Mar-22 | 28-Mar-22 | 09-Aug-22 | 137 | | | | | | |
| 05-4470 | Roads and hardstandings layout | 135 | 135 | 0% | 0% | 135 | | 11-Nov-21 | 25-Mar-22 | 28-Mar-22 | 09-Aug-22 | 137 | | | | | | 11-Nov-21 |
| 05-4480 | Road signage and markings | 135 | 135 | 0% | 0% | 135 | | 11-Nov-21 | 25-Mar-22 | 28-Mar-22 | 09-Aug-22 | 137 | | | | | | 11-Nov-21 |
| WBS: EP_SP_66_12-WP6B-M47.05.02.10.2 Sewerage design on the Artificial Island (2.10.14) | | 135 | 135 | 0% | 0% | 135 | | | | | | | | | | | | |

| Activity ID | Activity Name | Planned Duration | At Completion Duration | Duration % Complete | Activity % Complete | Remaining Duration | Primary Constraint | Current Start | Current Finish | Late Start | Late Finish | Total Float | M47 Remarks | 2021 | | | | 2022 |
|---|--|------------------|------------------------|---------------------|---------------------|--------------------|--------------------|---------------|----------------|------------|-------------|-------------|-------------|-----------|-----------|-----------|-----------|------|
| | | | | | | | | | | | | | | Oct 47 | Nov 48 | Dec 49 | Jan 50 | |
| 05-5320 | First Flush Drainage System concept | 105 | 105 | 0% | 0% | 105 | | 11-Nov-21 | 23-Feb-22 | 02-Feb-22 | 17-May-22 | 83 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.10.4 Water supply system design on the Artificial Island (2.10.16) | | | | | | | | | | | | | | | | | | |
| 05-5250 | Potable Water Distribution System | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 11-May-22 | 22-Sep-22 | 192 | | | | | | |
| 05-5260 | Recycled Water System | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 11-May-22 | 22-Sep-22 | 192 | | | | | | |
| 05-5270 | Irrigation System | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 14-Dec-21 | 27-Apr-22 | 44 | | | | | | |
| 05-5280 | Rainwater harvesting System | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 14-Dec-21 | 27-Apr-22 | 44 | | | | | | |
| 05-5300-1(M24) | E&M system for seawater intake (2.10.16.07) | 135 | 928 | 0% | 5% | 135 | | 30-Aug-19 A | 14-Mar-22 | 13-Dec-21 | 26-Apr-22 | 43 | | | | | | |
| 05-5300-2(M24) | Building Services system for seawater intake (2.10.16.09) | 135 | 135 | 0% | 0% | 135 | | 30-Nov-21 | 13-Apr-22 | 14-Dec-21 | 27-Apr-22 | 14 | | | | | | |
| 05-5300-3(5a) | Chemical scrubber system for odour control (2.10.16.10) | 135 | 135 | 0% | 0% | 135 | | 29-Jan-22 | 12-Jun-22 | 12-Feb-22 | 26-Jun-22 | 14 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.10.6 Design of telecommunication and other utilities (2.10.18) | | | | | | | | | | | | | | | | | | |
| 05-3400 (M21) | Computerised Maintenance Management System (CMMS) | 90 | 90 | 0% | 0% | 90 | | 31-Oct-21 | 28-Jan-22 | 25-Mar-22 | 22-Jun-22 | 145 | | | | | | |
| 05-3410 (M21) | Information and Document Management System (IDMS) | 90 | 90 | 0% | 0% | 90 | | 31-Oct-21 | 28-Jan-22 | 25-Mar-22 | 22-Jun-22 | 145 | | | | | | |
| 05-4580 | Power Distribution System concept / schematics | 75 | 75 | 0% | 0% | 75 | | 30-Dec-21 | 14-Mar-22 | 02-Mar-22 | 15-May-22 | 62 | | | | | | |
| 05-4590 | Site Lighting Concept / Schematics | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 26-Apr-23 | 07-Sep-23 | 542 | | | | | | |
| 05-4600 | Lightning Protection System concept / schematics | 135 | 135 | 0% | 0% | 135 | | 31-Oct-21 | 14-Mar-22 | 13-Oct-21 | 26-Apr-22 | 43 | | | | | | |
| 05-4610 | Site ELV Network System - Communications System concept / schematics | 75 | 75 | 0% | 0% | 75 | | 30-Dec-21 | 14-Mar-22 | 02-Mar-22 | 15-May-22 | 62 | | | | | | |
| 05-4620 | Site ELV Network System - Security Systems concept / schematics | 75 | 75 | 0% | 0% | 75 | | 30-Dec-21 | 14-Mar-22 | 02-Mar-22 | 15-May-22 | 62 | | | | | | |
| 05-4640 | Microwave transmission of FS direct link | 135 | 135 | 0% | 0% | 135 | | 30-Nov-21 | 13-Apr-22 | 01-Jan-22 | 15-May-22 | 32 | | | | | | |
| 05-4650 | Fuel Handling System concept / schematics | 135 | 135 | 0% | 0% | 135 | | 16-Dec-21 | 29-Apr-22 | 01-Jan-23 | 15-May-23 | 381 | | | | | | |
| 05-5400-1(M22) | Automatic Traffic Control System (ATCS) | 135 | 135 | 0% | 0% | 135 | | 29-Jan-22 | 12-Jun-22 | 20-Feb-23 | 04-Jul-23 | 387 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.10.7 Utility ducts/Pipebridges design (2.10.26) | | | | | | | | | | | | | | | | | | |
| 05-5040 | Design of Pipe / Utilities Trenches concept | 135 | 135 | 0% | 0% | 135 | | 30-Dec-21 | 13-May-22 | 28-Oct-22 | 11-Mar-23 | 302 | | | | | | |
| 05-5050 | Sitewide Utilities Trenches Design | 135 | 135 | 0% | 0% | 135 | | 30-Dec-21 | 13-May-22 | 28-Oct-22 | 11-Mar-23 | 302 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.10.7.3 Layout Plan for Pipe Bridge Network | | | | | | | | | | | | | | | | | | |
| 05-7000 | Pipebridge A (Prefab. 3) | 135 | 472 | 37.04% | 5% | 85 | | 09-Oct-20 A | 23-Jan-22 | 16-Apr-22 | 09-Jul-22 | 167 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.10.7.1 Foundation Plan for Pipe Bridge Network | | | | | | | | | | | | | | | | | | |
| 05-7030 | Pipebridge A (Prefab. 3) | 135 | 472 | 37.04% | 5% | 85 | | 09-Oct-20 A | 23-Jan-22 | 16-Apr-22 | 09-Jul-22 | 167 | | | | | | |
| 05-7040 | Pipebridge B | 135 | 135 | 0% | 5% | 135 | | 31-Oct-21 | 14-Mar-22 | 09-Feb-22 | 23-Jun-22 | 101 | | | | | | |
| 05-7050 | Pipebridge C | 135 | 135 | 0% | 5% | 135 | | 31-Oct-21 | 14-Mar-22 | 16-Feb-22 | 30-Jun-22 | 108 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.10.7.2 Structure Plan for Pipe Bridge Network | | | | | | | | | | | | | | | | | | |
| 05-7060 | Pipebridge A (Prefab. 3) | 135 | 472 | 37.04% | 5% | 85 | | 09-Oct-20 A | 23-Jan-22 | 16-Apr-22 | 09-Jul-22 | 167 | | | | | | |
| 05-7070 | Pipebridge B | 135 | 459 | 77.78% | 5% | 30 | | 28-Aug-20 A | 29-Nov-21 | 10-Jun-22 | 09-Jul-22 | 222 | | | | | | |
| 05-7080 | Pipebridge C | 135 | 459 | 77.78% | 5% | 30 | | 28-Aug-20 A | 29-Nov-21 | 10-Jun-22 | 09-Jul-22 | 222 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.11 DDA Architectural, Finishes and Landscaping Works (2.11) | | | | | | | | | | | | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.11.1 External and internal finishes design | | | | | | | | | | | | | | | | | | |
| 05-4670 | External and internal finishes design for Incineration Plant Building (2.11.15) | 135 | 135 | 0% | 0% | 135 | | 30-Dec-21 | 13-May-22 | 16-Mar-22 | 28-Jul-22 | 76 | | | | | | |
| 05-4690 | External and internal finishes design for Turbine Hall Building | 135 | 135 | 0% | 0% | 135 | Start On or | 30-Dec-21* | 13-May-22 | 16-Mar-22 | 28-Jul-22 | 76 | | | | | | |
| 05-4700 | External and internal finishes design for CCCW Building | 135 | 135 | 0% | 0% | 135 | Start On or | 30-Dec-21* | 13-May-22 | 12-Mar-22 | 24-Jul-22 | 72 | | | | | | |
| 05-4710 | External and internal finishes design for Chimney | 135 | 135 | 0% | 0% | 135 | | 15-Dec-21 | 28-Apr-22 | 16-Mar-22 | 28-Jul-22 | 91 | | | | | | |
| 05-4720 | External and internal finishes design for Reception Pavilion | 135 | 135 | 0% | 0% | 135 | Start On or | 30-Dec-21* | 13-May-22 | 16-Mar-22 | 28-Jul-22 | 76 | | | | | | |
| 05-4730 | External and internal finishes design for MT Plant Building (2.11.16) | 137 | 137 | 0% | 0% | 137 | | 30-Dec-21 | 15-May-22 | 14-Mar-22 | 28-Jul-22 | 74 | | | | | | |
| 05-4740 | External and internal finishes design for the Wastewater Treatment Plant (2.11.17) | 90 | 90 | 0% | 0% | 90 | | 30-Dec-21 | 29-Mar-22 | 30-Apr-22 | 28-Jul-22 | 121 | | | | | | |
| 05-4750 | External and internal finishes design for the Water Treatment Plant Building (2.11.08) | 90 | 90 | 0% | 0% | 90 | | 30-Dec-21 | 29-Mar-22 | 30-Apr-22 | 28-Jul-22 | 121 | | | | | | |
| 05-4760 | External and internal finishes design for the Administration Building (2.11.19) | 137 | 137 | 0% | 0% | 137 | | 30-Dec-21 | 15-May-22 | 14-Mar-22 | 28-Jul-22 | 74 | | | | | | |
| 05-4770 | External and internal finishes design for the IWMF Substation (2.11.20) | 137 | 137 | 0% | 0% | 137 | | 31-Oct-21 | 16-Mar-22 | 30-Nov-21 | 15-Apr-22 | 30 | | | | | | |
| 05-5420 | External and internal finishes design for Elevated Driveway | 90 | 90 | 0% | 0% | 90 | | 30-Dec-21 | 29-Mar-22 | 30-Apr-22 | 28-Jul-22 | 121 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.11.7 Landscape masterplan (2.11.21) | | | | | | | | | | | | | | | | | | |
| 05-4780-2(6C) | Reception Pavilion (2.11.07.06) | 105 | 105 | 0% | 0% | 105 | | 30-Dec-21 | 13-Apr-22 | 27-Apr-22 | 09-Aug-22 | 118 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.11.8 Architectural Detailing - Site Wide (2.11.30) | | | | | | | | | | | | | | | | | | |
| 05-4800 | Architectural Detailing - Site Wide Concept (Combined with 05-6090(M42)) | 105 | 197 | 89.52% | 5% | 11 | | 28-Apr-21 A | 10-Nov-21 | 05-Apr-22 | 15-Apr-22 | 156 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.11.10 Facade Structural Design | | | | | | | | | | | | | | | | | | |
| 05-8000(M45) | Facade structural design for Chimney | 90 | 242 | 0% | 5% | 90 | | 01-Jun-21 A | 28-Jan-22 | 03-Jan-22 | 11-Jun-22 | 134 | | | | | | |
| 05-8010(M45) | Facade structural design for IWMF Sub-station | 90 | 240 | 0% | 5% | 90 | | 03-Jun-21 A | 28-Jan-22 | 14-Mar-22 | 11-Jun-22 | 134 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.12 DDA Testing and Commissioning (2.12) | | | | | | | | | | | | | | | | | | |
| 05-4810-1(5a) | Factory Acceptance Testing plan (2.12.09.02-07) (8 Packages) | 105 | 105 | 0% | 0% | 105 | | 30-Dec-21 | 13-Apr-22 | 28-Aug-22 | 10-Dec-22 | 241 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.13 DDA Transportation Facilities for the Operation (2.13) | | | | | | | | | | | | | | | | | | |
| 05-4850 | Design of vehicles for MSW and Ash and Residues delivery (2.13.05) | 355 | 355 | 0% | 0% | 355 | | 30-Dec-21 | 19-Dec-22 | 11-Jul-23 | 29-Jun-24 | 558 | | | | | | |
| 05-4860 | Design of marine vessels for the use of the Employer and visitors (2.13.06) | 470 | 470 | 0% | 0% | 470 | | 30-Dec-21 | 13-Apr-23 | 18-Sep-23 | 30-Dec-24 | 627 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.14 DDA Miscellaneous Works (2.14) | | | | | | | | | | | | | | | | | | |
| 05-4880 | Design of visitors and environmental education facilities (2.14.06) | 480 | 480 | 0% | 0% | 480 | | 14-Jan-22 | 08-May-23 | 26-Mar-23 | 17-Jul-24 | 436 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.05.02.16 DDA Auxiliary Plant Systems (2.16) | | | | | | | | | | | | | | | | | | |
| 05-4940-1(5a) | IWMF Laboratory (2.16.08) | 135 | 135 | 0% | 0% | 135 | | 30-Dec-21 | 13-May-22 | 29-Jul-22 | 10-Dec-22 | 211 | | | | | | |
| 05-4940-2(5a) | hoisting systems (2.16.10) | 135 | 135 | 0% | 0% | 135 | | 30-Dec-21 | 13-May-22 | 24-Jan-22 | 07-Jun-22 | 25 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06 Procurement of Major Equipment | | | | | | | | | | | | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.1 Off-site Fabrication of Incineration Modules | | | | | | | | | | | | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.1.25 Material Procurement | | | | | | | | | | | | | | | | | | |
| 06-1000-1(1) | Mechanical Equipment Material Submission and Approval | 180 | 1270 | 66.67% | 58% | 60 | | 09-Jul-18 A | 29-Dec-21 | 27-Apr-22 | 25-Jun-22 | 178 | | | | | | |
| 06-1000-2(1) | Pipe Material Submission and Approval | 180 | 793 | 66.67% | 58% | 60 | | 29-Oct-19 A | 29-Dec-21 | 27-Apr-22 | 25-Jun-22 | 178 | | | | | | |

3-Month Rolling Programme (October 2021)


- Remaining Work
- Actual Work
- Critical Remaining Work
- Milestone
- Actual Milestone
- Critical Milestone

Integrated Waste Management Facilities, Phase 1

| Activity ID | Activity Name | Planned Duration | At Completion Duration | Duration % Complete | Activity % Complete | Remaining Duration | Primary Constraint | Current Start | Current Finish | Late Start | Late Finish | Total Float | M47 Remarks | 2021 | | | 2022 |
|---|--|------------------|------------------------|---------------------|---------------------|--------------------|--------------------|--------------------|------------------|------------------|------------------|-------------|-------------|-----------|-----------|-----------|-----------|
| | | | | | | | | | | | | | | Oct 47 | Nov 48 | Dec 49 | Jan 50 |
| 06-1000-3(1) | Electrical and Instrumentation Material Submission and Approval | 180 | 793 | 66.67% | 58% | 60 | | 29-Oct-19 A | 29-Dec-21 | 27-Apr-22 | 25-Jun-22 | 178 | | | | | |
| 06-1010-1(1) | Mechanical Equipment Procurement (incl. FAT) | 90 | 1370 | 33.33% | 33.33% | 60 | | 29-Jun-18 A | 29-Mar-22 | 26-Jul-22 | 23-Sep-22 | 178 | | | | | |
| 06-1010-2(1) | Pipe Material Procurement (incl. FAT) | 90 | 883 | 33.33% | 33.33% | 60 | | 29-Oct-19 A | 29-Mar-22 | 26-Jul-22 | 23-Sep-22 | 178 | | | | | |
| 06-1010-3(1) | Electrical and Instrumentation Material Procurement (incl. FAT) | 90 | 883 | 33.33% | 33.33% | 60 | | 29-Oct-19 A | 29-Mar-22 | 26-Jul-22 | 23-Sep-22 | 178 | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.1.26 Fabrication of Module (TPU) | | 707 | 819 | 41.87% | | 411 | | 18-Sep-20 A | 15-Dec-22 | 07-Sep-21 | 03-Dec-22 | -12 | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.1.26.1 Process Island Furnace Boiler line 1 | | 550 | 743 | 39.09% | | 335 | | 18-Sep-20 A | 30-Sep-22 | 07-Sep-21 | 07-Sep-22 | -23 | | | | | |
| 06-2100(6) | Process Island Furnace Boiler Line 1 Structure Cutting, Painting & Fabrication | 370 | 552 | 61.08% | 61.08% | 144 | | 18-Sep-20 A | 23-Mar-22 | 07-Sep-21 | 28-Jan-22 | -54 | | | | | |
| 06-2020(6) | Process Island Furnace Boiler Line 1 Structure Erection | 476 | 624 | 29.62% | 29.62% | 335 | | 15-Jan-21 A | 30-Sep-22 | 07-Sep-21 | 07-Aug-22 | -54 | | | | | |
| 06-2030(6) | Process Island Furnace Boiler Line 1 Mechanical Fabrication | 300 | 473 | 78.33% | 78.33% | 65 | | 18-Sep-20 A | 03-Jan-22 | 07-Sep-21 | 10-Nov-21 | -54 | | | | | |
| 06-2030-1(6) | Process Island Furnace Boiler Line 1 Mechanical Erection | 280 | 280 | 0% | 0% | 280 | | 25-Nov-21 | 31-Aug-22 | 02-Oct-21 | 08-Jul-22 | -54 | | | | | |
| 06-2040(6) | Process Island Furnace Boiler Line 1 Piping Fabrication | 350 | 500 | 32.29% | 32.29% | 237 | | 10-Feb-21 A | 24-Jun-22 | 07-Sep-21 | 01-May-22 | -54 | | | | | |
| 06-2050(6) | Process Island Furnace Boiler Line 1 Electrical & Instrumentation Fabrication | 180 | 180 | 0% | 0% | 180 | | 31-Oct-21 | 28-Apr-22 | 18-Jan-22 | 16-Jul-22 | 79 | | | | | |
| 06-2050-1(6) | Process Island Furnace Boiler Line 1 Electrical & Instrumentation installation | 190 | 190 | 0% | 0% | 190 | | 13-Dec-21 | 20-Jun-22 | 02-Mar-22 | 07-Sep-22 | 79 | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.1.26.2 Process Island Furnace Boiler line 2 | | 553 | 750 | 38.16% | | 342 | | 18-Sep-20 A | 07-Oct-22 | 12-Sep-21 | 14-Sep-22 | -23 | | | | | |
| 06-2100(6) | Process Island Furnace Boiler Line 2 Structure Cutting, Painting & Fabrication | 370 | 535 | 54.32% | 54.32% | 169 | | 30-Oct-20 A | 17-Apr-22 | 04-Mar-22 | 19-Aug-22 | 124 | | | | | |
| 06-2110(6) | Process Island Furnace Boiler Line 2 Structure Erection | 437 | 512 | 21.74% | 21.74% | 342 | | 14-May-21 A | 07-Oct-22 | 12-Sep-21 | 19-Aug-22 | -49 | | | | | |
| 06-2120(6) | Process Island Furnace Boiler Line 2 Mechanical Fabrication | 270 | 481 | 72.96% | 72.96% | 73 | | 18-Sep-20 A | 11-Jan-22 | 12-Sep-21 | 23-Nov-21 | -49 | | | | | |
| 06-2120-1(6) | Process Island Furnace Boiler Line 2 Mechanical Erection | 251 | 251 | 0% | 0% | 251 | | 27-Dec-21 | 03-Sep-22 | 08-Nov-21 | 16-Jul-22 | -49 | | | | | |
| 06-2130(6) | Process Island Furnace Boiler Line 2 Piping Fabrication | 350 | 351 | 67.14% | 67.14% | 115 | | 09-Mar-21 A | 22-Feb-22 | 12-Sep-21 | 04-Jan-22 | -49 | | | | | |
| 06-2140(6) | Process Island Furnace Boiler Line 2 Electrical & Instrumentation Fabrication | 180 | 180 | 0% | 0% | 180 | | 31-Oct-21 | 28-Apr-22 | 12-Jan-22 | 10-Jul-22 | 73 | | | | | |
| 06-2140-1(6) | Process Island Furnace Boiler Line 2 Electrical & Instrumentation installation | 180 | 180 | 0% | 0% | 180 | | 05-Jan-22 | 03-Jul-22 | 19-Mar-22 | 14-Sep-22 | 73 | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.1.26.3 Process Island Furnace Boiler line 3 | | 613 | 772 | 40.62% | | 364 | | 18-Sep-20 A | 29-Oct-22 | 06-Oct-21 | 04-Oct-22 | -25 | | | | | |
| 06-2190(6) | Process Island Furnace Boiler Line 3 Structure Cutting, Painting & Fabrication | 264 | 510 | 35.98% | 35.98% | 169 | | 24-Nov-20 A | 17-Apr-22 | 19-Apr-22 | 04-Oct-22 | 170 | | | | | |
| 06-2200-1(6) | Process Island Furnace Boiler Line 3 Structure Erection | 429 | 547 | 15.15% | 15.15% | 364 | | 01-May-21 A | 29-Oct-22 | 06-Oct-21 | 04-Oct-22 | -25 | | | | | |
| 06-2210-1(6) | Process Island Furnace Boiler Line 3 Mechanical Fabrication | 270 | 511 | 61.85% | 61.85% | 103 | | 18-Sep-20 A | 10-Feb-22 | 06-Oct-21 | 16-Jan-22 | -25 | | | | | |
| 06-2215-1(6) | Process Island Furnace Boiler Line 3 Mechanical Erection | 263 | 263 | 0% | 0% | 263 | | 10-Jan-22 | 29-Sep-22 | 16-Dec-21 | 04-Sep-22 | -25 | | | | | |
| 06-2220-1(6) | Process Island Furnace Boiler Line 3 Piping Fabrication | 350 | 442 | 41.14% | 41.14% | 206 | | 09-Mar-21 A | 24-May-22 | 06-Oct-21 | 29-Apr-22 | -25 | | | | | |
| 06-2230-1(6) | Process Island Furnace Boiler Line 3 Electrical & Instrumentation Fabrication | 180 | 180 | 0% | 0% | 180 | | 31-Oct-21 | 28-Apr-22 | 05-Jan-22 | 03-Jul-22 | 66 | | | | | |
| 06-2235-1(6) | Process Island Furnace Boiler Line 3 Electrical & Instrumentation installation | 190 | 190 | 0% | 0% | 190 | | 18-Jan-22 | 26-Jul-22 | 25-Mar-22 | 30-Sep-22 | 66 | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.1.26.4 Process Island Furnace Boiler line 4 | | 638 | 788 | 40.44% | | 380 | | 18-Sep-20 A | 14-Nov-22 | 04-Oct-21 | 19-Nov-22 | 5 | | | | | |
| 06-2280(6) | Process Island Furnace Boiler Line 4 Structure Cutting, Painting & Fabrication | 370 | 507 | 50.81% | 50.81% | 182 | | 10-Dec-20 A | 30-Apr-22 | 22-Oct-21 | 21-Apr-22 | -9 | | | | | |
| 06-2290-1(6) | Process Island Furnace Boiler Line 4 Structure Erection | 485 | 572 | 21.65% | 21.65% | 380 | | 22-Apr-21 A | 14-Nov-22 | 04-Oct-21 | 18-Oct-22 | -27 | | | | | |
| 06-2300-1(6) | Process Island Furnace Boiler Line 4 Mechanical Fabrication | 270 | 531 | 54.44% | 54.44% | 123 | | 18-Sep-20 A | 02-Mar-22 | 04-Oct-21 | 03-Feb-22 | -27 | | | | | |
| 06-2305-1(6) | Process Island Furnace Boiler Line 4 Mechanical Erection | 265 | 265 | 0% | 0% | 265 | | 24-Jan-22 | 15-Oct-22 | 28-Dec-21 | 18-Sep-22 | -27 | | | | | |
| 06-2310-1(6) | Process Island Furnace Boiler Line 4 Piping Fabrication | 350 | 456 | 37.14% | 37.14% | 220 | | 09-Mar-21 A | 07-Jun-22 | 04-Oct-21 | 11-May-22 | -27 | | | | | |
| 06-2320-1(6) | Process Island Furnace Boiler Line 4 Electrical & Instrumentation Fabrication | 180 | 180 | 0% | 0% | 180 | | 31-Oct-21 | 28-Apr-22 | 14-Feb-22 | 12-Aug-22 | 106 | | | | | |
| 06-2325-1(6) | Process Island Furnace Boiler Line 4 Electrical & Instrumentation installation | 190 | 190 | 0% | 0% | 190 | | 28-Jan-22 | 05-Aug-22 | 14-May-22 | 19-Nov-22 | 106 | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.1.26.5 Process Island Furnace Boiler line 5 | | 656 | 819 | 37.35% | | 411 | | 18-Sep-20 A | 15-Dec-22 | 19-Oct-21 | 03-Dec-22 | -12 | | | | | |
| 06-2370(6) | Process Island Furnace Boiler Line 5 Structure Cutting, Painting & Fabrication | 370 | 524 | 38.38% | 38.38% | 228 | | 08-Jan-21 A | 15-Jun-22 | 19-Oct-21 | 03-Jun-22 | -12 | | | | | |
| 06-2380(6) | Process Island Furnace Boiler Line 5 Structure Erection | 392 | 392 | 0% | 0% | 392 | | 19-Nov-21 | 15-Dec-22 | 07-Nov-21 | 03-Dec-22 | -12 | | | | | |
| 06-2390(6) | Process Island Furnace Boiler Line 5 Mechanical Fabrication | 270 | 530 | 54.81% | 54.81% | 122 | | 18-Sep-20 A | 01-Mar-22 | 19-Oct-21 | 17-Feb-22 | -12 | | | | | |
| 06-2400-1(6) | Process Island Furnace Boiler Line 5 Piping Fabrication | 350 | 442 | 37.14% | 37.14% | 220 | | 23-Mar-21 A | 07-Jun-22 | 19-Oct-21 | 26-May-22 | -12 | | | | | |
| 06-2410-1(6) | Process Island Furnace Boiler Line 5 Electrical & Instrumentation Fabrication | 180 | 180 | 0% | 0% | 180 | | 31-Oct-21 | 28-Apr-22 | 01-Mar-22 | 27-Aug-22 | 121 | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.1.26.6 Process Island Furnace Boiler line 6 | | 707 | 814 | 42.57% | | 406 | | 18-Sep-20 A | 10-Dec-22 | 24-Oct-21 | 03-Dec-22 | -7 | | | | | |
| 06-2460(6) | Process Island Furnace Boiler Line 6 Structure Cutting, Painting & Fabrication | 370 | 367 | 73.78% | 73.78% | 97 | | 03-Feb-21 A | 04-Feb-22 | 29-Aug-22 | 03-Dec-22 | 302 | | | | | |
| 06-2470(6) | Process Island Furnace Boiler Line 6 Structure Erection | 462 | 426 | 12.12% | 12.12% | 406 | | 11-Oct-21 A | 10-Dec-22 | 24-Oct-21 | 03-Dec-22 | -7 | | | | | |
| 06-2480(6) | Process Island Furnace Boiler Line 6 Mechanical Fabrication | 270 | 428 | 92.59% | 92.59% | 20 | | 18-Sep-20 A | 19-Nov-21 | 24-Oct-21 | 12-Nov-21 | -7 | | | | | |
| 06-2480-1(6) | Process Island Furnace Boiler Line 6 Mechanical Erection | 320 | 596 | 61.88% | 61.88% | 122 | | 18-Sep-20 A | 06-May-22 | 29-Dec-21 | 29-Apr-22 | -7 | | | | | |
| 06-2490(6) | Process Island Furnace Boiler Line 6 Piping Fabrication | 350 | 459 | 32.29% | 32.29% | 237 | | 23-Mar-21 A | 24-Jun-22 | 24-Oct-21 | 17-Jun-22 | -7 | | | | | |
| 06-2500(6) | Process Island Furnace Boiler Line 6 Electrical & Instrumentation Fabrication | 200 | 200 | 0% | 0% | 200 | | 31-Oct-21 | 18-May-22 | 05-Mar-22 | 20-Sep-22 | 125 | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.1.7 Fabrication of Module (FGC) | | 677 | 756 | 36.19% | | 432 | | 11-Dec-20 A | 05-Jan-23 | 09-Sep-21 | 25-Feb-23 | 51 | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.1.7.1 Process Island FGC line 1 | | 649 | 681 | 43.45% | | 367 | | 21-Dec-20 A | 01-Nov-22 | 09-Sep-21 | 07-Oct-22 | -25 | | | | | |
| 06-2000(6) | Process Island FGC Line 1 Structure Cutting, Painting & Fabrication | 274 | 480 | 16.06% | 16.06% | 230 | | 23-Feb-21 A | 17-Jun-22 | 24-Jan-22 | 10-Sep-22 | 85 | | | | | |
| 06-2550(6) | Process Island FGC Line 1 Structure Erection | 474 | 580 | 22.57% | 22.57% | 367 | | 01-Apr-21 A | 01-Nov-22 | 09-Sep-21 | 10-Sep-22 | -52 | | | | | |
| 06-2560(6) | Process Island FGC Line 1 Mechanical Fabrication | 270 | 331 | 93.7% | 93.7% | 17 | | 21-Dec-20 A | 16-Nov-21 | 09-Sep-21 | 25-Sep-21 | -52 | | | | | |
| 06-2560-1(6) | Process Island FGC Line 1 Mechanical Erection | 315 | 315 | 0% | 0% | 315 | | 19-Nov-21 | 29-Sep-22 | 28-Sep-21 | 08-Aug-22 | -52 | | | | | |
| 06-2570(6) | Process Island FGC Line 1 Piping Fabrication | 350 | 380 | 35.71% | 35.71% | 225 | | 29-May-21 A | 12-Jun-22 | 09-Sep-21 | 21-Apr-22 | -52 | | | | | |
| 06-2580(6) | Process Island FGC Line 1 Electrical & Instrumentation Fabrication | 180 | 180 | 0% | 0% | 180 | | 31-Oct-21 | 28-Apr-22 | 20-Jan-22 | 18-Jul-22 | 81 | | | | | |
| 06-2580-1(6) | Process Island FGC Line 1 Electrical & Instrumentation installation | 180 | 180 | 0% | 0% | 180 | | 20-Jan-22 | 18-Jul-22 | 11-Apr-22 | 07-Oct-22 | 81 | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.1.7.2 Process Island FGC line 2 | | 594 | 649 | 41.08% | | 350 | | 05-Jan-21 A | 15-Oct-22 | 01-Oct-21 | 22-Oct-22 | 7 | | | | | |
| 06-2630(6) | Process Island FGC Line 2 Structure Cutting, Painting & Fabrication | 345 | 460 | 41.16% | 41.16% | 203 | | 16-Feb-21 A | 21-May-22 | 25-Feb-22 | 15-Sep-22 | 117 | | | | | |
| 06-2640(6) | Process Island FGC Line 2 Structure Erection | 441 | 563 | 20.63% | 20.63% | 350 | | 01-Apr-21 A | 15-Oct-22 | 01-Oct-21 | 15-Sep-22 | -30 | | | | | |
| 06-2650(6) | Process Island FGC Line 2 Mechanical Fabrication | 270 | 420 | 55.19% | 55.19% | 121 | | 05-Jan-21 A | 28-Feb-22 | 01-Oct-21 | 29-Jan-22 | -30 | | | | | |
| 06-2650-1(6) | Process Island FGC Line 2 Mechanical Erection | 230 | 230 | 0% | 0% | 230 | | 28-Jan-22 | 14-Sep-22 | 29-Dec-21 | 15-Aug-22 | -30 | | | | | |
| 06-2660(6) | Process Island FGC Line 2 Piping Fabrication | 350 | 442 | 16.57% | 16.57% | 292 | | 03-Jun-21 A | 18-Aug-22 | 01-Oct-21 | 19-Jul-22 | -30 | | | | | |
| 06-2670(6) | Process Island FGC Line 2 Electrical & Instrumentation Fabrication | 180 | 180 | 0% | 0% | 180 | | | | | | | | | | | |

| Activity ID | Activity Name | Planned Duration | At Completion Duration | Duration % Complete | Activity % Complete | Remaining Duration | Primary Constraint | Current Start | Current Finish | Late Start | Late Finish | Total Float | M47 Remarks | 2021 | | | | 2022 |
|--|---|------------------|------------------------|---------------------|---------------------|--------------------|--------------------|---------------|----------------|------------|-------------|-------------|-------------|-----------|--------|--------|--------|------|
| | | | | | | | | | | | | | | Oct 47 | Nov 48 | Dec 49 | Jan 50 | |
| WBS: EP_SP_66_12-WP6B-M47.06.1.7.3 Process Island FGC line 3 | | 647 | 719 | 38.95% | | 395 | | 11-Dec-20 A | 29-Nov-22 | 01-Oct-21 | 30-Oct-22 | -30 | | | | | | |
| 06-2720(6) | Process Island FGC Line 3 Structure Cutting, Painting & Fabrication | 345 | 494 | 50.72% | 50.72% | 170 | | 11-Dec-20 A | 18-Apr-22 | 14-May-22 | 30-Oct-22 | 195 | | | | | | |
| 06-2730(6) | Process Island FGC Line 3 Structure Erection | 494 | 578 | 20.04% | 20.04% | 395 | | 01-May-21 A | 29-Nov-22 | 01-Oct-21 | 30-Oct-22 | -30 | | | | | | |
| 06-2740(6) | Process Island FGC Line 3 Mechanical Fabrication | 270 | 390 | 66.3% | 66.3% | 91 | | 05-Jan-21 A | 29-Jan-22 | 01-Oct-21 | 30-Dec-21 | -30 | | | | | | |
| 06-2750(6) | Process Island FGC Line 3 Piping Fabrication | 350 | 442 | 16.57% | 16.57% | 292 | | 03-Jun-21 A | 18-Aug-22 | 01-Oct-21 | 19-Jul-22 | -30 | | | | | | |
| 06-2760(6) | Process Island FGC Line 3 Electrical & Instrumentation Fabrication | 180 | 180 | 0% | 0% | 180 | | 31-Oct-21 | 28-Apr-22 | 12-Feb-22 | 10-Aug-22 | 104 | | 31-Oct-21 | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.1.7.4 Process Island FGC line 4 | | 647 | 667 | 43.12% | | 368 | | 05-Jan-21 A | 02-Nov-22 | 04-Nov-21 | 30-Dec-22 | 58 | | | | | | |
| 06-2810(6) | Process Island FGC Line 4 Structure Cutting, Painting & Fabrication | 345 | 436 | 31.3% | 31.3% | 237 | | 15-Apr-21 A | 24-Jun-22 | 15-Mar-22 | 06-Nov-22 | 135 | | | | | | |
| 06-2820(6) | Process Island FGC Line 4 Structure Erection | 494 | 542 | 25.51% | 25.51% | 368 | | 10-May-21 A | 02-Nov-22 | 04-Nov-21 | 06-Nov-22 | 4 | | | | | | |
| 06-2830(6) | Process Island FGC Line 4 Mechanical Fabrication | 270 | 450 | 44.07% | 44.07% | 151 | | 05-Jan-21 A | 30-Mar-22 | 04-Nov-21 | 03-Apr-22 | 4 | | | | | | |
| 06-2840(6) | Process Island FGC Line 4 Piping Fabrication | 350 | 463 | 8.86% | 8.86% | 319 | | 09-Jun-21 A | 14-Sep-22 | 04-Nov-21 | 18-Sep-22 | 4 | | | | | | |
| 06-2850(6) | Process Island FGC Line 4 Electrical & Instrumentation Fabrication | 180 | 180 | 0% | 0% | 180 | | 31-Oct-21 | 28-Apr-22 | 06-Mar-22 | 01-Sep-22 | 126 | | 31-Oct-21 | | | | |
| 06-2850-1(6) | Process Island FGC Line 4 Electrical & Instrumentation installation | 300 | 300 | 0% | 0% | 300 | | 31-Oct-21 | 26-Aug-22 | 06-Mar-22 | 30-Dec-22 | 126 | | 31-Oct-21 | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.1.7.5 Process Island FGC line 5 | | 486 | 722 | 12.96% | | 423 | | 05-Jan-21 A | 27-Dec-22 | 09-Nov-21 | 05-Jan-23 | 9 | | | | | | |
| 06-2900(6) | Process Island FGC Line 5 Structure Cutting, Painting & Fabrication | 345 | 452 | 22.03% | 22.03% | 269 | | 01-May-21 A | 26-Jul-22 | 12-Apr-22 | 05-Jan-23 | 163 | | | | | | |
| 06-2910(6) | Process Island FGC Line 5 Structure Erection | 455 | 608 | 7.03% | 7.03% | 423 | | 29-Apr-21 A | 27-Dec-22 | 09-Nov-21 | 05-Jan-23 | 9 | | | | | | |
| 06-2920(6) | Process Island FGC Line 5 Mechanical Fabrication | 270 | 480 | 32.96% | 32.96% | 181 | | 05-Jan-21 A | 29-Apr-22 | 09-Nov-21 | 08-May-22 | 9 | | | | | | |
| 06-2930(6) | Process Island FGC Line 5 Piping Fabrication | 350 | 454 | 8.86% | 8.86% | 319 | | 18-Jun-21 A | 14-Sep-22 | 09-Nov-21 | 23-Sep-22 | 9 | | | | | | |
| 06-2940(6) | Process Island FGC Line 5 Electrical & Instrumentation Fabrication | 180 | 180 | 0% | 0% | 180 | | 31-Oct-21 | 28-Apr-22 | 07-Apr-22 | 03-Oct-22 | 158 | | 31-Oct-21 | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.1.7.6 Process Island FGC line 6 | | 524 | 731 | 17.56% | | 432 | | 05-Jan-21 A | 05-Jan-23 | 07-Nov-21 | 25-Feb-23 | 51 | | | | | | |
| 06-2990(6) | Process Island FGC Line 6 Structure Cutting, Painting & Fabrication | 345 | 448 | 22.03% | 22.03% | 269 | | 05-May-21 A | 26-Jul-22 | 07-Nov-21 | 02-Aug-22 | 7 | | | | | | |
| 06-3000(6) | Process Island FGC Line 6 Structure Erection | 427 | 427 | 0% | 0% | 427 | | 05-Nov-21 | 05-Jan-23 | 12-Nov-21 | 12-Jan-23 | 7 | | 05-Nov-21 | | | | |
| 06-3010(6) | Process Island FGC Line 6 Mechanical Fabrication | 270 | 490 | 29.26% | 29.26% | 191 | | 05-Jan-21 A | 09-May-22 | 25-Feb-22 | 03-Sep-22 | 117 | | | | | | |
| 06-3010-1(6) | Process Island FGC Line 6 Mechanical Erection | 230 | 230 | 0% | 0% | 230 | | 31-Dec-21 | 17-Aug-22 | 27-Apr-22 | 12-Dec-22 | 117 | | | | | | |
| 06-3020(6) | Process Island FGC Line 6 Piping Fabrication | 180 | 180 | 0% | 0% | 180 | | 31-Oct-21 | 28-Apr-22 | 30-Mar-22 | 25-Sep-22 | 150 | | 31-Oct-21 | | | | |
| 06-3030(6) | Process Island FGC Line 6 Electrical & Instrumentation Fabrication | 180 | 180 | 0% | 0% | 180 | | 31-Oct-21 | 28-Apr-22 | 18-Jun-22 | 14-Dec-22 | 230 | | 31-Oct-21 | | | | |
| 06-3030-1(6) | Process Island FGC Line 6 Electrical & Instrumentation installation | 190 | 190 | 0% | 0% | 190 | | 02-Jan-22 | 10-Jul-22 | 20-Aug-22 | 25-Feb-23 | 230 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.2 Off-site Fabrication of Turbine Modules | | 995 | 1815 | 52.24% | | 475 | | 01-Mar-18 A | 18-Feb-23 | 04-Dec-21 | 26-Jun-23 | 129 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.2.1 Material Procurement | | 546 | 1520 | 67.03% | | 180 | | 01-Mar-18 A | 28-Apr-22 | 09-May-22 | 04-Mar-23 | 310 | | | | | | |
| 06-1050-2(1) | Pipe Material Submission and Approval | 90 | 1400 | 33.33% | 33.33% | 60 | | 01-Mar-18 A | 29-Dec-21 | 09-May-22 | 07-Jul-22 | 190 | | | | | | |
| 06-1050-3(1) | Electrical and Instrumentation Material Submission and Approval | 90 | 1351 | 33.33% | 33.33% | 60 | | 18-Jun-18 A | 27-Feb-22 | 05-Nov-22 | 03-Jan-23 | 310 | | | | | | |
| 06-1060-1(1) | Mechanical Equipment Procurement (Incl. FAT) | 380 | 1351 | 84.21% | 84.21% | 60 | | 18-Jun-18 A | 27-Feb-22 | 08-Jul-22 | 05-Sep-22 | 190 | | | | | | |
| 06-1060-2(1) | Pipe Material Procurement (Incl. FAT) | 180 | 701 | 66.67% | 66.67% | 60 | | 29-Mar-20 A | 27-Feb-22 | 08-Jul-22 | 05-Sep-22 | 190 | | | | | | |
| 06-1060-3(1) | Electrical and Instrumentation Material Procurement (Incl. FAT) | 365 | 761 | 84.93% | 84.93% | 55 | | 29-Mar-20 A | 28-Apr-22 | 09-Jan-23 | 04-Mar-23 | 310 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.2.2 Fabrication of Module (Power Island) | | 600 | 572 | 20.8% | | 475 | | 26-Jul-21 A | 18-Feb-23 | 04-Dec-21 | 26-Jun-23 | 129 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.2.2.1 Turbine Module 1 | | 548 | 553 | 16.71% | | 456 | | 26-Jul-21 A | 29-Jan-23 | 04-Dec-21 | 04-Mar-23 | 34 | | | | | | |
| 06-4000(6) | Turbine Module 1 - Structure Cutting, Painting, Pre-assembly & Erection | 480 | 553 | 5% | 5% | 456 | | 26-Jul-21 A | 29-Jan-23 | 04-Dec-21 | 04-Mar-23 | 34 | | | | | | |
| 06-4010(6) | Turbine Module 1 - Steam Turbine 1 Fabrication | 450 | 553 | 5% | 5% | 428 | | 26-Jul-21 A | 29-Jan-23 | 01-Jan-22 | 04-Mar-23 | 34 | | | | | | |
| 06-4020(6) | Turbine Module 1 - Generator & Equipment Installation | 450 | 489 | 5% | 5% | 428 | | 31-Aug-21 A | 01-Jan-23 | 01-Jan-22 | 04-Mar-23 | 63 | | | | | | |
| 06-4040(6) | Turbine Module 1 - TBS Tower 1 Fabrication & installation | 330 | 493 | 9% | 9% | 300 | | 27-Aug-21 A | 01-Jan-23 | 08-May-22 | 04-Mar-23 | 63 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.2.2.2 Turbine Module 2 | | 480 | 572 | 1% | | 475 | | 26-Jul-21 A | 18-Feb-23 | 05-Feb-22 | 26-May-23 | 98 | | | | | | |
| 06-4200(6) | Turbine Module 2 - Structure Cutting, Painting, Pre-assembly & Erection | 480 | 572 | 1% | 1% | 475 | | 26-Jul-21 A | 18-Feb-23 | 05-Feb-22 | 26-May-23 | 98 | | | | | | |
| 06-4210(6) | Turbine Module 2 - Steam Turbine 2 Fabrication | 450 | 572 | 1% | 1% | 446 | | 26-Jul-21 A | 18-Feb-23 | 07-Mar-22 | 26-May-23 | 98 | | | | | | |
| 06-4220(6) | Turbine Module 2 - Generator & Equipment Installation | 450 | 482 | 5% | 5% | 428 | | 07-Sep-21 A | 01-Jan-23 | 25-Mar-22 | 26-May-23 | 146 | | | | | | |
| 06-4240(6) | Turbine Module 2 - TBS Tower 2 Fabrication & installation | 330 | 483 | 9% | 9% | 300 | | 06-Sep-21 A | 01-Jan-23 | 30-Jul-22 | 26-May-23 | 146 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.2.2.3 Turbine Module 3 | | 480 | 572 | 1% | | 475 | | 26-Jul-21 A | 18-Feb-23 | 08-Mar-22 | 26-Jun-23 | 129 | | | | | | |
| 06-4400(6) | Turbine Module 3 - Structure Cutting, Painting, Pre-assembly & Erection | 480 | 572 | 1% | 1% | 475 | | 26-Jul-21 A | 18-Feb-23 | 08-Mar-22 | 26-Jun-23 | 129 | | | | | | |
| 06-4410(6) | Turbine Module 3 - Steam Turbine 3 Fabrication | 450 | 572 | 1% | 1% | 446 | | 26-Jul-21 A | 18-Feb-23 | 07-Apr-22 | 26-Jun-23 | 129 | | | | | | |
| 06-4420(6) | Turbine Module 3 - Generator & Equipment Installation | 450 | 482 | 5% | 5% | 428 | | 07-Sep-21 A | 01-Jan-23 | 25-Apr-22 | 26-Jun-23 | 177 | | | | | | |
| 06-4440(6) | Turbine Module 3 - TBS Tower 3 Fabrication & installation | 330 | 483 | 9% | 9% | 300 | | 06-Sep-21 A | 01-Jan-23 | 30-Aug-22 | 26-Jun-23 | 177 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.3 Procurement for ACC Units | | 423 | 532 | 6.38% | | 396 | | 17-Jun-21 A | 30-Nov-22 | 19-Nov-21 | 19-Dec-22 | 19 | | | | | | |
| 06-1110 | Material & Equipment Procurement | 50 | 166 | 40% | 40% | 30 | | 17-Jun-21 A | 29-Nov-21 | 21-Sep-22 | 20-Oct-22 | 325 | | | | | | |
| 06-1120 | Off-site Fabrication of ACC Units | 400 | 451 | 1% | 1% | 396 | | 06-Sep-21 A | 30-Nov-22 | 19-Nov-21 | 19-Dec-22 | 19 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.5 Procurement for WWTP Equipment | | 360 | 360 | 0% | | 360 | | 31-Oct-21 | 25-Oct-22 | 31-May-22 | 25-May-23 | 212 | | | | | | |
| 06-1190-3(1) | Electrical and Instrumentation Material Submission and Approval | 60 | 60 | 0% | 0% | 60 | | 31-Oct-21 | 29-Dec-21 | 31-May-22 | 29-Jul-22 | 212 | | 31-Oct-21 | | | | |
| 06-1200-3(1) | Electrical and Instrumentation Material Procurement (Incl. FAT) | 300 | 300 | 0% | 0% | 300 | | 30-Dec-21 | 25-Oct-22 | 30-Jul-22 | 25-May-23 | 212 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.7 Procurement for HV Transformers and Associated Equipment | | 675 | 1260 | 37.04% | | 425 | | 19-Jul-19 A | 29-Dec-22 | 10-Jan-22 | 10-Mar-23 | 71 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.7.1 Procurement of Transformers & EDG | | 550 | 1020 | 66.36% | | 185 | | 19-Jul-19 A | 03-May-22 | 09-Jun-22 | 10-Dec-22 | 221 | | | | | | |
| 06-1280(1) | Procurement of Transformers | 550 | 1020 | 66.36% | 66.36% | 185 | | 19-Jul-19 A | 03-May-22 | 09-Jun-22 | 10-Dec-22 | 221 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.7.2 Procurement of Switchboard/Panels and Cables | | 425 | 425 | 0% | | 425 | | 31-Oct-21 | 29-Dec-22 | 10-Jan-22 | 10-Mar-23 | 71 | | | | | | |
| 06-2090(1) | Material Submission and Approval | 90 | 90 | 0% | 0% | 90 | | 31-Oct-21 | 28-Jan-22 | 10-Jan-22 | 09-Apr-22 | 71 | | 31-Oct-21 | | | | |
| 06-2100(1) | Material & Equipment Procurement | 335 | 335 | 0% | 0% | 335 | | 29-Jan-22 | 29-Dec-22 | 10-Apr-22 | 10-Mar-23 | 71 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.8 Procurement for Control SCADA Systems | | 180 | 180 | 0% | | 180 | | 29-Jan-22 | 27-Jul-22 | 23-Jun-22 | 19-Dec-22 | 145 | | | | | | |
| 06-1310 | SCADA System & Software Development | 180 | 180 | 0% | 0% | 180 | | 29-Jan-22 | 27-Jul-22 | 23-Jun-22 | 19-Dec-22 | 145 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.10 Procurement and Off-site Fabrication of Pipe Bridges (Incl. Piping) | | 240 | 240 | 0% | | 240 | | 31-Oct-21 | 27-Jun-22 | 11-Apr-22 | 06-Dec-22 | 162 | | | | | | |
| 06-1390(1) | Material Submission and Approval | 90 | 90 | 0% | 0% | 90 | | 31-Oct-21 | 28-Jan-22 | 11-Apr-22 | 09-Jul-22 | 162 | | 31-Oct-21 | | | | |
| 06-1400 | Material & Equipment Procurement | 150 | 150 | 0% | 0% | 150 | | 29-Jan-22 | 27-Jun-22 | 10-Jul-22 | 06-Dec-22 | 162 | | | | | | |

3-Month Rolling Programme (October 2021)



Integrated Waste Management Facilities, Phase 1

| Activity ID | Activity Name | Planned Duration | At Completion Duration | Duration % Complete | Activity % Complete | Remaining Duration | Primary Constraint | Current Start | Current Finish | Late Start | Late Finish | Total Float | M47 Remarks | 2021 | | | | 2022 |
|--|---|------------------|------------------------|---------------------|---------------------|--------------------|--------------------|---------------|----------------|------------|-------------|-------------|-------------|------|-----|-----|--|------|
| | | | | | | | | | | | | | | Oct | Nov | Dec | Jan | |
| WBS: EP_SP_66_12-WP6B-M47.06.12 | Procurement for Ventilation and Odor Treatment System | 300 | 300 | 0% | 0% | 300 | | 29-Jan-22 | 24-Nov-22 | 12-Mar-22 | 05-Jan-23 | 42 | | | | | | |
| 06-1820(6C) | Material Submission & Equipment Procurement (for IWMF Substation) | 300 | 300 | 0% | 0% | 300 | | 29-Jan-22 | 24-Nov-22 | 12-Mar-22 | 05-Jan-23 | 42 | | | | | 29-Jan-22 | |
| WBS: EP_SP_66_12-WP6B-M47.06.13 | Procurement for Fire Services System | 365 | 365 | 0% | 0% | 365 | | 14-Jan-22 | 13-Jan-23 | 26-Jan-22 | 25-Jan-23 | 12 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.06.13.1 | IWMF Substation | 365 | 365 | 0% | 0% | 365 | | 14-Jan-22 | 13-Jan-23 | 26-Jan-22 | 25-Jan-23 | 12 | | | | | | |
| 06-1810(6) | Material Submission & Equipment Procurement (For IWMF Substation) | 365 | 365 | 0% | 0% | 365 | | 14-Jan-22 | 13-Jan-23 | 26-Jan-22 | 25-Jan-23 | 12 | | | | | 14-Jan-22 | |
| WBS: EP_SP_66_12-WP6B-M47.06.18 | Procurement for Cranage Equipment | 60 | 60 | 0% | 0% | 60 | | 30-Dec-21 | 27-Feb-22 | 21-Apr-22 | 19-Jun-22 | 112 | | | | | | |
| 06-1710 | Material Submission and Approval | 60 | 60 | 0% | 0% | 60 | | 30-Dec-21 | 27-Feb-22 | 21-Apr-22 | 19-Jun-22 | 112 | | | | | 30-Dec-21 | |
| WBS: EP_SP_66_12-WP6B-M47.06.22 | Procurement for Air Compressor Equipment | 45 | 45 | 0% | 0% | 45 | | 30-Dec-21 | 12-Feb-22 | 24-Apr-22 | 07-Jun-22 | 115 | | | | | | |
| 06-1870(1) | Material Submission and Approval | 45 | 45 | 0% | 0% | 45 | | 30-Dec-21 | 12-Feb-22 | 24-Apr-22 | 07-Jun-22 | 115 | | | | | 30-Dec-21 | |
| WBS: EP_SP_66_12-WP6B-M47.06.24 | Procurement for Pipes and Insulation for on site installations | 180 | 180 | 0% | 0% | 180 | | 11-Nov-21 | 09-May-22 | 11-Nov-21 | 09-May-22 | 0 | | | | | | |
| 06-2250(1) | Material Submission and Approval | 180 | 180 | 0% | 0% | 180 | | 11-Nov-21 | 09-May-22 | 11-Nov-21 | 09-May-22 | 0 | | | | | 11-Nov-21 | |
| WBS: EP_SP_66_12-WP6B-M47.08 | Maritime Works | 960 | 992 | 73% | 73% | 259 | | 29-Oct-19 A | 17-Jul-22 | 24-Oct-21 | 19-Feb-24 | 583 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.08.1 | Marine Construction | 960 | 992 | 73% | 73% | 259 | | 29-Oct-19 A | 17-Jul-22 | 24-Oct-21 | 19-Feb-24 | 583 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.08.1.1 | Phase I - Construction of Perimeter Seawalls | 900 | 953 | 75.56% | 75.56% | 220 | | 29-Oct-19 A | 07-Jun-22 | 02-Nov-21 | 07-Dec-22 | 183 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.08.1.1.1 | Seawall and Berth at DCM Area | 900 | 953 | 75.56% | 75.56% | 220 | | 29-Oct-19 A | 07-Jun-22 | 02-Nov-21 | 07-Dec-22 | 183 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.08.1.1.1.5 | Seawall Structural Works | 900 | 953 | 75.56% | 75.56% | 220 | | 29-Oct-19 A | 07-Jun-22 | 02-Nov-21 | 07-Dec-22 | 183 | | | | | | |
| 08-1115(3) | Caisson infill, Solid ballast, toe protection, precast concrete blocks ..etc Laying | 250 | 761 | 88.8% | 88.8% | 28 | | 29-Oct-19 A | 27-Nov-21 | 13-Apr-22 | 10-May-22 | 164 | | | | | 27-Nov-21, Caisson infill, Solid ballast, toe protection, precast concrete blocks | |
| WBS: EP_SP_66_12-WP6B-M47.08.1.1.5.1 | Remain Works | 230 | 264 | 4.35% | 4.35% | 220 | | 17-Sep-21 A | 07-Jun-22 | 02-Nov-21 | 07-Dec-22 | 183 | | | | | | |
| 08-1105-08(6) | Prefabrication of Precast Beam and Slab for Seawall A | 140 | 141 | 27.86% | 27.86% | 101 | | 21-Sep-21 A | 08-Feb-22 | 01-Dec-21 | 11-Mar-22 | 31 | | | | | | |
| 08-1105-09(6) | Prefabrication of Precast Beam & Slab for Seawall B | 140 | 141 | 27.86% | 27.86% | 101 | | 21-Sep-21 A | 08-Feb-22 | 16-Nov-21 | 24-Feb-22 | 16 | | | | | | |
| 08-1120 | Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawa | 220 | 264 | 0% | 0% | 220 | | 17-Sep-21 A | 07-Jun-22 | 02-Nov-21 | 09-Jun-22 | 2 | | | | | | |
| 08-1120-1(6) | Construction of Seawall and Wave Wall Extension from +3mPD to Deck Level for Seawa | 220 | 258 | 0% | 0% | 220 | | 23-Sep-21 A | 07-Jun-22 | 02-May-22 | 07-Dec-22 | 183 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.08.1.2 | Phase II - Reclamation, Breakwater and Berth Construction | 622 | 758 | 58.31% | 58.31% | 259 | | 19-Jun-20 A | 17-Jul-22 | 24-Oct-21 | 19-Feb-24 | 583 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.08.1.2.1 | Reclamation | 351 | 435 | 26.19% | 26.19% | 259 | | 08-May-21 A | 17-Jul-22 | 24-Oct-21 | 19-Feb-24 | 583 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.08.1.2.1.6 | Reclamation Works | 351 | 435 | 26.19% | 26.19% | 259 | | 08-May-21 A | 17-Jul-22 | 24-Oct-21 | 21-Sep-22 | 67 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.08.1.2.1.6.1 | Reclamation Fill | 142 | 205 | 64.79% | 64.79% | 50 | | 29-May-21 A | 19-Dec-21 | 24-Oct-21 | 02-Mar-22 | 73 | | | | | | |
| 08-3030(6) | Fill up +2.5 to +7.5mPD at East Edge Area (91,000m3 @ 4000m3/d) | 32 | 163 | 74% | 74% | 8 | | 29-May-21 A | 08-Nov-21 | 24-Oct-21 | 01-Nov-21 | -6 | | | | | Fill up +2.5 to +7.5mPD at East Edge Area (91,000m3 @ 4000m3/d), 08-Nov-21, 08-Nov-21, Fill up +2.5 to +7.5mPD at East Edge Area (91,000m3 @ 4000m3/d) | |
| 08-3040(6) | Fill up +2.5 to +7.5mPD at West Edge Area (91,000m3 @ 4000m3/d) | 32 | 118 | 25% | 25% | 24 | | 29-Jul-21 A | 23-Nov-21 | 12-Dec-21 | 04-Jan-22 | 42 | | | | | 23-Nov-21, Fill up +2.5 to +7.5mPD at West Edge Area (91,000m3 @ 4000m3/d) | |
| 08-3070(6) | Fill up +2.5 to +7.5mPD at South Edge Area (102,000m3 @ 4000m3/d) | 26 | 26 | 0% | 0% | 26 | | 24-Nov-21 | 19-Dec-21 | 05-Feb-22 | 02-Mar-22 | 73 | | | | | 24-Nov-21, 19-Dec-21, Fill up +2.5 to +7.5mPD at South Edge Area (102,000m3 @ 4000m3/d) | |
| WBS: EP_SP_66_12-WP6B-M47.08.1.2.1.6.3 | Surcharge Filling | 104 | 255 | 23.82% | 23.82% | 79 | | 08-May-21 A | 18-Jan-22 | 25-Oct-21 | 25-Mar-22 | 67 | | | | | | |
| 08-3030(6) | Fill up +6 to +12mPD at ACC Building & Substation (Stage 4) (51,000m3 @ 2500m3/d) | 20 | 183 | 65% | 65% | 7 | | 08-May-21 A | 06-Nov-21 | 25-Oct-21 | 31-Oct-21 | -6 | | | | | Fill up +6 to +12mPD at ACC Building & Substation (Stage 4) (51,000m3 @ 2500m3/d), 06-Nov-21 | |
| 08-3050(6) | Fill up +7.5 to +11&13mPD at East Edge Area (Stage 5) (66,000m3 @ 2500m3/d) | 26 | 26 | 0% | 0% | 26 | | 08-Nov-21 | 04-Dec-21 | 02-Nov-21 | 27-Nov-21 | -6 | | | | | 08-Nov-21, 04-Dec-21, Fill up +7.5 to +11&13mPD at East Edge Area (Stage 5) (66,000m3 @ 2500m3/d) | |
| 08-3060(6) | Fill up +7.5 to +11&12mPD at West Edge Area (Stage 6) (55,000m3 @ 2500m3/d) | 22 | 22 | 0% | 0% | 22 | | 04-Dec-21 | 26-Dec-21 | 05-Jan-22 | 26-Jan-22 | 32 | | | | | 04-Dec-21, 26-Dec-21, Fill up +7.5 to +11&12mPD at West Edge Area (Stage 6) (55,000m3 @ 2500m3/d) | |
| 08-3080(6) | Fill up +7.5 to +11&13mPD at South Edge Area (Stage 7) (58,000m3 @ 2500m3/d) | 23 | 23 | 0% | 0% | 23 | | 26-Dec-21 | 18-Jan-22 | 03-Mar-22 | 25-Mar-22 | 67 | | | | | 26-Dec-21, 18-Jan-22, Fill up +7.5 to +11&13mPD at South Edge Area (Stage 7) (58,000m3 @ 2500m3/d) | |
| WBS: EP_SP_66_12-WP6B-M47.08.1.2.1.6.4 | Surcharge Period | 351 | 338 | 26.19% | 26.19% | 259 | | 13-Aug-21 A | 17-Jul-22 | 01-Nov-21 | 21-Sep-22 | 67 | | | | | | |
| 08-3100(6) | Loading @ +11&12mPD at Process Building (West) (Stage 2a) | 180 | 87 | 95.56% | 95.56% | 8 | | 13-Aug-21 A | 07-Nov-21 | 06-Nov-21 | 13-Nov-21 | 6 | | | | | 07-Nov-21, Loading @ +11&12mPD at Process Building (West) (Stage 2a), Loading @ +11&12mPD at Process Building (West) (Stage 2a) | |
| 08-3110(6) | Loading @ +12mPD at TH & CCOW Building (Stage 3) | 180 | 180 | 17.78% | 17.78% | 148 | | 29-Sep-21 A | 27-Mar-22 | 12-Nov-21 | 08-Apr-22 | 12 | | | | | | |
| 08-3110-1(6) | Loading @ +12mPD at ACC Building & Substation (Stage 4) | 180 | 180 | 0% | 0% | 180 | | 07-Nov-21 | 05-May-22 | 01-Nov-21 | 29-Apr-22 | -6 | | | | | 07-Nov-21, 05-May-22, Loading @ +12mPD at ACC Building & Substation (Stage 4) | |
| 08-3120(6) | Loading @ +11&+13mPD at East Edge Area (Stage 5) | 180 | 180 | 0% | 0% | 180 | | 04-Dec-21 | 02-Jun-22 | 28-Nov-21 | 26-May-22 | -6 | | | | | 04-Dec-21, 02-Jun-22, Loading @ +11&+13mPD at East Edge Area (Stage 5) | |
| 08-3120-1(6) | Loading @ +11&12mPD at West Edge Area (Stage 6) | 180 | 180 | 0% | 0% | 180 | | 26-Dec-21 | 24-Jun-22 | 27-Jan-22 | 25-Jul-22 | 32 | | | | | 26-Dec-21, 24-Jun-22, Loading @ +11&12mPD at West Edge Area (Stage 6) | |
| 08-3130(6) | Loading @ +11&+13mPD at South Edge Area (Stage 7) | 180 | 180 | 0% | 0% | 180 | | 18-Jan-22 | 17-Jul-22 | 26-Mar-22 | 21-Sep-22 | 67 | | | | | 18-Jan-22, 17-Jul-22, Loading @ +11&+13mPD at South Edge Area (Stage 7) | |
| WBS: EP_SP_66_12-WP6B-M47.08.1.2.1.6.7 | Surcharge Removal | 14 | 47 | 0% | 0% | 22 | | 06-Oct-21 A | 21-Nov-21 | 14-Nov-21 | 16-Apr-22 | 146 | | | | | | |
| 08-3180(6) | Remove Surcharge at Process Building (West) (Stage 2a) (53,000m3 @ 4000m3/d) | 14 | 14 | 0% | 0% | 14 | | 08-Nov-21 | 21-Nov-21 | 14-Nov-21 | 27-Nov-21 | 6 | | | | | 08-Nov-21, 21-Nov-21, Remove Surcharge at Process Building (West) (Stage 2a) (53,000m3 @ 4000m3/d) | |
| 08-3180-1(M45) | Remove Surcharge at Process Building (West) (Stage 2b) (26,500m3 @ 4000m3/d) | 7 | 32 | 0% | 0% | 7 | | 06-Oct-21 A | 06-Nov-21 | 10-Apr-22 | 16-Apr-22 | 161 | | | | | 06-Nov-21, Remove Surcharge at Process Building (West) (Stage 2b) (26,500m3 @ 4000m3/d), Remove Surcharge at Process Building (West) (Stage 2b) | |
| WBS: EP_SP_66_12-WP6B-M47.08.1.2.1.1 | Instrumentation | 218 | 215 | 63.65% | 63.65% | 79 | | 17-Jun-21 A | 18-Jan-22 | 31-Oct-21 | 19-Feb-24 | 763 | | | | | | |
| 08-1370 (M23) | Extension of instruments to finished levels | 42 | 159 | 0% | 0% | 42 | | 14-Jul-21 A | 20-Dec-21 | 09-Jan-22 | 19-Feb-24 | 792 | | | | | 20-Dec-21, Extension of instruments to finished levels | |
| 08-1375 (M23) | Extension of instruments to surcharge top levels | 65 | 174 | 0% | 0% | 65 | | 28-Jul-21 A | 18-Jan-22 | 19-Jun-22 | 22-Aug-22 | 217 | | | | | 18-Jan-22, Extension of instruments to surcharge top levels | |
| WBS: EP_SP_66_12-WP6B-M47.08.1.2.1.1.1 | Instruments above +2.5mPD | 158 | 156 | 87.06% | 87.06% | 20 | | 17-Jun-21 A | 20-Nov-21 | 31-Oct-21 | 02-Mar-22 | 103 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.08.1.2.1.1.1.7 | IWMF Substation (East) | 88 | 96 | 97.73% | 97.73% | 2 | | 29-Jul-21 A | 01-Nov-21 | 31-Oct-21 | 01-Nov-21 | 0 | | | | | | |
| 08-2060 (M42) | Drilling and installation of Instrumentation (11hrs.) | 88 | 96 | 97.73% | 97.73% | 2 | | 29-Jul-21 A | 01-Nov-21 | 31-Oct-21 | 01-Nov-21 | 0 | | | | | Drilling and installation of Instrumentation (11hrs.), 01-Nov-21, 01-Nov-21, Drilling and installation of Instrumentation (11hrs.) | |
| WBS: EP_SP_66_12-WP6B-M47.08.1.2.1.1.8 | IWMF Substation (South) | 64 | 156 | 68% | 68% | 20 | | 17-Jun-21 A | 20-Nov-21 | 10-Feb-22 | 02-Mar-22 | 103 | | | | | | |
| 08-2070 (M42) | Drilling and installation of Instrumentation (8hrs.) | 64 | 156 | 68% | 68% | 20 | | 17-Jun-21 A | 20-Nov-21 | 10-Feb-22 | 02-Mar-22 | 103 | | | | | 20-Nov-21, Drilling and installation of Instrumentation (8hrs.), Drilling and installation of Instrumentation (8hrs.) | |
| WBS: EP_SP_66_12-WP6B-M47.08.1.2.1.2 | PVD Remedial Works | 210 | 210 | 0% | 0% | 210 | | 31-Oct-21 | 28-May-22 | 04-Jan-22 | 01-Aug-22 | 65 | | | | | | |
| 08-1390 (M34)15 | Install Sand Drains at Zone D (approx. 62 nr @ 4nr/day/2 set of equipment) | 16 | 16 | 0% | 0% | 16 | | 31-Oct-21 | 15-Nov-21 | 18-Jan-22 | 02-Feb-22 | 79 | | | | | 31-Oct-21, 15-Nov-21, Install Sand Drains at Zone D (approx. 62 nr @ 4nr/day/2 set of equipment) | |
| 08-1390 (M34)20 | GI for ground condition varification at other Zone for PVD (10 nr approx @0.5 nr/day) Inc F | 28 | 28 | 0% | 0% | 28 | | 31-Oct-21 | 27-Nov-21 | 06-Jan-22 | 02-Feb-22 | 67 | | | | | 31-Oct-21, 27-Nov-21, GI for ground condition varification at other Zone for PVD (10 nr approx @0.5 nr/day) Inc F | |
| 08-1390 (M34)30 | Lay Surcharge at remedial works area | 30 | 30 | 0% | 0% | 30 | | 31-Oct-21 | 29-Nov-21 | 04-Jan-22 | 02-Feb-22 | 65 | | | | | 31-Oct-21, 29-Nov-21, Lay Surcharge at remedial works area | |
| 08-1390 (M34)40 | Surcharge Period at remedial area | 180 | 180 | 0% | 0% | 180 | | 30-Nov-21 | 28-May-22 | 03-Feb-22 | 01-Aug-22 | 65 | | | | | 30-Nov-21, 28-May-22, Surcharge Period at remedial area | |
| WBS: EP_SP_66_12-WP6B-M47.08.1.2.2 | Breakwater | 379 | 592 | 75.5% | 75.5% | 93 | | 19-Jun-20 A | 31-Jan-22 | 31-Mar-22 | 22-Sep-22 | 234 | | | | | | |
| 08-1280 | Rubble Mound Laying (100,000m3 approx, @550m3/d) | 188 | 450 | 84.04% | 84.04% | 30 | | 06-Sep-20 A | 29-Nov-21 | 26-Apr-22 | 25-May-22 | 177 | | | | | 29-Nov-21, Rubble Mound Laying (100,000m3 approx, @550m3/d), Rubble Mound Laying (100,000m3 approx, @550m3/d) | |
| 08-1285(1) | Prefabrication for Caisson | 180 | 555 | 69% | 69% | 56 | | 19-Jun-20 A | 25-Dec-21 | 31-Mar-22 | 25-May-22 | 151 | | | | | 25-Dec-21, Prefabrication for Caisson, Prefabrication for Caisson | |
| 08-1 | | | | | | | | | | | | | | | | | | |

Integrated Waste Management Facilities, Phase 1

| Activity ID | Activity Name | Planned Duration | At Completion Duration | Duration % Complete | Activity % Complete | Remaining Duration | Primary Constraint | Current Start | Current Finish | Late Start | Late Finish | Total Float | M47 Remarks | 2021 | | | | 2022 |
|--|--|------------------|------------------------|---------------------|---------------------|--------------------|--------------------|---------------|----------------|------------|-------------|-------------|-------------|------|-----|-----|-----|------|
| | | | | | | | | | | | | | | Oct | Nov | Dec | Jan | |
| 09-1030 | Preliminary Pile Load Test | 14 | 14 | 0% | 0% | 14 | | 10-Nov-21 | 23-Nov-21 | 03-Apr-22 | 16-Apr-22 | 144 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.2 Preliminary Socket H Pile | | | | | | | | | | | | | | | | | | |
| 09-1040 | Preliminary Pile Installation | 7 | 48 | 28.57% | 28.57% | 5 | Start On or | 18-Sep-21 A | 04-Nov-21 | 09-Nov-21 | 27-Nov-21 | 3 | | | | | | |
| 09-1050 | Preliminary Pile Load Test | 14 | 14 | 0% | 0% | 14 | | 11-Nov-21 | 24-Nov-21 | 14-Nov-21 | 27-Nov-21 | 3 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.2 Process Building - Waste Bunker & Tipping Hall Bld Foundation | | | | | | | | | | | | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.2.4 Piling Works (Driven H-pile) | | | | | | | | | | | | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.2.4.1 Piling Stage 1 (Module 1) | | | | | | | | | | | | | | | | | | |
| 09-1120 | Driven H Pile Installations (290 nrs, 4 Rigs @ 2nr/d) | 37 | 80 | 0% | 0% | 37 | | 18-Sep-21 A | 06-Dec-21 | 18-Mar-22 | 23-Apr-22 | 138 | | | | | | |
| 09-1130 | Pile Load Test | 8 | 8 | 0% | 0% | 8 | | 07-Dec-21 | 14-Dec-21 | 08-Jun-22 | 15-Jun-22 | 183 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.2.4.3 Piling Stage 3 (Module 3) | | | | | | | | | | | | | | | | | | |
| 09-2200(6) | Predrilling for Driven Pile founding determination (13nr ~60m, @15m/d, 4 Rigs) | 13 | 13 | 0% | 0% | 13 | | 22-Nov-21 | 04-Dec-21 | 11-Apr-22 | 23-Apr-22 | 140 | | | | | | |
| 09-2210 | Driven H Pile Installations (244 nrs, 4 Rigs @ 2nr/d) | 31 | 31 | 0% | 0% | 31 | | 29-Jan-22 | 28-Feb-22 | 24-Apr-22 | 24-May-22 | 85 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.2.4.3.1 WWTP | | | | | | | | | | | | | | | | | | |
| 09-1150(6) | Predrilling for Driven Pile founding determination (54nr ~60m, @15m/d, 8 Rigs) | 27 | 27 | 0% | 0% | 27 | | 05-Dec-21 | 31-Dec-21 | 28-Apr-22 | 24-May-22 | 144 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.2.1 Piling Works (Socket H-pile) | | | | | | | | | | | | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.2.1.2 Piling Stage 1 (Module 1) | | | | | | | | | | | | | | | | | | |
| 09-2230 | Predrilling for Prebored H-Pile founding determination (13nr ~60m, @15m/d, 4 Rigs) | 13 | 103 | 86% | 86% | 2 | | 22-Jul-21 A | 07-Jan-22 | 11-Nov-21 | 15-Jun-22 | 159 | | | | | | |
| 09-2190 | Prebored H Pile Installations (93 nrs, 6 Rigs @5d/no.) | 77 | 104 | 20.78% | 20.78% | 61 | | 18-Sep-21 A | 30-Dec-21 | 11-Nov-21 | 10-Jan-22 | 11 | | | | | | |
| 09-2200 | Pile Load Test | 8 | 8 | 0% | 0% | 8 | | 31-Dec-21 | 07-Jan-22 | 08-Jun-22 | 15-Jun-22 | 159 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.2.1.1 Piling Stage 2 (Module 2) | | | | | | | | | | | | | | | | | | |
| 09-2230 | Predrilling for Prebored H-Pile founding determination (34nr ~60m, @15m/d, 4 Rigs) | 34 | 36 | 50% | 50% | 17 | | 12-Oct-21 A | 19-May-22 | 11-Nov-21 | 22-May-22 | 3 | | | | | | |
| 09-2240 | Prebored H Pile Installations (281 nrs, 8 Rigs @5d/no.) | 176 | 176 | 0% | 0% | 176 | | 25-Nov-21 | 19-May-22 | 28-Nov-21 | 22-May-22 | 3 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.2.1.3 Piling Stage 3 (Module 3) | | | | | | | | | | | | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.2.1.3.1 WWTP | | | | | | | | | | | | | | | | | | |
| 09-2260 | Predrilling for Prebored H-Pile founding determination (11nr ~60m, @15m/d, 4 Rigs) | 11 | 11 | 0% | 0% | 11 | | 03-Jan-22 | 13-Jan-22 | 12-May-22 | 22-May-22 | 129 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.3 Process Building - Boiler & Flue Gas Treatment Bld Foundation | | | | | | | | | | | | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.3.1 Boiler Building & Flue Gas Foundation | | | | | | | | | | | | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.3.1.1 Piling Works (Socket H-pile) | | | | | | | | | | | | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.3.1.1.2 Piling Stage 1 (Module 1) | | | | | | | | | | | | | | | | | | |
| 09-2580 | Prebored H Pile Installations (77 nrs, 4 Rigs @5d/no.) | 96 | 96 | 0% | 0% | 96 | | 31-Dec-21 | 05-Apr-22 | 11-Jan-22 | 16-Apr-22 | 11 | | | | | | |
| 09-2600 | Predrilling for Prebored H-Pile founding determination (10nr ~60m, @15m/d, 4 Rigs) | 10 | 126 | 0% | 0% | 10 | | 07-Jul-21 A | 09-Nov-21 | 01-Jan-22 | 11-Mar-22 | 62 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.3.1.1.1 Piling Stage 2 (Module 2) | | | | | | | | | | | | | | | | | | |
| 09-2630 | Predrilling for Prebored H-Pile founding determination (12nr ~60m, @15m/d, 4 Rigs) | 12 | 108 | 0% | 0% | 12 | | 27-Jul-21 A | 11-Nov-21 | 05-Apr-22 | 16-Apr-22 | 156 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.3.1.1.3 Piling Stage 3 (Module 3) | | | | | | | | | | | | | | | | | | |
| 09-2660 | Predrilling for Prebored H-Pile founding determination (12nr ~60m, @15m/d, 4 Rigs) | 12 | 105 | 0% | 0% | 12 | | 30-Jul-21 A | 11-Nov-21 | 30-Mar-22 | 10-Apr-22 | 150 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.3.1.2 Piling Works (Driven H-pile) | | | | | | | | | | | | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.3.1.2.1 Piling Stage 1 (Module 1) | | | | | | | | | | | | | | | | | | |
| 09-1310(6) | Predrilling for Driven Pile founding determination (71nr ~60m, @15m/d, 8 Rigs) | 71 | 187 | 0% | 0% | 71 | | 07-Jul-21 A | 05-Mar-22 | 31-Dec-21 | 16-Apr-22 | 42 | | | | | | |
| 09-1320 | Driven H Pile Installations (286 nrs, 4 Rigs @ 2nr/d) | 36 | 36 | 0% | 0% | 36 | | 29-Jan-22 | 05-Mar-22 | 12-Mar-22 | 16-Apr-22 | 42 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.3.1.2.2 Piling Stage 2 (Module 2) | | | | | | | | | | | | | | | | | | |
| 09-1340(6) | Predrilling for Driven Pile founding determination (64nr ~60m, @15m/d, 4 Rigs) | 64 | 160 | 0% | 0% | 64 | | 27-Jul-21 A | 02-Jan-22 | 09-Mar-22 | 11-May-22 | 129 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.09.3.1.2.3 Piling Stage 3 (Module 3) | | | | | | | | | | | | | | | | | | |
| 09-1370(6) | Predrilling for Driven Pile founding determination (63nr ~60m, @15m/d, 8 Rigs) | 42 | 135 | 0% | 0% | 42 | | 30-Jul-21 A | 11-Dec-21 | 23-Mar-22 | 03-May-22 | 143 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.15 Works By CLP | | | | | | | | | | | | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.15.1 Installation of Transmission System | | | | | | | | | | | | | | | | | | |
| 15-0800 | 450 days Prior to Commencement of System Commissioning Test | 0 | 0 | 0% | 0% | 0 | | 03-Mar-23 | 22-Apr-24 | 06-Apr-23 | 02-Jul-24 | 71 | | | | | | |
| 15-0900 | Completion of Civil Provision for Transmission | 0 | 0 | 0% | 0% | 0 | | 19-May-23 | | 07-Apr-23 | | -42 | | | | | | |
| 15-1000 | Construction of Transmission System | 90 | 90 | 0% | 0% | 90 | Start On or | 01-Nov-23* | 29-Jan-24 | 05-Mar-24 | 02-Jun-24 | 125 | | | | | | |
| 15-1002 | Cable Testing | 30 | 30 | 0% | 0% | 30 | | 24-Mar-24 | 22-Apr-24 | 03-Jun-24 | 02-Jul-24 | 71 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.15.2 Remaining Installation Works by CLP | | | | | | | | | | | | | | | | | | |
| 15-1005 | Handover of CLP Equipment Room for Telecom / Digital's / Security / Metering equipment | 60 | 60 | 0% | 0% | 60 | As Late As | 23-Feb-24 | 22-Apr-24 | 04-May-24 | 02-Jul-24 | 71 | | | | | | |
| 15-1010 | 132kV cable termination at IWMF 132kV switchgear (2 panels) and associated HVAC cir | 30 | 30 | 0% | 0% | 30 | | 23-Apr-24 | 22-May-24 | 03-Jul-24 | 01-Aug-24 | 71 | | | | | | |
| 15-1010-1(6) | Overall testing and commissioning of 2 x CHS-IWMF circuits | 60 | 60 | 0% | 0% | 60 | | 23-May-24 | 21-Jul-24 | 02-Aug-24 | 30-Sep-24 | 71 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.15.3 Metering & Energization | | | | | | | | | | | | | | | | | | |
| 15-1020 | Incoming Power System Final Inspection and Metering works | 30 | 30 | 0% | 0% | 30 | | 22-Jul-24 | 20-Aug-24 | 01-Oct-24 | 30-Oct-24 | 71 | | | | | | |
| 15-1030 | Energization of Incoming Power Supply Main System | 0 | 0 | 0% | 0% | 0 | Start On or | 01-Oct-24* | | 30-Oct-24 | | 30 | | | | | | |
| 15-1040 | Energization of Incoming Power Supply Sub System | 0 | 0 | 0% | 0% | 0 | Start On or | 01-Oct-24* | | 31-Dec-24 | | 91 | | | | | | |
| 15-1050 | Export Power System Final Inspection and Metering works | 30 | 30 | 0% | 0% | 30 | | 22-Jul-24 | 20-Aug-24 | 01-Oct-24 | 30-Oct-24 | 71 | | | | | | |
| 15-1060 | Connection to Grid | 0 | 0 | 0% | 0% | 0 | | | 20-Aug-24 | | 16-Nov-24 | 88 | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.16 Testing & Commissioning | | | | | | | | | | | | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.16.22 SAT & System Commissioning Tests | | | | | | | | | | | | | | | | | | |
| WBS: EP_SP_66_12-WP6B-M47.16.22.20 Civil and Builder Works Completion Inspections | | | | | | | | | | | | | | | | | | |
| 16-1900-1(6) | Ground resistance test | 30 | 30 | 0% | 0% | 30 | | 31-Oct-21 | 29-Nov-21 | 27-Dec-21 | 25-Jan-22 | 57 | | | | | | |
| 16-1900-2(6) | Installation of Ground Earthing Mesh | 336 | 336 | 0% | 0% | 336 | | 30-Nov-21 | 31-Oct-22 | 26-Jan-22 | 27-Dec-22 | 57 | | | | | | |

3-Month Rolling Programme (October 2021)

Remaining Work
 Actual Work
 Critical Remaining Work
 Milestone
 Actual Milestone
 Critical Milestone

Appendix B Summary of Implementation Status of Environmental Mitigation

Appendix B**Table B.1 Implementation Schedule for Air Quality Measures for the IWMF at the artificial island near SKC**

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|--|--|----------------------|------------------------|---|---|-----|--|--|
| | | | | Des | C | O | Dec | | |
| S3b.8.1 | <u>Air Pollution Control (Construction Dust) Regulation & Good Site Practices</u> <ul style="list-style-type: none"> • Use of regular watering, with complete coverage, to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather. • Use of frequent watering for particularly dusty construction areas and areas close to ASRs. • Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. • Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. • Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. • Establishment and use of vehicle wheel and body washing facilities at the exit points of the site. • Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading | Work site / During the construction period | Contractor | | ✓ | | | Air Pollution Control (Construction Dust) Regulation | Deficiency of Mitigation Measures but rectified by the Contractor. N/A for dust control measures for transportation outside site boundary. |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|--|--|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p>points, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods.</p> <ul style="list-style-type: none"> • Imposition of speed controls for vehicles on unpaved site roads. Ten kilometers per hour is the recommended limit. • Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs • Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. | | | | | | | | |
| S3b.6.3 | <p><u>Odour Removal by Deodorizers</u></p> <ul style="list-style-type: none"> • Deodorizers with 95% odour removal efficiency would be installed for the air ventilated from the mechanical treatment plant before discharge to the atmosphere | <p>Waste reception halls, the waste storage area, the mechanical treatment plant / During design & operation phase</p> | IWMF Operator | ✓ | | ✓ | | EIAO-TM | N/A |
| S3b.8.2 | <p><u>Air Pollution Control and Stack Monitoring</u></p> | <p>IWMF stack emissions / During</p> | IWMF Operator | ✓ | | ✓ | | EIAO-TM, Supporting Document for | N/A |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|--|--------------------------|----------------------|------------------------|---|---|-----|---|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <ul style="list-style-type: none"> • Air pollution control and stack monitoring system will be installed for the IWMF to ensure that the emissions from the IWMF stack will meet the proposed target emission limits. • Voluntary Enhancement Measures in Flue Gas Cleaning and Emission Monitoring: <ol style="list-style-type: none"> 1. Two-stage bag filter system with reagent recirculation; 2. In addition to SCR, provide SNCR for removal of NO_x; tighten emission limit for half-hourly and daily NO_x to 160 mg/m³ and 80 mg/m₃ respectively; 3. Well-mixed feed waste: to minimize the fluctuation of pollutant loading on the flue gas treatment system; 4. Two more AQMSs would be set up at South Lantau and Shek Kwu Chau respectively; 5. Limit levels will be set under the IWMF DBO contract to require that waste feed shall cease if any of the air pollutant has exceeded 95% of the emission concentration limit as stipulated in the Special Process license; and 6. Each incineration chamber shall be fitted with auxiliary burners to ensure complete burn out of the combustion gases. | design & operation phase | | | | | | Application for Variation of Environmental Permit (EP-429/2012) | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|---|--|----------------------|------------------------|---|---|-----|---|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| - | <p><u>Treated Fly Ash and Air Pollution Control Residues:</u></p> <ul style="list-style-type: none"> • During testing and commissioning, the Contractor shall sample and test every container of treated fly ash and air pollution control residues for conformance to the Incineration Residue Pollution Control Limits and leachability criteria shown in Table 2 of the Environmental Permit. If a test result confirms that any one of the samples does not conform to the limits and the criteria, the Contractor shall be required to sample and test every container of treated fly ash and air pollution control residues for conformance to the Incineration Residue Pollution Control Limits and leachability criteria for the next six months. • During the first six months of operation, if the requirements in (a) could be fully conformed with, the Contractor shall sample and test every shipload of treated fly ash and air pollution control residues for conformance to the Incineration Residue Pollution Control Limits and leachability criteria shown in Table 2 of the Environmental Permit. The Contractor shall take two samples from each shipload for testing and the Contractor shall not dispose of any of that shipload of treated fly ash and air | IWMF stack emissions / During design & operation phase | IWMF Operator | ✓ | | ✓ | | Supporting Document for Application for Variation of Environmental Permit (EP-429/2012) | N/A |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|--|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p>pollution control residues until the test results confirm that the two samples conform to the limits and the criteria. If a test result confirms that any one of the two samples does not conform to the limits and the criteria, the Contractor shall be required to sample and test every shipload of treated fly ash and air pollution control residues for conformance to the Incineration Residue Pollution Control Limits and leachability criteria for the next six months. The Contractor shall make due allowance in the Design and the Operation for the time to sample and test treated fly ash and air pollution control residues before disposal.</p> <ul style="list-style-type: none"> • Provided that there is no non-conformance to the Incineration Residue Pollution Control Limits and leachability criteria shown in Table 2 of the Environmental Permit throughout a continuous sixmonth period in the Operation Period, the testing frequency shall be reduced to monthly interval.Two samples from one shipload of treated fly ash and air pollution control residues shall be collected and tested for conformance to the Incineration Residue Pollution Control Limits and leachability criteria. The Contractor shall not dispose of any of the treated fly ash and air pollution | | | | | | | | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|---|--|----------------------|------------------------|---|---|-----|---|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | control residues in the shipload which the samples are taken until the test results confirm that the samples conform to the limits and the criteria. If the test result confirm that any one of the samples does not conform to the limits and the criteria, the Contractor shall be required to sample and test every shipload of treated fly ash and air pollution control residues for conformance to the Incineration Residue Pollution Control Limits and leachability criteria shown in Table 2 of the Environmental Permit for the next six months. | | | | | | | | |
| - | <p><u>Bottom Ash:</u></p> <ul style="list-style-type: none"> During testing and commissioning, the Contractor shall sample and test every container of bottom ash for conformance to the leachability criteria shown in Table 2 of the Environmental Permit. If a test result confirms that any one of the samples does not conform to the criteria, the Contractor shall be required to sample and test every container of bottom ash for conformance to the leachability criteria for the next six months. During the first six months of operation, if the requirements in (d) could be fully conformed with, the Contractor shall sample and test one shipload of bottom ash each month for | IWMF stack emissions / During design & operation phase | IWMF Operator | ✓ | | ✓ | | Supporting Document for Application for Variation of Environmental Permit (EP-429/2012) | N/A |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|--|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p>conformance to the leachability criteria shown in Table 2 of the Environmental Permit. The Contractor shall take two samples from the shipload for testing and the Contractor shall not dispose of any of that shipload of bottom ash until the test results confirm that the two samples conform to the criteria. If a test result confirms that any one of the two samples does not conform to the criteria, the Contractor shall be required to sample and test each shipload of bottom ash for conformance to the leachability criteria for the next six months. The Contractor shall make due allowance in the Design and the Operation for the time to sample and test bottom ash before disposal.</p> <ul style="list-style-type: none"> • Provided that there is no non-conformance to the leachability criteria shown in Table 2 of the Environmental Permit throughout a continuous six month period in the Operation Period, the Contractor shall be allowed to take two samples from any one shipload of bottom ash once every six months for conformance to the leachability criteria. The Contractor shall not dispose of any of the bottom ash in the shipload which the samples are taken until the test | | | | | | | | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|---|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | results confirm that the samples conform to the criteria. If the test result confirm that any one of the samples does not conform to the criteria, the Contractor shall be required to sample and test one shipload of bottom ash each month for conformance to the leachability criteria shown in Table 2 of the Environmental Permit for the next six months as stipulated above. | | | | | | | | |

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

Table B.2 Implementation Schedule for Noise Impact Measures for the IWMF at the artificial island near SKC

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------------|--|--|--|------------------------|---|---|-----|---|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| S4b.8 | Good site practices to limit noise emissions at source and use of quiet plant and working methods, whenever practicable. | Work Sites / Construction Period | EPD and its contractors | | ✓ | | | EIAO-TM | Implemented |
| S4b.6 & S4b.8 | <p>All the ventilation fans installed in the below will be provided with silencers or acoustics treatment.</p> <p>(i) Stack of the incinerator (ii) Ventilation systems within the IWMF Enclosure and discharge silencer or other acoustic treatment equipment should be installed in the air-cooled chillers</p> <p>Other than provision of silencer or other acoustic treatment equipment for the stack of the incinerator and ventilation system, the detailed design should incorporate the following good practice in order to minimize the nuisance on the neighboring NSRs.</p> <p>(i) The exhaust of the ventilation system and any opening of the building should be located facing away from any NSRs; and (ii) Louver or other acoustic treatment equipment could also be applied to the exhaust of the ventilation system.</p> | Within IWMF area / Construction Period | EPD and its contractors | ✓ | | ✓ | | EIAO-TM | N/A |
| - | <p><u>Voluntary Enhancement Measure</u></p> <ul style="list-style-type: none"> Provision of air-conditioner and double glazed windows to nearby NSR at Shek Kwu Chau (i.e. SARDA) as precautionary measures. | IWMF site | Design team, contractor, IWMF operator | ✓ | ✓ | | | Supporting Document for Application for Variation of Environmental Permit (EP-429/2012) | Implemented |

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

Table B.3 Implementation Schedule for Water Quality Measures for the Artificial Island near SKC

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|-----------|--|--|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| S5b.8.1.1 | <p><u>Drainage and Construction Site Runoff</u></p> <p>The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. These practices include the following items:</p> <ul style="list-style-type: none"> At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented <p>Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct storm water to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the contractor prior to the commencement of construction.</p> <ul style="list-style-type: none"> Boundaries of earthworks should be surrounded by dykes or embankments for flood protection, as necessary. Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM-DSS. The design of efficient silt removal facilities | Work site / During the construction period | Contractor | | ✓ | | | EIAO-TM; ProPECC PN 1/94; WPCO | Implemented. |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|---|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p>should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions. The detailed design of the sand/silt traps shall be undertaken by the contractor prior to the commencement of construction.</p> <ul style="list-style-type: none"> • Water pumped out from foundation piles must be discharged into silt removal facilities. • Measures should be taken to minimize the ingress of site runoff and drainage into excavations. Drainage water pumped out from excavations should be discharged into storm drains via silt removal facilities. • During rainstorms, exposed slope/soil surfaces should be covered by a tarpaulin or other means, as far as practicable. Other measures that need to be implemented before, during and after rainstorms are summarized in ProPECC PN 1/94. • Exposed soil areas should be minimized to reduce potential for increased siltation and contamination of runoff. • Earthwork final surfaces should be well compacted and subsequent permanent work or surface protection should be immediately performed. | | | | | | | | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|-----------|--|--|----------------------|------------------------|---|---|--------------------------------|--|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <ul style="list-style-type: none"> Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. | | | | | | | | |
| S5b.8.1.2 | <p><u>General Construction Activities</u></p> <p>Construction solid waste should be collected, handled and disposed of properly to avoid entering to the nearby watercourses and public drainage system. Rubbish and litter from construction sites should also be collected to prevent spreading of rubbish and litter from the site area.</p> <p>It is recommended to clean the construction sites on a regular basis.</p> | Work site / During the construction period | Contractor | | ✓ | | EIAO-TM; ProPECC PN 1/94; WPCO | Deficiency of Mitigation Measures but rectified by the Contractor. | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|-----------|---|--|----------------------|------------------------|---|---|-----|-------------------------------------|--|
| | | | | Des | C | O | Dec | | |
| S5b.8.1.3 | There is a need to apply to EPD for a discharge license for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge license. All the run-off and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. The beneficial uses of the treated effluent for other on-site activities such as dust suppression and general cleaning etc., can minimize water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO license which is under the ambit of regional office of EPD. | Work site / During the construction period | Contractor | | ✓ | | | EIAO-TM; ProPECC PN 1/94; WPCO | Discharge License was issued on 22/08/2019. |
| S5b.8.1.4 | <u>Accidental Spillage</u> Contractor must register as a chemical waste producer if chemical wastes would be produced from construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes. | Work site / During the construction period | Contractor | | ✓ | | | EIAO-TM; ProPECC PN 1/94; WPCO; WDO | Deficiency of Mitigation Measures but rectified by the Contractor. |
| S5b.8.1.5 | Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas which | Work site / During the construction period | Contractor | | ✓ | | | EIAO-TM; ProPECC PN 1/94; WPCO; WDO | Implemented. |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|-----------|---|--|----------------------|------------------------|---|---|-----|-------------------------------------|--|
| | | | | Des | C | O | Dec | | |
| | appropriately equipped to control these discharges. | | | | | | | | |
| S5b.8.1.6 | Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. All fuel tanks and storage areas should be sited on sealed areas in order to prevent spillage of fuels and solvents to the nearby watercourses. All waste oils and fuels should be collected in designated tanks prior to disposal. | Work site / During the construction period | Contractor | | ✓ | | | EIAO-TM; ProPECC PN 1/94; WPCO; WDO | Deficiency of Mitigation Measures but rectified by the Contractor. |
| S5b.8.1.7 | Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: <ul style="list-style-type: none"> • Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. • Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. • Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. | Work site / During the construction period | Contractor | | ✓ | | | EIAO-TM; ProPECC PN 1/94; WPCO; WDO | Deficiency of Mitigation Measures but rectified by the Contractor. |
| S5b.8.1.8 | <u>Sewage Effluent</u> Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to | Work site / During the construction period | Contractor | | ✓ | | | EIAO-TM; ProPECC PN 1/94; WPCO | N/A |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|-----------|--|---|----------------------|------------------------|---|---|-----|---|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | handle sewage from the workforce. A licensed contractor would be responsible for appropriate disposal and maintenance of these facilities. | | | | | | | | |
| S5b.8.1.9 | <p><u>Reclamation and Construction of Breakwaters</u></p> <ul style="list-style-type: none"> The proposed dredging and reclamation should be commenced in phases. The breakwaters and seawalls should be constructed and the reclamation should be started within the enclosed breakwaters after the completion of the breakwater. Silt curtain should be applied around caissons / blockwork during the filling of the cell to prevent the loss of fine in the filling material. The maximum production rate for dredging for the anti-scouring protection layer shall not exceed the permitted maximum daily dredging rate and carried out within its respective distance from the nearest non-translocatable coral community by the dredging contractor as specified in S.2.18 of the Further Environmental Permit (no.:FEP-01/429/2012/A). It is recommended to employ closed grab with small capacity of 2 m³ to control the dredging rate. Any gap that may need to be provided for marine access will be located at the middle of the North Western seawall, away from the identified coral communities and will be shielded by silt curtains systems to control sediment plume dispersion. The silt curtain system at marine access opening should be closed as soon as the | Work site / During the marine construction period | Contractor | | ✓ | | | EIAO-TM; WPCO, Supporting Document for Application for Variation of Environmental Permit (EP-429/2012) Further Environmental Permit No. FEP-01/429/2012/A | N/A |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|--|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p>barges passes through the marine access opening in order to minimize the period of curtain opening. Filling should only be carried out behind the silt curtain when the silt curtain is completely closed.</p> <ul style="list-style-type: none"> • To enhance the effectiveness of the silt curtain at the marine access, the northern breakwater would be built before the commencement of the reclamation to reduce the current velocity towards the marine access opening. • The silt curtain system at marine access opening should be regularly checked and maintained to ensure proper functioning. • Where public fill is proposed for filling below +2.5mPD, the fine content in the public fill will be controlled to 25% which is in line with the CEDD's General Specification; • The filling for reclamation should be carried out behind the seawall. The filling material should only consist of public fill, rock and sand. The filling composition and filling rates at each filling area should follow those delineated in Table 1 of the FEP-01/429/2012/. The filling above high watermark is not restricted; • No dredging should be carried out within 16m to the nearest non-translocatable coral community; • Daily site audit including full-time on-site monitoring by the ET is recommended during the dredging for anti-scouring protection layer | | | | | | | | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|--|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p>for checking the compliance with the permitted no. of grab;</p> <ul style="list-style-type: none"> • Closed grab dredger should be used to minimize the loss of sediment during the raising of the loaded grabs through the water column; • Frame-type silt curtains should be deployed around the dredging operations; • Floating-type silt curtains should be used to surround the circular cell during the sheetpiling work; • The descent speed of grabs should be controlled to minimize the seabed impact speed; • Barges should be loaded carefully to avoid splashing of material; • All barges used for the transport of dredged materials should be fitted with tight bottom seals in order to prevent leakage of material during loading and transport; • All barges should be filled to a level which ensures that material does not spill over during loading and transport to the disposal site and that adequate freeboard is maintained to ensure that the decks are not washed by wave action. • No DCM works should be carried out within 100m to the nearest non-translocatable coral colony / colonies. | | | | | | | | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|-----------|--|--|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <ul style="list-style-type: none"> Silt curtains should be employed to enclose DCM field trial and any full scale DCM work to minimize the potential impacts on water aspect. A sand blanket is to be placed on top of the marine deposit using tremie pipes prior to the DCM ground treatment to avoid seabed sediment disturbance. | | | | | | | | |
| S5b.8.2.3 | <p><u>Operational Phase Discharges</u></p> <p>A pipeline drainage system will serve the development area collecting surface runoff from paved areas, roof, etc. Sustainable drainage principle would be adopted in the drainage system design to minimize peak surface runoff, maximize permeable surface and maximize beneficial use of rainwater.</p> | Within IWMF site / During the operational phase | IWMF Operator | ✓ | | ✓ | | WPCO | N/A |
| S5b.8.2.4 | <p>Oil interceptors should be provided in the drainage system of any potentially contaminated areas (such as truck parking area and maintenance workshop) and regularly cleaned to prevent the release of oil products into the storm water drainage system in case of accidental spillages. Accidental spillage should be cleaned up as soon as practicable and all waste oils and fuels should be collected and handled in compliance with the Waste Disposal Ordinance.</p> | Within IWMF site / During the operational phase | IWMF Operator | ✓ | | ✓ | | WPCO; WDO | N/A |
| S5b.8.2.5 | <p><u>Refuse Entrapment</u></p> <p>Collection and removal of floating refuse should be performed at regular intervals for keeping the water within the Project site</p> | Within the Project site / During the operational phase | IWMF Operator | | | ✓ | | WPCO | N/A |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|-----------|---|---|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | boundary and the neighboring water free from rubbish. | | | | | | | | |
| S5b.8.2.6 | <p><u>Transportation of bottom ash, fly ash and APC residues to WENT Landfill for disposal</u></p> <p>Covered container should be used in the shipping of the incineration waste to limit the contact between the incineration waste and the marine water. A comprehensive emergency response plan for any accidental spillage should be submitted by the operation contractor to the EPD for agreement before the operation of the facilities. Salvage and cleanup action to recover the spilled incineration waste containers following the spillage should be carried out according to the emergency response plan to mitigate the environmental impact in case of spillage.</p> | Transportation of Incineration Ash / During the operational phase | IWMF Operator | | | ✓ | | | N/A |

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

Table B.4 Implementation Schedule for Waste Management Measures for the IWMF at the artificial island near SKC

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|----------|--|--|----------------------|------------------------|---|---|-----|---|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| 6b.5.1.2 | <p><u>Good Site Practices</u></p> <p>Adverse environmental impacts in relation to waste management are not expected, provided that good site practices are strictly followed. Recommendations for good site practices during the construction activities would include:</p> <ul style="list-style-type: none"> • Obtain relevant waste disposal permits from appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354) and subsidiary Regulations and the Land (Miscellaneous Provisions) Ordinance (Cap. 28); • Provide staff training for proper waste management and chemical handling procedures; • Provide sufficient waste disposal points and regular waste collection; • Provide appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; and • Carry out regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; • Separate chemical wastes for special handling and disposed of to licensed facility for treatment; and • Employ licensed waste collector to collect waste. | Work Site/ During Construction Period | Contractor | | ✓ | | | WDO; LDO; ETWB TCW No. 19/2005; EIAO-TM | Implemented. |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|----------|---|--|----------------------|------------------------|---|---|-----|-------------------------------------|--|
| | | | | Des | C | O | Dec | | |
| 6b.5.1.3 | <p><u>Waste Reduction Measures</u></p> <p>Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices.</p> <p>Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> • Design foundation works that could minimize the amount of excavated material to be generated. • Provide training to workers on the importance of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling; • Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); • Segregate and store different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; • Encourage the collection of aluminum cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the work force; • Proper storage and site practices to minimize the potential for damage or contamination of construction materials; and | Work Site/ During Design & Construction Period | Contractor | ✓ | ✓ | | | | Implemented. N/A for foundation and demolition items |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|----------|--|--|------------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <ul style="list-style-type: none"> Plan and stock construction materials carefully to minimize amount of waste to be generated and to avoid unnecessary generation of waste. | | | | | | | | |
| 6b.5.1.7 | <p><u>Dredged Sediment – Application of Dumping Permit</u></p> <p>The project proponent should agree in advance with MFC of CEDD on the site allocation. The project proponent or contractor for the dredging works shall then apply for the site allocations of marine sediment disposal based on the prior agreement with MFC/CEDD. The project proponent or contractor should also be responsible for the application of all necessary permits from relevant authorities, including the dumping permit as required under DASO from EPD, for the disposal of dredged sediment prior to the commencement of the dredging works.</p> | Seawall and Reclamation site / Construction Period | EPD and its contractor | ✓ | ✓ | | | DASO ETWB TCW 34/2002 | Implemented |
| 6b.5.1.8 | <p><u>Dredged Sediment – Sediment Quality Report</u></p> <p>The project proponent or contractor will need to satisfy the appropriate authorities that the quality of the marine sediment to be dredged has been identified according to the requirements of ETWB TCW 34/2002. This should be completed well before the dredging works and would include at least the submission of a formal Sediment Quality Report under Tier I of ETWB TCW No. 34/2002 to DEP for approval. Subject to advice from DEP, it is possible that further marine SI in accordance with ETWB TCW 34/2002 might be necessary for the</p> | Seawall and Reclamation site / Construction Period | EPD and its contractor | ✓ | | | | DASO ETWB TCW 34/2002 | Implemented |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|-----------|--|--|------------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | application of dumping permit under DASO. In such case, a sediment sampling and testing proposal shall be submitted to and approved by DEP before the additional marine SI works. | | | | | | | | |
| 6b.5.1.9 | <p><u>Dredged Sediment – Sediment Transportation</u></p> <p>The barge transporting the sediments to the designated disposal sites should be equipped with tight fitting seals to prevent leakage and should not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP.</p> | Seawall and Reclamation site / Construction Period | EPD and its contractor | | ✓ | | | DASO ETWB TCW 34/2002 | Implemented |
| 6b.5.1.10 | <p><u>Construction and Demolition Materials</u></p> <p>In order to minimize the impact resulting from collection and transportation of C&D materials for off-site disposal, the excavated material arising from site formation and foundation works should be reused on-site as backfilling material and for landscaping works as far as practicable. Other mitigation requirements are listed below:</p> <ul style="list-style-type: none"> • A Waste Management Plan (WMP), which becomes part of the Environmental Management Plan (EMP), should be prepared in accordance with ETWB TCW No.19/2005; | Work Site/ During Design & Construction Period | Contractor | ✓ | ✓ | | | ETWB TCW No. 19/2005 | Implemented |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|-----------------------|---|--|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <ul style="list-style-type: none"> A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be adopted for easy tracking; and In order to monitor the disposal of C&D materials at public filling facilities and landfills and to control fly-tipping, a trip-ticket system should be adopted (refer to <i>ETWB TCW No. 31/2004</i>). | | | | | | | | |
| 6b.5.1.11 – 6b.5.1.12 | <p>The Contactor should prepare and implement an EMP in accordance with ETWB TCW No.19/2005, which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from construction activities. Such a management plan should incorporate site specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. The EMP should be submitted to the Engineer for approval. The Contractor should implement waste management practices in the EMP throughout the construction stage of the Project. The EMP should be reviewed regularly and updated by the Contractor, preferably on a monthly basis.</p> <p>All surplus C&D materials arising from or in connection with construction works should become the property of the Contractor when it is removed unless otherwise stated. The Contractor would be responsible for devising a</p> | Work Site/ During Design & Construction Period | Contractor | ✓ | ✓ | | | ETWB TCW No. 19/2005 | Implemented |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|-----------|--|--|----------------------|------------------------|---|---|-----|--|--|
| | | | | Des | C | O | Dec | | |
| | system to work for on-site sorting of C&D materials and promptly removing all sorted and process materials arising from the construction activities to minimize temporary stockpiling on-site. The system should be included in the EMP identifying the source of generation, estimated quantity, arrangement for on-site sorting, collection, temporary storage areas and frequency of collection by recycling Contractors or frequency of removal off-site. | | | | | | | | |
| 6b.5.1.13 | <p><u>Chemical Wastes</u></p> <p>Should chemical wastes be produced at the construction site, the Contractor would be required to register with EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste (such as explosive, flammable, oxidizing, irritant, toxic, harmful, or corrosive). The Contractor should employ a licensed collector to transport and dispose of the chemical wastes, to either the Chemical Waste Treatment Centre at Tsing Yi, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.</p> | Work Site/ During Construction Period | Contractor | | ✓ | | | Waste Disposal (Chemical Waste) (General) Regulation | Deficiency of Mitigation Measures but rectified by the Contractor. |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|-----------------------|--|---|----------------------------|------------------------|---|---|-----|--|--|
| | | | | Des | C | O | Dec | | |
| 6b.5.1.14 | <p><u>General Refuse</u></p> <p>General refuse should be stored in enclosed bins or compaction units separate from C&D materials. A licensed waste collector should be employed by the Contractor to remove general refuse from the site, separately from C&D materials. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.</p> | Work Site/ During Construction Period | Contractor | | ✓ | | | Public Health and Municipal Services Ordinance | Deficiency of Mitigation Measures but rectified by the Contractor. |
| 6b.5.1.16 – 6b.5.1.33 | <p><u>Biogas Generation</u></p> <p>The Contractor shall review the data and analysis results, and the data from further Site Investigation, if any. Subject to the review findings, the following gas protection measures may be considered if necessary:</p> <ul style="list-style-type: none"> - gas monitoring after reclamation; - passive ventilation; - gas impermeable membrane; - ventilation with "at risk" rooms; - protection of utilities or below ground services; - precautions during construction works; - precautions prior to entry of belowground services | Reclamation site (if dredging at the reclamation site is not required) / Design & Construction Period | Designer and/or contractor | ✓ | ✓ | | | EPD/TR8/97 | N/A |
| 6b.5.2.1 | <p><u>Good Site Practices</u></p> | IWMF Site/During | IWMF Operator | | | ✓ | | Waste Disposal Ordinance (Cap.354); | N/A |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|---|-------------------|----------------------|------------------------|---|---|---|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p>It is recommended that the following good operational practices should be adopted to minimise waste management impacts:</p> <ul style="list-style-type: none"> • Obtain the necessary waste disposal permits from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354) and Waste Disposal (Chemical Waste) (General) Regulation; • Nomination of an approved person to be responsible for good site practice, arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site; • Use of a waste haulier licensed to collect specific category of waste; • A trip-ticket system should be included as one of the contractual requirements and implemented by the Environmental Team to monitor the disposal of solid wastes at landfills, and to control fly tipping. Reference should be made to ETWB TCW No. 31/2004. • Training of site personnel in proper waste management and chemical waste handling procedures; • Separation of chemical wastes for special handling and appropriate treatment at a licensed facility; • Routine cleaning and maintenance programme for drainage systems, sumps and oil interceptors; | Operation Period | | | | | Waste Disposal (Chemical Waste) (General) Regulation; ETWB TCW No. 1/2004 | | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|----------|---|---|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <ul style="list-style-type: none"> Provision of sufficient waste disposal points and regular collection for disposal; Adoption of appropriate measures to minimize windblown litter and dust during transportation of waste, such as covering trucks or transporting wastes in enclosed containers; and Implementation of a recording system for the amount of wastes generated, and disposed of (including recycled the disposal sites). | | | | | | | | |
| 6b.5.2.2 | <p><u>Waste Reduction Measures</u></p> <p>Good management and control can prevent the generation of significant amounts of waste. It is recommended that the following good operational practices should be adopted to ensure waste reduction:</p> <ul style="list-style-type: none"> Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminum cans, plastic bottles and packaging material (e.g. carton boxes) and office paper by individual collectors. Separate labelled bins should be provided to help segregate this waste from other general refuse generated by the work force; and Any unused chemicals or those with remaining functional capacity should be reused as far as practicable. | IWMF Site/ During Operation Period | IWMF Operator | | | ✓ | | Implemented | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|----------|---|---|----------------------|------------------------|---|---|-----|---|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| 6b.5.2.3 | <p><u>Storage, Handling, Treatment, Collection and Disposal of Incineration By-Products</u></p> <p>The following measures are recommended for the storage, handling and collection of the incineration by-products:</p> <ul style="list-style-type: none"> Ash should be stored in storage silos; Ash should be handled and conveyed in closed systems fully segregated from the ambient environment; Ash should be wetted with water to control fugitive dust, where necessary; All fly ash and APC residues should be treated, e.g. by cement solidification or chemical stabilization, for compliance with the proposed Incineration Residue Pollution Control Limits and leachability criteria prior to disposal; The ash should be transported in covered trucks or containers to the designated landfill site. <p>The Contractor should provide EPD with chemical analysis results of the bottom ash, and treated fly ash and APC residues to confirm that the ash/residue can comply with the proposed Incineration Residue Pollution Control Limits before disposal.</p> | IWMF Site/ During Operation Period | IWMF Operator | | | ✓ | | Incineration Residue Pollution Control Limits | N/A |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|----------|--|--|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| 6b.6.3.1 | <p><u>Fuel Oil Tank Construction and Test</u></p> <ul style="list-style-type: none"> The fuel tank to be installed should be of specified durability. Double skin tanks are preferred. Underground fuel storage tank should be placed within a concrete pit. The concrete pit shall be accessible to allow regular tank integrity tests to be carried out at regular intervals. Tank integrity tests should be conducted by an independent qualified surveyor or structural engineer. Any potential problems identified in the test should be rectified as soon as possible. | Fuel Oil Storage Tank/ During Design, Construction and Operation Periods | IWMF Contractor | ✓ | ✓ | ✓ | | | N/A |
| 6b.6.3.1 | <p><u>Fuel Oil Pipeline Construction and Test</u></p> <ul style="list-style-type: none"> Installation of aboveground fuel oil pipelines is preferable; if underground pipelines are unavoidable, concrete lined trenches should be constructed to contain the pipelines. Double skin pipelines are preferred. Distance between the fuel oil refuelling points and the fuel oil storage tank shall be minimized. | Fuel Oil Pipelines/ During Design, Construction and Operation Periods | IWMF Contractor | ✓ | ✓ | ✓ | | | N/A |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|----------|--|--|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <ul style="list-style-type: none"> Integrity tests for the pipelines should be conducted by an independent qualified surveyor or structural engineer at regular intervals. Any potential problems identified in the test should be rectified as soon as possible. | | | | | | | | |
| 6b.6.3.1 | <p><u>Fuel Oil Leakage Detection</u></p> <ul style="list-style-type: none"> Installation of leak detection device at storage tank and pipelines. Installation and use of pressure gauges (e.g. at the two ends of a filling line) in fuel filling, which allows unexpected pressure drop or difference and sign of leakage to be detected. | Fuel Oil Storage Tank and Pipelines/ During Design, Construction and Operation Periods | IWMF Contractor | ✓ | ✓ | ✓ | | N/A | |
| 6b.6.3.1 | <p><u>Fuel Oil Storage Tank Refuelling</u></p> <ul style="list-style-type: none"> Storage tank refuelling (from road tanker) should only be conducted by authorized staff of the oil company using the company's standard procedures. | Fuel Oil Refuelling Point/ During Operation Period | IWMF Operator | | | ✓ | | N/A | |
| 6b.6.3.1 | <p><u>Fuel Oil Spillage Response</u></p> <p>An Oil Spill Response Plan should be prepared by the operator to document the appropriate response procedures for oil spillage incidents in detail. General procedures to be taken in case of fuel oil spillage are presented below.</p> <ul style="list-style-type: none"> Training | IWMF Site/ During Operation Period | IWMF Operator | | | ✓ | | N/A | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|---|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p>- Training on oil spill response actions should be given to relevant staff. The training shall cover the followings:</p> <ul style="list-style-type: none"> ➤Tools & resources to combat oil spillage and fire, e.g. locations of oil spill handling equipment and fire fighting equipment; ➤General methods to deal with oil spillage and fire incidents; ➤Procedures for emergency drills in the event of oil spills and fire; and ➤Regular drills shall be carried out. <ul style="list-style-type: none"> • Communication <ul style="list-style-type: none"> -Establish communication channel with the Fire Services Department (FSD) and EPD to report any oil spillage incident so that necessary assistance from relevant department can be quickly sought. • Response Procedures <ul style="list-style-type: none"> -Any fuel oil spillage within the IWMF site should be immediately reported to the Plant Manager with necessary details including location, source, possible cause and extent of the spillage. -Plant Manager should immediately attend to the spillage and initiate any appropriate action to confine and clean up the spillage. The response | | | | | | | | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|----------|---|--|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p>procedures shall include the following:</p> <ul style="list-style-type: none"> ➤ Identify and isolate the source of spillage as soon as possible. ➤ Contain the oil spillage and avoid infiltration into soil/ groundwater and discharge to storm water channels. ➤ Remove the oil spillage. ➤ Clean up the contaminated area. ➤ If the oil spillage occurs during storage tank refuelling, the refueling operation should immediately be stopped. ➤ Recovered contaminated fuel oil and the associated material to remove the spilled oil should be considered as chemical waste. The handling and disposal procedures for chemical wastes are discussed in the following paragraphs. | | | | | | | | |
| 6b.6.3.2 | <p><u>Chemicals and Chemical Wastes Handling & Storage</u></p> <ul style="list-style-type: none"> • Chemicals and chemical wastes should only be stored in suitable containers in purpose-built areas. • The storage of chemical wastes should comply with the requirements of the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. • The storage areas for chemicals and chemical wastes shall have an | Chemicals and Chemical Wastes Storage Area / During Operation Period | IWMF Operator | | | ✓ | | N/A | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|----------|--|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p>impermeable floor or surface. The impermeable floor/ surface shall possess the following properties:</p> <ul style="list-style-type: none"> - Not liable to chemically react with the materials and their containers to be stored. - Able to withstand normal loading and physical damage caused by container handling - The integrity and condition of the impermeable floor or surface should be inspected at regular intervals to ensure that it is satisfactorily maintained ➤ For liquid chemicals and chemical wastes storage, the storage area should be bunded to contain at least 110% of the storage capacity of the largest containers or 20% of the total quantity of the chemicals/chemical wastes stored, whichever is the greater. ➤ Storage containers shall be checked at regular intervals for their structural integrity and to ensure that the caps or fill points are tightly closed. ➤ Chemical handling shall be conducted by trained workers under supervision. | | | | | | | | |
| 6b.6.3.2 | <u>Chemicals and Chemical Wastes Spillage Response</u> | IWMF Site/ During | IWMF Operator | | | ✓ | | | N/A |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|--|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p>A Chemicals and/ or Chemical Wastes Spillage Response Plan shall be prepared by the operator to document in detail the appropriate response procedures for chemicals or chemical wastes spillage incidents. General procedures to be undertaken in case of chemicals/ chemical waste spillages are presented below.</p> <ul style="list-style-type: none"> • Training <ul style="list-style-type: none"> - Training on spill response actions should be given to relevant staff. The training shall cover the followings: <ul style="list-style-type: none"> ➢ Tools & resources to handle spillage, e.g. locations of spill handling equipment; ➢ General methods to deal with spillage; and ➢ Procedures for emergency drills in the event of spills. • Communication <ul style="list-style-type: none"> - Establish communication channel with FSD and EPD to report the spillage incident so that necessary assistance from relevant department can be quickly sought. • Response Procedures | Operation Period | | | | | | | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|--|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <ul style="list-style-type: none"> - Any spillage within the IWMF site should be reported to the Plant Manager. - Plant Manager shall attend to the spillage and initiate any appropriate actions needed to confine and clean up the spillage. The response procedures shall include the followings: <ul style="list-style-type: none"> ➢ Identify and isolate the source of spillage as soon as possible; ➢ Contain the spillage and avoid infiltration into soil/ groundwater and discharge to storm water channels (in case the spillage occurs at locations out of the designated storage areas); ➢ Remove the spillage; the removal method/ procedures documented in the Material Safety Data Sheet (MSDS) of the chemicals spilled should be observed; ➢ Clean up the contaminated area (in case the spillage occurs at locations out of the designated storage areas); and | | | | | | | | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------------------|---|---|----------------------|------------------------|---|---|-----|---|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <ul style="list-style-type: none"> ➤ The waste arising from the cleanup operation should be considered as chemical wastes. | | | | | | | | |
| 6b.6.3.3 | <p><u>Preventive Measures for Incineration By-products Handling</u></p> <p>The recommended measures listed below can minimize the potential contamination to the surrounding environment due to the incineration by-products:</p> <ul style="list-style-type: none"> Ash should be stored in storage silos; Ash should be handled and conveyed in closed systems fully segregated from the ambient environment; Ash should be wetted with water to control fugitive dust, where necessary; All fly ash and APC residues should be treated, e.g. by cement solidification or chemical stabilization, for compliance with the proposed Incineration Residue Pollution Control Limits and leachability criteria prior to disposal; The ash should be transported in covered trucks or containers to the designated landfill site. | Storage, Handling & Collection of Incineration Ash at IWMF/ During Operation Period | IWMF Operator | | | ✓ | | N/A | |
| 6b.6.3.4 - 6b.6.3.6 | <u>Incident Record</u> | IWMF Site/ During | IWMF Operator | | | ✓ | | Guidance Manual for Use of Risk-based Remediation | N/A |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|--|-------------------|----------------------|------------------------|---|---|---|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p>After any spillage, an incident report should be prepared by the Plant Manager. The incident report should contain details of the incident including the cause of the incident, the material spilled and estimated spillage amount, and also the response actions undertaken. The incident record should be kept carefully and able to be retrieved when necessary.</p> <p>The incident report should provide sufficient details for the evaluation of any environmental impacts due to the spillage and assessment of the effectiveness of measures taken.</p> <p>In case any spillage or accidents results in significant land contamination, EPD should be informed immediately and the IWMF operator should be responsible for the cleanup of the affected area. The responses procedures described in Section 6b.6.3.1 and Section 6b.6.3.2 of EIA report should be followed accordingly together with the land contamination assessment and remediation guidelines stipulated in the <i>Guidance Manual for Use of Risk-based Remediation Goals for Contaminated Land Management and the Guidance Note for Contaminated Land and Remediation</i>.</p> | Operation Period | | | | | Goals for Contaminated Land Management and the Guidance Note for Contaminated Land and Remediation. | | |

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

Table B.5 Implementation Schedule for Ecological Quality Measures for the IWMF at the artificial island near SKC

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|----------|---|-------------------|----------------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| 7b.8.2.1 | <p><u>Measures to avoid direct loss of intertidal habitat</u></p> <ul style="list-style-type: none"> The site boundary has been proposed to avoid direct contact with the intertidal natural rocky shore of Shek Kwu Chau. It avoids direct loss of intertidal communities and the existing natural rocky shore habitat, where Reef Egret and White-bellied Sea Eagle have been recorded within and in the vicinity of this habitat. | IWMF site | Design team | ✓ | | | | EIAO-TM | N/A |
| 7b.8.2.2 | <p><u>Measures to minimise loss of coastal subtidal habitat</u></p> <ul style="list-style-type: none"> Extensive coral colonies were recorded at the coastal hard bottom habitat at Shek Kwu Chau. To avoid and minimise the extensive direct impact on the coral colonies, the proposed reclamation area has been moved further offshore to minimise loss of subtidal habitat near shore. | IWMF site | Design team | ✓ | | | | EIAO-TM | N/A |
| 7b.8.2.3 | <p><u>Zero Discharge Scheme</u></p> <ul style="list-style-type: none"> The design scheme of the Project has avoided discharge of wastewater into the marine environment. A zero discharge scheme would be adopted during the operation of the Project. An on-site wastewater treatment plant would be provided to treat the wastewater generated from the | IWMF site | Design team, IWMF operator | ✓ | | ✓ | | WPCO | N/A |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|-----------------------|---|--|--|------------------------|---|---|-----|--|---|
| | | | | Des | C | O | Dec | | |
| | IWMF (mainly human sewage). The treated effluent would be re-used in the incineration plant and mechanical treatment plant, or for onsite washdown and landscape. | | | | | | | | |
| 7b.8.2.4 | <p><u>Measures to avoid loss of plant species of conservation importance</u></p> <ul style="list-style-type: none"> Landing portal construction works would not cause direct lost to the recorded individual of protected plant species, <i>Aquilaria sinensis</i>, at the coastal shrubland habitat at Cheung Sha. As a precautionary measure, the plant should be tagged with eye-catching tape and fenced off prior to works, in order to avoid any damage by workers. | Cheung Sha landing portal | Design team, Contractor | ✓ | ✓ | | ✓ | EIAO-TM | N/A |
| 7b.8.3.1-7b.8.3.15 | <p><u>Measures to minimise water quality impact</u></p> <ul style="list-style-type: none"> Measures for water quality as recommended in Section 5b of the EIA Report should be implemented. | Work site | Design team, contractor, IWMF operator | ✓ | ✓ | ✓ | ✓ | EIAO-TM; ProPECC PN 1/94; WPCO | Implemented |
| 7b.8.3.16 - 7b.8.3.30 | <p><u>Measures to minimise disturbance on Finless Porpoise</u></p> <p><i>Minimisation of Habitat Loss for Finless Porpoise</i></p> <ul style="list-style-type: none"> Substantial revision has been made on the layout plan and form of the breakwater, in order to minimise the potential loss of important habitat for | IWMF site, work site, marine traffic route | Design team, contractor, IWMF operator | ✓ | ✓ | ✓ | ✓ | EIAO-TM, Supporting Document for Application for Variation of the Environmental Permit (EP-429/2012) | Implemented for avoidance of construction works that may produce underwater acoustic disturbance, Vessel Travel Route implementation, training of staff; N/A for others |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|---|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p>Finless Porpoise. The revision has greatly reduced the size of the embayment area, as well as the Project footprint. As a result, the size of habitat loss for Finless Porpoise has reduced from the original ~50 ha, down to ~31 ha.</p> <p><i>Avoidance of peak season for finless porpoise occurrence</i></p> <ul style="list-style-type: none"> • To minimise potential acoustic disturbance from construction activities on Finless Porpoise, construction works that may produce underwater acoustic disturbance should be scheduled outside the months with peak Finless Porpoise occurrence (December to May), including: <ul style="list-style-type: none"> - sheet piling works for construction of cofferdam surrounding the reclamation area (Phase 1); - sheet piling works for construction of the shorter section of breakwater (Phase 1); - sheet piling works for construction of the remaining section of breakwater (Phase 3) and - bored piling works for berth area (Phase 3) <p>Such works should be restricted within June to November. This approach would</p> | | | | | | | | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|--|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p>not only avoid the peak season for Finless Porpoise occurrence, the magnitude of impacts arise from acoustic disturbance would also be minimised.</p> <ul style="list-style-type: none"> Since the DCM ground treatment and the installation of precast seawalls and breakwaters should generate no underwater acoustic disturbance to Finless Porpoise, no specific mitigation measures are required. <p><i>Opt for quieter construction methods and plants</i></p> <ul style="list-style-type: none"> Considering the sensitivity of marine mammals to underwater acoustic disturbance, instead of the previously proposed conventional breakwater and reclamation peripheral structure, which requires noisy piling works, the current circular cells structure for breakwater and reclamation peripheral structure is proposed. A quieter sheet piling method using vibratory hammer or hydraulic impact hammer, should be adopted for the installation of circular cells for cellular cofferdam and northern breakwater during Phase 1, and southern breakwater Phase 3; Non-percussive bore piling method would be adopted for the installation of tubular | | | | | | | | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|---|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p>piles for the berth construction during Phase 3.</p> <p><i>Monitored exclusion zones</i></p> <ul style="list-style-type: none"> During the installation/re-installation/relocation process of floating type silt curtains, in order to avoid the accidental entrance and entrapment of marine mammals within the silt curtains, a monitored exclusion zone of 250 m radius from silt curtain should be implemented. The exclusion zone should be closely monitored by an experienced marine mammal observer at least 30 minutes before the start of installation/re-installation/relocation process. If a marine mammal is noted within the exclusion zone, all marine works should stop immediately and remain idle for 30 minutes, or until the exclusion zone is free from marine mammals. The experienced marine mammal observer should be well trained to detect marine mammals. Binoculars should be used to search the exclusion zone from an elevated platform with unobstructed visibility. The observer should also be independent from the project proponent and has the power to call-off construction activities. | | | | | | | | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|---|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <ul style="list-style-type: none"> In addition, as marine mammals cannot be effectively monitored within the proposed monitored exclusion zone at night, or during adverse weather conditions (i.e. Beaufort 5 or above, visibility of 300 meters or below), marine works should be avoided under weather conditions with low visibility. <p><i>Marine mammal watching plan</i></p> <ul style="list-style-type: none"> Upon the completion of the installation/re-installation/relocation of floating type silt curtain, all marine works would be conducted within a fully enclosed environment within the silt curtain, hence exclusion zone monitoring would no longer be required. Subsequently, a marine mammal watching plan should be implemented. <p>The plan should include regular inspection of silt curtains, and visual inspection of the waters surrounded by the curtains. Special attention should be paid to Phase 2 (reclamation) where the floating type still curtain would be opened occasionally for vessel access, leaving a temporary 50 m opening. An action plan should be devised to cope with any unpredicted incidents such as the case when marine mammals are found within the waters surrounded by the silt curtains.</p> | | | | | | | | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|---|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p><i>Small openings at silt curtains</i></p> <ul style="list-style-type: none"> The openings for vessel access at the silt curtains should be as small as possible to minimise the risk of accidental entrance. <p><i>Adoption of regular travel route</i></p> <ul style="list-style-type: none"> During construction and operation, captains of all vessels should adopt regular travel route, in order to minimize the chance of vessel collision with marine mammals, which may otherwise result in damage to health or mortality. The regular travel route should avoid areas with high sighting density of Finless Porpoise as much as possible. <p><i>Vessel speed limit</i></p> <ul style="list-style-type: none"> The frequent vessel traffic in the vicinity of works area may increase the chance of mammal mammals being killed or seriously injured by vessel collision. A speed limit of ten knots should be strictly enforced within areas with high density of Finless Porpoise. Passive acoustic monitoring and land-based theodolite monitoring surveys should be adopted to verify the | | | | | | | | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|-----------------------|--|-------------------|--|------------------------|---|---|-----|-------------------------------------|---|
| | | | | Des | C | O | Dec | | |
| | <p>predicted impacts and effectiveness of the proposed mitigation measures.</p> <p><i>Training of Staff</i></p> <ul style="list-style-type: none"> Staff, including captains of vessels, should be aware of the guidelines for safe vessel operations in the presence of cetaceans during construction and operation phases. Adequate trainings should be provided | | | | | | | | |
| 7b.8.3.31 - 7b.8.3.34 | <p><u>Measures to minimise impact on corals</u></p> <p><i>Coral translocation</i></p> <ul style="list-style-type: none"> Coral communities within and in proximity to the proposed dredging sites would be disturbed by the Project due to the dredging operations. In order to minimise direct loss of coral communities, translocation of corals that are attached to movable rocks with diameter less than 50 cm are recommended. In order to avoid disturbance to corals during the spawning period, the spawning season of corals (June to August) should be avoided; and that translocation should be carried out during the winter season (November- March). The REA survey results suggest that the 198 directly affected coral colonies | IWMF site | Design team, contractor, IWMF operator | ✓ | ✓ | ✓ | ✓ | EIAO-TM | <p>Implemented, tagged coral found missing after hitting by typhoons</p> <p>Re-tagging of 10 coral colonies at indirect impact site and control site were conducted in November and December 2018 respectively.</p> |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|--|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p>were attached to movable rocks (less than 50 cm in diameter). It is technically feasible to translocate them to avoid direct loss.</p> <ul style="list-style-type: none"> Prior to coral translocation, a more detailed baseline survey, including a coral mapping survey, is recommended to further confirm the exact number and location of coral colonies within the potentially affected area. A more detailed coral translocation plan, including selection of suitable recipient site, plan for coral translocation, and event / action plan for coral monitoring should be submitted upon approval of this Project, prior to commencement of construction works. Advice from relevant governmental departments (i.e. AFCD) and professionals would be sought after, in order to identify a desirable location for the relocation of coral communities. Post-translocation monitoring on the translocated corals should also be considered. <p><i>Coral monitoring programme</i></p> <ul style="list-style-type: none"> A coral monitoring programme is recommended to assess any adverse and unacceptable impacts to the coral | | | | | | | | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|-----------------------------|---|---------------------------------|--|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p>communities at the coasts of Shek Kwu Chau during construction of the Project.</p> <p><i>Phasing of Works</i></p> <ul style="list-style-type: none"> To minimize environmental impacts, the proposed phasing of construction works has been carefully designed to reduce the amount of concurrent works, hence minimize SS elevation and the associated impacts on corals. | | | | | | | | |
| 7b.8.3.35 - 7b.8.3.41 | <p><u>Specific measures to minimize disturbance on breeding White-bellied Sea Eagle</u></p> <p><i>Avoidance of noisy works during the breeding season of White-bellied Sea Eagle</i></p> <ul style="list-style-type: none"> To minimize potential noise disturbance from construction activities on WBSE, noisy construction works should be scheduled outside their breeding season (December to May) to minimise potential degradation in breeding ground quality and breeding activities, including: <ul style="list-style-type: none"> sheet piling works for construction of cofferdam surrounding the reclamation area (Phase 1); sheet piling works for construction of the shorter section of breakwater (Phase 1); | IWMF site, marine traffic route | Design Team, Contractor, IWMF operator | ✓ | ✓ | ✓ | ✓ | EIAO-TM | Implemented |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|---|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <ul style="list-style-type: none"> - sheet piling works for construction of the remaining section of breakwater (Phase 3); and - bored piling works for berth area (Phase 3). <p><i>Opt for quieter construction methods and plants</i></p> <ul style="list-style-type: none"> • To minimise potential construction noise disturbance on WBSE, quieter construction methods and plants should be adopted. The recommended noise mitigation measures in the Noise chapter (Section 4b.8 of the EIA Report) should be implemented to minimise potential noise disturbance to acceptable levels. <p><i>Restriction on vessel access near the nest of White-bellied Sea Eagle</i></p> <ul style="list-style-type: none"> • During construction and operation, in order to minimize disturbance on the existing WBSE nest, a pre-defined practical route to restrict vessel access near the nest should be adopted to keep vessels and boats as far away from the nest as possible. <p><i>White-bellied Sea Eagle monitoring programme</i></p> | | | | | | | | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|--|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <ul style="list-style-type: none"> A WBSE monitoring programme is recommended to assess any adverse and unacceptable impacts to the breeding activities of WBSE during construction and operation of the Project. Monitoring surveys for WBSE would include pre-construction phase (twice per month for duration of three months during their breeding season -between December and May, immediately before the commencement of works), construction phase, and operation phase (two years after the completion of construction works). Surveys should be conducted twice per month during their breeding season (from December to May); and once per month outside breeding season (June to November). More details on monitoring for WBSE are presented in the EM&A Manual. <p><i>Education of staff</i></p> <ul style="list-style-type: none"> Staff, including captains of all vessels during construction and operation phases, should be aware of the ecological importance of WBSE. Awareness should be raised among staff to minimise any intentional or unintentional disturbance to the nest. | | | | | | | | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|-----------|--|-------------------|--|------------------------|---|---|-----|---|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p><i>Minimisation of Glare Disturbance</i></p> <ul style="list-style-type: none"> To minimise glare disturbance on WBSE, which may cause disorientation of birds by interfering with their magnetic compass, and disruption in behavioural patterns such as reproduction, fat storage and foraging pattern, any un-necessary outdoor lighting should be avoided, and in-ward and down-ward pointing of lights should be adopted. | | | | | | | | |
| - | <p><u>Construction of Seawall/Breakwaters</u></p> <ul style="list-style-type: none"> To widen the open channel between the Artificial Island and Shek Kwu Chau. To design the precast concrete seawall with environmental friendly features. | IWMF site | Design team, contractor, IWMF operator | ✓ | ✓ | | | Supporting Document for Application for Variation of Environmental Permit (EP-429/2012) | N/A |
| 7b.8.3.42 | <p><u>Opt for Quieter Construction Methods and Plants</u></p> <ul style="list-style-type: none"> Quieter construction methods and plants should be used to minimise disturbance to the nearby terrestrial habitat and the associated wildlife. | Work site | Design team, contractor, IWMF operator | ✓ | ✓ | ✓ | ✓ | EIAO-TM | Implemented |
| 7b.8.3.43 | <p><u>Measures to minimize impacts from artificial lighting</u></p> <ul style="list-style-type: none"> Unnecessary lighting should be avoided, and shielding of lights should be provided | IWMF site | Design team, contractor, IWMF operator | ✓ | ✓ | ✓ | | EIAO-TM | Implemented |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|-----------------------|--|-------------------|---------------------------|------------------------|---|---|-----|-------------------------------------|--|
| | | | | Des | C | O | Dec | | |
| | to minimize disturbance from light pollution on fauna groups. | | | | | | | | |
| 7b.8.3.44 - 7b.8.3.45 | <p><u>Measures to minimize accidental spillage</u></p> <ul style="list-style-type: none"> Regular maintenance of vessels, vehicles and equipment that may cause leakage and spillage should only be undertaken within pre-designated areas, which are appropriately equipped to control the associated discharges. Oils, fuels and chemicals should be contained in suitable containers, and only be used and stored in designated areas which have pollution prevention facilities. All fuel tanks and storage areas should be sited on sealed areas in order to prevent spillage of fuels and solvents to the nearby watercourses. All waste oils and fuels should be collected in designated tanks prior to disposal. | Work site | Contractor, IWMF operator | | ✓ | ✓ | ✓ | EIAO-TM | Deficiency of Mitigation Measures but rectified by the Contractor. |
| 7b.8.3.46 | <p><u>Measures to minimise sewage effluent</u></p> <ul style="list-style-type: none"> Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. | Work site | Contractor | | ✓ | | | EIAO-TM | N/A |
| 7b.8.3.47 | <p><u>Measures to minimise drainage and construction runoff</u></p> <ul style="list-style-type: none"> Potential ecological impacts resulted from potential degradation of water | Work site | Contractor | | ✓ | | ✓ | EIAO-TM | N/A |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|---|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p>quality due to unmitigated surface runoff could be minimised via the detailed mitigation measures in Section 5b.8 of the EIA Report. The following presents some of the mitigation measures:</p> <ul style="list-style-type: none"> - On-site drainage system with implemented sedimentation control facilities. - Channels, earth bunds or sand bag barriers should be provided on site to direct storm water to silt removal facilities. - Provision of embankment at boundaries of earthworks for flood protection. - Water pumped out from foundation piles must be discharged into silt removal facilities. - During rainstorms, exposed slope/soil surfaces should be covered by tarpaulin or other means, as far as practicable. - Exposed soil surface should be minimized to reduce siltation and runoff. - Earthwork final surfaces should be well compacted. Subsequent permanent surface protection should be immediately performed. - Open stockpiles of construction materials, and construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. | | | | | | | | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|-----------|---|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| 7b.8.3.48 | <p><u>Measures to minimise impacts from general construction activities</u></p> <ul style="list-style-type: none"> To avoid the entering of construction solid waste into the nearby habitats, construction solid waste should be collected, handled and disposed of properly to avoid entering to the nearby habitats. It is recommended to clean the construction sites on a regular basis. | Work site | Contractor | | ✓ | | | EIAO-TM | Implemented |
| 7b.8.3.49 | <p><u>Pest Control</u></p> <p>Good waste management practices should be adopted at the IWMF in order to minimise the risk of introduction of pest to the island:</p> <ul style="list-style-type: none"> Transportation of wastes in enclosed containers Waste storage area should be well maintained and cleaned Waste should only be disposed of at designated areas Timely removal of the newly arrived waste Removal of items that are capable of retaining water Rapid clean up of any waste spillages Maintenance of a tidy and clean site environment Regular application of pest control | IWMF site | IWMF operator | | | ✓ | | | N/A |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------------------|--|---|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | - Education of staff the importance of site cleanliness | | | | | | | | |
| 7b.8.3.50 | <p><u>Control of Marine Habitat Quality during Operation Phase</u></p> <ul style="list-style-type: none"> Depending on the seabed condition of the approach channel for marine vessels during operation phase of the IWMF, maintenance dredging may be required to ensure safe access. In order to avoid degradation in water quality due to elevation in SS and dispersion of sediment plume due to dredging works, it is recommended that any future maintenance dredging works should not be carried out within 100 m from the shore, similar to that of the dredging for anti-scouring protection layer during construction phase. All maintenance dredging works should be carried out with the implementation of silt curtain to control the dispersion of SS. The production rate should comply with the permit dredging rate and number of grab per hour. | IWMF site | IWMF operator | | | ✓ | | EIAO-TM; WPCO | N/A |
| 7b.8.4.1 – 7b.8.4.8 | <p><u>Compensation of loss of important habitat of Finless Porpoise</u></p> <p><i>Designation of Marine Park</i></p> <ul style="list-style-type: none"> The Project Proponent has made a firm commitment to seek to designate a | Waters between Shek Kwu Chau and Soko Islands | Project Proponent | ✓ | | ✓ | | EIAO-TM | N/A |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|---|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p>marine park of approximately 700 ha in the waters between Soko Islands and Shek Kwu Chau, in accordance with the statutory process stipulated in the Marine Parks Ordinance, as a compensation measure for the habitat loss arising from the construction of the IWMF at the artificial island near SKC.</p> <ul style="list-style-type: none"> • The Project Proponent shall seek to complete the designation by 2018 to tie in with the operation of the IWMF at the artificial island near SKC. • A further study should be carried out to review relevant previous studies and collate available information on the ecological characters of the proposed area for marine park designation; and review available survey data for Finless Porpoise, water quality, fisheries, marine traffic and planned development projects in the vicinity. Based on the findings, ecological profiles of the proposed area for marine park designation should be established, and the extent and location of the proposed marine park be determined. The adequacy of enhancement measures should also be reviewed. • In addition, a management plan for the proposed marine park should be | | | | | | | | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------------------|---|---|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p>proposed, covering information on the responsible departments for operation and management (O&M) of the marine park, as well as the O&M duties of each of the departments involved. Consultation with relevant government departments and stakeholders should be conducted under the study. The study should be submitted to Director of Environmental Protection (DEP) for approval before the commencement of construction works.</p> <ul style="list-style-type: none"> The Project Proponent should provide assistance to AFCD during the process of the marine park designation. | | | | | | | | |
| 7b.8.5.1 – 7b.8.5.4 | <p><u>Additional Enhancement or Precautionary Measures</u> <i>Deployment of Artificial Reefs</i></p> <ul style="list-style-type: none"> Deployment of artificial reefs (ARs) is an enhancement measure for the marine habitats. ARs are proposed to be deployed within the proposed marine park under this Project. The exact location, dimension and type of ARs to be deployed are to be further investigated along with the further study of the proposed marine park under this Project. The proposed ARs would be deployed at the same time as the complete designation of marine park. | <p>Within the proposed marine park under this study</p> | Project Proponent | ✓ | | ✓ | | EIAO-TM | N/A |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------|--|-------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| | <p><i>Release of Fish Fry at Artificial Reefs and Marine Park</i></p> <ul style="list-style-type: none"> Release of fish fry at the proposed ARs, as well as the proposed marine park under this study, should enhance the fish resources in the nearby waters, and subsequently food sources for Finless Porpoise. The proposed ARs with various micro-habitats would have the potential to provide shelter and nursery ground for the released fish fry. The frequency and quantity of fry to be released should be agreed by AFCD. | | | | | | | | |

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

Table B.6 Implementation Schedule for Fisheries Measures for the IWMF at the artificial island near SKC

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|----------|--|-------------------|--|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| 8b.8.1.2 | <p><u>Measure to minimize loss of and disturbance on fisheries resources</u></p> <ul style="list-style-type: none"> Alteration to the phasing of works, construction method, and layout plan of the IWMF at the artificial island near SKC has been made. The total fishing ground to be permanently lost due to the project has been significantly reduced from ~50 ha to ~31 ha. By adopting the current circular cells instead of the conventional seawall construction method, SS elevation would be greatly reduced, minimizing adverse impact on the health of fisheries resources. | IWMF site | Design team, contractor | ✓ | ✓ | | ✓ | EIAO-TM | N/A |
| 8b.8.1.3 | <p><u>Measure to minimize impingement and entrainment</u></p> <ul style="list-style-type: none"> Provision of a screen at the water intake point for desalination plant would be essential to minimize the risk of impingement and entrainment of fisheries resources (including fish, larvae and egg) through the intake point. | IWMF site | Design team, contractor, IWMF operator | ✓ | ✓ | ✓ | | EIAO-TM | N/A |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------------------|--|--|--|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| 8b.8.1.4-8b.8.1.6 | <p><u>Measures to control water quality</u></p> <ul style="list-style-type: none"> No wastewater effluent, anti-fouling agent, heavy metals and other contaminants would be released during operation phase of the Project. Mitigation measures recommended in the water quality impact assessment during construction and operation would serve to protect fisheries resources from indirect impacts resulted from the Project | Work site, IWMF site | Design team, contractor, IWMF operator | ✓ | ✓ | ✓ | ✓ | EIAO-TM | Implemented |
| 8b.8.1.7 – 8b.8.1.8 | <p><u>Additional Enhancement / Precautionary Measures</u></p> <ul style="list-style-type: none"> Artificial Reefs (ARs) are proposed to be deployed within the proposed marine park under this Project as an enhancement measure for the marine habitats. This enhancement feature would bring positive impacts to the previously identified important spawning and nursery ground for fisheries resources. <p><i>Release of Fish Fry at Artificial Reefs</i></p> <ul style="list-style-type: none"> Release of fish fry has been proposed under this Project. The proposed deployment of ARs within the proposed marine park would provide shelter and nursery ground for the released fish fry. The frequency and quantity of fry to be released should be agreed by AFCD. | Within the proposed marine park in the waters between Soko Islands and Shek Kwu Chau | Project Proponent | ✓ | | ✓ | | EIAO-TM | N/A |

* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

Table B.7 Implementation Schedule for Landscape and Visual Measures for the IWMF at the artificial island near SKC

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|---------------------|--|---|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| S10b.10 MLVC- 01 | Grass-hydroseeded bare soil surface and stock pile area | Work site / During construction phase | Contractor | | ✓ | | | | N/A |
| S10b.10 MLVC-02 | <p><u>Landscape Design</u></p> <ol style="list-style-type: none"> 1) Early planting using fast grow trees and tall shrubs at strategic locations within site as buffer to block view corridors to the site from the VSRs, and to locally screen haul roads, excavation works and site preparation works. 2) Use of tree species of dense tree crown to serve as visual barrier. 3) Hard and soft landscape treatment (e.g. trees and shrubs) of open areas within development to provide a background for the outdoor containers from open view, shade and shelter, and a green appearance from surrounding viewpoints. 4) Planting strip along the periphery of the project site. 5) Selected tree species suitable for the coastal condition. | Work site / During design & construction phases | Contractor | ✓ | ✓ | | | | N/A |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|--------------------|--|---------------------------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| S10b.10 MLVC-03 | <p><u>Adoption of Natural Features of the Existing Shoreline</u></p> <p>1) Use of boulders in different sizes and with the similar textures of the existing rocky shores for the construction of breakwater and artificial shoreline in order to blend into the existing natural shoreline.</p> <p>2) Use of cellular cofferdam together with the natural boulders to form a curvature shoreline for the reclamation area to echo with the natural shoreline of SKC.</p> | Work site / During construction phase | Contractor | | ✓ | | | N/A | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|--------------------|--|---|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| S10b.10 MLVC-04 | <p><u>Greening Design (Rooftop & Vertical Greening)</u></p> <p>1) Implementation of rooftop and vertical greening (vertical building envelope) along the periphery of each building block to increase the amenity value of the work, moderate temperature extremes and enhance building energy performance. The greening appearance of the building shall enhance its visual harmony with the natural surroundings as well as reduce the apparent visual mass of the structure.</p> <p>2) Sufficient space between concrete enclosure and stack to minimize heat transfer.</p> <p>3) Introduction of landscape decks at the stack to further enhance the overall natural and green concept unique for this site.</p> | Work site / During design & construction phases | Contractor | ✓ | ✓ | | | N/A | |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|----------------|--|--|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| S10b.10 MVC-01 | <p><u>Visual Mitigation and Aesthetic Design</u></p> <ol style="list-style-type: none"> 1) Use of natural materials with recessive color to minimize the bulkiness of the building. 2) Adoption of innovative aesthetic design to the chimney to minimize or visually mitigate the massing of the chimney so as to reduce its visual impact to the surroundings. 3) Color of the chimney in a gradual changing manner to match with the color of the sky. 4) Provision of observation deck for public enjoyment at the top of the chimney to diminish the feeling of chimney. 5) Provision of sky gardens between the two stacks to allow additional greening for enhancing the aesthetic quality. Maintenance access (elevator and staircase) from the ground floor to the sky gardens will be provided to allow maintenance of the sky gardens. 6) Integration of the visitor’s walkway with different material façade design of incinerator plant to enhance the aesthetic quality. | Structures in IWMF / During design & construction phases | Contractor | ✓ | ✓ | | | N/A | |
| S10b.10 MVC-02 | Control of the security floodlight for construction areas at night to avoid excessive glare to the surrounding receiver. | Work site / During construction phase | Contractor | | ✓ | | | Implemented | |


| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|-----------------|--|---|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| S10b.10 MVC-03 | Optimization of the construction sequence and construction programme to minimize the duration of impact. | Work site / During design & construction phases | Contractor | ✓ | ✓ | | | | Implemented |
| S10b.10 MVC-04 | Storage of the backfilling materials for site formation & construction materials / wastes on site at a maximum height of 2m, covered with an impermeable material of visually un-obtrusive material (in earth tone). | Work site / During construction phase | Contractor | | ✓ | | | | N/A |
| S10b.10 MVC-05 | Reduction of the number of construction traffic at the site to practical minimum. | Work site / During construction phase | Contractor | | ✓ | | | | Implemented |
| S10b.10 MLVO-01 | <u>Planting Maintenance</u> Provision of proper planting maintenance and replacement of defective plant species on the new planting areas to enhance aesthetic and landscape quality. | Project site / During Operation phase | Contractor | | | ✓ | | | N/A |
| S10b.10 MVO-01 | <u>Environmental Education Centre</u> Development of an Environmental Education Center, in which regular exhibitions and lectures to promote environmental awareness and waste reduction concept would be provided, as a part of the IWMF for the general public to alleviate negative public perceptions of the development. | Project site / During Operation phase | Contractor | | | ✓ | | | N/A |
| S10b.10 MVO-02 | <u>Control of Light</u> Control the numbers of lights and their intensity to a level that is good enough to meet the safety requirements at night but not excessive. | Project site / During Operation phase | Contractor | | | ✓ | | | N/A |

| EIA Ref | Environmental Protection Measures / Mitigation Measures | Location / Timing | Implementation Agent | Implementation Stages* | | | | Relevant Legislation and Guidelines | Implementation Status and Remarks |
|-------------------|--|---------------------------------------|----------------------|------------------------|---|---|-----|-------------------------------------|-----------------------------------|
| | | | | Des | C | O | Dec | | |
| S10b.10 MVO-03 | <u>Control of Operation Time</u> Minimization of the frequency of waste transportation to practical minimum (e.g. limit the reception of MSW from 8 am to 8 pm) | Project site / During Operation phase | Contractor | | | ✓ | | | N/A |


* Des - Design, C - Construction, O – Operation, and Dec - Decommissioning

Appendix C Water Quality Monitoring Data Trending

Salinity (Depth-averaged) during MID-FLOOD




Dissolved Oxygen (Surface & Middle) during MID-EBB



Note:

1. The Action and Limit Level of dissolved oxygen can be referred to **Table 2.2** of the quarterly EM&A report.


Dissolved Oxygen (Bottom) during MID-FLOOD



Note:

1. The Action and Limit Level of dissolved oxygen can be referred to **Table 2.2** of the quarterly EM&A report.


Dissolved Oxygen (Bottom) during MID-EBB




Note:

1. The Action and Limit Level of dissolved oxygen can be referred to **Table 2.2** of the quarterly EM&A report.


pH (Depth-averaged) during MID-FLOOD



pH (Depth-averaged) MID-EBB




Turbidity (Depth-averaged) during MID-FLOOD



Note:

1. The Action and Limit Level of turbidity can be referred to **Table 2.2** of the quarterly EM&A report.


Turbidity (Depth-averaged) during MID-EBB



Note:

1. The Action and Limit Level of turbidity can be referred to **Table 2.2** of the quarterly EM&A report.


Suspended Solids (Depth-averaged) during MID-FLOOD



Note:

1. The Action and Limit Level of turbidity can be referred to **Table 2.2** of the quarterly EM&A report.


Suspended Solids (Depth-averaged) during MID-EBB



Note:

1. The Action and Limit Level of turbidity can be referred to **Table 2.2** of the quarterly EM&A report


Temperature (Depth-averaged) during MID-FLOOD



Note:

1. The Action and Limit Level of temperature can be referred to **Table 2.2** of the quarterly EM&A report.

Temperature (Depth-averaged) during MID-EBB




Note:


1. The Action and Limit Level of temperature can be referred to **Table 2.2** of the quarterly EM&A report.

Appendix D Noise Monitoring Data Trending


Impact Noise Monitoring Results during Day Time (0700 - 1900 hours)



Additional Impact Noise Monitoring Results during Evening Time (1900 - 2300 hours)



Additional Impact Noise Monitoring Results during Night Time (2300 - 0700 hours)



Summary of the Construction Activities Undertaken during the Reporting Period

| Location of works | Construction activities undertaken | Remarks on progress |
|--------------------------|---|--|
| Reclamation area | <ul style="list-style-type: none"> • Reclamation Works • PVD Remedial Works • Installation of Instrumentation • Site Investigation works for foundation • Foundation works | <ul style="list-style-type: none"> • On-going • On-going • On-going • On-going • On-going |
| Seawall portion | <ul style="list-style-type: none"> • Installation of caisson • Installation of Chinese Pod • Caisson extension works, from +3mPD to +6mPD, at Seawall A and B | <ul style="list-style-type: none"> • On-going • On-going • On-going |

Location: Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 1 (M1 / N_S1)

Monitoring date: 4, 11, 19, 25 October 2021 (Daytime)
4&5, 11&12, 19&20, 25&26 October 2021 (Evening & Night time)

Parameter : $L_{eq\ 30min}$ (Daytime), $L_{eq\ 5min}$ (Evening & Night time)

Noise source other than Nil
construction activities from
the Project:

Noise Monitoring Data:

| Date | Start time | | End time | Weather | $L_{eq\ 30min}$ dB(A) / $L_{eq\ 5min}$ dB(A) | Sound Level Meter Used | Calibrator Used |
|-------------|------------|---|----------|---------|--|-------------------------------|---------------------------|
| 4 Oct 2021 | 14:11 | - | 14:41 | Fine | 57.5 | XL2 (Serial No. A2A-13548-E0) | Svantek SV33B (No. 83042) |
| 4 Oct 2021 | 19:11 | - | 19:16 | Fine | 54.0 | XL2 (Serial No. A2A-13548-E0) | Svantek SV33B (No. 83042) |
| | 20:16 | - | 20:21 | | 56.1 | | |
| | 21:31 | - | 21:36 | | 53.4 | | |
| 5 Oct 2021 | 01:11 | - | 01:16 | Fine | 53.2 | XL2 (Serial No. A2A-13548-E0) | Svantek SV33B (No. 83042) |
| | 03:21 | - | 03:26 | | 52.3 | | |
| | 05:31 | - | 05:36 | | 53.2 | | |
| 11 Oct 2021 | 14:07 | - | 14:37 | Cloudy | 57.1 | XL2 (Serial No. A2A-13548-E0) | Svantek SV33B (No. 83042) |
| 11 Oct 2021 | 19:17 | - | 19:22 | Fine | 51.6 | XL2 (Serial No. A2A-13548-E0) | Svantek SV33B (No. 83042) |
| | 20:17 | - | 20:22 | | 51.7 | | |
| | 21:32 | - | 21:37 | | 51.5 | | |
| 12 Oct 2021 | 01:37 | - | 01:42 | Fine | 55.1 | XL2 (Serial No. A2A-13548-E0) | Svantek SV33B (No. 83042) |
| | 03:32 | - | 03:37 | | 54.3 | | |
| | 05:27 | - | 05:32 | | 50.0 | | |
| 19 Oct 2021 | 13:34 | - | 14:04 | Sunny | 56.2 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| 19 Oct 2021 | 19:04 | - | 19:09 | Fine | 47.9 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 20:14 | - | 20:19 | | 49.6 | | |
| | 21:19 | - | 21:24 | | 48.9 | | |
| 20 Oct 2021 | 01:19 | - | 01:24 | Fine | 47.7 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 03:14 | - | 03:19 | | 45.7 | | |
| | 05:04 | - | 05:09 | | 45.0 | | |
| 25 Oct 2021 | 13:33 | - | 14:03 | Sunny | 55.9 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| 25 Oct 2021 | 19:03 | - | 19:08 | Fine | 46.8 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 20:28 | - | 20:33 | | 50.5 | | |
| | 21:18 | - | 21:23 | | 43.0 | | |
| 26 Oct 2021 | 1:23 | - | 01:28 | Fine | 42.8 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 3:18 | - | 03:23 | | 43.0 | | |
| | 5:13 | - | 05:18 | | 45.5 | | |

Location: Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 1 (M1 / N_S1)

Monitoring date: 1, 8, 15, 22, 29 November 2021 (Daytime)

1&2, 8&9, 15&16, 22&23, 29&30 November 2021 (Evening & Night time)

Parameter : $L_{eq\ 30min}$ (Daytime), $L_{eq\ 5min}$ (Evening & Night time)

Noise source other than construction activities from the Project: Nil

Noise Monitoring Data:

| Date | Start time | | End time | Weather | $L_{eq\ 30min}$ dB(A) / $L_{eq\ 5min}$ dB(A) | Sound Level Meter Used | Calibrator Used |
|-------------|------------|---|----------|---------|--|-----------------------------|---------------------------|
| 1 Nov 2021 | 13:43 | - | 14:13 | Sunny | 55.1 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| 1 Nov 2021 | 19:08 | - | 19:13 | Fine | 48.7 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 20:18 | - | 20:23 | | 49.3 | | |
| | 21:23 | - | 21:28 | | 45.7 | | |
| 2 Nov 2021 | 01:18 | - | 01:23 | Fine | 45.8 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 03:03 | - | 03:08 | | 46.6 | | |
| | 05:33 | - | 05:38 | | 43.7 | | |
| 8 Nov 2021 | 13:11 | - | 13:41 | Sunny | 56.0 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| 8 Nov 2021 | 19:16 | - | 19:21 | Fine | 47.9 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 20:26 | - | 20:31 | | 48.5 | | |
| | 21:46 | - | 21:51 | | 50.4 | | |
| 9 Nov 2021 | 01:16 | - | 01:21 | Fine | 43.9 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 03:41 | - | 03:46 | | 45.1 | | |
| | 05:31 | - | 05:36 | | 46.3 | | |
| 15 Nov 2021 | 13:05 | - | 13:35 | Sunny | 60.5 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| 15 Nov 2021 | 19:00 | - | 19:05 | Fine | 46.5 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 20:05 | - | 20:10 | | 46.9 | | |
| | 21:30 | - | 21:35 | | 54.4 | | |
| 16 Nov 2021 | 01:05 | - | 01:10 | Fine | 45.8 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 03:10 | - | 03:15 | | 42.1 | | |
| | 05:00 | - | 05:05 | | 44.1 | | |
| 22 Nov 2021 | 12:58 | - | 13:28 | Fine | 59.9 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| 22 Nov 2021 | 19:03 | - | 19:08 | Fine | 46.4 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 20:13 | - | 20:18 | | 46.2 | | |
| | 21:18 | - | 21:23 | | 49.0 | | |
| 23 Nov 2021 | 01:08 | - | 01:13 | Fine | 44.4 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 03:28 | - | 03:33 | | 43.9 | | |
| | 05:18 | - | 05:23 | | 43.8 | | |
| 29 Nov 2021 | 14:09 | - | 14:39 | Sunny | 61.9 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |

| Date | Start time | | End time | Weather | L_{eq 30min} dB(A) / L_{eq 5min} dB(A) | Sound Level Meter Used | Calibrator Used |
|-------------|-------------------|---|-----------------|----------------|---|-------------------------------|---------------------------|
| 29 Nov 2021 | 19:24 | - | 19:29 | Fine | 50.1 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 20:19 | - | 20:24 | | 51.2 | | |
| | 21:29 | - | 21:34 | | 48.8 | | |
| 30 Nov 2021 | 01:09 | - | 01:14 | Fine | 45.8 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 03:19 | - | 03:24 | | 46.5 | | |
| | 05:09 | - | 05:14 | | 46.5 | | |

Location: Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 1 (M1 / N_S1)

Monitoring date: 6, 14, 20, 28 December 2021 (Daytime)

6&7, 14&15, 20&21, 28&29 December 2021 (Evening & Night time)

Parameter : $L_{eq\ 30min}$ (Daytime), $L_{eq\ 5min}$ (Evening & Night time)

Noise source other than construction activities from the Project: Nil

Noise Monitoring Data:

| Date | Start time | | End time | Weather | $L_{eq\ 30min}$ dB(A) / $L_{eq\ 5min}$ dB(A) | Sound Level Meter Used | Calibrator Used |
|-------------|------------|---|----------|---------|--|-----------------------------|---------------------------|
| 6 Dec 2021 | 11:24 | - | 11:54 | Sunny | 56.1 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| 6 Dec 2021 | 19:14 | - | 19:19 | Fine | 48.1 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 20:14 | - | 20:19 | | 49.8 | | |
| | 21:24 | - | 21:29 | | 47.9 | | |
| 7 Dec 2021 | 1:14 | - | 1:19 | Fine | 47.2 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 3:29 | - | 3:34 | | 44.5 | | |
| | 5:39 | - | 5:44 | | 44.9 | | |
| 14 Dec 2021 | 12:50 | - | 13:20 | Sunny | 59.9 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| 14 Dec 2021 | 19:05 | - | 19:10 | Fine | 48.5 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 20:05 | - | 20:10 | | 46.8 | | |
| | 21:05 | - | 21:10 | | 44.5 | | |
| 15 Dec 2021 | 1:20 | - | 1:25 | Fine | 44.3 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 3:25 | - | 3:30 | | 42.4 | | |
| | 5:20 | - | 5:25 | | 43.3 | | |
| 20 Dec 2021 | 13:37 | - | 14:07 | Cloudy | 61.5 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| 20 Dec 2021 | 19:07 | - | 19:12 | Fine | 49.9 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 20:12 | - | 20:17 | | 49.5 | | |
| | 21:12 | - | 21:17 | | 47.6 | | |
| 21 Dec 2021 | 1:22 | - | 1:27 | Fine | 47.0 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 3:07 | - | 3:12 | | 48.3 | | |
| | 5:17 | - | 5:22 | | 47.1 | | |
| 28 Dec 2021 | 10:58 | - | 11:28 | Fine | 59.2 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| 28 Dec 2021 | 19:03 | - | 19:08 | Fine | 48.8 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 20:13 | - | 20:18 | | 46.6 | | |
| | 21:23 | - | 21:28 | | 45.6 | | |
| 29 Dec 2021 | 1:13 | - | 1:18 | Fine | 43.5 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 3:03 | - | 3:08 | | 40.7 | | |
| | 5:08 | - | 5:13 | | 45.5 | | |

Location: Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 2 (M2 / N_S2)

Monitoring date: 4, 11, 18, 26 October 2021 (Daytime)
4&5, 11&12, 18&19, 26&27 October 2021 (Evening & Night time)

Parameter : $L_{eq\ 30min}$ (Daytime), $L_{eq\ 5min}$ (Evening & Night time)

Noise source other than Nil
construction activities from
the Project:

Noise Monitoring Data:

| Date | Start time | | End time | Weather | $L_{eq\ 30min}$ dB(A) / $L_{eq\ 5min}$ dB(A) | Sound Level Meter Used | Calibrator Used |
|-------------|------------|---|----------|---------|--|-----------------------------|---------------------------|
| 4 Oct 2021 | 13:10 | - | 13:40 | Fine | 55.4 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| 4 Oct 2021 | 19:10 | - | 19:15 | Fine | 54.1 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 20:10 | - | 20:15 | | 55.3 | | |
| | 21:10 | - | 21:15 | | 52.9 | | |
| 5 Oct 2021 | 01:10 | - | 01:15 | Fine | 51.4 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 03:10 | - | 03:15 | | 49.8 | | |
| | 05:40 | - | 05:45 | | 51.2 | | |
| 11 Oct 2021 | 13:27 | - | 13:57 | Cloudy | 55.9 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| 11 Oct 2021 | 19:32 | - | 19:37 | Fine | 56.1 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 20:32 | - | 20:37 | | 58.8 | | |
| | 22:22 | - | 22:27 | | 56.0 | | |
| 12 Oct 2021 | 04:22 | - | 04:27 | Fine | 55.2 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 04:57 | - | 05:02 | | 57.8 | | |
| | 05:17 | - | 05:22 | | 53.0 | | |
| 18 Oct 2021 | 13:09 | - | 13:39 | Sunny | 54.2 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| 18 Oct 2021 | 19:04 | - | 19:09 | Fine | 48.3 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 20:19 | - | 20:24 | | 49.5 | | |
| | 21:34 | - | 21:39 | | 51.1 | | |
| 19 Oct 2021 | 1:39 | - | 01:44 | Fine | 47.5 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 3:24 | - | 03:29 | | 47.8 | | |
| | 5:14 | - | 05:19 | | 48.0 | | |
| 26 Oct 2021 | 13:18 | - | 13:23 | Sunny | 54.3 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| 26 Oct 2021 | 19:03 | - | 19:08 | Fine | 49.8 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 20:13 | - | 20:18 | | 50.5 | | |
| | 21:23 | - | 21:28 | | 48.7 | | |
| 27 Oct 2021 | 1:18 | - | 01:23 | Fine | 47.3 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 3:23 | - | 03:28 | | 49.0 | | |
| | 5:18 | - | 05:23 | | 48.0 | | |

Location: Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 2 (M2 / N_S2)

Monitoring date: 2, 9, 15, 22, 29 November 2021 (Daytime)

2&3, 9&10, 15&16, 22&23, 29&30 November 2021 (Evening & Night time)

Parameter : $L_{eq\ 30min}$ (Daytime), $L_{eq\ 5min}$ (Evening & Night time)

Noise source other than construction activities from the Project: Nil

Noise Monitoring Data:

| Date | Start time | | End time | Weather | $L_{eq\ 30min}$ dB(A) / $L_{eq\ 5min}$ dB(A) | Sound Level Meter Used | Calibrator Used |
|-------------|------------|---|----------|---------|--|-----------------------------|---------------------------|
| 2 Nov 2021 | 13:25 | - | 13:55 | Sunny | 57.8 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| 2 Nov 2021 | 19:15 | - | 19:20 | Fine | 50.5 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 20:25 | - | 20:30 | | 51.7 | | |
| | 21:40 | - | 21:45 | | 50.0 | | |
| 3 Nov 2021 | 01:25 | - | 01:30 | Fine | 46.8 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 03:30 | - | 03:35 | | 48.2 | | |
| | 05:25 | - | 05:30 | | 48.5 | | |
| 9 Nov 2021 | 13:05 | - | 13:35 | Sunny | 57.6 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| 9 Nov 2021 | 19:15 | - | 19:20 | Fine | 52.6 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 20:15 | - | 20:20 | | 53.9 | | |
| | 21:30 | - | 21:35 | | 49.8 | | |
| 10 Nov 2021 | 01:40 | - | 01:45 | Fine | 49.3 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 03:15 | - | 03:20 | | 54.5 | | |
| | 05:30 | - | 05:35 | | 51.6 | | |
| 15 Nov 2021 | 13:04 | - | 13:34 | Sunny | 54.2 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| 15 Nov 2021 | 19:14 | - | 19:19 | Fine | 52.2 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 20:04 | - | 20:09 | | 50.8 | | |
| | 21:19 | - | 21:24 | | 53.4 | | |
| 16 Nov 2021 | 01:09 | - | 01:14 | Fine | 45.4 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 03:19 | - | 03:24 | | 45.1 | | |
| | 05:09 | - | 05:14 | | 47.4 | | |
| 22 Nov 2021 | 14:22 | - | 14:52 | Fine | 61.4 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| 22 Nov 2021 | 19:37 | - | 19:42 | Fine | 54.3 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 20:22 | - | 20:27 | | 51.8 | | |
| | 22:02 | - | 22:07 | | 49.6 | | |
| 23 Nov 2021 | 01:27 | - | 01:32 | Fine | 51.9 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 02:47 | - | 02:52 | | 49.5 | | |
| | 05:12 | - | 05:17 | | 48.5 | | |

| Date | Start time | | End time | Weather | L_{eq} 30min dB(A) / L_{eq} 5min dB(A) | Sound Level Meter Used | Calibrator Used |
|-------------|-------------------|---|-----------------|----------------|---|-------------------------------|---------------------------|
| 29 Nov 2021 | 13:24 | - | 13:54 | Sunny | 59.5 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| 29 Nov 2021 | 19:04 | - | 19:09 | Fine | 52.3 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 21:14 | - | 21:19 | | 49.0 | | |
| | 22:14 | - | 22:19 | | 51.4 | | |
| 30 Nov 2021 | 01:14 | - | 01:19 | Fine | 47.6 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 03:09 | - | 03:14 | | 52.9 | | |
| | 04:19 | - | 04:24 | | 53.7 | | |

Location: Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 2 (M2 / N_S2)

Monitoring date: 6, 13, 20, 28 December 2021 (Daytime)

6&7, 13&14, 20&21, 28&29 December 2021 (Evening & Night time)

Parameter : $L_{eq\ 30min}$ (Daytime), $L_{eq\ 5min}$ (Evening & Night time)

Noise source other than construction activities from the Project: Nil

Noise Monitoring Data:

| Date | Start time | | End time | Weather | $L_{eq\ 30min}$ dB(A) / $L_{eq\ 5min}$ dB(A) | Sound Level Meter Used | Calibrator Used |
|-------------|------------|---|----------|---------|--|-----------------------------|---------------------------|
| 6 Dec 2021 | 11:50 | - | 12:20 | Sunny | 53.3 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| 6 Dec 2021 | 19:05 | - | 19:10 | Fine | 53.5 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 20:10 | - | 20:15 | | 51.6 | | |
| | 21:15 | - | 21:20 | | 50.9 | | |
| 7 Dec 2021 | 1:10 | - | 1:15 | Fine | 47.8 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 3:10 | - | 3:15 | | 47.3 | | |
| | 5:15 | - | 5:20 | | 46.6 | | |
| 13 Dec 2021 | 13:13 | - | 13:43 | Sunny | 57.8 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| 13 Dec 2021 | 19:03 | - | 19:08 | Fine | 52.9 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 20:08 | - | 20:13 | | 45.1 | | |
| | 21:13 | - | 21:18 | | 47.8 | | |
| 14 Dec 2021 | 1:13 | - | 1:18 | Fine | 44.5 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 3:08 | - | 3:13 | | 43.5 | | |
| | 5:18 | - | 5:23 | | 47.7 | | |
| 20 Dec 2021 | 13:48 | - | 14:18 | Cloudy | 56.4 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| 20 Dec 2021 | 19:03 | - | 19:08 | Fine | 53.6 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 20:03 | - | 20:08 | | 54.1 | | |
| | 21:08 | - | 21:13 | | 48.7 | | |
| 21 Dec 2021 | 1:08 | - | 1:13 | Fine | 50.1 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 3:08 | - | 3:13 | | 52.0 | | |
| | 5:28 | - | 5:33 | | 52.2 | | |
| 28 Dec 2021 | 13:46 | - | 14:16 | Fine | 62.0 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| 28 Dec 2021 | 19:01 | - | 19:06 | Fine | 46.9 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 20:11 | - | 20:16 | | 44.9 | | |
| | 21:36 | - | 21:41 | | 48.9 | | |
| 29 Dec 2021 | 1:11 | - | 1:16 | Fine | 43.7 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 3:01 | - | 3:06 | | 42.8 | | |
| | 5:06 | - | 5:11 | | 42.6 | | |

Location: Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 3 (M3 / N_S3)

Monitoring date: 4, 11, 18, 25 October 2021 (Daytime)
4&5, 11&12, 18&19, 25&26 October 2021 (Evening & Night time)

Parameter : $L_{eq\ 30min}$ (Daytime), $L_{eq\ 5min}$ (Evening & Night time)

Noise source other than construction activities from the Project: Air-conditioner

Noise Monitoring data:

| Date | Start time | | End time | Weather | $L_{eq\ 30min}$ dB(A) / $L_{eq\ 5min}$ dB(A) | Sound Level Meter Used | Calibrator Used |
|-------------|------------|---|----------|---------|--|-----------------------------|---------------------------|
| 4 Oct 2021 | 14:26 | - | 14:56 | Fine | 55.2 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| 4 Oct 2021 | 19:11 | - | 19:16 | Fine | 45.2 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 20:11 | - | 20:16 | | 58.9 | | |
| | 21:31 | - | 21:36 | | 53.7 | | |
| 5 Oct 2021 | 01:21 | - | 01:26 | Fine | 53.1 | SVAN 971 (Serial No. 96062) | Svantek SV33B (No. 83042) |
| | 02:56 | - | 03:01 | | 48.3 | | |
| | 05:46 | - | 05:51 | | 45.1 | | |
| 11 Oct 2021 | 14:04 | - | 14:34 | Cloudy | 55.5 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| 11 Oct 2021 | 19:14 | - | 19:19 | Fine | 51.5 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 20:09 | - | 20:14 | | 43.1 | | |
| | 21:24 | - | 21:27 | | 44.1 | | |
| 12 Oct 2021 | 01:09 | - | 01:14 | Fine | 55.0 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 03:14 | - | 03:19 | | 47.4 | | |
| | 05:14 | - | 05:19 | | 43.6 | | |
| 18 Oct 2021 | 13:25 | - | 13:55 | Sunny | 52.2 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| 18 Oct 2021 | 19:10 | - | 19:15 | Fine | 45.7 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 20:15 | - | 20:20 | | 43.3 | | |
| | 21:15 | - | 21:20 | | 48.7 | | |
| 19 Oct 2021 | 1:15 | - | 01:20 | Fine | 44.2 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 3:30 | - | 03:35 | | 42.1 | | |
| | 5:25 | - | 05:30 | | 43.4 | | |
| 25 Oct 2021 | 13:20 | - | 13:50 | Sunny | 52.0 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| 25 Oct 2021 | 19:20 | - | 19:25 | Fine | 48.7 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 20:25 | - | 20:30 | | 47.6 | | |
| | 21:30 | - | 21:35 | | 48.8 | | |
| 26 Oct 2021 | 1:35 | - | 1:40 | Fine | 50.3 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 3:15 | - | 3:20 | | 43.0 | | |
| | 5:35 | - | 5:40 | | 44.2 | | |

Location: Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 3 (M3 / N_S3)

Monitoring date: 1, 8, 15, 22, 29 November 2021 (Daytime)

1&2, 8&9, 15&16, 22&23, 29&30 November 2021 (Evening & Night time)

Parameter : $L_{eq\ 30min}$ (Daytime), $L_{eq\ 5min}$ (Evening & Night time)

Noise source other than construction activities from the Project: Air-conditioner

Noise Monitoring data:

| Date | Start time | | End time | Weather | $L_{eq\ 30min}$ dB(A) / $L_{eq\ 5min}$ dB(A) | Sound Level Meter Used | Calibrator Used |
|-------------|------------|---|----------|---------|--|-----------------------------------|---------------------------|
| 1 Nov 2021 | 13:22 | - | 13:52 | Sunny | 52.9 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| 1 Nov 2021 | 19:02 | - | 19:07 | Fine | 49.4 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 20:27 | - | 20:32 | | 49.2 | | |
| | 21:12 | - | 21:17 | | 48.3 | | |
| 2 Nov 2021 | 01:22 | - | 01:27 | Fine | 52.6 | SVAN 971 (Serial No. 96063) | Svantek SV33B (No. 83042) |
| | 03:07 | - | 03:12 | | 51.0 | | |
| | 05:37 | - | 05:42 | | 48.4 | | |
| 8 Nov 2021 | 13:05 | - | 13:35 | Sunny | 56.5 | NTi XL2 (Serial No. A2A-17638-E0) | Svantek SV33B (No. 83042) |
| 8 Nov 2021 | 19:05 | - | 19:10 | Fine | 50.8 | NTi XL2 (Serial No. A2A-17638-E0) | Svantek SV33B (No. 83042) |
| | 20:15 | - | 20:20 | | 51.0 | | |
| | 21:20 | - | 21:25 | | 53.6 | | |
| 9 Nov 2021 | 01:20 | - | 01:25 | Fine | 49.3 | NTi XL2 (Serial No. A2A-17638-E0) | Svantek SV33B (No. 83042) |
| | 03:30 | - | 03:35 | | 49.4 | | |
| | 05:45 | - | 05:50 | | 49.7 | | |
| 15 Nov 2021 | 13:00 | - | 13:30 | Sunny | 58.4 | NTi XL2 (Serial No. A2A-17638-E0) | Svantek SV33B (No. 83042) |
| 15 Nov 2021 | 19:00 | - | 19:05 | Fine | 49.7 | NTi XL2 (Serial No. A2A-17638-E0) | Svantek SV33B (No. 83042) |
| | 20:05 | - | 20:10 | | 50.4 | | |
| | 21:20 | - | 21:25 | | 50.0 | | |
| 16 Nov 2021 | 01:05 | - | 01:10 | Fine | 49.6 | NTi XL2 (Serial No. A2A-17638-E0) | Svantek SV33B (No. 83042) |
| | 03:15 | - | 03:20 | | 49.3 | | |
| | 05:00 | - | 05:05 | | 49.2 | | |
| 22 Nov 2021 | 13:56 | - | 14:26 | Fine | 61.7 | NTi XL2 (Serial No. A2A-17638-E0) | Svantek SV33B (No. 83042) |
| 22 Nov 2021 | 19:06 | - | 19:11 | Fine | 46.8 | NTi XL2 (Serial No. A2A-17638-E0) | Svantek SV33B (No. 83042) |
| | 20:06 | - | 20:11 | | 46.5 | | |
| | 21:06 | - | 21:11 | | 44.5 | | |

| Date | Start time | | End time | Weather | L_{eq 30min} dB(A) / L_{eq 5min} dB(A) | Sound Level Meter Used | Calibrator Used |
|-------------|-------------------|---|-----------------|----------------|---|-----------------------------------|---------------------------|
| 23 Nov 2021 | 01:11 | - | 01:16 | Fine | 45.1 | NTi XL2 (Serial No. A2A-17638-E0) | Svantek SV33B (No. 83042) |
| | 03:06 | - | 03:11 | | 45.9 | | |
| | 05:16 | - | 05:21 | | 44.7 | | |
| 29 Nov 2021 | 13:36 | - | 14:06 | Sunny | 62.1 | NTi XL2 (Serial No. A2A-17638-E0) | Svantek SV33B (No. 83042) |
| 29 Nov 2021 | 19:06 | - | 19:11 | Fine | 48.4 | NTi XL2 (Serial No. A2A-17638-E0) | Svantek SV33B (No. 83042) |
| | 20:06 | - | 20:11 | | 48.3 | | |
| | 21:21 | - | 21:26 | | 46.6 | | |
| 30 Nov 2021 | 01:11 | - | 01:16 | Fine | 42.6 | NTi XL2 (Serial No. A2A-17638-E0) | Svantek SV33B (No. 83042) |
| | 03:16 | - | 03:21 | | 43.0 | | |
| | 05:16 | - | 05:21 | | 45.7 | | |

Location: Shek Kwu Chau Treatment & Rehabilitation Centre Hostel 3 (M3 / N_S3)

Monitoring date: 6, 13, 20, 28 December 2021 (Daytime)

6&7, 13&14, 20&21, 28&29 December 2021 (Evening & Night time)

Parameter : $L_{eq\ 30min}$ (Daytime), $L_{eq\ 5min}$ (Evening & Night time)

Noise source other than construction activities from the Project: Air-conditioner

Noise Monitoring data:

| Date | Start time | | End time | Weather | $L_{eq\ 30min}$ dB(A) / $L_{eq\ 5min}$ dB(A) | Sound Level Meter Used | Calibrator Used |
|-------------|------------|---|----------|---------|--|-------------------------------|---------------------------|
| 6 Dec 2021 | 11:35 | - | 12:05 | Sunny | 53.3 | NTi XL2 (Serial A2A-17638-E0) | Svantek SV33B (No. 83042) |
| 6 Dec 2021 | 19:05 | - | 19:10 | Fine | 50.5 | NTi XL2 (Serial A2A-17638-E0) | Svantek SV33B (No. 83042) |
| | 20:10 | - | 20:15 | | 48.3 | | |
| | 21:20 | - | 21:25 | | 46.9 | | |
| 7 Dec 2021 | 1:05 | - | 1:10 | Fine | 47.5 | NTi XL2 (Serial A2A-17638-E0) | Svantek SV33B (No. 83042) |
| | 3:05 | - | 3:10 | | 45.5 | | |
| | 5:15 | - | 5:20 | | 45.6 | | |
| 13 Dec 2021 | 13:06 | - | 13:36 | Sunny | 57.5 | NTi XL2 (Serial A2A-17638-E0) | Svantek SV33B (No. 83042) |
| 13 Dec 2021 | 19:01 | - | 19:06 | Fine | 46.2 | NTi XL2 (Serial A2A-17638-E0) | Svantek SV33B (No. 83042) |
| | 20:06 | - | 20:11 | | 46.4 | | |
| | 21:06 | - | 21:11 | | 47.5 | | |
| 14 Dec 2021 | 1:21 | - | 1:26 | Fine | 49.2 | NTi XL2 (Serial A2A-17638-E0) | Svantek SV33B (No. 83042) |
| | 3:11 | - | 3:16 | | 45.5 | | |
| | 5:16 | - | 5:21 | | 42.9 | | |
| 20 Dec 2021 | 13:25 | - | 13:55 | Cloudy | 61.8 | NTi XL2 (Serial A2A-17638-E0) | Svantek SV33B (No. 83042) |
| 20 Dec 2021 | 19:05 | - | 19:10 | Fine | 53.2 | NTi XL2 (Serial A2A-17638-E0) | Svantek SV33B (No. 83042) |
| | 20:15 | - | 20:20 | | 52.2 | | |
| | 21:15 | - | 21:20 | | 51.4 | | |
| 21 Dec 2021 | 1:05 | - | 1:10 | Fine | 50.1 | NTi XL2 (Serial A2A-17638-E0) | Svantek SV33B (No. 83042) |
| | 3:05 | - | 3:10 | | 53.3 | | |
| | 5:10 | - | 5:15 | | 50.8 | | |
| 28 Dec 2021 | 11:18 | - | 11:48 | Fine | 60.7 | NTi XL2 (Serial A2A-17638-E0) | Svantek SV33B (No. 83042) |
| 28 Dec 2021 | 19:08 | - | 19:13 | Fine | 51.0 | NTi XL2 (Serial A2A-17638-E0) | Svantek SV33B (No. 83042) |
| | 20:08 | - | 20:13 | | 49.7 | | |
| | 21:13 | - | 21:18 | | 50.3 | | |
| 29 Dec 2021 | 1:13 | - | 1:18 | Fine | 49.8 | NTi XL2 (Serial A2A-17638-E0) | Svantek SV33B (No. 83042) |
| | 3:13 | - | 3:18 | | 49.2 | | |
| | 5:23 | - | 5:28 | | 50.7 | | |

Appendix E Waste Flow Table



Monthly Summary Waste Flow Table for 2018 (year)

Project : Integrated Waste Management Facilities, Phase 1

Contract No.: EP/SP/66/12

| Month | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | | | | Actual Quantities of C&D Wastes Generated Monthly | | | | | |
|-----------|--|--|--------------------------|--------------------------|--------------------------|--------------------------|---------------------------|--------------------|---|----------------------------|-----------------------|----------------|------------|--|
| | Total Quantity Generated | Hard Rock and Large Broken Concrete (see Note 1) | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill Sand | Imported Fill Public fill | Imported Fill Rock | Metals | Paper/ cardboard packaging | Plastics (see Note 2) | Chemical Waste | | Others, e.g. general refuse (see Note 3) |
| | (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | | | (in ,000 kg) | (in ,000kg) | (in ,000kg) | (in ,000kg) | (in ,000L) | (in ,000 m ³) |
| Jan | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Feb | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Mar | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Apr | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| May | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Jun | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Sub-total | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Jul | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Aug | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.0065 |
| Sep | 0 | 0 | 0 | 0 | 0 | 2.9619 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Oct | 0 | 0 | 0 | 0 | 0 | 3.0771 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.0130 |
| Nov | 0 | 0 | 0 | 0 | 0 | 6.7871 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Dec | 0 | 0 | 0 | 0 | 0 | 59.0709 | 0 | 0 | 0 | 0 | 0 | 0.2000 | 0.8700 | 0 |
| Total | 0 | 0 | 0 | 0 | 0 | 71.8970 | 0 | 0 | 0 | 0 | 0 | 0.2000 | 0.8700 | 0.0195 |

- Notes:
- (1) Broken concrete for recycling into aggregates.
 - (2) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials.
 - (3) Use the conversion factor : 1 full load of dumping truck being equivalent to 6.5m³ by volume.



Monthly Summary Waste Flow Table for 2019 (year)

Project : Integrated Waste Management Facilities, Phase 1

Contract No.: EP/SP/66/12

| Month | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | | | | Actual Quantities of C&D Wastes Generated Monthly | | | | | |
|-----------|--|--|--------------------------|--------------------------|--------------------------|--------------------------|---------------------------|--------------------|---|----------------------------|-----------------------|----------------|------------|--|
| | Total Quantity Generated | Hard Rock and Large Broken Concrete (see Note 1) | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill Sand | Imported Fill Public fill | Imported Fill Rock | Metals | Paper/ cardboard packaging | Plastics (see Note 2) | Chemical Waste | | Others, e.g. general refuse (see Note 3) |
| | (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | | | (in ,000 kg) | (in ,000kg) | (in ,000kg) | (in ,000kg) | (in ,000L) | (in ,000 m ³) |
| Jan | 0 | 0 | 0 | 0 | 0 | 82.6139 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.0065 |
| Feb | 0 | 0 | 0 | 0 | 0 | 46.7821 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Mar | 0 | 0 | 0 | 0 | 0 | 97.1000 | 0 | 0.7552 | 0 | 0.2560 | 0 | 0 | 0 | 0 |
| Apr | 0 | 0 | 0 | 0 | 0 | 58.0413 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| May | 0 | 0 | 0 | 0 | 0 | 14.5625 | 0 | 1.4648 | 0 | 0 | 0 | 0 | 0 | 0.0065 |
| Jun | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 6.8421 | 0 | 0 | 0 | 0 | 0 | 0 |
| Sub-total | 0 | 0 | 0 | 0 | 0 | 299.0998 | 0 | 9.0621 | 0 | 0.2560 | 0 | 0 | 0 | 0.0130 |
| Jul | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.4289 | 0 | 0 | 0 | 0 | 8.4000 | 0.0130 |
| Aug | 0 | 0 | 0 | 0 | 0 | 2.5775 | 0 | 10.5600 | 0 | 0 | 0 | 0 | 0 | 0 |
| Sep | 0 | 0 | 0 | 0 | 0 | 6.1081 | 0 | 8.4704 | 0 | 0.3530 | 0 | 0 | 0 | 0.0065 |
| Oct | 0 | 0 | 0 | 0 | 0 | 9.8875 | 0 | 7.1900 | 0 | 0 | 0 | 0 | 0 | 0 |
| Nov | 0 | 0 | 0 | 0 | 0 | 38.3088 | 0 | 19.3105 | 0 | 0 | 0 | 0 | 0 | 0.0195 |
| Dec | 0 | 0 | 0 | 0 | 0 | 54.3469 | 0 | 26.9807 | 0 | 0 | 0 | 0 | 0 | 0.0910 |
| Total | 0 | 0 | 0 | 0 | 0 | 410.3286 | 0 | 82.0026 | 0 | 0.6090 | 0 | 0 | 8.4000 | 0.1430 |

- Notes:
- (1) Broken concrete for recycling into aggregates.
 - (2) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials.
 - (3) Use the conversion factor : 1 full load of dumping truck being equivalent to 6.5m³ by volume.



Monthly Summary Waste Flow Table for 2020 (year)

Project : Integrated Waste Management Facilities, Phase 1

Contract No.: EP/SP/66/12

| Month | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | | | | Actual Quantities of C&D Wastes Generated Monthly | | | | | |
|-----------|--|--|--------------------------|--------------------------|--------------------------|--------------------------|---------------------------|--------------------|---|----------------------------|-----------------------|----------------|------------|--|
| | Total Quantity Generated | Hard Rock and Large Broken Concrete (see Note 1) | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill Sand | Imported Fill Public fill | Imported Fill Rock | Metals | Paper/ cardboard packaging | Plastics (see Note 2) | Chemical Waste | | Others, e.g. general refuse (see Note 3) |
| | (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | | | (in ,000 kg) | (in ,000kg) | (in ,000kg) | (in ,000kg) | (in ,000L) | (in ,000 m ³) |
| Jan | 0 | 0 | 0 | 0 | 0 | 37.1550 | 0 | 25.0812 | 0 | 0 | 0 | 0 | 0 | 0.0065 |
| Feb | 0 | 0 | 0 | 0 | 0 | 27.7910 | 0 | 18.8300 | 0 | 0 | 0 | 0 | 0 | 0.0065 |
| Mar | 0 | 0 | 0 | 0 | 0 | 22.5669 | 0 | 26.1586 | 0 | 0 | 0 | 0 | 7.2000 | 0.0065 |
| Apr | 0 | 0 | 0 | 0 | 0 | 12.7800 | 0 | 10.1825 | 0 | 0 | 0 | 0 | 0 | 0.0195 |
| May | 0 | 0 | 0 | 0 | 0 | 16.1138 | 0 | 24.3740 | 0 | 0.4220 | 0 | 0 | 0 | 0.0195 |
| Jun | 0 | 0 | 0 | 0 | 0 | 31.5177 | 0 | 28.3030 | 0 | 0 | 0 | 0 | 0 | 0.0065 |
| Sub-total | 0 | 0 | 0 | 0 | 0 | 147.9244 | 0 | 132.9293 | 0 | 0.4220 | 0 | 0 | 7.2000 | 0.0650 |
| Jul | 0 | 0 | 0 | 0 | 0 | 34.7856 | 17.0606 | 35.1800 | 0 | 0 | 0 | 0 | 0 | 0.0195 |
| Aug | 0 | 0 | 0 | 0 | 0 | 27.1375 | 65.5667 | 27.9335 | 0 | 0 | 0 | 0 | 0 | 0 |
| Sep | 0 | 0 | 0 | 0 | 0 | 11.9813 | 110.1328 | 43.5435 | 0 | 0 | 0 | 0 | 0 | 0.0195 |
| Oct | 0 | 0 | 0 | 0 | 0 | 2.8213 | 131.6600 | 22.5415 | 0 | 0 | 0 | 0 | 0 | 0.0130 |
| Nov | 0 | 0 | 0 | 0 | 0 | 0 | 162.1811 | 44.6475 | 0 | 0.4090 | 0 | 0 | 0.4000 | 0.0130 |
| Dec | 0 | 0 | 0 | 0 | 0 | 0 | 174.9800 | 57.8380 | 0 | 0 | 0 | 0 | 0 | 0.0130 |
| Total | 0 | 0 | 0 | 0 | 0 | 224.6501 | 661.5812 | 364.6133 | 0 | 0.8310 | 0 | 0 | 7.6000 | 0.1430 |

- Notes:
- (1) Broken concrete for recycling into aggregates.
 - (2) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials.
 - (3) Use the conversion factor : 1 full load of dumping truck being equivalent to 6.5m³ by volume.



Monthly Summary Waste Flow Table for 2021 (year)

Project : Integrated Waste Management Facilities, Phase 1


Contract No.: EP/SP/66/12

| Month | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | | | | Actual Quantities of C&D Wastes Generated Monthly | | | | | |
|-----------|--|--|--------------------------|--------------------------|--------------------------|--------------------------|---------------------------|--------------------|---|----------------------------|-----------------------|----------------|------------|--|
| | Total Quantity Generated | Hard Rock and Large Broken Concrete (see Note 1) | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill Sand | Imported Fill Public fill | Imported Fill Rock | Metals | Paper/ cardboard packaging | Plastics (see Note 2) | Chemical Waste | | Others, e.g. general refuse (see Note 3) |
| | (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | (in ,000m ³) | | | (in ,000 kg) | (in ,000kg) | (in ,000kg) | (in ,000kg) | (in ,000L) | (in ,000 m ³) |
| Jan | 0 | 0 | 0 | 0 | 0 | 0 | 198.1311 | 36.4775 | 0 | 0 | 0 | 0 | 0 | 0.0065 |
| Feb | 0 | 0 | 0 | 0 | 0 | 0 | 143.9511 | 20.9960 | 0 | 0 | 0 | 0 | 0 | 0.6305 |
| Mar | 0 | 0 | 0 | 0 | 0 | 0 | 103.1833 | 23.4510 | 0 | 0 | 0 | 0 | 0 | 0.0130 |
| Apr | 0 | 0 | 0 | 0 | 0 | 0 | 161.2956 | 27.2810 | 0 | 0 | 0 | 0 | 0 | 0.0130 |
| May | 0 | 0 | 0 | 0 | 0 | 0 | 193.3300 | 20.5265 | 0 | 0 | 0 | 0 | 0 | 0.0715 |
| Jun | 0 | 0 | 0 | 0 | 0 | 0 | 141.5728 | 23.7825 | 0 | 0.2440 | 0 | 0 | 0 | 0.0455 |
| Sub-total | 0 | 0 | 0 | 0 | 0 | 0 | 941.4639 | 152.5145 | 0 | 0.2440 | 0 | 0 | 0 | 0.7800 |
| Jul | 0 | 0 | 0 | 0 | 0 | 0 | 105.1083 | 30.6065 | 0 | 0 | 0 | 0 | 0 | 0.0195 |
| Aug | 0 | 0 | 0 | 0 | 0 | 0 | 11.1822 | 7.5180 | 0 | 0 | 0 | 0 | 0 | 0.0130 |
| Sep | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 5.7575 | 0 | 0 | 0 | 0 | 0.6000 | 0.0390 |
| Oct | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 6.8885 | 0 | 0 | 0 | 0 | 0 | 0 |
| Nov | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 6.2975 | 0 | 0.1610 | 0 | 0 | 0 | 0.0130 |
| Dec | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 5.9235 | 0 | 0 | 0 | 0 | 0 | 0 |
| Total | 0 | 0 | 0 | 0 | 0 | 0 | 1057.7544 | 215.5060 | 0 | 0.4050 | 0 | 0 | 0.6000 | 0.8645 |

- Notes:
- (1) Broken concrete for recycling into aggregates.
 - (2) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials.
 - (3) Use the conversion factor : 1 full load of dumping truck being equivalent to 6.5m³ by volume.

Appendix F Photo Records for Coral Monitoring

Photo Plate for Tagged and Re-tagged Corals at Control Site during the 12th Quarterly Coral Monitoring during Construction Phase on 21 September 2021

| Tag # | Baseline (26 June 2018 & 3 December 2018) | 24 December 2021 |
|-------|---|--|
| #1 |  <p align="center"><i>Goniopora stutchburyi</i></p> |  <p align="center"><i>Goniopora stutchburyi</i></p> |
| #2R |  <p align="center"><i>Goniopora stutchburyi</i></p> |  <p align="center"><i>Goniopora stutchburyi</i></p> |
| #3 |  <p align="center"><i>Psammocora superficialis</i></p> |  <p align="center"><i>Psammocora superficialis</i></p> |
| #4 |  <p align="center"><i>Turbinaria peltata</i></p> |  <p align="center"><i>Turbinaria peltata</i></p> |



| Tag # | Baseline (26 June 2018 & 3 December 2018) | 24 December 2021 |
|-------|---|--|
| #5R |  <p data-bbox="389 562 639 595"><i>Goniopora stutchburyi</i></p> |  <p data-bbox="1035 586 1286 620"><i>Goniopora stutchburyi</i></p> |
| #6 |  <p data-bbox="405 969 624 1003"><i>Cyphastrea serailia</i></p> |  <p data-bbox="1050 969 1268 1003"><i>Cyphastrea serailia</i></p> |
| #7R |  <p data-bbox="424 1357 604 1391"><i>Coscinaraea</i> sp.</p> |  <p data-bbox="1070 1357 1251 1391"><i>Coscinaraea</i> sp.</p> |
| #8 |  <p data-bbox="389 1744 639 1778"><i>Goniopora stutchburyi</i></p> |  <p data-bbox="1035 1744 1286 1778"><i>Goniopora stutchburyi</i></p> |



| Tag # | Baseline (26 June 2018 & 3 December 2018) | 24 December 2021 |
|-------|--|---|
| #9 |  <p data-bbox="389 562 638 595"><i>Goniopora stutchburyi</i></p> |  <p data-bbox="1035 589 1284 622"><i>Goniopora stutchburyi</i></p> |
| #10R |  <p data-bbox="389 969 638 1003"><i>Goniopora stutchburyi</i></p> |  <p data-bbox="1035 969 1284 1003"><i>Goniopora stutchburyi</i></p> |


Notes:

- i. The re-tagged corals were marked as ##**R**.

Photo Plate for Re-tagged Corals at Indirect Impact during the 12th Quarterly Coral Monitoring during Construction Phase on 24 December 2021

| Tag # | Baseline (23 November 2018) | 24 December 2021 |
|-------|---|--|
| #11R |  <p align="center"><i>Cyphastrea serailia</i></p> |  <p align="center"><i>Cyphastrea serailia</i></p> |
| #12R |  <p align="center"><i>Favites chinensis</i></p> |  <p align="center"><i>Favites chinensis</i></p> |
| #13R |  <p align="center"><i>Turbinaria peltata</i></p> |  <p align="center"><i>Turbinaria peltata</i></p> |
| #14R |  <p align="center"><i>Favites chinensis</i></p> |  <p align="center"><i>Favites chinensis</i></p> |

| Tag # | Baseline (23 November 2018) | 24 December 2021 |
|-------|--|---|
| #15R |  <p data-bbox="424 539 673 573"><i>Goniopora stutchburyi</i></p> |  <p data-bbox="1061 539 1310 573"><i>Goniopora stutchburyi</i></p> |
| #16R |  <p data-bbox="405 925 689 958"><i>Psammocora superficialis</i></p> |  <p data-bbox="1042 925 1326 958"><i>Psammocora superficialis</i></p> |
| #17R |  <p data-bbox="453 1308 641 1341"><i>Favites chinensis</i></p> |  <p data-bbox="1091 1308 1279 1341"><i>Favites chinensis</i></p> |
| #18R |  <p data-bbox="405 1693 689 1727"><i>Psammocora superficialis</i></p> |  <p data-bbox="1042 1693 1326 1727"><i>Psammocora superficialis</i></p> |
| #19R |  <p data-bbox="405 2076 689 2110"><i>Psammocora superficialis</i></p> |  <p data-bbox="1042 2076 1326 2110"><i>Psammocora superficialis</i></p> |

| Tag # | Baseline (23 November 2018) | 24 December 2021 |
|-------|--|---|
| #20R |  <p data-bbox="405 539 691 573"><i>Psammocora superficialis</i></p> |  <p data-bbox="1042 539 1327 573"><i>Psammocora superficialis</i></p> |

Notes:

- i. The re-tagged corals were marked as ##**R**.

Appendix G Photo Records for Marine Mammal Monitoring

Photo records of Vessel-based Line-Transect Survey Effort during the reporting period
Line-transect survey during October 2021:



Line-transect survey during November 2021:



Line-transect survey during December 2021:



Appendix H Photo Records for White-bellied Sea Eagle Monitoring

Photo Plate for 40th Monthly WBSE monitoring



Adult WBSE Recorded in Shek Kwu Chau on 28 October 2021

Photo Plate for 41st Monthly WBSE monitoring



Adult WBSE staying next to the new nest on 25 November 2021



Adult WBSE recorded in Shek Kwu Chau on 25 November 2021

Photo Plate for 42nd Monthly WBSE monitoring



Adult WBSE staying in new nest for incubation on 9 December 2021



Adult WBSE recorded near the new nest area on 16 December 2021

Appendix I Complaint Log

Statistical Summary of Environmental Complaints

| Reporting Period | Environmental Complaint Statistics | | |
|------------------------|------------------------------------|------------|---|
| | Frequency | Cumulative | Complaint Nature |
| 1 Oct 2021-31 Oct 2021 | 0 | 0 | N/A |
| 1 Nov 2021-30 Nov 2021 | 0 | 0 | N/A |
| 1 Dec 2021-31 Dec 2021 | 1 | 1 | <ul style="list-style-type: none"> • Chemical spillage/leakage • The use of restricted fuel oil |

Statistical Summary of Environmental Summons

| Reporting Period | Environmental Summons Statistics | | |
|------------------------|----------------------------------|------------|---------|
| | Frequency | Cumulative | Details |
| 1 Oct 2021-31 Oct 2021 | 0 | 0 | N/A |
| 1 Nov 2021-30 Nov 2021 | 0 | 0 | N/A |
| 1 Dec 2021-31 Dec 2021 | 0 | 0 | N/A |

Statistical Summary of Environmental Prosecution

| Reporting Period | Environmental Prosecution Statistics | | |
|------------------------|--------------------------------------|------------|---------|
| | Frequency | Cumulative | Details |
| 1 Oct 2021-31 Oct 2021 | 0 | 0 | N/A |
| 1 Nov 2021-30 Nov 2021 | 0 | 0 | N/A |
| 1 Dec 2021-31 Dec 2021 | 0 | 0 | N/A |